Bihar State Educational Infrastructure Development Corporation Limited, Patna Progress Report of Construction of Sanik School (Gopalganj)

Report Dated : 31/01/2021

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	Name of School	Physical Status										
					Time of Complet ion	Lay- out	Fo un	PI	Ground Floor				Fini shi	mp	Remarks
							αατ		LL	RL	LL	RL		let e	
1	ADMINISTRATION BUILDING (G+2)	GOPALGANJ		Sanik School											
2	ACADEMIC BLOCK (G+2)														
3	HOSTEL BUILDING (G+2)														
4	CADET MESS (G+1)		KUCUAIKOT		24 Months										
5	ELECTRICAL CONTROL ROOM (G.F.)		KUCHAIKOT		24 101011115										
6	EXTERNAL BOUNDARY WALL														
7	SITE DEVELOPMENT														
8	GATE WAY														
	TOTAL NUMBER OF BUILDINGS					0	0	0	0	0	0	0	1	7	

Progress Report of Construction of Sanik School (Gopalganj) PHASE - II

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	Name of School	Physical Status										
					Complet	Lay- out	dat	PL	Ground Floor				Fini shi	Co mp	Remarks
									LL	RL	LL	RL		ιετ	
1	CONSTRUCTION OF DIFFERENT BUILDING IN THE CAMPUS OF SAINIK SCHOOL GOPALGANJ (Phase-II) (2019-2020)	GOPALGANJ	KUCHAIKOT	Sainik School Gopalganj	18 Months										LOA Issued