

**Bihar State Educational Infrastructure Development Corporation Ltd. Patna**

## Progress Report of Running Projects

**Division:- Saran**

(Sainik School, Gopalganj)

**Month :- July**

**Date :- 04.07.2022**

SL NO	District	Block	Type of Schemes	Name of Schemes		Agency Name	Agreement Number & Date/Agreement Value	Expenditure/ Current Bill Value	Date Of Start	Date of Completion (As per Agreement)	Tentative Date of Completion	Physical Status	Remarks
1	2	3	4	5		6	7	8	9	10	11	12	13
1	Gopotalganj	Kuchaikote		Construction of Different Buildings in the Campus of Sainik School Under Phase - II Work	Hostel Block (G+3)	AIPL-GMC (JV) Gurukul Road Ahmedabad	84 SBD of 2021-22 15.09.2021 Rs. 27,19,81,564 /-	26304633.00	15.09.21	14.03.2023		Foundation	
					Teaching Staff Quarter (G+2) Block No.- 1							G.F Sill Lvl.	B/W in progress
					Teaching Staff Quarter (G+2) Block No.- 2							G.F Sill Lvl.	B/W in progress
					Admin Staff Quarter (G+2)							Plinth Lvl.	
					Class IV Staff Quarter (G+2)							Not Started	
					Kitchen Staff Quarter							Not Started	
					Principal Residence							Excavation	
					Head master, Registrar & Medical Officer Residence (G+1)							Excavation	
					Road Work							Started	
					Drainage Work							Not Started	
					Earth Filling							Started	
					Bore Well							Started	
					Campus Electrification							Not Started	