

Bihar State Educational Infrastructure Development Corporation Ltd. Patna
Progress Report of Running Projects
(Sainik School, Gopalganj)

Division:- Saran
Month :- May
Date :- 31.05.2023

SL NO	District	Block	Type of Schemes	Name of Schemes		Agency Name	Agreement Number & Date/Agreement Value	Date Of Start	Date of Completion (As per Agreement)	Tentative Date of Completion	Physical Status	Remarks
1	2	3	4	5		6	7	9	10	11	12	13
1	Gopoolganj	Kuchaikote	Construction of Different Buildings in the Campus of Sainik School Under Phase - II Work	Hostel Block (G+3)		AIPL-GMC (JV) Gurukul Road Ahmedabad	84 SBD of 2021-22 15.09.2021 Rs. 27,19,81,564 /-	15.09.21	14.03.2023		G.F Roof Casted	F.F.Column n in progress
				Teaching Staff Quarter (G+2) Block No.- 1							Finishing	
				Teaching Staff Quarter (G+2) Block No.- 2							Finishing	
				Admin Staff Quarter (G+2)							Finishing	
				Class IV Staff Quarter (G+2)							S.F Roof Lvl.	Shuttering for roof in progress
				Kitchen Staff Quarter							Not Started	
				Principal Residence							Excavation	
				Head master, Registrar & Medical Officer Residence (G+1)							Finishing	
				Road Work							Started	
				Drainage Work							Not Started	
				Earth Filling							Started	
				Bore Well							Started	
				Campus Electrification							Not Started	