

Progress Report of Construction of Sanik School (Gopalganj) PHASE - II

S.N.	Name of Sanik School's Buildings	Name of Block & District	Name of Schemes	Name of Agency	Agreement No. & Date	Estimated Amount (in lac)	Date of Start	Date of Completion (as per agreement)	Time of Completion	Physical Status										Remarks							
										Not Started	Lay-out	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete								
														LL	RL	LL	RL										
1	CONSTRUCTION OF DIFFERENT BUILDING IN THE CAMPUS OF SAINIK SCHOOL GOPALGANJ (Phase-II) (2019-2020)	KUCHAIKOT, GOPALGANJ	Hostel Block (G+3)	AIPL-GMC (JV) Gurukul Road Ahmedabad	84 SBD of 2021-22 15-09-2021	2600	15-09-2021	14-03-2023	18 Months											PLINTH							
2			Teaching Staff Quarter (G+2) Block No.- 1																					GROUND FLOOR ROOF LEVEL			
3			Teaching Staff Quarter (G+2) Block No.- 2																						GROUND FLOOR ROOF LEVEL		
4			Admin Staff Quarter (G+2)																							GROUND FLOOR ROOF LEVEL	
5			Class IV Staff Quarter (G+2)																							TIE BEAM LEVEL	
6			Kitchen Staff Quarter																								NOT STARTED
7			Principal Residence																								EXCAVATION
8			Head master, Registrar & Medical Officer Residence (G+1)																								PLINTH
9			Road Work																								STARTED
10			Drainage Work																								NOT STARTED
11			Earth Filling																								STARTED
12			Bore Well																								STARTED
13			Campus Electrification																								NOT STARTED
TOTAL			13			2600.00				3	4	2	1	3	0	0	0	0	0								