

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA

PHYSICAL STATUS OF CONSTRUCTION OF SHIKSHA BHAWAN (2013-14)

Report Dated : 30-06-2023

S.No.	NAME OF DISTRICT	NAME OF BUILDING	Completion Time	Physical Status												Remarks
				Not Start	Lay out	Fou nda tion	PL	Ground floor		1st floor		2nd Floor		Fini shin g	Com plet e	
								LL	RL	LL	RL	LL	RL			
1	Darbhanga	Shiksha Bhawan Darbhanga	12 Months													Handover
2	Gaya	Shiksha Bhawan Gaya	12 Months													Inaugurated 16.7.2016. Handover
3	Jehanabad	Shiksha Bhawan Jehanabad	12 Months													Handover
4	Patna	Shiksha Bhawan Patna	12 Months													Inaugurated 16.7.2017. Handover
5	Saharsa	Shiksha Bhawan Saharsa	12 Months													Handover
6	Samastipur	Shiksha Bhawan Samastipur	12 Months													Handover
7	Kaimur	Shiksha Bhawan , Bhabhua (Kaimur)	12 Months													Handover
8	Vaishali	Shiksha Bhawan Vaishali	12 Months													
9	Bhojpur	Shiksha Bhawan , Arah	12 Months													Handover
10	West Champaran	Shiksha Bhawan Betiah	15 Months													
11	Muzaffarpur	Shiksha Bhawan Muzaffarpur	15 Months													
12	Bhagalpur	Shiksha Bhawan Bhagalpur	15 Months													Retender NIT-13 (2023-24)
13	Gopalganj	Shiksha Bhawan Gopalganj	15 Months													LOA issued vide letter no. 9215 date 23-12-2021.
Total No. of Shiksha Bhawan		13		2	0	0	0	0	0	0	0	0	0	2	9	