

Progress Report of Construction of Sanik School (Gopalganj) PHASE - II

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	Name of Schemes	Name of Agency	Physical Status											Remarks
						Time of Completion	Not Started	Lay-out	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
											LL	RL	LL	RL			
1	CONSTRUCTION OF DIFFERENT BUILDING IN THE CAMPUS OF SAINIK SCHOOL GOPALGANJ (Phase-II) (2019-2020)	GOPALGANJ	KUCHAIKOT	Hostel Block (G+3)	AIPL-GMC (JV) Gurukul Road Ahmedabad	18 Months			1								FOUNDATION
2				Teaching Staff Quarter (G+2) Block No.- 1					1								PLITH LEVEL
3				Teaching Staff Quarter (G+2) Block No.- 2					1								PLITH LEVEL
4				Admin Staff Quarter (G+2)					1								PLITH LEVEL
5				Class IV Staff Quarter (G+2)			1										-
6				Kitchen Staff Quarter			1										-
7				Principal Residence				1									EXCAVATION
8				Head master, Registrar & Medical Officer Residence (G+1)				1									EXCAVATION
9				Road Work				1									STARTED
10				Drainage Work			1										-
11				Earth Filling				1									STARTED
12				Bore Well				1									STARTED
13				Campus Electrification			1										-
TOTAL				13			4	5	1	3	0	0	0	0	0	0	