



# बिहार राज्य शैक्षणिक आधारभूत संरचना विकास निगम लिमिटेड

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LTD.

(A Govt. of Bihar Undertaking)

ISO 9001:14001:OHSAS 18001

Shiksha Bhawan, Bihar Rashtrabhasa, Parishad Campus, Acharya Shyupujan Sahay Path, Saidpur, Patna-800004  
Tel. No : 0612 - 2660850 \*Fax No : 0612 - 2660256, E-mail: bseidc@gmail.com

## कार्यालय-आदेश

संख्या- 202

पटना, दिनांक-...14/07/23

बिहार राज्य शैक्षणिक आधारभूत संरचना विकास निगम लिमिटेड के अंतर्गत निर्माणाधीन विभिन्न योजनाएँ, जिसके कार्य पूर्ण करने की अंतिम तिथि समाप्त हो चुकी है किन्तु संवेदकों के द्वारा कार्य पूर्ण नहीं किया गया है अथवा कार्य की प्रगति काफी धीमी है। उन सभी संवेदकों को अगली किसी भी निविदा में भाग लेने से वंचित करने का निर्णय लिया गया है।

वर्णित परिस्थिति में एकरारनामा के अनुसार कार्य निष्पादन में चुक के लिए सम्यक विचारोपरान्त संवेदकों को बिहार ठीकेदारी निबंधन नियमावली-2007 की कंडिका 11 (क) की उप कंडिका (ii) एवं एकरारनामा में निहित प्रावधानों एवं (SBD) की कंडिका '3.3' एवं '4.8' के तहत संबंधित संवेदकों को (सूची संलग्न) निगम द्वारा Defaulter घोषित करते हुए संबंधित कार्यों के पूर्ण होने तक अगले किसी भी निविदा में भाग लेने से वंचित किया जाता है। यह आदेश पत्र निर्गत की तिथि से प्रभावी होगा।

इसपर सक्षम प्राधिकार का अनुमोदन प्राप्त है।

ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)/- 5792  
प्रतिलिपि:- सभी संबंधित संवेदकों को सूचनार्थ प्रेषित।

मुख्य अभियंता  
पटना, दिनांक-...14/07/23

ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)/- 5792  
प्रतिलिपि:-अभियंता प्रमुख, पथ निर्माण विभाग, बिहार, पटना/अभियंता प्रमुख, ग्रामीण कार्य विभाग,

मुख्य अभियंता  
पटना, दिनांक-...14/07/23

बिहार, पटना/अभियंता प्रमुख, जल संसाधन विभाग, बिहार, पटना/अभियंता प्रमुख, लोक स्वास्थ्य अभियंत्रण विभाग, बिहार, पटना/अभियंता प्रमुख, भवन निर्माण विभाग, बिहार, पटना/अभियंता प्रमुख, लघु जल संसाधन विभाग, बिहार, पटना/मुख्य अभियंता, योजना एवं विकास विभाग, बिहार, पटना/मुख्य अभियंता, नगर विकास एवं आवास विभाग बिहार, पटना/प्रबंध निदेशक, बिहार राज्य पुल निर्माण निगम, बिहार, पटना/प्रबंध निदेशक, बिहार पुलिस भवन निर्माण निगम, बिहार, पटना/प्रबंध निदेशक, बिहार मेडिकल सर्विसेज एण्ड इन्फ्रास्ट्रक्चर कॉरपोरेशन लि०, बिहार, पटना को सूचनार्थ समर्पित।

ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)/- 5792  
प्रतिलिपि:-अधीक्षण अभियंता/सभी कार्यपालक अभियंता (मुख्यालय एवं क्षेत्रीय)/वरीय लेखा पदाधिकारी को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित। निगम वेबसाइट पर अपलोड करने हेतु श्री पंकज कुमार सिंह, कम्प्यूटर प्रोग्रामर को सूचनार्थ प्रेषित।

मुख्य अभियंता  
पटना, दिनांक-...14/07/23

मुख्य अभियंता

बिहार राज्य शैक्षणिक आधारभूत संरचना विकास निगम लिमिटेड के अंतर्गत विभिन्न योजनाओं के पूर्ण होने तक निलंबित किये जाने वाले संवेदकों की सूची।

क्रमांक	संवेदक का नाम एवं पूरा पता	कार्य का नाम/गुप संख्या	एकरारनामा संख्या एवं तिथि	एकरारनामा के अनुसार कार्य समाप्ति की तिथि	कार्य की अद्यतन स्थिति	अभियुक्ति
1	2	3	4	5	6	7
कार्यालय आदेश सं०:-202 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)- 5792			दिनांक:-14.07.2023			
<b>ADDITIONAL CLASS ROOM (ACR)</b>						
1	Deepak Kumar Singh, Vill + PO - Mukrera, P.S - Revelganj, Dist- Saran (841301), Mob- 9430086041, Email- deepakvtu99@gmail.com	ACP-SA2	M.S. Adarsh Masrak, Masrak M.S. Teknivas, Revelganj U.M.S. Satua Hindi, Baniapur	146 F2 of 2022-23 (22.07.2022)	21.07.23	Incomplete
<b>SUBHAS CHANDRA BOSE HOSTEL</b>						
2	Digital Construction Pvt. Ltd., Vill- Bhawan Bigha, PO- Daudnagar, Dist- Aurangabad (824143), Mob- 9430569021, Email- srsingh2685@gmail.com	SCH-01	उच्च माध्यमिक विद्यालय, बेला, प्रखण्ड-नवीनगर, जिला-औरंगाबाद	106 F2 of 2022-23 (25.05.2022)	24.05.23	Incomplete
3	Kamlapati, AT- Khabra, Near Railway Gumti, Post- Bhagwanpur, Dist- Muzaffarpur, Mob- 9431813687, Email- pati.kamla@gmail.com	SCH-02	राजकीयकृत उच्चतर माध्यमिक विद्यालय, साहेबगंज, प्रखण्ड- साहेबगंज, जिला-मुजफ्फरपुर	14 F2 of 2022-23 (06.04.2022)	05.04.23	Incomplete
<b>SENIOR SECONDARY SCHOOL (513)</b>						
4	M/S Vaishnavi Enterprises At+PO- Shivapatti, Minapur, Muzaffarpur	SSS-1002	U.S.S.S. Chandi Pur, Palasi, ARARIA	246 SBD of 2021-22 21.01.2022	20-04-2023	Incomplete
5	Vijay kumar singh At+Po-Ibrahimpur Parsauni P.S-Phenhara, East Champaran	SSS-1117	U.S.S.S. Chunmunia Kaloo Pakar, Phenhara, EAST CHAMPARAN	33 F2 of 2022-23 18.04.2022	17-07-2023	Incomplete
6	Vijay kumar singh At+Po-Ibrahimpur Parsauni P.S-Phenhara, East Champaran	SSS-1118	U.S.S.S. Jaitapur, Ramgarhwa, EAST CHAMPARAN	34 F2 of 2022-23 18.04.2022	17-07-2023	Incomplete
7	M/S Azad Construction Vill-Sunder kumhari, P.o-Kurmawan, Dist-Gaya	SSS-1147	U.S.S.S. Bariya, Dobhi, GAYA	378 F2 of 2021-22 01.02.2022	31-05-2023	Incomplete
8	Md Kamaluddin khan At-D40, Arif nagar, Gewal Bigha, Dist-Gaya	SSS-1155	U.S.S.S. Kalwan, Amas, GAYA	167 F2 of 2021-22 19.11.2021	18-02-2023	Incomplete
9	M/S Ashok Construction Vill+Po-Chitwan, P.S-Vijaypur Dist-Gopalganj	SSS-1168	U.S.S.S. Padariya, Kateya, GOPALGANJ	30 SBD of 2022-23 12.04.2022	11-07-2023	Incomplete

Mangy  
13/07/23  
J.C

J.R  
13/07/23  
14/07/23  
14/07/23

J.R  
14/07/23  
14/07/23



क्रमांक	संवेदक का नाम एवं पूरा पता	कार्य का नाम/गुप संख्या	एकरारनामा संख्या एवं तिथि	एकरारनामा के अनुसार कार्य समाप्ति की तिथि	कार्य की अद्यतन स्थिति	अभियुक्ति
1	2	3	4	5	6	7
कार्यालय आदेश सं०-202 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)- 5792 दिनांक:-14.07.2023						
10	Chandar bhushan kumar At-Aiwan Po-saidabad P.S-Kako, Dist-Jahanabad	SSS-1193	U.S.S.S. Kundila, Ratani Faridpur, JEHANABAD	11 F2 of 2022-23 05.04.2022	04-07-2023	Incomplete
11	Manoj Singh, Vill- Supa Sarai, PO- Ramdihra, PS- Amjhor, District- Rohtas	SSS-1216	U.S.S.S. Kurari, Durgavati, KAIMUR	19 SBD of 2022-23 07.04.2022	06-07-2023	Incomplete
12	Sidhu Enterprises Mohalla-Sir Ganesh datt Nagar, Bhagwanpur, P.S-Sadar Dist-Muzaffarpur	SSS-1495	U.S.S.S. Siswa Basantpur, Bagaha-I, WEST CHAMPARAN	21 SBD of 2022-23 07.04.2022	06-07-2023	Incomplete
13	Sidhu Enterprises Mohalla-Sir Ganesh datt Nagar, Bhagwanpur, P.S-Sadar Dist-Muzaffarpur	SSS-1500	U.S.S.S. Lachmipur, Bagaha-II, WEST CHAMPARAN	23 SBD of 2022-23 07.04.2022	06-07-2023	Incomplete
14	Devmaa Techno Projects Private Limited Ward no-06, Satya Nagar, Ganjgajala, Saharsa852201	SSS-194-1	Construction of senior secondary school at M.S.Ghanshyampur, Darbhanga	194 F2 of 2022-23 23.09.2022	22-07-2023	Incomplete
15	Jai Kishor Singh Vil- Mahugaya, PO-Batiya, PS-Sono, Dist-Jamui	SSS-448-2	Construction of senior secondary school at M.S.Rajaul, Sono, Jamui	44 SBD of 2016-17 16.06.2016	29.10.2015	Incomplete
<b>KASTURBA GANDHI BALIKA VIDYALAY (GIRLS HOSTEL)</b>						
16	Chandra Bhusan Kumar Kako, Jehanabad Mob - 7903607486	Construction of KGBV (GH)-09		151 SBD of 2021-22 Date:- 02-11-2021	01-02-2023	Incomplete
17	M/s Rungta Enterprises Kahalgaon Bhagalpur	Construction of KGBV (GH)-302		432 SBD of 2021-22 Date:- 22-02-22	21-05-2023	Incomplete
18	Lal Rupak Kumar Singh Vill -Ugnichack Amarith Jamuai	Construction of KGBV (GH)-303		07 SBD of 2021-22 Date:- 04-04-22	03-07-2023	Incomplete
19	Lal Rupak Kumar Singh Vill -Ugnichack Amarith Jamuai	Construction of KGBV (GH)-309		08 SBD of 2021-22 Date:- 04-04-22	03-07-2023	Incomplete
20	Sanjay Kumar Technocrate Pvt. Ltd. India Station Road Shekhpura	Construction of KGBV (GH)-322		24 SBD of 2022-23 Date - 08-04-22	07-07-2023	Incomplete

13/7/23

14/7/23

14/7/23

14/7/23  
2 of 3

क्रमांक	संवेदक का नाम एवं पूरा पता	कार्य का नाम/गुप संख्या	एकरारनामा संख्या एवं तिथि	एकरारनामा के अनुसार कार्य समाप्ति की तिथि	कार्य की अद्यतन स्थिति	अभियुक्ति
1	2	3	4	5	6	7
कार्यालय आदेश सं०:-202 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)- 5792 दिनांक:-14.07.2023						
<b>UNIVERSITY &amp; RUSA WORK</b>						
21	Renu Devi Veer Kunwar Singh Chowk, Kamla Market, Keshri Nagar, Patna-800024	Construction of classroom Building at Jagdam College, Chapra	72 F2 of 2022-23 11.05.2022	10.05.2023	Incomplete	
22	M/s B. Rai Construction company Gupteshwar Complex, Bekar Bandh, Dhanbadh, Jharkhand	Construction of Administrative Block at Veer Kunwar Singh University	167 SBD of 2020-21 05.02.2021	04.05.2022	Incomplete	
23	Sudesh Kumar const pvt ltd. At- Kalyanpur, Near Girish Talkies, jamui	Construction of Central Research Facility Centre at Patna University, Patna (G+2)	226 SBD of 2021-22 10.12.2021	09.03.2023	Incomplete	
24	Sudesh Kumar const pvt ltd. At- Kalyanpur, Near Girish Talkies, jamui	Construction of international hostel at Patna University, Patna (G+4)	227 SBD of 2021-22 10.12.2021	09.03.2023	Incomplete	
<b>SAINIK SCHOOL &amp; KILKARI</b>						
25	Birampur Construction Pvt Ltd., Flat No- 205, Nilgiri Bhawan, West Boring Canal Road, Patna -800001	Construction of Different Buildings and Campus Development Work at Sainik School, Nalanda. Block-Silao Dist.- Nalanda	190 SBD OF 2021-22 DATED 29.11.2021	28.02.2023	Incomplete	
26	Lal Rupak Kumar Singh Will -Ugnichack Amarath Jamui	Remaining work for CTE Building at Haweli Kharagpur	143 SBD of 2021-22 Date-19.01.2022	18.4.2023	Incomplete	
<b>HIGHER SECONDARY SCHOOL</b>						
27	Balindra Choudhary, At - Lakhrow, PO - Siwan, District - Siwan	HSS -50A High School, Chanwa ,Ekma ,Saran	48 F2 2021-22, 03.08.2021	02.08.2022	Incomplete	
28	Hari Om Construction, Ambika Nagar, Mothari, East Champaran - 845401	HSS -100A Kanya Uchh Vidhayalaya, Karmwa ,Dhaka ,East Champaran	04 F2 2021-22, 16.06.2021	15.06.2022	Incomplete	
29	Chandra Bhushan Agro Enterprises Pvt. Ltd., Sagar Tola, Sagar, East Champaran -	HSS -100B Alpasankhayak Uchh Vidhayalaya, Khairwa ,Dhaka ,East Champaran	05 F2 2021-22, 16.06.2021	15.06.2022	Incomplete	
30	M/S R. N. S. Project, At - Agarwa, Hospital Chowk, Motihari, East Champaran	HSS -100C Uchh Vidhayalaya, Chaita ,Pakaridayal ,East Champaran	37 F2 2021-22, 13.07.2021	12.07.2022	Incomplete	

MPC  
14/7/23

14/7/23