

**Bihar State Educational Infrastructure Development Corporation Limited, Patna**  
**Physical Status of Construction of sactioned 193 Girls Hostel (2009-10 & 2010-11)**

Report Dated:31/12/2021

| S.N. | Group No. | Name of District | Name of Block | Name of School               | Completion Time | Physical Status    |            |                |                |                 |    |              |    |               |              | Remarks                             |
|------|-----------|------------------|---------------|------------------------------|-----------------|--------------------|------------|----------------|----------------|-----------------|----|--------------|----|---------------|--------------|-------------------------------------|
|      |           |                  |               |                              |                 | Not<br>Start<br>ed | Lay<br>out | Foun<br>dation | Pli<br>nt<br>h | Ground<br>floor |    | 1st<br>Floor |    | Fini<br>shing | Compl<br>ete |                                     |
|      |           |                  |               |                              |                 |                    |            |                |                | LL              | RL | LL           | RL |               |              |                                     |
| 1    | GH-112-1  | Arwal            | Karpi         | High School, Karpi           | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 16.07.2016.<br>Handover |
| 2    | GH-112-2  | Arwal            | Arwal         | Balika High School, Arwal    | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 16.07.2016.<br>Handover |
| 3    | GH-09-1   | Aurangabad       | Madanpur      | Anugrah H.S., Madanpur       | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 4    | GH-09-2   | Aurangabad       | Rafiganj      | R.B.R. High School, Rafiganj | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 5    | GH-148-1  | Banka            | Rajaoun       | R.H.S, Douni                 | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 6    | GH-30-1   | Bhagalpur        | Sanhoula      | M.S., Arar,                  | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 7    | GH-31-2   | Bhagalpur        | Narayanpur    | M.S., Manoharpur,            | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 16.07.2016.<br>Handover |
| 8    | GH-143-1  | Bhagalpur        | Pirpaiti      | M.S, Simanpur                | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 9    | GH-143-2  | Bhagalpur        | Kahalgaon     | R. S. H.S, Rampur            | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 10   | GH-143-3  | Bhagalpur        | Sabour        | H.S, Mamalkha                | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |

| S.N. | Group No. | Name of District | Name of Block | Name of School              | Completion Time | Physical Status    |            |                |                |                 |    |              |    |               |              | Remarks                             |
|------|-----------|------------------|---------------|-----------------------------|-----------------|--------------------|------------|----------------|----------------|-----------------|----|--------------|----|---------------|--------------|-------------------------------------|
|      |           |                  |               |                             |                 | Not<br>Start<br>ed | Lay<br>out | Foun<br>dation | Pli<br>nt<br>h | Ground<br>floor |    | 1st<br>Floor |    | Fini<br>shing | Compl<br>ete |                                     |
|      |           |                  |               |                             |                 |                    |            |                |                | LL              | RL | LL           | RL |               |              |                                     |
| 11   | GH-144-1  | Bhagalpur        | Goradih       | M.S, Goradih                | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 12   | GH-144-2  | Bhagalpur        | Sultanganj    | K.N.S.M.H.S, Sultanganj     | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 13   | GH-145-1  | Bhagalpur        | Bihpur        | H.S, Jairampur              | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 14   | GH-145-2  | Bhagalpur        | Naugachhia    | H.S, Sahu Parbatta          | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 15   | GH-146-1  | Bhagalpur        | Gopalpur      | Proj. Girls H.S, Saidpur    | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 16   | GH-147-1  | Bhagalpur        | Shahkund      | Proj. H.S, Shahkund         | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 17   | GH-147-2  | Bhagalpur        | Jagdishpur    | Proj. Girls H.S, Jagdishpur | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 18   | GH-07-1   | Bhojpur          | Agioan        | D.N.H.S., Gorpa             | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Handover                            |
| 19   | GH-08-1   | Bhojpur          | Jagdishpur    | Janta H.S., Baligaw         | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Handover                            |
| 20   | GH-109-1  | Buxar            | Rajpur        | H.S.Rajpur Compound         | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 16.07.2017.<br>Handover |
| 21   | GH-109-2  | Buxar            | Itarhi        | H.S.Itarhi                  | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 16.07.2017.<br>Handover |

| S.N. | Group No. | Name of District | Name of Block | Name of School          | Completion Time | Physical Status    |            |                |                |                 |    |              |    |               |              | Remarks                             |
|------|-----------|------------------|---------------|-------------------------|-----------------|--------------------|------------|----------------|----------------|-----------------|----|--------------|----|---------------|--------------|-------------------------------------|
|      |           |                  |               |                         |                 | Not<br>Start<br>ed | Lay<br>out | Foun<br>dation | Pli<br>nt<br>h | Ground<br>floor |    | 1st<br>Floor |    | Fini<br>shing | Compl<br>ete |                                     |
|      |           |                  |               |                         |                 |                    |            |                |                | LL              | RL | LL           | RL |               |              |                                     |
| 22   | GH-109-3  | Buxar            | Nawanagar     | H.S. Nawanagar          | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 16.07.2016.<br>Handover |
| 23   | GH-133-1  | Darbhangha       | Keoti         | R. S. H.S, Keoti        | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 24   | GH-133-2  | Darbhangha       | Ghanshyampur  | H.S, Pohadidibela       | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 25   | GH-134-1  | Darbhangha       | Kusheswara    | M.S, Kushe .Sthan       | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 26   | GH-134-2  | Darbhangha       | Hanuman Nagar | G..H. S.Kolhanta Patori | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 27   | GH-135-2  | Darbhangha       | Manigachhi    | H.S, Balour             | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 28   | GH-135-3  | Darbhangha       | Tardih        | H.S, Narainpur          | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover               |
| 29   | GH-116-2  | East Champaran   | Kalyanpur     | K.G.B.N., Kalyanpur     | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 16.07.2016.<br>Handover |
| 30   | GH-117-1  | East Champaran   | Dhaka         | K.G.B.N., Dhaka         | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 16.07.2016.<br>Handover |
| 31   | GH-117-2  | East Champaran   | Ghorasahan    | K.G.B.N.,Ghorasahan     | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 16.07.2016.<br>Handover |
| 32   | GH-118-1  | East Champaran   | Kesariya      | K.G.B.N., Kesariya      | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 16.07.2016.<br>Handover |

| S.N. | Group No. | Name of District | Name of Block | Name of School                            | Completion Time | Physical Status |         |             |          |              |    |           |    |            |           | Remarks                                      |
|------|-----------|------------------|---------------|-------------------------------------------|-----------------|-----------------|---------|-------------|----------|--------------|----|-----------|----|------------|-----------|----------------------------------------------|
|      |           |                  |               |                                           |                 | Not Started     | Lay out | Foun dation | Pli nt h | Ground floor |    | 1st Floor |    | Fini shing | Compl ete |                                              |
|      |           |                  |               |                                           |                 |                 |         |             |          | LL           | RL | LL        | RL |            |           |                                              |
| 33   | GH-118-2  | East Champaran   | Kotwa         | K.G.B.N., Kotwa                           | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated 2017. Handover                   |
| 34   | GH-118-3  | East Champaran   | Sangrampur    | K.G.B.N., Sangrampur                      | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated 2017. Handover                   |
| 35   | GH-129-1  | Gopalganj        | Baikunthpur   | H.S, Sirsa                                | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover                        |
| 36   | GH-129-2  | Gopalganj        | Sidhwaliya    | H.S, Mahamadpur                           | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover                        |
| 37   | GH-129-3  | Gopalganj        | Manjha        | H.S, Manjha(old) / H.S. Dharm Parsa (New) | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Location Changed on dated 27.08.15. Handover |
| 38   | GH-130-1  | Gopalganj        | Panchdewari   | H.S, Jamunaha Bazar                       | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover                        |
| 39   | GH-132-1  | Gopalganj        | Kuchaikote    | H.S, Sonekola                             | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover                        |
| 40   | GH-132-2  | Gopalganj        | Gopalganj     | S.S Girls Inter School, Gopalganj         | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover                        |
| 41   | GH-150-1  | Jamui            | Khaira        | Project G.H.S, Khaira                     | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover                        |
| 42   | GH-150-2  | Jamui            | Sono          | Project H.S, Sona                         | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover                        |
| 43   | GH-111-1  | Kaimur           | Durgawati     | K.G.B.V. Compound                         | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover                        |

| S.N. | Group No. | Name of District | Name of Block | Name of School                       | Completion Time | Physical Status |         |             |          |              |    |           |    |             |           | Remarks                          |
|------|-----------|------------------|---------------|--------------------------------------|-----------------|-----------------|---------|-------------|----------|--------------|----|-----------|----|-------------|-----------|----------------------------------|
|      |           |                  |               |                                      |                 | Not Started     | Lay out | Foun dation | Pli nt h | Ground floor |    | 1st Floor |    | Fini shin g | Compl ete |                                  |
|      |           |                  |               |                                      |                 |                 |         |             |          | LL           | RL | LL        | RL |             |           |                                  |
| 44   | GH-111-2  | Kaimur           | Adhaura       | H. S. Adhaura                        | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated. Handover            |
| 45   | GH-27-1   | Katihar          | Kadwa         | N. C. C. Smarak H. S Balia Belon     | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated. Handover            |
| 46   | GH-27-2   | Katihar          | Balrampur     | S. S., High School, Telta            | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated. Handover            |
| 47   | GH-27-3   | Katihar          | Sameli        | D. G. H. S., Krishna Nagar           | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated. Handover            |
| 48   | GH-28-1   | Katihar          | Manihari      | B. P. S. P. H. S., Manihari          | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated. Handover            |
| 49   | GH-28-2   | Katihar          | Azamnagar     | H. S., Salmari                       | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated. Handover            |
| 50   | GH-29-2   | Katihar          | Kursela       | Sampat Raj Devi Girl's H.S., Kursela | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Handover                         |
| 51   | GH-34-2   | Lakhisarai       | Pipariya      | M.M.P. H.S., Walipur                 | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated 16.07.2016. Handover |
| 52   | GH-15-1   | Madhubani        | Madhepur      | H.S. Madhepur*                       | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated 16.07.2016. Handover |
| 53   | GH-15-2   | Madhubani        | Lakhanaur     | P Girl H.S. Lakhanaur*               | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated 16.07.2016. Handover |
| 54   | GH-15-3   | Madhubani        | Andarathari   | M.S., Andarathari                    | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated 16.07.2016. Handover |

| S.N. | Group No. | Name of District | Name of Block    | Name of School                                | Completion Time | Physical Status |         |             |          |              |    |           |    |             |           | Remarks                          |
|------|-----------|------------------|------------------|-----------------------------------------------|-----------------|-----------------|---------|-------------|----------|--------------|----|-----------|----|-------------|-----------|----------------------------------|
|      |           |                  |                  |                                               |                 | Not Started     | Lay out | Foun dation | Pli nt h | Ground floor |    | 1st Floor |    | Fini shin g | Compl ete |                                  |
|      |           |                  |                  |                                               |                 |                 |         |             |          | LL           | RL | LL        | RL |             |           |                                  |
| 55   | GH-16-2   | Madhubani        | Pandaul          | Anup Lal Project Girls H.S. Barmotra Pandaul* | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated 16.07.2016. Handover |
| 56   | GH-16-3   | Madhubani        | Babubarhi        | M.S., Bhupatti                                | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated 16.07.2016. Handover |
| 57   | GH-17-2   | Madhubani        | Jainagar         | M.S., Dullipatti                              | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated. Handover            |
| 58   | GH-18-1   | Madhubani        | Basopatti        | H.S. Basopatti *                              | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Handover                         |
| 59   | GH-18-2   | Madhubani        | Madhwapur        | H.S. Madhwapur*                               | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Handover                         |
| 60   | GH-18-3   | Madhubani        | Ghoghardiha      | H.S., Dewadh                                  | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Handover                         |
| 61   | GH-136-2  | Madhubani        | Harlakhi         | H.S, Umgaun                                   | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated. Handover            |
| 62   | GH-33-1   | Munger           | Haveli Kharagpur | Govt.+2 H.S., Haweli Kharagpur                | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated. Handover            |
| 63   | GH-33-3   | Munger           | Tetiabamber      | Jagannath H.S Tetia Bamber                    | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated. Handover            |
| 64   | GH-101-1  | Patna            | Daniyawa         | Rajkiyakrit H.S., Sigariyawa                  | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated 16.07.2016. Handover |
| 65   | GH-101-2  | Patna            | Khusrupur        | Rajkiyakrit Mahadeo H.S., Fatuwa, Khusrupur   | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Inaugurated. Handover            |

| S.N. | Group No. | Name of District | Name of Block | Name of School                                                        | Completion Time | Physical Status    |            |                |                |                 |    |              |    |               |              | Remarks                    |
|------|-----------|------------------|---------------|-----------------------------------------------------------------------|-----------------|--------------------|------------|----------------|----------------|-----------------|----|--------------|----|---------------|--------------|----------------------------|
|      |           |                  |               |                                                                       |                 | Not<br>Start<br>ed | Lay<br>out | Foun<br>dation | Pli<br>nt<br>h | Ground<br>floor |    | 1st<br>Floor |    | Fini<br>shing | Compl<br>ete |                            |
|      |           |                  |               |                                                                       |                 |                    |            |                |                | LL              | RL | LL           | RL |               |              |                            |
| 66   | GH-102-2  | Patna            | Belchhi       | Rajkiyakrit H.S., Saksohar                                            | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 2017. Handover |
| 67   | GH-103-1  | Patna            | Paliganj      | Rajkiyakrit H.S., Paliganj                                            | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 2017. Handover |
| 68   | GH-103-2  | Patna            | Dulhin Bazar  | Banshidhari H.S., Bharatpura                                          | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 2017. Handover |
| 69   | GH-103-3  | Patna            | Bikram        | Parwati H.S., Bikram                                                  | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |
| 70   | GH-104-1  | Patna            | Masaurih      | Smt. Girija Kuwar H.S.,<br>Masaurih                                   | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 2017. Handover |
| 71   | GH-104-2  | Patna            | Punpun        | Sahid Ramanand R. Govind<br>H.S., Punpun                              | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 2017. Handover |
| 72   | GH-105-2  | Patna            | Danapur       | Baldeo Senior Secondary<br>School, Danapur                            | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |
| 73   | GH-105-3  | Patna            | Maner         | Rajkiyakrit H/S, Maner                                                | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Handover                   |
| 74   | GH-106-1  | Patna            | Mokama        | Railway Aided H.S., Mokama                                            | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |
| 75   | GH-106-2  | Patna            | Ghoswari      | Rajkiyakrit H.S., Kumhra                                              | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |
| 76   | GH-107-1  | Patna            | Barh          | Rajkiyakrit Anugrah Narayan<br>Singh Senior Secondary School,<br>Barh | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |

| S.N. | Group No. | Name of District | Name of Block | Name of School                          | Completion Time | Physical Status    |            |                |                |                 |    |              |    |               |              | Remarks                    |
|------|-----------|------------------|---------------|-----------------------------------------|-----------------|--------------------|------------|----------------|----------------|-----------------|----|--------------|----|---------------|--------------|----------------------------|
|      |           |                  |               |                                         |                 | Not<br>Start<br>ed | Lay<br>out | Foun<br>dation | Pli<br>nt<br>h | Ground<br>floor |    | 1st<br>Floor |    | Fini<br>shing | Compl<br>ete |                            |
|      |           |                  |               |                                         |                 |                    |            |                |                | LL              | RL | LL           | RL |               |              |                            |
| 77   | GH-108-1  | Patna            | Naubatpur     | Rajkiyakrit H.S., Amarpura              | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |
| 78   | GH-108-2  | Patna            | Sampatchak    | Gramin S.S.School<br>Chakbairiya, Patna | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |
| 79   | GH-22-1   | Purnea           | Dhamdaha      | H.S., Dhamdaha                          | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 2017. Handover |
| 80   | GH-24-2   | Purnea           | Jalalgarh     | N.D Rungata H.S., Jalalgarh             | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |
| 81   | GH-24-3   | Purnea           | Kasba         | Kalanand H.S., Garabnaili               | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |
| 82   | GH-110-1  | Rohtas           | Chenari       | Middle School, Khurmabad,<br>Chenari    | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |
| 83   | GH-141-1  | Saharsa          | Kahra         | Govt. Girls H. S, Saharsa               | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |
| 84   | GH-141-2  | Saharsa          | Saur Bazar    | Gajadhar Sahu H.S, Saur Bazar           | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |
| 85   | GH-142-2  | Saharsa          | Sonbarsa      | Sir Hariballabh Inst.                   | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated 2017. Handover |
| 86   | GH-19-2   | Samastipur       | Bithan        | H.S., Bithan                            | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |
| 87   | GH-20-1   | Samastipur       | Warisnagar    | M.S., Hajpurwa, Warisnagar              | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover      |

| S.N. | Group No. | Name of District | Name of Block   | Name of School           | Completion Time | Physical Status    |            |                |                |                 |    |              |    |               |              | Remarks               |
|------|-----------|------------------|-----------------|--------------------------|-----------------|--------------------|------------|----------------|----------------|-----------------|----|--------------|----|---------------|--------------|-----------------------|
|      |           |                  |                 |                          |                 | Not<br>Start<br>ed | Lay<br>out | Foun<br>dation | Pli<br>nt<br>h | Ground<br>floor |    | 1st<br>Floor |    | Fini<br>shing | Compl<br>ete |                       |
|      |           |                  |                 |                          |                 |                    |            |                |                | LL              | RL | LL           | RL |               |              |                       |
| 88   | GH-137-2  | Samastipur       | Pusa            | Girls Int. Sch. Pusa     | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover |
| 89   | GH-138-1  | Samastipur       | Ujiarpur        | B.R.C, Ujiarpur Campus   | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover |
| 90   | GH-138-2  | Samastipur       | Sarayranjan     | H.S, Bathua Bujurg       | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover |
| 91   | GH-138-3  | Samastipur       | Samastipur      | M. I. S. Samastipur      | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover |
| 92   | GH-139-1  | Samastipur       | Vidyapati Nagar | I.Sch.Vidyapati Nagar N  | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover |
| 93   | GH-139-2  | Samastipur       | Bibhutipur      | M.S, Sirsi               | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover |
| 94   | GH-139-3  | Samastipur       | Dalsingh Sarai  | C.H. I. S.Dalsingh Sarai | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover |
| 95   | GH-140-1  | Samastipur       | Hasanpur        | N.H.S, Hasanpur Road     | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover |
| 96   | GH-140-2  | Samastipur       | Sihivaji nagar  | H.S, Shivaji Nagar       | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover |
| 97   | GH-140-3  | Samastipur       | Khanpur         | I.Sch. Siropatti Khatu   | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover |
| 98   | GH-13-1   | Saran            | Parsa           | M.S., Bishnupur, Parsa   | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Inaugurated. Handover |

| S.N. | Group No. | Name of District | Name of Block | Name of School        | Completion Time | Physical Status |         |             |          |              |    |           |    |            |           | Remarks                          |
|------|-----------|------------------|---------------|-----------------------|-----------------|-----------------|---------|-------------|----------|--------------|----|-----------|----|------------|-----------|----------------------------------|
|      |           |                  |               |                       |                 | Not Started     | Lay out | Foun dation | Pli nt h | Ground floor |    | 1st Floor |    | Fini shing | Compl ete |                                  |
|      |           |                  |               |                       |                 |                 |         |             |          | LL           | RL | LL        | RL |            |           |                                  |
| 99   | GH-126-1  | Saran            | Garkha        | MS Chainpur Bhaiswara | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Handover. Handover               |
| 100  | GH-126-2  | Saran            | Maker         | UMS Baghakol          | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover            |
| 101  | GH-01-1   | Sitamarhi        | Parihar       | S.G.H.S., Parihar     | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover            |
| 102  | GH-01-2   | Sitamarhi        | Sonbarsa      | H.S., Bhutahi         | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover            |
| 103  | GH-01-3   | Sitamarhi        | Bathnaha      | H.S., Yogibana Bazar  | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated.                     |
| 104  | GH-02-1   | Sitamarhi        | Parsauni      | H.S., Parsauni Chowk  | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated 16.07.2016.          |
| 105  | GH-02-2   | Sitamarhi        | Riga          | H.S., Rewasi          | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated 16.07.2016. Handover |
| 106  | GH-02-3   | Sitamarhi        | Belsand       | H.S., Belsand         | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated 16.07.2016. Handover |
| 107  | GH-4-1    | Sitamarhi        | Sursand       | Saryu H.S., Sursand   | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Handover                         |
| 108  | GH-4-3    | Sitamarhi        | Choraut       | H.S., Choraut         | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated 2017. Handover       |
| 109  | GH-5-1    | Sitamarhi        | Bajpatti      | H.S., Bajpatti        | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover            |

| S.N. | Group No. | Name of District | Name of Block   | Name of School                       | Completion Time | Physical Status |         |             |          |              |    |           |    |            |           | Remarks                    |
|------|-----------|------------------|-----------------|--------------------------------------|-----------------|-----------------|---------|-------------|----------|--------------|----|-----------|----|------------|-----------|----------------------------|
|      |           |                  |                 |                                      |                 | Not Started     | Lay out | Foun dation | Pli nt h | Ground floor |    | 1st Floor |    | Fini shing | Compl ete |                            |
|      |           |                  |                 |                                      |                 |                 |         |             |          | LL           | RL | LL        | RL |            |           |                            |
| 110  | GH-5-2    | Sitamarhi        | Nanpur          | H.S., Janipur                        | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover      |
| 111  | GH-5-3    | Sitamarhi        | Bokhra          | H.S., Kharka                         | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover      |
| 112  | GH-6-1    | Sitamarhi        | Dumra           | K.G.H.S., Dumra                      | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated 2017. Handover |
| 113  | GH-6-2    | Sitamarhi        | Runni saidpur   | H.S., Morsand                        | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated 2017. Handover |
| 114  | GH-127-1  | Siwan            | Maharajganj     | H. S. Sikatiya                       | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover      |
| 115  | GH-127-2  | Siwan            | Barhariya       | Sri Krishan H. S. Kailgarh           | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover      |
| 116  | GH-127-3  | Siwan            | Bhagwanpur Hatt | S. S. High School, Bhagawanpur Hatt  | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover      |
| 117  | GH-128-1  | Siwan            | Goreya Kothi    | Narayan Karmayogi H. S., Goreyakothi | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover      |
| 118  | GH-128-2  | Siwan            | Basantpur       | H.S., Basantpur                      | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover      |
| 119  | GH-128-3  | Siwan            | Dharaunda       | G. S. H.S., Ujaini                   | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover      |
| 120  | GH-21-1   | Supaul           | Raghopur        | M.S., Kajayan, Raghopur              | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover      |

| S.N. | Group No. | Name of District | Name of Block | Name of School               | Completion Time | Physical Status |         |             |          |              |    |           |    |            |           | Remarks                          |
|------|-----------|------------------|---------------|------------------------------|-----------------|-----------------|---------|-------------|----------|--------------|----|-----------|----|------------|-----------|----------------------------------|
|      |           |                  |               |                              |                 | Not Started     | Lay out | Foun dation | Pli nt h | Ground floor |    | 1st Floor |    | Fini shing | Compl ete |                                  |
|      |           |                  |               |                              |                 |                 |         |             |          | LL           | RL | LL        | RL |            |           |                                  |
| 121  | GH-21-2   | Supaul           | Pratapganj    | Public H.S., Pratapganj      | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover            |
| 122  | GH-121-2  | Vaishali         | Mahua         | M.S. Singhara                | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover            |
| 123  | GH-122-2  | Vaishali         | Bidupur       | S.S.V.M.H.S., Ramdauli       | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover            |
| 124  | GH-123-1  | Vaishali         | Patepur       | S.R.C.H.S.,Patepur, Vaishali | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated 16.07.2016. Handover |
| 125  | GH-124-2  | Vaishali         | Bhagwanpur    | M.S.Ratnapura Bhagwanpur     | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated 16.07.2016. Handover |
| 126  | GH-124-3  | Vaishali         | Chehrakala    | B.N. High School, Sehan *    | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated 2017. Handover       |
| 127  | GH-135-1  | Darbhang         | Gora Bauram   | H.S, Gourabauram             | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Handover                         |
| 128  | GH-120-1  | East Champaran   | Ramgharwa     | K.G.B.N., Ramgharwa          | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Handover                         |
| 129  | GH-131-1  | Gopalganj        | Uchakagaon    | H.S, Uchakagaon              | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Handover                         |
| 130  | GH-12-1   | Saran            | Marhourah     | U.M.S., Awari, Marhourah     | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Inaugurated. Handover            |
| 131  | GH-23-2   | Purnea           | K. Nagar      | H. S., Champanagar           | 12 Months       |                 |         |             |          |              |    |           |    |            |           | Handover                         |

| S.N. | Group No. | Name of District | Name of Block | Name of School                | Completion Time | Physical Status |         |             |          |              |    |           |    |             |           | Remarks  |
|------|-----------|------------------|---------------|-------------------------------|-----------------|-----------------|---------|-------------|----------|--------------|----|-----------|----|-------------|-----------|----------|
|      |           |                  |               |                               |                 | Not Started     | Lay out | Foun dation | Plin t h | Ground floor |    | 1st Floor |    | Fini shin g | Compl ete |          |
|      |           |                  |               |                               |                 |                 |         |             |          | LL           | RL | LL        | RL |             |           |          |
| 132  | GH-14-2   | Madhubani        | Bisfi         | H.S. Parsauni*                | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Handover |
| 133  | GH-130-2  | Gopalganj        | Bhorey        | H.S, Bhore                    | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Handover |
| 134  | GH-14-1   | Madhubani        | Benipatti     | B.J.J.H.S. Adher*             | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Handover |
| 135  | GH-23-1   | Purnea           | Barharakothi  | Shyama H.S., Bhatotar         | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Handover |
| 136  | GH-29-1   | Katihar          | Falka         | B. S. M. High School, Pothiya | 12 Months       |                 |         |             |          |              |    |           |    |             |           |          |
| 137  | GH-149-1  | Munger           | Tarapur       | M.S, Tarapur                  | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Handover |
| 138  | GH-35-1   | Lakhisarai       | Halsi         | High School, Halsi            | 12 Months       |                 |         |             |          |              |    |           |    |             |           |          |
| 139  | GH-35-2   | Lakhisarai       | Ramgarh Chowk | D.M H.S., Sharma              | 12 Months       |                 |         |             |          |              |    |           |    |             |           |          |
|      |           |                  |               |                               |                 |                 |         |             |          |              |    |           |    |             |           |          |
| 140  | GH-22-2   | Purnea           | Rupouli       | Project Girl's H.S., Rupouli  | 12 Months       |                 |         |             |          |              |    |           |    |             |           |          |
| 141  | GH-22-3   | Purnea           | Bhawanipur    | H. S., Bhawanipur             | 12 Months       |                 |         |             |          |              |    |           |    |             |           |          |
| 142  | GH-26-1   | Purnea           | Baisa         | H.S., Rauta                   | 12 Months       |                 |         |             |          |              |    |           |    |             |           |          |
| 143  | GH-26-2   | Purnea           | Amour         | Project Girl's School, Amour  | 12 Months       |                 |         |             |          |              |    |           |    |             |           |          |

| S.N. | Group No. | Name of District | Name of Block | Name of School               | Completion Time | Physical Status |         |             |          |              |    |           |    |             |           | Remarks                                                                                                                                                      |
|------|-----------|------------------|---------------|------------------------------|-----------------|-----------------|---------|-------------|----------|--------------|----|-----------|----|-------------|-----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|
|      |           |                  |               |                              |                 | Not Started     | Lay out | Foun dation | Pli nt h | Ground floor |    | 1st Floor |    | Fini shin g | Compl ete |                                                                                                                                                              |
|      |           |                  |               |                              |                 |                 |         |             |          | LL           | RL | LL        | RL |             |           |                                                                                                                                                              |
| 144  | GH-3-1    | Sitamarhi        | Bairgania     | Jaurimal H.S., Bairgania     | 12 Months       |                 |         |             |          |              |    |           |    |             |           | For balance work LOA Issued vide letter no. 3202 date 12-04-2021                                                                                             |
| 145  | GH-3-2    | Sitamarhi        | Suppi         | H.S., Suppi                  | 12 Months       |                 |         |             |          |              |    |           |    |             |           | For balance work LOA issued 4760 date 26.7.2021. Agreement to be done                                                                                        |
| 146  | GH-3-3    | Sitamarhi        | Majarganj     | H.S., Majarganj              | 12 Months       |                 |         |             |          |              |    |           |    |             |           | For balance work LOA issued 4759 date 26.7.2021. Agreement to be done                                                                                        |
| 147  | GH-10-1   | Aurangabad       | Haspura       | Haspura H.S., Haspura        | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land Disput, due to court-stay order. PROPOSED FOR DROP.- LETTER NO.BSEIDC/MAG/EX/160/2014 DATED- 25/08/2014                                                 |
| 148  | GH-11-1   | Aurangabad       | Kutumba       | Govt. Middle School, Kutumba | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Insufficient land. Letter to CE. PROPOSED FOR DROP.- LETTER NO.BSEIDC/MAG/EX /161/2014 DATE-25/08/2014 & letter to GMPI letter no. 208/2015 dated - 09.07.15 |
| 149  | GH-31-1   | Bhagalpur        | Nathnagar     | M.S., Kanjhiya,              | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available                                                                                                                                           |
| 150  | GH-32-1   | Bhagalpur        | Rangra Chowk  | M.S, Rangra Chowk            | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available.                                                                                                                                          |

| S.N. | Group No. | Name of District | Name of Block  | Name of School                        | Completion Time | Physical Status    |            |                |                |                 |    |              |    |               |              | Remarks                                                                               |
|------|-----------|------------------|----------------|---------------------------------------|-----------------|--------------------|------------|----------------|----------------|-----------------|----|--------------|----|---------------|--------------|---------------------------------------------------------------------------------------|
|      |           |                  |                |                                       |                 | Not<br>Start<br>ed | Lay<br>out | Foun<br>dation | Pli<br>nt<br>h | Ground<br>floor |    | 1st<br>Floor |    | Fini<br>shing | Compl<br>ete |                                                                                       |
|      |           |                  |                |                                       |                 |                    |            |                |                | LL              | RL | LL           | RL |               |              |                                                                                       |
| 151  | GH-32-2   | Bhagalpur        | Kharik Bazar   | Basic Sch. Teldih*                    | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Land not available.                                                                   |
| 152  | GH-32-3   | Bhagalpur        | Ishmailpur     | M.S.Parvatta*                         | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Land not available.                                                                   |
| 153  | GH-116-1  | East Champaran   | Chakiya        | K.G.B.N., Chakiya                     | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Land not available                                                                    |
| 154  | GH-131-2  | Gopalganj        | Kateya         | Kanya H.S, Kateya(old) G.A H/S Kateya | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Land Dispute                                                                          |
| 155  | GH-113-1  | Jehanabad        | Jehanabad      | H.S., Jehanabad                       | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | During contract period land was not available for construction. Now land is available |
| 156  | GH-113-2  | Jehanabad        | Kako           | H.S. Pali Bazar                       | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | During contract period land was not available for construction. Now land is available |
| 157  | GH-113-3  | Jehanabad        | Ghosi          | H.S. Ghosi                            | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | During contract period land was not available for construction. Now land is available |
| 158  | GH-114-1  | Jehanabad        | Ratni Faridpur | H.S. Dayalbagh, Nehalpur              | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | During contract period land was not available for construction. Now land is available |
| 159  | GH-114-2  | Jehanabad        | Makhdumpur     | S.S. Tehta                            | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | During contract period land was not available for construction. Now land is available |

| S.N. | Group No. | Name of District | Name of Block | Name of School                 | Completion Time | Physical Status |         |             |          |              |    |           |    |             |           | Remarks                                                                               |
|------|-----------|------------------|---------------|--------------------------------|-----------------|-----------------|---------|-------------|----------|--------------|----|-----------|----|-------------|-----------|---------------------------------------------------------------------------------------|
|      |           |                  |               |                                |                 | Not Started     | Lay out | Foun dation | Pli nt h | Ground floor |    | 1st Floor |    | Fini shin g | Compl ete |                                                                                       |
|      |           |                  |               |                                |                 |                 |         |             |          | LL           | RL | LL        | RL |             |           |                                                                                       |
| 160  | GH-115-1  | Jehanabad        | Hulashganj    | H.S. Hulashganj                | 12 Months       |                 |         |             |          |              |    |           |    |             |           | During contract period land was not available for construction. Now land is available |
| 161  | GH-115-2  | Jehanabad        | Modanganj     | D.N.H.S. Bandhuganj            | 12 Months       |                 |         |             |          |              |    |           |    |             |           | During contract period land was not available for construction. Now land is available |
| 162  | GH-28-3   | Katihar          | Pranpur       | M. S., Bastol                  | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land Dispute                                                                          |
| 163  | GH-34-1   | Lakhisarai       | Surajgarha    | Project K. K.H., Surajgarha    | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available.                                                                   |
| 164  | GH-151-1  | Lakhisarai       | Lakhisarai    | M.V.M H.S.Nayatola, Lakhisarai | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available.                                                                   |
| 165  | GH-151-2  | Lakhisarai       | Barahiya      | S.R.R.S Girls H.S, Barahiya    | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available.                                                                   |
| 166  | GH-16-1   | Madhubani        | Rajnagar      | R. H.S.Raj Nagar*              | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Required land 125'x100' available land 50'x25'                                        |
| 167  | GH-17-1   | Madhubani        | Ladania       | M.S., Ladania Girl's           | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available. required land 125'x100' avlaible land 25'x10'                     |
| 168  | GH-136-1  | Madhubani        | Kaulahi       | H.S, Kaulahi                   | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available.                                                                   |
| 169  | GH-33-2   | Munger           | Dharahara     | K.R.S.K.H H.S., Dharahra       | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available                                                                    |

| S.N. | Group No. | Name of District | Name of Block        | Name of School                                        | Completion Time | Physical Status    |            |                |                |                 |    |              |    |               |              | Remarks                                                                               |
|------|-----------|------------------|----------------------|-------------------------------------------------------|-----------------|--------------------|------------|----------------|----------------|-----------------|----|--------------|----|---------------|--------------|---------------------------------------------------------------------------------------|
|      |           |                  |                      |                                                       |                 | Not<br>Start<br>ed | Lay<br>out | Foun<br>dation | Pli<br>nt<br>h | Ground<br>floor |    | 1st<br>Floor |    | Fini<br>shing | Compl<br>ete |                                                                                       |
|      |           |                  |                      |                                                       |                 |                    |            |                |                | LL              | RL | LL           | RL |               |              |                                                                                       |
| 170  | GH-102-1  | Patna            | Bakhtiyarpur         | Rajkiyakrit H.S., Salimpur                            | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Land not available.                                                                   |
| 171  | GH-105-1  | Patna            | Patna Sadar (Gramin) | Rajkiyakrit Mahanth Hanuman Sharan H.S.School,Rajapur | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Land Dispute                                                                          |
| 172  | GH-107-2  | Patna            | Pandarak             | Laxmi Narayan Rajbanshi H.S., Dhibar                  | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Sufficient land not available                                                         |
| 173  | GH-24-1   | Purnea           | Purnia East          | Proj. Girl's H.S., Ranipatra                          | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Land not available                                                                    |
| 174  | GH-25-1   | Purnea           | Dagarua              | Abul Kalam H.S., Ichalo                               | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | During contract period land was not available for construction. Now land is available |
| 175  | GH-25-2   | Purnea           | Srinagar             | Govt. S.S., Srinagar                                  | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | During contract period land was not available for construction. Now land is available |
| 176  | GH-25-3   | Purnea           | Baisi                | Proj. Girl's School Baisi                             | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | During contract period land was not available for construction. Now land is available |
| 177  | GH-142-1  | Saharsa          | Salkhua              | H.S, Salkhua                                          | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Land not available.                                                                   |
| 178  | GH-19-1   | Samastipur       | Singhia              | K.G., Academy, Singhia                                | 12 Months       |                    |            |                |                |                 |    |              |    |               |              | Insufficient land is available. (required land 125'x100' available land 22'x11')      |

| S.N. | Group No. | Name of District | Name of Block | Name of School                 | Completion Time | Physical Status |         |             |          |              |    |           |    |             |           | Remarks                                                                    |
|------|-----------|------------------|---------------|--------------------------------|-----------------|-----------------|---------|-------------|----------|--------------|----|-----------|----|-------------|-----------|----------------------------------------------------------------------------|
|      |           |                  |               |                                |                 | Not Started     | Lay out | Foun dation | Pli nt h | Ground floor |    | 1st Floor |    | Fini shin g | Compl ete |                                                                            |
|      |           |                  |               |                                |                 |                 |         |             |          | LL           | RL | LL        | RL |             |           |                                                                            |
| 179  | GH-20-2   | Samastipur       | Marwa         | H.S., Morwa                    | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available. (required land 125'x100' avlaible landx18'x13')        |
| 180  | GH-137-1  | Samastipur       | Kalyanpur     | K.G.B.V, Kalyanpur             | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Insufficient land available. required land 125'x100' avlaible land 17'x15' |
| 181  | GH-12-2   | Saran            | Taraiyan      | M.S., Gawandary, Taria         | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available.                                                        |
| 182  | GH-13-2   | Saran            | Ishuapur      | U.M.S., Satasi, Ishuapur       | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available.                                                        |
| 183  | GH-4-2    | Sitamarhi        | Pupri         | Proj. H.S., Pupri              | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Insufficient Land                                                          |
| 184  | GH-121-1  | Vaishali         | Rajapakar     | H.S.,Rajapakar                 | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land Dispute                                                               |
| 185  | GH-122-1  | Vaishali         | Raghopur      | B.S.J.S.H.S.Fatehpur, Vaishali | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land Dispute                                                               |
| 186  | GH-122-3  | Vaishali         | Deshri        | H.S. Bhataulla                 | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land Problem. Mandir on land Old Building to be Dismantle                  |
| 187  | GH-123-2  | Vaishali         | Lalganj       | G.A.H/S, Lalganj               | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available                                                         |
| 188  | GH-123-3  | Vaishali         | Goraul        | H.S., Goraul                   | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available                                                         |
| 189  | GH-124-1  | Vaishali         | Vaishali      | S.M.T.H.S., Vaishali           | 12 Months       |                 |         |             |          |              |    |           |    |             |           | Land not available                                                         |

| S.N.                                | Group No. | Name of District | Name of Block | Name of School       | Completion Time | Physical Status |         |             |          |              |    |           |    |             |           | Remarks                                                                               |
|-------------------------------------|-----------|------------------|---------------|----------------------|-----------------|-----------------|---------|-------------|----------|--------------|----|-----------|----|-------------|-----------|---------------------------------------------------------------------------------------|
|                                     |           |                  |               |                      |                 | Not Started     | Lay out | Foun dation | Pli nt h | Ground floor |    | 1st Floor |    | Fini shin g | Compl ete |                                                                                       |
|                                     |           |                  |               |                      |                 |                 |         |             |          | LL           | RL | LL        | RL |             |           |                                                                                       |
| 190                                 | GH-119-1  | East Champaran   | Madhuwan      | K.G.B.N., Madhuwan   | 12 Months       |                 |         |             |          |              |    |           |    |             |           | During contract period land was not available for construction. Now land is available |
| 191                                 | GH-119-2  | East Champaran   | Mehsi         | K.G.B.N., Mehsi      | 12 Months       |                 |         |             |          |              |    |           |    |             |           | During contract period land was not available for construction. Now land is available |
| 192                                 | GH-119-3  | East Champaran   | Tetariya      | K.G.B.N., Tetariya   | 12 Months       |                 |         |             |          |              |    |           |    |             |           | During contract period land was not available for construction. Now land is available |
| 193                                 | GH-125-1  | West Champaran   | Bagha-1       | R.S.H.S. Parsuniform | 12 Months       |                 |         |             |          |              |    |           |    |             |           | During contract period land was not available for construction. Now land is available |
| Total No. Of Girls Hostel (2009-10) |           |                  |               | 80                   |                 | 20              | 0       | 0           | 0        | 1            | 0  | 0         | 1  | 5           | 53        |                                                                                       |
| Total No. Of Girls Hostel (2010-11) |           |                  |               | 113                  |                 | 27              | 0       | 0           | 0        | 0            | 0  | 0         | 0  | 0           | 86        |                                                                                       |
| TOTAL                               |           |                  |               | 193                  |                 | 47              | 0       | 0           | 0        | 1            | 0  | 0         | 1  | 5           | 139       |                                                                                       |