

**Bihar State Educational Infrastructure Development Corporation Limited, Patna**  
**Physical Status of Construction of sactioned 193 Girls Hostel (2009-10 & 2010-11)**

Report Dated:28/02/2022

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status										Remarks	
						Not Star ted	Lay out	Foun dati on	Pli nt h	Ground floor		1st Floor		Fini shin g	Comp lete		
										LL	RL	LL	RL				
1	GH-112-1	Arwal	Karpi	High School, Karpi	12 Months												Inaugurated 16.07.2016. Handover
2	GH-112-2	Arwal	Arwal	Balika High School, Arwal	12 Months												Inaugurated 16.07.2016. Handover
3	GH-09-1	Aurangabad	Madanpur	Anugrah H.S., Madanpur	12 Months												Inaugurated. Handover
4	GH-09-2	Aurangabad	Rafiganj	R.B.R. High School, Rafiganj	12 Months												Inaugurated. Handover
5	GH-148-1	Banka	Rajaoun	R.H.S, Douni	12 Months												Inaugurated. Handover
6	GH-30-1	Bhagalpur	Sanhoula	M.S., Arar,	12 Months												Inaugurated. Handover
7	GH-31-2	Bhagalpur	Narayanpur	M.S., Manoharpur,	12 Months												Inaugurated 16.07.2016. Handover
8	GH-143-1	Bhagalpur	Pirpaiti	M.S, Simanpur	12 Months												Inaugurated. Handover
9	GH-143-2	Bhagalpur	Kahalgaon	R. S. H.S, Rampur	12 Months												Inaugurated. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
						Not Started	Lay out	Foun dation	Pli n t h	Ground floor		1st Floor			Fini shing	Comp lete
										LL	RL	LL	RL			
10	GH-143-3	Bhagalpur	Sabour	H.S, Mamalkha	12 Months											Inaugurated. Handover
11	GH-144-1	Bhagalpur	Goradih	M.S, Goradih	12 Months											Inaugurated. Handover
12	GH-144-2	Bhagalpur	Sultanganj	K.N.S.M.H.S, Sultanganj	12 Months											Inaugurated. Handover
13	GH-145-1	Bhagalpur	Bihpur	H.S, Jairampur	12 Months											Inaugurated. Handover
14	GH-145-2	Bhagalpur	Naugachhia	H.S, Sahu Parbatta	12 Months											Inaugurated. Handover
15	GH-146-1	Bhagalpur	Gopalpur	Proj. Girls H.S, Saidpur	12 Months											Inaugurated. Handover
16	GH-147-1	Bhagalpur	Shahkund	Proj. H.S, Shahkund	12 Months											Inaugurated. Handover
17	GH-147-2	Bhagalpur	Jagdishpur	Proj. Girls H.S, Jagdishpur	12 Months											Inaugurated. Handover
18	GH-07-1	Bhojpur	Agioan	D.N.H.S., Gorpa	12 Months											Handover
19	GH-08-1	Bhojpur	Jagdishpur	Janta H.S., Baligaw	12 Months											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
						Not Started	Lay out	Foun dation	Pli nt h	Ground floor		1st Floor			Fini shing	Comp lete
										LL	RL	LL	RL			
20	GH-109-1	Buxar	Rajpur	H.S.Rajpur Compound	12 Months										Inaugurated 16.07.2017. Handover	
21	GH-109-2	Buxar	Itarhi	H.S.Itarhi	12 Months										Inaugurated 16.07.2017. Handover	
22	GH-109-3	Buxar	Nawanagar	H.S. Nawanagar	12 Months										Inaugurated 16.07.2016. Handover	
23	GH-133-1	Darbhangha	Keoti	R. S. H.S, Keoti	12 Months										Inaugurated. Handover	
24	GH-133-2	Darbhangha	Ghanshyampur	H.S, Pohadidibela	12 Months										Inaugurated. Handover	
25	GH-134-1	Darbhangha	Kusheswara	M.S, Kushe .Sthan	12 Months										Inaugurated. Handover	
26	GH-134-2	Darbhangha	Hanuman Nagar	G..H. S.Kolhanta Patori	12 Months										Inaugurated. Handover	
27	GH-135-2	Darbhangha	Manigachhi	H.S, Balour	12 Months										Inaugurated. Handover	
28	GH-135-3	Darbhangha	Tardih	H.S, Narainpur	12 Months										Inaugurated. Handover	
29	GH-116-2	East Champaran	Kalyanpur	K.G.B.N., Kalyanpur	12 Months										Inaugurated 16.07.2016. Handover	

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
						Not Started	Lay out	Foun dation	Pli n th	Ground floor		1st Floor			Fini shing	Comp lete
										LL	RL	LL	RL			
30	GH-117-1	East Champaran	Dhaka	K.G.B.N., Dhaka	12 Months										Inaugurated 16.07.2016. Handover	
31	GH-117-2	East Champaran	Ghorasahan	K.G.B.N.,Ghorasahan	12 Months										Inaugurated 16.07.2016. Handover	
32	GH-118-1	East Champaran	Kesariya	K.G.B.N., Kesariya	12 Months										Inaugurated 16.07.2016. Handover	
33	GH-118-2	East Champaran	Kotwa	K.G.B.N., Kotwa	12 Months										Inaugurated 2017. Handover	
34	GH-118-3	East Champaran	Sangrampur	K.G.B.N., Sangrampur	12 Months										Inaugurated 2017. Handover	
35	GH-129-1	Gopalganj	Baikunthpur	H.S, Sirsa	12 Months										Inaugurated. Handover	
36	GH-129-2	Gopalganj	Sidhwaliya	H.S, Mahamadpur	12 Months										Inaugurated. Handover	
37	GH-129-3	Gopalganj	Manjha	H.S, Manjha(old) / H.S. Dharm Parsa (New)	12 Months										Location Changed on dated 27.08.15. Handover	
38	GH-130-1	Gopalganj	Panchdewari	H.S, Jamunaha Bazar	12 Months										Inaugurated. Handover	
39	GH-132-1	Gopalganj	Kuchaikote	H.S, Sonekola	12 Months										Inaugurated. Handover	

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status										Remarks	
						Not Started	Lay out	Foun dation	Pli nth	Ground floor		1st Floor		Fini shing	Comp lete		
										LL	RL	LL	RL				
40	GH-132-2	Gopalganj	Gopalganj	S.S Girls Inter School, Gopalganj	12 Months												Inaugurated. Handover
41	GH-150-1	Jamui	Khaira	Project G.H.S, Khaira	12 Months												Inaugurated. Handover
42	GH-150-2	Jamui	Sono	Project H.S, Sona	12 Months												Inaugurated. Handover
43	GH-111-1	Kaimur	Durgawati	K.G.B.V. Compound	12 Months												Inaugurated. Handover
44	GH-111-2	Kaimur	Adhaura	H. S. Adhaura	12 Months												Inaugurated. Handover
45	GH-27-1	Katihar	Kadwa	N. C. C. Smarak H. S Balia Belon	12 Months												Inaugurated. Handover
46	GH-27-2	Katihar	Balrampur	S. S., High School, Telta	12 Months												Inaugurated. Handover
47	GH-27-3	Katihar	Sameli	D. G. H. S., Krishna Nagar	12 Months												Inaugurated. Handover
48	GH-28-1	Katihar	Manihari	B. P. S. P. H. S., Manihari	12 Months												Inaugurated. Handover
49	GH-28-2	Katihar	Azamnagar	H. S., Salmari	12 Months												Inaugurated. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status										Remarks	
						Not Started	Lay out	Foun dation	Pli n th	Ground floor		1st Floor		Fini shing	Comp lete		
										LL	RL	LL	RL				
50	GH-29-2	Katihar	Kursela	Sampat Raj Devi Girl's H.S., Kursela	12 Months												Handover
51	GH-34-2	Lakhisarai	Pipariya	M.M.P. H.S., Walipur	12 Months												Inaugurated 16.07.2016. Handover
52	GH-15-1	Madhubani	Madhepur	H.S. Madhepur*	12 Months												Inaugurated 16.07.2016. Handover
53	GH-15-2	Madhubani	Lakhanaur	P Girl H.S. Lakhanaur*	12 Months												Inaugurated 16.07.2016. Handover
54	GH-15-3	Madhubani	Andarathari	M.S., Andarathari	12 Months												Inaugurated 16.07.2016. Handover
55	GH-16-2	Madhubani	Pandaul	Anup Lal Project Girls H.S. Barmotra Pandaul*	12 Months												Inaugurated 16.07.2016. Handover
56	GH-16-3	Madhubani	Babubarhi	M.S., Bhupatti	12 Months												Inaugurated 16.07.2016. Handover
57	GH-17-2	Madhubani	Jainagar	M.S., Dullipatti	12 Months												Inaugurated. Handover
58	GH-18-1	Madhubani	Basopatti	H.S. Basopatti *	12 Months												Handover
59	GH-18-2	Madhubani	Madhwapur	H.S. Madhwapur*	12 Months												Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
						Not Started	Lay out	Foun dation	Pli n th	Ground floor		1st Floor			Fini shing	Comp lete
										LL	RL	LL	RL			
60	GH-18-3	Madhubani	Ghoghardiha	H.S., Dewadh	12 Months										Handover	
61	GH-136-2	Madhubani	Harlakhi	H.S, Umgaun	12 Months										Inaugurated. Handover	
62	GH-33-1	Munger	Haveli Kharagpur	Govt.+2 H.S., Haweli Kharagpur	12 Months										Inaugurated. Handover	
63	GH-33-3	Munger	Tetiabamber	Jagannath H.S Tetia Bamber	12 Months										Inaugurated. Handover	
64	GH-101-1	Patna	Daniyawa	Rajkiyakrit H.S., Sigariyawa	12 Months										Inaugurated 16.07.2016. Handover	
65	GH-101-2	Patna	Khusrupur	Rajkiyakrit Mahadeo H.S., Fatuwa, Khusrupur	12 Months										Inaugurated. Handover	
66	GH-102-2	Patna	Belchhi	Rajkiyakrit H.S., Saksohar	12 Months										Inaugurated 2017. Handover	
67	GH-103-1	Patna	Paliganj	Rajkiyakrit H.S., Paliganj	12 Months										Inaugurated 2017. Handover	
68	GH-103-2	Patna	Dulhin Bazar	Banshidhari H.S., Bharatpura	12 Months										Inaugurated 2017. Handover	
69	GH-103-3	Patna	Bikram	Parwati H.S., Bikram	12 Months										Inaugurated. Handover	

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status										Remarks	
						Not Started	Lay out	Foun dation	Pli nth	Ground floor		1st Floor		Fini shing	Comp lete		
										LL	RL	LL	RL				
70	GH-104-1	Patna	Masaurih	Smt. Girija Kuwar H.S., Masaurih	12 Months												Inaugurated 2017. Handover
71	GH-104-2	Patna	Punpun	Sahid Ramanand R. Govind H.S., Punpun	12 Months												Inaugurated 2017. Handover
72	GH-105-2	Patna	Danapur	Baldeo Senior Secondary School, Danapur	12 Months												Inaugurated. Handover
73	GH-105-3	Patna	Maner	Rajkiyakrit H/S, Maner	12 Months												Handover
74	GH-106-1	Patna	Mokama	Railway Aided H.S., Mokama	12 Months												Inaugurated. Handover
75	GH-106-2	Patna	Ghoswari	Rajkiyakrit H.S., Kumhra	12 Months												Inaugurated. Handover
76	GH-107-1	Patna	Barh	Rajkiyakrit Anugrah Narayan Singh Senior Secondary School, Barh	12 Months												Inaugurated. Handover
77	GH-108-1	Patna	Naubatpur	Rajkiyakrit H.S., Amarpura	12 Months												Inaugurated. Handover
78	GH-108-2	Patna	Sampatchak	Gramin S.S.School Chakbairiya, Patna	12 Months												Inaugurated. Handover
79	GH-22-1	Purnea	Dhamdaha	H.S., Dhamdaha	12 Months												Inaugurated 2017. Handover



S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
						Not Started	Lay out	Foun dation	Pli n th	Ground floor		1st Floor			Fini shing	Comp lete
										LL	RL	LL	RL			
80	GH-24-2	Purnea	Jalalgarh	N.D Rungata H.S., Jalalgarh	12 Months											Inaugurated. Handover
81	GH-24-3	Purnea	Kasba	Kalanand H.S., Garabnaili	12 Months											Inaugurated. Handover
82	GH-110-1	Rohtas	Chenari	Middle School, Khurmabad, Chenari	12 Months											Inaugurated. Handover
83	GH-141-1	Saharsa	Kahra	Govt. Girls H. S, Saharsa	12 Months											Inaugurated. Handover
84	GH-141-2	Saharsa	Saur Bazar	Gajadhar Sahu H.S, Saur Bazar	12 Months											Inaugurated. Handover
85	GH-142-2	Saharsa	Sonbarsa	Sir Hariballabh Inst.	12 Months											Inaugurated 2017. Handover
86	GH-19-2	Samastipur	Bithan	H.S., Bithan	12 Months											Inaugurated. Handover
87	GH-20-1	Samastipur	Warisnagar	M.S., Hajpurwa, Warisnagar	12 Months											Inaugurated. Handover
88	GH-137-2	Samastipur	Pusa	Girls Int. Sch. Pusa	12 Months											Inaugurated. Handover
89	GH-138-1	Samastipur	Ujiarpur	B.R.C, Ujiarpur Campus	12 Months											Inaugurated. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status										Remarks	
						Not Started	Lay out	Foun dation	Pli nth	Ground floor		1st Floor		Fini shing	Comp lete		
										LL	RL	LL	RL				
90	GH-138-2	Samastipur	Sarayranjan	H.S, Bathua Bujurg	12 Months												Inaugurated. Handover
91	GH-138-3	Samastipur	Samastipur	M. I. S. Samastipur	12 Months												Inaugurated. Handover
92	GH-139-1	Samastipur	Vidyapati Nagar	I.Sch.Vidyapati Nagar N	12 Months												Inaugurated. Handover
93	GH-139-2	Samastipur	Bibhutipur	M.S, Sirsi	12 Months												Inaugurated. Handover
94	GH-139-3	Samastipur	Dalsingh Sarai	C.H. I. S.Dalsingh Sarai	12 Months												Inaugurated. Handover
95	GH-140-1	Samastipur	Hasanpur	N.H.S, Hasanpur Road	12 Months												Inaugurated. Handover
96	GH-140-2	Samastipur	Sihivaji nagar	H.S, Shivaji Nagar	12 Months												Inaugurated. Handover
97	GH-140-3	Samastipur	Khanpur	I.Sch. Siropatti Khatu	12 Months												Inaugurated. Handover
98	GH-13-1	Saran	Parsa	M.S., Bishnupur, Parsa	12 Months												Inaugurated. Handover
99	GH-126-1	Saran	Garkha	MS Chainpur Bhaiswara	12 Months												Handover. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
						Not Started	Lay out	Foun dation	Pli n t h	Ground floor		1st Floor			Fini shing	Comp lete
										LL	RL	LL	RL			
100	GH-126-2	Saran	Maker	UMS Baghakol	12 Months											Inaugurated. Handover
101	GH-01-1	Sitamarhi	Parihar	S.G.H.S., Parihar	12 Months											Inaugurated. Handover
102	GH-01-2	Sitamarhi	Sonbarsa	H.S., Bhutahi	12 Months											Inaugurated. Handover
103	GH-01-3	Sitamarhi	Bathnaha	H.S., Yogibana Bazar	12 Months											Inaugurated.
104	GH-02-1	Sitamarhi	Parsauni	H.S., Parsauni Chowk	12 Months											Inaugurated 16.07.2016.
105	GH-02-2	Sitamarhi	Riga	H.S., Rewasi	12 Months											Inaugurated 16.07.2016. Handover
106	GH-02-3	Sitamarhi	Belsand	H.S., Belsand	12 Months											Inaugurated 16.07.2016. Handover
107	GH-4-1	Sitamarhi	Sursand	Saryu H.S., Sursand	12 Months											Handover
108	GH-4-3	Sitamarhi	Choraut	H.S., Choraut	12 Months											Inaugurated 2017. Handover
109	GH-5-1	Sitamarhi	Bajpatti	H.S., Bajpatti	12 Months											Inaugurated. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
						Not Started	Lay out	Foun dation	Pli nth	Ground floor		1st Floor			Fini shing	Comp lete
										LL	RL	LL	RL			
110	GH-5-2	Sitamarhi	Nanpur	H.S., Janipur	12 Months											Inaugurated. Handover
111	GH-5-3	Sitamarhi	Bokhra	H.S., Kharka	12 Months											Inaugurated. Handover
112	GH-6-1	Sitamarhi	Dumra	K.G.H.S., Dumra	12 Months											Inaugurated 2017. Handover
113	GH-6-2	Sitamarhi	Runni saidpur	H.S., Morsand	12 Months											Inaugurated 2017. Handover
114	GH-127-1	Siwan	Maharajganj	H. S. Sikatiya	12 Months											Inaugurated. Handover
115	GH-127-2	Siwan	Barhariya	Sri Krishan H. S. Kailgarh	12 Months											Inaugurated. Handover
116	GH-127-3	Siwan	Bhagwanpur Hatt	S. S. High School, Bhagawanpur Hatt	12 Months											Inaugurated. Handover
117	GH-128-1	Siwan	Goreya Kothi	Narayan Karmayogi H. S., Goreyakothi	12 Months											Inaugurated. Handover
118	GH-128-2	Siwan	Basantpur	H.S., Basantpur	12 Months											Inaugurated. Handover
119	GH-128-3	Siwan	Dharaunda	G. S. H.S., Ujaini	12 Months											Inaugurated. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
						Not Started	Lay out	Foun dation	Pli n t h	Ground floor		1st Floor			Fini shing	Comp lete
										LL	RL	LL	RL			
120	GH-21-1	Supaul	Raghopur	M.S., Kajayan, Raghopur	12 Months											Inaugurated. Handover
121	GH-21-2	Supaul	Pratapganj	Public H.S., Pratapganj	12 Months											Inaugurated. Handover
122	GH-121-2	Vaishali	Mahua	M.S. Singhara	12 Months											Inaugurated. Handover
123	GH-122-2	Vaishali	Bidupur	S.S.V.M.H.S., Ramdauli	12 Months											Inaugurated. Handover
124	GH-123-1	Vaishali	Patepur	S.R.C.H.S.,Patepur, Vaishali	12 Months											Inaugurated 16.07.2016. Handover
125	GH-124-2	Vaishali	Bhagwanpur	M.S.Ratnapura Bhagwanpur	12 Months											Inaugurated 16.07.2016. Handover
126	GH-124-3	Vaishali	Chehrakala	B.N. High School, Sehan *	12 Months											Inaugurated 2017. Handover
127	GH-135-1	Darbhanga	Gora Bauram	H.S, Gourabauram	12 Months											Handover
128	GH-120-1	East Champaran	Ramgharwa	K.G.B.N., Ramgharwa	12 Months											Handover
129	GH-131-1	Gopalganj	Uchakagaon	H.S, Uchakagaon	12 Months											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
						Not Started	Lay out	Foun dation	Pli n t h	Ground floor		1st Floor			Fini shing	Comp lete
										LL	RL	LL	RL			
130	GH-12-1	Saran	Marhourah	U.M.S., Awari, Marhourah	12 Months											Inaugurated. Handover
131	GH-23-2	Purnea	K. Nagar	H. S., Champanagar	12 Months											Handover
132	GH-14-2	Madhubani	Bisfi	H.S. Parsauni*	12 Months											Handover
133	GH-130-2	Gopalganj	Bhorey	H.S, Bhore	12 Months											Handover
134	GH-14-1	Madhubani	Benipatti	B.J.J.H.S. Adher*	12 Months											Handover
135	GH-23-1	Purnea	Barharakothi	Shyama H.S., Bhatotar	12 Months											Handover
136	GH-29-1	Katihar	Falka	B. S. M. High School, Pothiya	12 Months											
137	GH-149-1	Munger	Tarapur	M.S, Tarapur	12 Months											Handover
138	GH-35-1	Lakhisarai	Halsi	High School, Halsi	12 Months											
139	GH-35-2	Lakhisarai	Ramgarh Chowk	D.M H.S., Sharma	12 Months											
140	GH-22-2	Purnea	Rupouli	Project Girl's H.S., Rupouli	12 Months											

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status										Remarks	
						Not Started	Lay out	Foun dation	Pli nt h	Ground floor		1st Floor		Fini shing	Comp lete		
										LL	RL	LL	RL				
141	GH-22-3	Purnea	Bhawanipur	H. S., Bhawanipur	12 Months												
142	GH-26-1	Purnea	Baisa	H.S., Rauta	12 Months												
143	GH-26-2	Purnea	Amour	Project Girl's School, Amour	12 Months												
144	GH-3-1	Sitamarhi	Bairgania	Jaurimal H.S., Bairgania	12 Months												For balance work LOA Issued vide letter no. 3202 date 12-04-2021. Agreement done
145	GH-3-2	Sitamarhi	Suppi	H.S., Suppi	12 Months												For balance work LOA issued 4760 date 26.7.2021. Agreement done
146	GH-3-3	Sitamarhi	Majarganj	H.S., Majarganj	12 Months												For balance work LOA issued 4759 date 26.7.2021. Agreement done
147	GH-10-1	Aurangabad	Haspura	Haspura H.S., Haspura	12 Months												Land Disput, due to court-stay order. PROPOSED FOR DROP.- LETTER NO.BSEIDC/MAG/EX/160/2014 DATED- 25/08/2014

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
						Not Started	Lay out	Foun dation	Pli n th	Ground floor		1st Floor			Fini shing	Comp lete
										LL	RL	LL	RL			
148	GH-11-1	Aurangabad	Kutumba	Govt. Middle School, Kutumba	12 Months										Insufficient land. Letter to CE. PROPOSED FOR DROP.- LETTER NO.BSEIDC/MAG/EX /161/2014 DATE-25/08/2014 & letter to GMPI letter no. 208/2015 dated - 09.07.15	
149	GH-31-1	Bhagalpur	Nathnagar	M.S., Kanjhiya,	12 Months										Land not available	
150	GH-32-1	Bhagalpur	Rangra Chowk	M.S, Rangra Chowk	12 Months										Land not available.	
151	GH-32-2	Bhagalpur	Kharik Bazar	Basic Sch. Teldih*	12 Months										Land not available.	
152	GH-32-3	Bhagalpur	Ishmailpur	M.S.Parvatta*	12 Months										Land not available.	
153	GH-116-1	East Champaran	Chakiya	K.G.B.N., Chakiya	12 Months										Land not available	
154	GH-131-2	Gopalganj	Kateya	Kanya H.S, Kateya(old) G.A H/S Kateya	12 Months										Land Dispute	
155	GH-113-1	Jehanabad	Jehanabad	H.S., Jehanabad	12 Months										During contract period land was not available for construction. Now land is available	



S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status										Remarks	
						Not Started	Layout	Foundation	Plinth	Ground floor		1st Floor		Finishing	Complete		
										LL	RL	LL	RL				
156	GH-113-2	Jehanabad	Kako	H.S. Pali Bazar	12 Months												During contract period land was not available for construction. Now land is available
157	GH-113-3	Jehanabad	Ghosi	H.S. Ghosi	12 Months												During contract period land was not available for construction. Now land is available
158	GH-114-1	Jehanabad	Ratni Faridpur	H.S. Dayalbagh, Nehalpur	12 Months												During contract period land was not available for construction. Now land is available
159	GH-114-2	Jehanabad	Makhdumpur	S.S. Tehta	12 Months												During contract period land was not available for construction. Now land is available
160	GH-115-1	Jehanabad	Hulashganj	H.S. Hulashganj	12 Months												During contract period land was not available for construction. Now land is available
161	GH-115-2	Jehanabad	Modanganj	D.N.H.S. Bandhuganj	12 Months												During contract period land was not available for construction. Now land is available
162	GH-28-3	Katihar	Pranpur	M. S., Bastol	12 Months												Land Dispute
163	GH-34-1	Lakhisarai	Surajgarha	Project K. K.H., Surajgarha	12 Months												Land not available.

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status										Remarks	
						Not Started	Lay out	Foun dation	Pli n th	Ground floor		1st Floor		Fini shing	Comp lete		
										LL	RL	LL	RL				
164	GH-151-1	Lakhisarai	Lakhisarai	M.V.M H.S.Nayatola, Lakhisarai	12 Months												Land not available.
165	GH-151-2	Lakhisarai	Barahiya	S.R.R.S Girls H.S, Barahiya	12 Months												Land not available.
166	GH-16-1	Madhubani	Rajnagar	R. H.S.Raj Nagar*	12 Months												Required land 125'x100' available land 50'x25'
167	GH-17-1	Madhubani	Ladania	M.S., Ladania Girl's	12 Months												Land not available. required land 125'x100' avlaible land 25'x10'
168	GH-136-1	Madhubani	Kaulahi	H.S, Kaulahi	12 Months												Land not available.
169	GH-33-2	Munger	Dharahara	K.R.S.K.H H.S., Dharahra	12 Months												Land not available
170	GH-102-1	Patna	Bakhtiyarpur	Rajkiyakrit H.S., Salimpur	12 Months												Land not available.
171	GH-105-1	Patna	Patna Sadar (Gramin)	Rajkiyakrit Mahanth Hanuman Sharan H.S.School,Rajapur	12 Months												Land Dispute
172	GH-107-2	Patna	Pandarak	Laxmi Narayan Rajbanshi H.S., Dhibar	12 Months												Sufficient land not available
173	GH-24-1	Purnea	Purnia East	Proj. Girl's H.S., Ranipatra	12 Months												Land not available

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status										Remarks	
						Not Started	Lay out	Foun dation	Pli n th	Ground floor		1st Floor		Fini shing	Comp lete		
										LL	RL	LL	RL				
174	GH-25-1	Purnea	Dagarua	Abul Kalam H.S., Ichalo	12 Months												During contract period land was not available for construction. Now land is available
175	GH-25-2	Purnea	Srinagar	Govt. S.S., Srinagar	12 Months												During contract period land was not available for construction. Now land is available
176	GH-25-3	Purnea	Baisi	Proj. Girl's School Baisi	12 Months												During contract period land was not available for construction. Now land is available
177	GH-142-1	Saharsa	Salkhua	H.S, Salkhua	12 Months												Land not available.
178	GH-19-1	Samastipur	Singhia	K.G., Academy, Singhia	12 Months												Insufficient land is available. (required land 125'x100' available land 22'x11')
179	GH-20-2	Samastipur	Marwa	H.S., Morwa	12 Months												Land not available. (required land 125'x100' avlaible landx18'x13')
180	GH-137-1	Samastipur	Kalyanpur	K.G.B.V, Kalyanpur	12 Months												Insufficient land available. required land 125'x100' avlaible land 17'x15'
181	GH-12-2	Saran	Taraiyan	M.S., Gawandary, Taria	12 Months												Land not available.

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status										Remarks	
						Not Started	Lay out	Foun dation	Pli nt h	Ground floor		1st Floor		Fini shing	Comp lete		
										LL	RL	LL	RL				
182	GH-13-2	Saran	Ishuapur	U.M.S., Satasi, Ishuapur	12 Months												Land not available.
183	GH-4-2	Sitamarhi	Pupri	Proj. H.S., Pupri	12 Months												Insufficient Land
184	GH-121-1	Vaishali	Rajapakar	H.S.,Rajapakar	12 Months												Land Dispute
185	GH-122-1	Vaishali	Raghopur	B.S.J.S.H.S.Fatehpur, Vaishali	12 Months												Land Dispute
186	GH-122-3	Vaishali	Deshri	H.S. Bhataulla	12 Months												Land Problem. Mandir on land Old Building to be Dismantle
187	GH-123-2	Vaishali	Lalganj	G.A.H/S, Lalganj	12 Months												Land not available
188	GH-123-3	Vaishali	Goraul	H.S., Goraul	12 Months												Land not available
189	GH-124-1	Vaishali	Vaishali	S.M.T.H.S., Vaishali	12 Months												Land not available
190	GH-119-1	East Champaran	Madhuwan	K.G.B.N., Madhuwan	12 Months												During contract period land was not available for construction. Now land is available
191	GH-119-2	East Champaran	Mehsi	K.G.B.N., Mehsi	12 Months												During contract period land was not available for construction. Now land is available

S.N.	Group No.	Name of District	Name of Block	Name of School	Completion Time	Physical Status								Remarks		
						Not Started	Lay out	Foun dation	Pli n th	Ground floor		1st Floor			Fini shing	Comp lete
										LL	RL	LL	RL			
192	GH-119-3	East Champaran	Tetariya	K.G.B.N., Tetariya	12 Months										During contract period land was not available for construction. Now land is available	
193	GH-125-1	West Champaran	Bagha-1	R.S.H.S. Parsuniform	12 Months										During contract period land was not available for construction. Now land is available	
<b>Total No. Of Girls Hostel (2009-10)</b>				<b>80</b>		20	0	0	0	0	1	0	0	6	53	
<b>Total No. Of Girls Hostel (2010-11)</b>				<b>113</b>		27	0	0	0	0	0	0	0	0	86	
<b>TOTAL</b>				<b>193</b>		<b>47</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>6</b>	<b>139</b>	