

Physical status of Additional Class Room (ACR) for 280 School of 1347 Units
Dated: 31/07/2022

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
														LL	RL	LL	RL			
1	ACS-AR1	Araria	Forbisganj	.+ 2 Lee Academy	4	VIDHATA CONSTRUCTION, ARARIA	3129 / 20-04-2022		15 Months											
			Forbisganj	B.D.G. Girls High School	4				15 Months											
			Narpatganj	Kunkun Devi High School	5				15 Months											
			Palasi	L.B.S.S. High School, Palasi	4				15 Months											
2	ACP-AR2	Araria	Narpatganj	MS Narpatganj	11	DILIP KUMAR	213/ 07.01.22		15 Months											
			Narpatganj	UHS Khabdah Dumriya	5				15 Months											
			Forbisganj	MS Karbaladhatta	6				15 Months											
3	ACS-AW1	Arwal	Kurtha	Ram Ratan High School, Sachai	4	DILIP KUMAR	212/ 07.01.22	5 F2 of 2022-23 (04.04.2022)	15 Months											
4	ACP-AW2	Arwal	Kurtha	M.S. Kurtha	6	VISION INFRASTRUCTURE	211/ 07.01.22	408 F2 of 2021-22 (11.02.2022)	15 Months											
			Kurtha	M.S. Manikpur	6				15 Months											
			Sonbhadra Bansi Surajpur	M.S.Sonbhadra	6				15 Months											
5	ACS-AU	Aruangabad	Aruangabad	Kishori Sinha Girls High School,	4	M/S Mangalam Construction	210/ 07.01.22		15 Months											
			Barun	Rajkiyakrit +2 High School, Siris	4				15 Months											
			Rafiganj	High School Arthua	4				15 Months											
6	ACS-BK1	Banka	Amarpur	Adarsh Balika High School Amarpur	4	Dream Earthcon Private Limited	3130 / 26-04-2022	101 SBD of 2022-23 (23.05.2022)	15 Months											
			Banka	Sarvajanik H.S. Sarvoday Nagar	4				15 Months											
			Barhat	Dr. Harihar Choudhary H.S., Barahat	5				15 Months											
			Dhoraiya	S.L.G.P.A. HS Patwa Shripathar	5				15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks		
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete	
														LL	RL	LL	RL				
			Fulli Dumar	High School Khesar	5				15 Months												
			Rajoun	Rashtriya High School Dhouni	4				15 Months												
7	ACP-BK2	Banka	Amarpur	A.M.S. Amarpur (BOYS)	5	Santosh Kumar Singh	190/07.01.22		15 Months												
			Bounsi	UMS Dahua Urdu	7				15 Months												
8	ACS-BS1	Begusarai	Begusarai	Sita Ram Roy High School Rajaura	4	Shreeram Enterprises	2264/21.03.22		15 Months												
			Cheriya Bariyarpur	R.B.D. High School	4				15 Months												
			Cheriya Bariyarpur	Rajeshwari High School, Cheriya	4				15 Months												
			Cheriya Bariyarpur	S.R.L. High School Sakarauli	4				15 Months												
			Naokothi	Rajkiyakrit A.P.S. High School	5				15 Months												
9	ACS-BS2	Begusarai	Bachhwara	High School, Bagwara	5	DARWAR TOUR & TRAVELS, NALANDA	3607/11-05-2022		15 Months												
			Teghra	S.P.N.S. High School	4				15 Months												
10	ACP-BS3	Begusarai	Begusarai	GMS Pachamba	6	M/S Binod Kumar	206/07.01.22	89 F2 of 2022-23 (20.05.22)	15 Months												
			Cheriya Bariyarpur	GMS Bikrampur	6				15 Months												
			Cheriya Bariyarpur	GMS Siuri	6				15 Months												
11	ACS-BL1	Bhagalpur	Bihpur	High School Gouripur Lattipur	4	Dream Earthcon Private Limited	3128 / 26-04-2022	102 SBD of 2022-23/ 23.05.2022	15 Months												
			Bihpur	Madhusudan Sarvoday High School, Bihpur	5				15 Months												
			Kharik	Model High School	4				15 Months												
			Naranpur	High School,Narayanpur	4				15 Months												

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
														LL	RL	LL	RL			
			Nath Nagar	High School, Kajraili	4				15 Months											
12	ACS-BL2	Bhagalpur	Jagdishpur	Inter Level Marwari Pathshala	4	M/s kuhu Construction	2772/ 08.04.2022	40 SBD of 2022-23 (21.04.2022)	15 Months											
			Pirpanti	Laxmi Narayan High School	4				15 Months											
			Sabour	High School,Sabour	4				15 Months											
			Sanhaula	S.C.M.L.K.P. High School	4				15 Months											
			Sanhaula	Bari Adarsh High School	4				15 Months											
13	ACS-BP1	Bhojpur	Barhahara	High School Gaziapur, Bhojpur	4	Hanumat Infra, At.- Nonadi, PS - Sikarhata, PO - Bahgar, Bhojpur. Pin - 802222. M.No. - 9572352521, Emailid - hanumantinfra2122@gmail.com	207/ 07.01.22	418 F2 of 2021-22 (17.02.2022)	15 Months											
			Bihiya	High School, Jadopur	4				15 Months											
			Piro	R.D. yadav High School, Jitaura	4				15 Months											
			Tarari	Ram Pyari Smarak +2 School, Sikrahta	4				15 Months			1								
14	ACP-BP2	Bhojpur	Piro	M.S.Nonar	6	Ganesh Pandey, Vill.- Jawaniya, PO. - Damodarpur, PS.- Sahapur, Bhojpur- 802166. M.No. - 6201425363. Emailid- dscsonal@gmail.com	208/ 07.01.22		15 Months											
15	ACS-BX1	Buxar	Brahampur	High School Nimez Buxar	4	Sunil Kumar Singh	209/ 07.01.22		15 Months											
16	ACS-BX2	Buxar	Chousa	Girls High School Chausa, Buxar	4	Om Prakash Singh, Sasaram, Rohtas Mob. 9113142438 Email- omprakashsingh14398@gmail.com	373/ 13.01.22		15 Months											
17	ACP-BX3	Buxar	Dumraon	U.H.S MATHILA	6	Tunjee Mishra	214/ 07.01.22	56 F2 OF 2022-23 (05.05.2022)	15 Months											
			Nawanagar	M.S. BELAON	5				15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
														LL	RL	LL	RL			
18	ACS-DB1	Darbhanga	Darbhangha Urban	.+2 B.K.D. Boys High School	4	SHREE RAM ENTERPRISES, BEGUSARAI	3609 / 11-05-2022		15 Months											
			Darbhangha Urban	Raj Higher Secondary School	5				15 Months											
			Darbhangha Urban	.+2 M.C. High School	5				15 Months											
			Hanuman Nagar	Dev Narayan High School	4				15 Months											
			Manigachhi	High School Nehra, Darbhanga	4				15 Months											
19	ACS-DB2	Darbhanga	Gaura Bauram	J.M. High School	5	Devma Techno Project Pvt. Ltd.	183/ 07.01.22		15 Months											
			Gaura Bauram	High School, ASI	5				15 Months											
			Ghanshyamkpur	Janta High School Shivnagar	4				15 Months											
20	ACS-GY	Gaya	Bodh Gaya	High School, Bodh Gaya	4	Manoj Construction Pvt. Ltd.	184/ 07.01.22	54 F2 of 2022-23 Date-04.05.2022	15 Months											
			Dumaria	Janta High School	4				15 Months											
			Tikari	H.S. Bumuar Mohanpur (Gaya)	4				15 Months											
21	ACS-JM1	Jamui	Jamui	.+2 Janta High School Satayan, Jamui	4	Ranjita Kumar, Jamui, Mob. 7004180181	576/ 19.01.22	483 SBD of 2021-22 (30.03.2022)	15 Months											
			Jhajha	.+2 K.H.B.H.S. Keshopur	4				15 Months											
			Khaira	.+2 Project Girls High School, Khaira	4				15 Months											
			Laxmipur	.+2 High School Jinhara Lakshmipur	4				15 Months											
			Laxmipur	High School Bangardih Lakshmipur	4				15 Months											
22	ACP-JM2	Jamui	Jhajha	Adarsh Asartha M.S.Moahaniya	6	Rajeev Kumar Singh	203/ 07.01.22		15 Months											
23	ACS-KM1	Kaimur	Babhua	H.S. kamhari Mnihari	4	Gaurav Pratik	2770/08.04.2	47 SBD of 2022-23	15 Months											
			Babhua	A.B.S. High School, Bhabua	4				15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
														LL	RL	LL	RL			
23	ACS-KM1	Kaimur	Chand	Ram Dulari Jagdeep High School	4	Gaurav Pratik	022	2022-23 28.04.2022	15 Months											
			Kudra	Jawaharlal Nehru H.S. Sevapuri Fakharabad	4				15 Months											
24	ACP-KM2	Kaimur	Chainpur	M.S. Hata	6	DHIRENDRA TIWARI	2768/08.04.2022		15 Months											
			Mohania	Abhay Asartha M.S. Mohaniya	6				15 Months											
			Bhabua	M.S. Kunj	5				15 Months											
			Mohania	Sanskrit M.S. Mohaniya	5				15 Months											
25	ACS-KT1	Katihar	Ajam Nagar	High School Salmari	4	MANJEET KUMAR 7903622860	2431/28.03.2022	4 F2 of 2022-23 (04.04.2022)	15 Months											
			Barsoi	H.S. Abadpur	5				15 Months											
			Katihar	High School Haflaganj	4				15 Months											
26	ACS-KT2	Katihar	Kursela	Sampat Rajdevi Girl High School	5	Rajeev Kumar Singh	202/ 07.01.22		15 Months											
			Kursela	Ayodhya Parshad High School	4				15 Months											
27	ACS-KH	Khagaria	Parbatta	Shree Krishna High School	4	S.R Enterprises	191/ 07.01.22	109 F2 of 2022-23 (30.04.2022)	15 Months											
28	ACS-KG1	Kishanganj	Kishanganj	Girls High School	4	RBM Enterprises	192/ 07.01.22		15 Months											
			Kishanganj	Inter School, Kishanganj	4				15 Months											
			Kocha Dhaman	Karlun Lal M High School	4				15 Months											
29	ACS-KG2	Kishanganj	Thakur Ganj	Project Girls High School, Thakurganj	4	Jai Prakash Chandra	197/ 07.01.22	53 F2 OF 2022-23 (04.05.2022)	15 Months											
			Thakur Ganj	High School Thakurganj	4				15 Months											
			Ghailad	Govt. Durga High School Ghailad	4				15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
														LL	RL	LL	RL			
30	ACS-MP	Madhepura	Madhepura East	S.N.P.M.S.S. School Madhepura	5				15 Months										Retender NIT-47/21-22 Technical Evaluation In Process	
			Madhepura East	Ras Bihari High School	4															
			Madhepura East	Sri Baldeo Bandelal High School Godhaila	4															
			Murliganj	Yogendra High School	4															
			Shankarpur	Kari Anant High School (+2)	5															
			Singheshwar	Project Girls High School	4															
			Uda-Kishanganj	S.B.J.S. High School	4															
31	ACS-MB1	Madhubani	Andharathadhi	M.R.G. High School, Andharathari	4	Damcare Construction, Patna Mob. 9798187011 Email:- kishor.eproc2@gmail.com	577/ 19.01.22		15 Months											
			Babubarhi	J.B.N.S. High School Madneswar Asthan	4				15 Months											
			Harlakhi	High School, Khirhar	4				15 Months											
			Harlakhi	Project Girls High School Umgaon	4				15 Months											
			Rahika	R.P.D.T. High School, Jitwar	4				15 Months											
			Rahika	Shiv Ganga Girls High School, Madhubani	4				15 Months											
32	ACP-MB2	Madhubani	Phulparas	U.H.S. Mahthaur Khurd	6	Sushil Kr Singh	5519/20.07.22		15 Months									LOA ISSUED		
			Madhepur	U.H.S. Prasad	6				15 Months											
			Rajnagar	U.H.S. Kewalpatti	6				15 Months											
			Madhwapur	U.H.S. Bihari	6				15 Months											
			Bandra	Sarvodaya High School, Piar	4	Shidhant Developers Hajipur, Vaishali Mob - 7488495524	2439/		15 Months									Notice issued to Contractor for agreement-		

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
														LL	RL	LL	RL			
33	ACS-MF	Muzaffarpur	Saraiya	Govt. Jagat Singh UT. H.S. Manikpur	5	Email- manishkumar2211979@gmail.com	28.03.2022		15 Months											BSEIDC/EE/TIRHUT EAST/2022-347; Date-10.06.2022
34	ACP-MG	Munger	Bariarpur	M.S. Shakahara Tola	6	Priyanshu Const.	198/ 07.01.22		15 Months											
			Tarapur	M.S. Tarapur	8				15 Months											
			Dharhara	M.S. Itwa	6				15 Months											
35	ACS-NL1	Nalanda	Bind	High School Bind	4	Raushan Kumar, At.-Bahbalpur, Giriyak, Nalanda- 803109. M No. - 8092522385	205/ 07.01.22	395 F2 of 2021-22 (07.02.2022)	15 Months											
36	ACP-NL2	Nalanda	Tharthari	M.S. Bhathar	6	Kumar Saroj Nalanda Mob. 7762865959 Email- kssaroj0216@gmail.com	578/ 19.01.22	128 sbd of 2021-22(14.07.2022)	15 Months											LOA ISSUED
			Biharsharif	Urdu M.S. Bari Dargah	13				15 Months										Dropped vide letter no. 5931 date 20-09-2021	
			Rahui	M.S. Rahui	7				15 Months											
			Islampur	M.S. Sudhi	5				15 Months											
			Biharsharif	M.S. Deepnagar	9				15 Months											
			Harnaut	U.M.S. Chero	5				15 Months											
			Noorsarai	M.S. Makanpur	5				15 Months											
37	ACS-NW1	Nawada	Govindpur	T.V. Inter High School	4	PANKAJ KUMAR, NAWADA	4232 / 6-6-2022		15 Months											
			Meskaur	Lato Yadav Inter School	4				15 Months											
			Narhat	Inter School,Narhat	4				15 Months											
			Warisaliganj	S.G.B.K. Sahu Inter School	5				15 Months											
38	ACP-NW2	Nawada	Nawada	U.M.S. Kharant	5	Royal Const.	201/ 07.01.22	340 F2 of 2021-22 Dt-18.01.22	15 Months											Kota Stone flooring work in progress
			Bagaha-li (Sidhaw)	North Bihar Sugar Mills High School, Naraipur	4				15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status										Remarks
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
														LL	RL	LL	RL				
39	ACS-WC1	Paschim Chamaparan	Bagaha-Ii (Sidhaw)	Sahkari Project Girls High School, Pathkhauli	4	Minni Devi	2430/28.03.2022	100 F2 of 2022-23 (23.05.22)	15 Months												
			Ramnagar	Gutti Lal G.H.S. Ramnagar	4				15 Months											Land not available	
40	ACS-WC2	Paschim Chamaparan	Chanpatia	H.S. Chanpatia	4	Sanjana Raj, Samastipur Mob.-7766011141 Email-sanjana.const96@gmail.com	267/10.01.22	410 F2 of 2021-22 (14.02.2022)	15 Months												
			Jogapatti	Baidya Nath High School, Lakshmipur	4				15 Months												
			Mainatand	Laxmi Narayan High School, Pirari	4				15 Months					1							
			Narkatiaganj	High School, Sathi	4				15 Months					1							
41	ACS-PT	Patna	Danapur	Baliga High School Khagaul	4	M/S Visro Infra Project Pvt. Ltd., Bhikhanpura, Near Dayalu Railway Station, Muzaffarpur -	268/10.01.22	394 F2 of 2021-22 (07.02.2022)	15 Months												
42	ACS-EC1	Purbi Champaran	Adapur	Banshi Dhar High School	4	Munni Devi	2440/28.03.2022	53 F2 OF 2022-23 (04.05.2022)	15 Months												
			Chauradano	S. Hemaraj Raj Das High School	4				15 Months												
			Chauradano	B.L.S.S.P. High School	4				15 Months												
43	ACS-EC2	Purbi Champaran	Harsiddhi	Gandhi High School	4				15 Months											Retender NIT-07/2022-23	
			Kotwa	Jata Singh High School	4				15 Months												
			Sangrampur	Shri Hanuman +2 High School Thikahan, Bhawanipur	4				15 Months												
44	ACP-EC3	Purbi Champaran	Kalyanpur	G.M.S. Bakarpur	6	Chandra Bhushan Agro Enterprises Pvt. Ltd., Pipra, East Champaran Mob. 9905930003, Email-sonusinghpatna0007@gmail.com	579/19.01.22	475 SBD of 2021-22 (21.03.2022)	15 Months												
			Tetaria	G.M.S. Madhuaha Brit	6				15 Months												
			Pakridayal	G.M.S. Pakridayal Girl	6				15 Months												
			Phenhara	G.M.S. Phenhara	5				15 Months												
			Mehsi	G.M.S. Bahadurpur	6				15 Months												

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status										Remarks
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
														LL	RL	LL	RL				
45	ACP-EC4	Purbi Champaran	Banjaria	G.M.S. Chailaha	5	CHANDRA BHUSHAN AGRO ENTERPRISES PVT. LTD,	3127/26.04.2022	80 SBD of 2022-23 (12.05.22)	15 Months												
			Banjaria	G.M.S. Mokhlispur	6				15 Months												
			Sugauli	G.M.S. Sugauli Boys	6				15 Months												
			Motihari	G.M.S. Shree Mahabir Luathahan	6				15 Months										Excavation		
			Motihari	G.M.S. Gauri Shankar	5				15 Months										Excavation		
46	ACS-PU1	Purnea	Banmankhi	Thakur High School,khunt	4	Shree Sharda Construction Co. Purnea, Mob. 8967855108 Email-suresh4etender@gmail.com	264/10.01.22	15 F2 of 2022-23 (06.04.22)	15 Months												
			Banmankhi	Sumrit High School Banmankhi	5				15 Months												
			Dhamdaha	High School Dhamdaha	4				15 Months												
47	ACS-PU2	Purnea	Dagarua	Kanak Lal High School Soura Dagura	4				15 Months											Retender NIT-10/22-23	
			Jalalgarh	N.D.Ruungta High School	5				15 Months												
			Kasba	Kala Nand High School Kasba	5				15 Months												
			Purnea	Zila School Purnea	5				15 Months												
			Sri Nagar	Govt.High School Sri Nagar Purnea	4				15 Months												
48	ACS-RH1	Rohtas	Akodhigola	High School PremNagar Akhorigola	4	Rajnish Kumar Singh	5564/21.07.2022		15 Months											Again Re Tender NIT-40/21-22	
			Dehari	A.K.J.H.S Darihat	4				15 Months												
			Dehari	High School Diliyan	4				15 Months												
			Rajpur	Shri Jagjeevan High School Vishnupur	4				15 Months												
			Suryapura	Raj Rajeswari H S Suryapura	4				15 Months												
49	ACS-RH2	Rohtas	Chenari	Sarvodaya High School, Saraiya	4	Dhirendra Tiwari	262/	39 F2 of 2022-	15 Months												

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks		
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete	
														LL	RL	LL	RL				
49	ACS-KH2	Konark	Nawhatta	High School Baulia	4	Dhirendra Tiwari	10.01.22	23 (21.04.22)	15 Months												
50	ACS-SH	Saharsa	Saur Bazar	Rajkiyakrit High School	4	Gurjesh Kumar	263/10.01.22	57 F2 OF 2022-23 (05.05.2022)	15 Months												
51	ACS-SP1	Samastipur	Bithan	S.S.High School Sakhsa	4	Amit Kumar Singh	260/10.01.22	428 F2 of 2021-22 (21.02.2022)	15 Months												
			Singhia	K.G.Academy Singhia	4				15 Months												
52	ACS-SP2	Samastipur	Khanpur	R.H.S Bhore Shahpur	5	Rama Shankar Chaudhary Bidupur, Vaishali Mob. 9507887888, Email:- rshankar023@gmail.com	623/20.01.22	445 SBD of 2021-22 (25.02.2022)	15 Months												
			Mohanpur	Sri Shankar High School,Rasalpur	4				15 Months												
			Sarairanjan	H.S.Sarai Ranjan	4				15 Months					1							
			Sarairanjan	H.School Rupouli	4				15 Months							1					
			Vidyapatnagar	V.P.High School Mow Bazidpur (South)	4				15 Months							1					
53	ACP-SP3	Samastipur	Khanpur	M.S. Siropati	8				15 Months												Retender NIT-06/22-23
			Sarairanjan	U.M.S Lat Baspura	5				15 Months												
			Samastipur	Upgd. M.S. Musapur Bangra	8				15 Months												
			Mohiuddin Nagar	U.M.S. Bhasingpur	5				15 Months												
			Shivaji Nagar	U.M.S. Parashuram	6				15 Months												
			Patori	U.M.S. Kanya Shahpur Undi	6				15 Months												
			Mohiuddin Nagar	U.M.S. Nawada	6				15 Months												
			Samastipur	U.M.S. Bejha	6				15 Months												
			Chapra Sadar	H S Kajipur	4				15 Months												

Retender
NIT-06/22-23

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status										Remarks
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
														LL	RL	LL	RL				
54	ACS-SA	Saran	Sonepur	S.P.S Seminary	4	Orlox Construction. Pvt Ltd.	1801/04.03.22	38 SBD of 2022-23 (20.04.2022)	15 Months											Land Available NOC Awaited	
			Sonepur	Raghubir Singh High School	4				15 Months										Land not available		
			Sonepur	Gogal Singh High School	4				15 Months										Land Available NOC Awaited		
			Taraiya	S.N.G High School	4				15 Months												
55	ACP-SA2	Saran	Masrak	M.S. Adarsh Masrak	6	Deepak Kumar Singh	3125/26.04.2022	146 F2 of 2022-23 (22.07.2022)	15 Months										NIT-40 (2021-22)		
			Revelganj	M.S. Teknivas	5				15 Months												
			Baniapur	U.M.S. Satua Hindi	5				15 Months												
56	ACS-SK	Shekhpura	Shekhpura	High School Mehus	4	IBHA DEVI	261/10.01.22	473 F2of 2021-22 (14.02.2022)	15 Months												
			Shekhpura	D.M.High School	4				15 Months												
57	ACS-SM1	Sitamarhi	Bajpatti	S.R.P.N High School Bajpatti	4				15 Months											Again Re Tender NIT-47/21-22	
			Belsand	Sri Guru Sharan High School Belsand	4				15 Months												
			Dumra	Sri Mathura High School	4				15 Months												
			Dumra	Kamla Girls High School,Dumra	4				15 Months												
			Dumra	Sitamarhi Higher Secondary	5				15 Months												
			Dumra	Sundari Ramawatar Higher School	4				15 Months												
			Nanpur	High School Bela Shanti Kutir	4				15 Months												
			Nanpur	S.B.L.C High School,Raipur	4				15 Months												
			Runni Saidpur	Ramdaun High School,Morsand	4				15 Months												
			Sursand	Saryu High School,Sursand	4				15 Months												

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
														LL	RL	LL	RL			
			Sursand	Bisheshwar Rameshwar Shahi Girls High School Sursand	4				15 Months											
58	ACS-SM2	Sitamarhi	Bairgania	Jauharimal High School Bairgania	4				15 Months											Retender NIT-10/2022-23
			Bathnaha	Shree Ram Prasad High School Purnahiya	4				15 Months											
			Bathnaha	Rajkiyakrit High School,Bathnaha	4				15 Months											
			Parihar	Shree Gandhi High School,Parihar	4				15 Months											
			Sonbarsa	Rajkiyekrit Shree Jageshwar High School,Bhuthia	4				15 Months											
			Sonbarsa	Project Girls High School ,Bhutahi	4				15 Months											
59	ACP-SM3	Sitamarhi	Sonbarsa	M.S. Bagha	5				15 Months											Retender NIT-07/2022-23
			Sonbarsa	U.H.S. Marpa Kachor	5				15 Months											
			Majorganj	M.S. Dumri Kala	6				15 Months											
			Bairgania	M.S. Akhta Bazar Urdu	5				15 Months											
			Suppi	M.S. Barharwa	6				15 Months											
			Parihar	M.S. Sukki Musahrnia	5				15 Months											
			Runni Saidpur	M.S. Lalpur Kauria	6				15 Months										Work will start after Dimolishing of old buliding	

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
														LL	RL	LL	RL			
60	ACP-SM4	Sitamarhi	Parsauni	M.S. Parsurampur	6	P.S Enterprises	2263/21.03.22	51 F2 OF 2022-23 (02.05.2022)	15 Months										Land not available Letter issued to HM for Work will start after Dimolishing of old buliding Land not available. Letter issued to HM for Work will start after Dimolishing of old buliding Land not available. Letter issued to HM for	
			Dumraon	M.S. Nagarpalika Bhawdepur	6				15 Months											
			Runni Saidpur	M.S. Saidpur	6				15 Months											
			Dumra	M.S. Mehsaul Hindi	5				15 Months											
			Dumra	M.S. Social Club	6				15 Months											
			Dumra	M.S. Pak Tola	6				15 Months											
			Dumra	M.S. Simra	5				15 Months											
61	ACS-SW1	Siwan	Barharia	R.N.S.High School Mahavir ganj	4	Azazul Haque Khan	2771/08.04.2022		15 Months											
			Bhagwanpur Hatt	Indra Singh High School Hilsar	4				15 Months											
			Bhagwanpur Hatt	High School Maghar	4				15 Months											
			Gorea Kothi	Rajendra High School Pahlejpur	4				15 Months											
			Gorea Kothi	Tapi Prasad High School	4				15 Months											
			Gorea Kothi	Narayan Karmyogi High School	4				15 Months											
62	ACS-SW2	Siwan	Andar	High School,Andar	4	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	580/19.01.22	361 SBD of 2021-22 (27.01.2022)	15 Months											
			Hussain Ganj	Sr.Secondary High School Nabiganj Bazar	4				15 Months											
			Maharajganj	S.B.High School	4				15 Months											
			Raghunath Pur	C.B.High School	4				15 Months										Dismelting in process	
			Siswan	Hare Ram Brahmchari High School	5				15 Months										Tie beam level	
			Siwan	V.M High School cum Inter college	4				15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
														LL	RL	LL	RL			
63	ACP-SW3	Siwan	Pachrukhi	M.S. Tarwara	6	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	581/ 19.01.22	362 SBD of 2021-22 (27.01.2022)	15 Months											Land dispute
			Barharia	M.S. Dindyalpur	6				15 Months										Land not available	
			Siwan Sadar	D.A.V.M. School Siwan	6				15 Months										Land not available	
			Barharia	M.S. Bhamopali	6				15 Months											
			Siwan Sadar	M.S. Jiyay	6				15 Months										Land not available	
			Hussainganj	M.S. Hussainganj Boys	6				15 Months										Dismelting require. NOC awaited	
			Siwan Sadar	M.S. Kachahari Siwan	5				15 Months										Land not available	
64	ACP-SW4	Siwan	Bhagwanpur Hatt	M.S. Mora	6	Asiana Contract Pvt., Ltd.	3124/ 26.04.2022		15 Months											
			Maharajganj	M.S. Resaura	6				15 Months											
			Maharajganj	M.S. Gauar	6				15 Months											
			Raghunathpur	U.M.S. Murarpatti	6				15 Months											
65	ACS-SU1	Supaul	Basantpur	Govt.High School	5				15 Months											
			Chhatapur	Surpat Singh High School,Surpatganj	4	15 Months														
			Chhatapur	R.S.L.N. Vidya Mandir Balua Bazar	4	15 Months														
			Pratapganj	Haji Najibullah High School	5	15 Months														
			Pratapganj	Public High School	4	15 Months														
			Raghopur	S.S.H.R.High School Ganpatganj	4	15 Months														
			Raghopur	Lakhichand Sahu High School,Simri Bazar	5	15 Months														
			Raghopur	Janta Bachha High School	4	15 Months														

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
														LL	RL	LL	RL			
			Tribeniganj	High School Jagdiya	5				15 Months											
			Tribeniganj	High School Koriyapati	4				15 Months											
			Tribeniganj	R.K.B.A. High School	4				15 Months											
66	ACS-SU2	Supaul	Marauna	Shitalmani High School,Barhara	4	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/ 19.01.22		15 Months											
			Nirmali	N.K.High School	4				15 Months											
			Nirmali	High School,Nirmali	5				15 Months											
			Pipra	Satya Dev High School	5				15 Months											
			Pipra	Jawahar Premlal High School	4				15 Months											
			Sarai Gardh-Bhaptiyahi	Bihari Gumaita Higher Secondary School	4				15 Months											
			Supaul	Supaul Higher Secondary School	5				15 Months											
			Supaul	B.B.Girls High School	4				15 Months											
			Supaul	Hazari Senior Secondary School	4				15 Months											
67	ACP-SU3	Supaul	Supoul	M.S. Laukha	8	B.S. Solution Saharsa Mob.-6201617585, Email- nitishkumar.eproc2@yahoo.com	584/ 19.01.22		15 Months											
			Pipra	U.H.S. Ram Nagar	5				15 Months											
			Supaul	U.H.S. Basbitti	6				15 Months											
			Kishanpur	U.H.S. Fulwariya	5				15 Months											
			Marauna	M.S. Parsauni	5				15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks		
											Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete	
														LL	RL	LL	RL				
68	ACP-SU4	Supaul	Raghopur	Gandhi High School Barmotra	8	Jyotish Kumar Choudhary	257/ 10.01.22	99 F2 of 2022-23 (23.05.22)	15 Months												
			Saraigarh	U.H.S. Pipra Khurd	5				15 Months												
			Chhatapur	U.H.S. Madhubani	5				15 Months												
69	ACS-VS1	Vaishali	Bidupur	High School Chandpura	4	Ram Kumar Sahani Mo:9973656122	258/ 10.01.22	130 f2 of 2022-23 (15.07.20222)	15 Months												
			Mahua	Y.S.High School,Harpur	4				15 Months												
70	ACP-VS2	Vaishali	Lalganj	G.M.S. Ghataro	5	Tribhuwan Traders Lalganj, Vaishali Mob. 9934909098 Email-tribhuantraders@gmail.	620/ 20.01.22	90 F2 of 2022-23 (20.05.22)	15 Months												
			Hajipur	GM.S. Dighi Kala	8				15 Months												
71	ACP-VS3	Vaishali	Bidupur	G.M.S. Bidupur	6	Damcare Construction, Opp. Patna College,Patna Mob. 979818701, Email-kishor.eproc2@yahoo.com	621/ 20.01.22		15 Months												Dropped vide letter no. 5931 date 20-09-2021
			Bidupur	G.M.S. Panapur Dharpur	6				15 Months												
			Mahua	G.M.S. Mahua Balak	7				15 Months												
			Patepur	G.M.S. Dabhaich	6				15 Months												
			Bidupur	GM.S. Bajidpur	6				15 Months												
			Mahua	Gmm Nilkanthpur	9				15 Months												
Total No. of Groups		71	Total No. of Schools	280	280	63	63	37		214	12	20	10	10	9	3	0	2	0		