Progress Report of BRC (Block Resources Center) Project

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 31 / 03 / 19

			D-4f		Date of	Physical Status	Up to	- N	9	
SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	completion (as per agr.)	Layout Foundn. PL GrF LL GrF RL 1stF RL 1stF RL 2ndF RL 2ndF RL 2ndF RL Complete	Exp. (in Rs. Lac)	Physical Progress %	Work Stage	Remarks
				INDEX Sta	ge Completed	In Progress 0.5				
1	BRC Naugachhia, Bhagalpur	Bhagalpur	09/03/18	Lal Babu Prasad, 9334311436	08/06/19	1 1 1 0.5	17.815		Work in progress	
2	BRC Pirpainti, Bhagalpur	Bhagalpur	05/12/17	Amit Kumar	04/03/19	1 1 1 1 1 1 1 1 1 1	60.755		Completed	
3	BRC Shahkund, Bhagalpur	Bhagalpur	29/06/17	Rakesh Kumar Singh	28/09/18	1 1 1 1 1 1 1 1 1 1	67.227		Completed	
4	BRC Katoria, Banka	Banka	16/01/17	MK Enterprises	15/04/18	1 1 1 1 1 1 1 1 1 1 1	53.885		Completed	
5	BRC Rajaun, Banka	Banka	17/05/17	Shyam Sunder Yadav	16/08/18	1 1 1 1 1 1 1 1 1 1 1	61.060		Completed	
6	BRC Barahat, Banka	Banka	28/02/17	Niwesh Kumar	27/05/18	1 1 1 1 1 1 1 1 1 1	60.700		Completed	
7	BRC Belhar, Banka	Banka	28/02/17	Niwesh Kumar	27/05/18	1 1 1 1 1 1 1 1 1 1 1	56.936		Completed	
8	BRC Manigachhi, Darbhanga	Darbhanga	14/03/18	Ajay Kumar Mandal,	13/06/19	1 1 1 1 0.6	21.755		Work in progress	
9	BRC Keoti, Darbhanga	Darbhanga	30/01/17	Girdhari Lal Poddar	29/04/18	1 1 1 1 1 1 1 1 1 1	71.237		Completed	
10	BRC Kusheshwarsthan, Darbhanga	Darbhanga	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	1 1 1 1 1 1 1 1 1 1 1	62.602		Completed	
11	BRC Ghanshyampur, Darbhanga	Darbhanga	28/12/17	Niraj Kumar Jha 7004513693	27/03/19	1 1 1 1 1 0.5	27.725		Work in progress	
12	BRC Kiratpur, Darbhanga	Darbhanga	29/06/17	Sitesh Kumar Singh Bhabhanagar,					Not Started	
13	BRC Baheri, Darbhanga	Darbhanga	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	1 1 1 1 1 1 1 1 0.5	44.422		Work in progress	
14	BRC Hanumannagar, Darbhanga	Darbhanga	14/12/17	M/s Omshree Enterprises, Begusarai,	13/03/19	1 1 1 1 1 1 1 05	28.004		Work in progress	
15	BRC Lakhnaur, Madhubani	Madhubani	13/12/17	M/S Kumar Trading Co. 9431276100	12/03/19	-1 1 1 1 1 1 1 1 0.5	58.009		Work in progress	
16	BRC Jhanjharpur, Madhubani	Madhubani	23/12/16	Jugnoo Kumar	22/03/18	1 1 1 1 1 1 1 1 1 1	71.718		Completed	
17	BRC Phulparas, Madhubani	Madhubani	11/12/17	Akash Kumar	10/03/19	1 1 0.5	12.871		Work in progress	
18	BRC Khutauna, Madhubani	Madhubani	23/12/16	Jugnoo Kumar	22/03/18	1 1 1 1 1 1 1 1 1	77.552		Completed	
19	BRC Khajouli, Madhubani	Madhubani	25/01/17	Bhawani Shankar	24/04/18	1 1 1 1 1 1 1 1 1 1	67.199		Completed	
20	BRC Bisfi, Madhubani	Madhubani	06/08/18	Ajay Kumar Mandal	05/11/19	1 1 1 1 1 1 0.5	28.898		Work in progress	
21	BRC Rahika, Madhubani	Madhubani	14/03/18	Ajay Kumar Mandal,	13/06/19	1 1 1 1 1 1 1 1 0.5	58.957		Work in progress	

SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Foundn. PL GrF LL GrF RL 1st F LL 2nd F LL 2nd F LL 2nd F LL 2nd F RL Complete	Up to date Exp. (in Rs. Lac)	Physical Progress %	Work Stage	Remarks
					ge Completed	1 In Progress				
22	BRC Harlakhi, Madhubani	Madhubani	22/08/17	Kanhaiya Kumar	21/11/18	1 1 1 1 1 1 1 1 05	50.607		Work in progress	
23	BRC Babubarhi, Madhubani	Madhubani	30/01/17	Girdhari Lal Poddar	29/04/18		72.832		Completed	
24	BRC Rosera, Samastipur	Samastipur	13/01/17	Jeewan Kishore Singh	12/04/18	1 1 1 1 1 1 1 1 1 1 1	64.488		Completed	
25	BRC Samastipur	Samastipur	06/01/18	M/s Khan Brothers And	05/04/19	1 1 1 1 1 1 1 1 05	51.370		Work in progress	
26	BRC Khanpur, Samastipur	Samastipur	27/09/18	Anjani Kumar	26/12/19	1 1 0.5	12.613		Work in progress	
27	BRC Hasanpur, Samastipur	Samastipur	25/08/17	Nitish Kumar	24/11/18		39.394		Completed	
28	BRC Mohanpur, Samastipur	Samastipur	11/05/17	Vipin Kumar Sahni	10/08/18		66.781		Completed	
29	BRC Patori, Samastipur	Samastipur	31/12/16	Kaushlendra Kumar	30/03/18		67.689		Completed	
30	BRC Shivajinagar, Samastipur	Samastipur	18/03/17	Abhay Kumar Singh	17/06/18		65.164		Completed	
31	BRC Saurbazar, Saharsa	Saharsa	28/08/17	Ajay Kumar	27/11/18	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	46.557		Work in progress	
32	BRC Nauhatta, Saharsa	Saharsa	24/05/17	Madan Kumar Singh	23/08/18	1 1 1 1 1 1 1 1 1 1	67.615		Completed	
33	BRC Mahesi, Saharsa	Saharsa	28/08/17	Ajay Kumar 9472208858	27/11/18	1 1 1 1 1 1 0.5	32.477		Work in progress	
34	BRC Sonbarsa, Saharsa	Saharsa	18/10/16	Bambam Kumar Singh 9934071093					Not Started	
35	BRC Simri Bakhtiyarpur, Saharsa	Saharsa	16/01/17	MK Enterprises 7301740211	15/04/18		61.880		Completed	
36	BRC Puraini, Madhepura	Madhepura	22/02/17	Shiv Chandra Kumar	21/05/18		58.656		Completed	
37	BRC Gwalpada, Madhepura	Madhepura	01/12/17	Shiv Chandra Kumar	28/02/19	1 1 1 1 1 1 1 1 05	36.200		Work in progress	
38	BRC Kumarkhand, Madhepura	Madhepura	11/12/17	Akash Kumar	10/03/19	1 1 1 1 1 1 1 1 0.5	38.545		Work in progress	
39	BRC Gailarh, Madhepura	Madhepura	16/05/17	Ajay Kumar	15/08/18		63.325		Completed	
40	BRC Supaul	Supaul	16/02/17	Dhiraj Kumar Agrawal	15/05/18		65.043		Completed	
41	BRC Pipra, Supaul	Supaul	14/11/17	Bambam Kumar Singh	13/02/19		39.514		Completed	
42	BRC Pratapganj, Supaul	Supaul	13/02/17	Madan Kumar Singh	12/05/18	1 1 1 1 1 1 1 1 1 1	69.723		Completed	
43	BRC Nirmali, Supaul	Supaul	13/03/18	Balram Singh, Patori,	12/06/19	1 1 1 1 1 1 05	31.500		Work in progress	
44	BRC Raghopur, Supaul	Supaul	23/12/16	Sachindra Kumar	22/03/18		57.863		Completed	
45	BRC Atari, Gaya	Gaya	14/06/17	Mithlesh Kumar Singh	13/09/18		55.409		Completed	
46	BRC Neemchak, Gaya	Gaya	20/03/17	Guddu Kumar	19/06/18		52.629		Completed	
47	BRC Wazirganj, Gaya	Gaya	12/12/17	Mithlesh Kumar Singh	11/03/19	1 1 1 1 1 1 1 1 1 1	51.250		Completed	

					Date of	Physical Status		Up to	- %	ge G	
SI. No.	Name of Scheme	Name of District	Agreement / LOA Issued Agreement / LOA Issued Name of contractor completion (as per agr.) Agreement / LOA Issued Name of contractor completion (as per agr.)		Complete	date Exp. (in Rs. Lac)	Physical Progress %	Work Stage	Remarks		
				INDEX Sta	ge Completed	In Progress					
48	BRC Mohanpur, Gaya	Gaya	05/12/17	Keola Construction	04/03/19	1 1 1 1 1 1 1 05		21.738		Work in progress	
49	BRC Imamganj, Gaya	Gaya	27/11/17	Mritunjay Kumar Singh	26/02/19	1 1 1 1 1 1 0.5		17.562		Work in progress	
50	BRC Amas, Gaya	Gaya	09/03/17	Jai Kumar 9835202464	08/06/18	1 1 1 1 1 1 1 1 1 1	1	59.093		Completed	
51	BRC Koch, Gaya	Gaya	26/10/18	Surendra Kumar	25/01/20	1 0.6				Work in progress	
52	BRC Arwal	Arwal	15/09/17	Brajesh Kumar	14/12/18	1 1 1 1 1 1 1 1 05		51.124		Work in progress	
53	BRC Karpi, Arwal	Arwal	14/07/17	Kaushlendra Kumar	13/10/18	1 1 1 1 1 1 1 1 1	1	55.587		Completed	
54	BRC Obra, Aurangabad	Aurangabad	03/04/17	Digital Construction	02/07/18	1 1 1 1 1 1 1 1 1	1	61.119		Completed	
55	BRC Deo, Aurangabad	Aurangabad	09/03/17	Satish Kumar Singh	08/06/18	1 1 1 1 1 1 1 1 1	1	60.571		Completed	
56	BRC Madanpur, Aurangabad	Aurangabad	14/02/17	Dhananjay Kumar	13/05/18	1 1 1 1 1 1 1 0.5		34.372		Work in progress	
57	BRC Kutumba, Aurangabad	Aurangabad	14/02/17	Dhananjay Kumar	13/05/18	1 1 1 1 1 1 1 1 1	1	53.183		Completed	
58	BRC Jehanabad	Jehanabad	13/01/17	Satish Kumar	12/04/18	1 1 1 1 1 1 1 1 1	1	60.725		Completed	
59	BRC Kako, Jehanabad	Jehanabad	14/06/17	Mithlesh Kumar Singh	13/09/18	1 1 1 1 1 1 0.5		28.365		Work in progress	
60	BRC Ghosi, Jehanabad	Jehanabad	08/05/18	Progressive Engicon	07/08/19	1 1 1 1 1 0.5		22.663		Work in progress	
61	BRC Pakribarawan, Nawada	Nawada	18/01/17	Ashish Ranjan	17/04/18	1 1 1 1 1 1 1 1 1	1	58.269		Completed	
62	BRC Warisaliganj, Nawada	Nawada	01/12/17	Saroj Kumar	28/02/19	1 1 1 1 1 1 1 1 0.5		31.679		Work in progress	
63	BRC Akabarpur, Nawada	Nawada	24/01/17	Keeran Devi	23/04/18	1 1 1 1 1 1 1 1 1	1	62.831		Completed	
64	BRC Narhat, Nawada	Nawada	08/11/17	Sanjay Kumar	07/02/19	1 1 1 1 1 1 1 1 1	1	56.382		Completed	
65	BRC Asarganj, Munger	Munger	27/01/17	M/s Kuhu Construction	26/04/18	1 1 1 1 1 1 1 1 1	1	60.373		Completed	
66	BRC Begusarai	Begusarai	27/02/18	Sai Highway And	26/05/19					Not Started	
67	BRC Matihani, Begusarai	Begusarai	15/02/17	Nitish Kumar	14/05/18	1 1 1 1 1 1 1 1 1	1	69.530		Completed	
68	BRC Bhagwanpur, Begusarai	Begusarai	28/02/17	Nitish Kumar	27/05/18	1 1 1 1 1 1 1 1 1 1	1	51.771		Completed	
69	BRC Bakhari, Begusarai	Begusarai	30/01/18	M/s Binod Kumar	29/04/19	1 1 1 1 0.5		19.774		Work in progress	
70	BRC Mansoorchak, Begusarai	Begusarai	26/10/16	M/s B P Singh And Co.		0.5				Work in progress	
71	BRC Cheria Bariyarpur, Begusarai	Begusarai	19/10/16	Nitish Kumar		0.5				Work in progress	
72	BRC Chuatham, Khagaria	Khagaria	06/08/17	Rana Construction	05/11/18	1 1 1 1 1 1 1 1 05		47.314		Work in progress	
73	BRC Gogari, Khagaria	Khagaria	23/05/17	M/s Binod Kumar	22/08/18	1 1 1 1 1 1 1 1 1	1	66.676		Completed	
74	BRC Beldour, Khagaria	Khagaria	06/08/17	M/s Dhanpat Kumar	05/11/18	1 1 1 1 1 1 1 1 1	1	63.307		Completed	
75	BRC Parbatta, Khagaria	Khagaria	23/02/17	Sanjay Kumar	22/05/18	1 1 1 1 1 1 1 1 1	1	65.154		Completed	
76	BRC Jamui	Jamui	08/03/18	Prabhat Kumar Singh	07/06/19	1 1 1 1 1 1 1 1 0.5		35.537		Work in progress	
77	BRC Barhat, Jamui	Jamui	13/04/18	Sanjay Kumar	12/07/19	1 1 1 0.5		11.418		Work in progress	

					Date of			Phy	/sica	ıl Sta	atus		Up to	- %	9 D	
SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Layout	wundn PL FF LL #F RL AF LL AF LL AF RL AF RL MF RL MF RL MF RL MF RL MF RL		date Exp. (in Rs. Lac)	Physical Progress %	Work Stage	Remarks				
				INDEX Sta	ge Completed	I	1	ln	Prog	ress		0.5				
78	BRC Chakai, Jamui	Jamui	09/08/17	Brajesh Kumar Singh	08/11/18	1					1 1 0		46.989		Work in progress	
79	BRC Gidhour, Jamui	Jamui	27/02/18	Sai Highway And	26/05/19										Not Started	
80	BRC Sikandra, Jamui	Jamui	18/01/17	Ashish Ranjan	17/04/18	1							59.070		Completed	
81	BRC Barhiya, Lakhisarai	Lakhisarai	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19	1					1 1 0		40.848		Work in progress	
82	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19	1					1 1 0		36.109		Work in progress	
83	BRC Chewda, Shekhpura	Shekhpura	09/02/17	Sanjay Kumar	08/05/18	1		1	1 1				67.730		Completed	
84	BRC Fatuhan, Patna	Patna	18/05/18	Arvind Kumar	17/08/19	1	1 1	1	0.5				27.302		Work in progress	
85	BRC Bakhtiyarpur, Patna	Patna	29/10/16	Umakant Singh											Not Started	
86	BRC Naubatpur, Patna	Patna	18/01/17	Shaurya Premier	17/04/18	1	1 1	1	1 1	1	1 1 1	1	69.897		Completed	
87	BRC Maner, Patna	Patna	18/10/16	Ashok Kumar Yadav											Not Started	
88	BRC Jagdishpur, Bhojpur	Bhojpur	24/01/17	Triveni Prasad Singh	23/04/18	1							60.544		Completed	
89	BRC Charpokhri, Bhojpur	Bhojpur	03/05/17	Ramsinghasan Singh	02/08/18	1					1 1 0		39.060		Work in progress	
90	BRC Udwantnagar, Bhojpur	Bhojpur	15/05/17	Manoj Kumar Singh	14/08/18	1							65.943		Completed	
91	BRC Garhani, Bhojpur	Bhojpur	24/01/17	Triveni Prasad Singh	23/04/18	1							66.101		Completed	
92	BRC Koilwar, Bhojpur	Bhojpur	19/08/17	JKS Construction	18/11/18	1					1 1 0		60.388		Work in progress	
93	BRC Chandi, Nalanda	Nalanda	23/03/17	Shaurya Premier	22/06/18	1							57.446		Completed	
94	BRC Austhawan, Nalanda	Nalanda	04/02/17	M/s Nikhil Sri	03/05/18	1							63.149		Completed	
95	BRC Rahui, Nalanda	Nalanda	13/04/17	Arbind Prasad	12/07/18	1							62.534		Completed	
96	BRC Ekangarsarai, Nalanda	Nalanda	06/12/16	M/s Narayani Buildcon	05/03/18	1							63.563		Completed	
97	BRC Silaw, Nalanda	Nalanda	17/01/17	Bhola Singh	16/04/18	1							41.650		Completed	
98	BRC Katrisarai, Nalanda	Nalanda	03/03/17	Ashok Kumar	02/06/18	1							62.911		Completed	
99	BRC Karaiparsurai, Nalanda	Nalanda													Not Started	
100	BRC Chakki, Buxar	Buxar	30/06/17	Laxmi Constructions											Not Started	
101	BRC Buxar	Buxar	09/04/18	M/s Shri Krishana	08/07/19	1	1 1	1	1 1	1			41.844		Work in progress	
102	BRC Chausa, Buxar	Buxar	09/04/18	Govind Kumar Singh	08/07/19	1				1	1 1 0		41.013		Work in progress	
103	BRC Ramgarh, Kaimur	Kaimur	05/05/17	Vijay Vardhan	04/08/18	1					1 1 0		47.553		Work in progress	
104	BRC Chainpur, Kaimur	Kaimur	05/05/17	Vijay Vardhan	04/08/18	1					1 1 1	1	69.527		Completed	
105	BRC Bhagwanpur, Kaimur	Kaimur	26/04/17	Ram Lal Paswan	25/07/18	1							69.176		Completed	
106	BRC Dinara, Rohtas	Rohtas	22/02/17	M/s S A B Construction	21/05/18	1							66.332		Completed	

							Phys	sical S	tatus		Up to	- %	96	
SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Layout Foundn.	GrF RL 1stF LL		2ndF LL 2ndF RL	Complete	date Exp. (in Rs. Lac)	Physical Progress %	Work Stage	Remarks
				INDEX Sta	ge Completed	1	In P	rogres	ss	0.5				
107	BRC Karahgar, Rohtas	Rohtas	15/04/17	Smriti Technocrat Pvt	14/07/18	1 1			1 1	1 1	65.144		Completed	
108	BRC Kochas, Rohtas	Rohtas	15/09/17	Sanjay Singh	14/12/18	1 1			1 1	3.5	67.781		Work in progress	
109	BRC Tilauthu, Rohtas	Rohtas	16/12/16	Ishika Construction	15/03/18	1 1				1 1	69.837		Completed	
110	BRC Karakat, Rohtas	Rohtas	23/08/17	Lav Kumar Singh	22/11/18	1 1			1 1	3.5	46.601		Work in progress	
111	BRC Dawat, Rohtas	Rohtas	13/06/17	Shalendra Kumar	12/09/18	1 1					67.211		Completed	
112	BRC Purnea East	Purnea	31/01/17	Rajesh Kumar	30/04/18	1 1					63.773		Completed	
113	BRC Baisi, Purnea	Purnea	03/02/17	Parasnath	02/05/18	1 1					67.861		Completed	
114	BRC Amour, Purnea	Purnea	03/02/17	Parasnath	02/05/18	1 1					73.017		Completed	
115	BRC Dhamdaha, Purnea	Purnea	20/03/17	Kumar Chaman	19/06/18	1 1					70.087		Completed	
116	BRC Banmankhi, Purnea	Purnea	03/02/17	Parasnath	02/05/18	1 1					67.678		Completed	
117	BRC Narpatganj, Araria	Araria	29/10/18	Binod Yadav	28/01/20	1 1	1 1 0				18.760		Work in progress	
118	BRC Araria	Araria	10/05/18	Shashi Ranjan	09/08/19	1 1	1 1 0				25.147		Work in progress	
119	BRC Jokihat, Araria	Araria	30/06/17	Anwar Hussain									Work in progress	
120	BRC Bhargama, Araria	Araria	22/02/17	Kunal Kush	21/05/18	1 1					71.913		Completed	
121	BRC Kursakata, Araria	Araria	13/03/18	Anwar Hussain,	12/06/19	1 1			1 0.5		43.452		Work in progress	
122	BRC Mansahi, Katihar	Katihar	10/08/17	M/s Moti Lal Agarwal	09/11/18	1 1					71.232		Completed	
123	BRC Manihari, Katihar	Katihar	05/02/18	Mahmad Jafiruddin	04/05/19	1 1					68.176		Completed	
124	BRC Pranpur, Katihar	Katihar	10/08/17	M/s Moti Lal Agarwal	09/11/18	1 1					71.816		Completed	
125	BRC Kadwa, Katihar	Katihar	08/09/17	Prakash Kumar Sah	07/12/18	1 1					66.667		Completed	
126	BRC Barsoi, Katihar	Katihar	30/11/17	M/s Motilal Agarwal	01/03/19	1 1					72.466		Completed	
127	BRC Azamnagar, Katihar	Katihar	22/11/17	Pankaj Kumar Singh	21/02/19	1 1					63.416		Completed	
128	BRC Terhagach, Kishanganj	Kishanganj	24/01/17	Navnit Kumar	23/04/18	1 1					70.337		Completed	
129	BRC Thakurganj, Kishanganj	Kishanganj	21/12/17	M/s Excellent	20/03/19	1 1					65.870		Completed	
130	BRC Pothia, Kishanganj	Kishanganj	21/12/17	M/s Excellent	20/03/19	1 1			1 1	1.5	71.285		Work in progress	
131	BRC Ekma, Saran	Saran	21/03/17	Asiana Construction	20/06/18	1 1					60.719		Completed	
132	BRC Baniyapur, Saran	Saran	29/06/17	Samrandra Kumar		1 1	0.5						Work in progress	
133	BRC Masrak, Saran	Saran	14/06/17	Vijay Narayan Singh	13/09/18	1 1	1 1 1	1 1	1 1 () :	53.226		Work in progress	
134	BRC Marhowrah, Saran	Saran	29/06/17	Samrandra Kumar									Not Started	
135	BRC Amnour, Saran	Saran	08/05/17	Mohan Prasad	07/08/18	1 1					63.787		Completed	
136	BRC Dariyapur, Saran	Saran	19/01/17	Chandra Bhushan	18/04/18	1 1			1 1	1 1	63.568		Completed	
137	BRC Garkha, Saran	Saran	14/06/17	Vijay Narayan Singh	13/09/18	1 1			1 1		37.528		Work in progress	

			Date of				Phy	sical S	Status		Up to	- %	90	
SI. No.	Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Layout Foundn.	GrF LL	GrF RL 1stF LL 1stF RL	2ndF LL 2ndF RL Finishing	Complete	date Exp. (in Rs. Lac)	Physical Progress %	Work Stage	Remarks
				INDEX Sta	ge Completed	1	ln	Progre	ss	0.5				
138	BRC Darauli, Siwan	Siwan	16/05/17	M/s Pratap	15/08/18				1 1 1	. 1	65.367		Completed	
139	BRC Hussainganj, Siwan	Siwan	09/08/17	Balindra Chaudhary	08/11/18				1 1 0		50.464		Work in progress	
140	BRC Mairwa, Siwan	Siwan	09/08/17	Balindra Chaudhary	08/11/18				1 1 0		63.255		Work in progress	
141	BRC Basantpur, Siwan	Siwan	28/04/17	Asiana Construction	27/07/18						63.005		Completed	
142	BRC Maharajganj, Siwan	Siwan	25/09/17	Renu Devi	24/12/18						56.605		Completed	
143	BRC Bhagwanpur, Siwan	Siwan	21/03/17	Asiana Construction	20/06/18						63.247		Completed	
144	BRC Hasanpur, Siwan	Siwan	22/12/17	Krishnapalli	21/03/19				1 1 0		40.206		Work in progress	
145	BRC Uchkagaon, Gopalganj	Gopalganj	20/09/17	Raj Tanay Rai Const.	19/12/18				0.5		24.457		Work in progress	
146	BRC Sidhwalia, Gopalganj	Gopalganj	23/05/17	Ram Pukar Prasad	22/08/18						69.527		Completed	
147	BRC Bhore, Gopalganj	Gopalganj	08/04/17	Giridhar Gopal	07/07/18				0.5		29.080		Work in progress	
148	BRC Bijaipur, Gopalganj	Gopalganj	16/01/17	Prem Sagar Yadav	15/04/18						66.420		Completed	
149	BRC Pachdevari, Gopalganj	Gopalganj											Not Started	
150	BRC Kuchaikot, Gopalganj	Gopalganj	08/09/17	Rohan Construction									Not Started	
151	BRC Motipur, Muzaffarpur	Muzaffarpur	21/08/17	Kameshwar Prasad	20/11/18	1 1	1 1	1 1 1	1 1 1	1	60.502		Completed	
152	BRC Gaighat, Muzaffarpur	Muzaffarpur	06/03/18	Bino Kumar Singh	05/06/19			1 1 0			30.461		Work in progress	
153	BRC Aurai, Muzaffarpur	Muzaffarpur	03/05/17	Manoj Kumar Singh	02/08/18				1 0.5		46.048		Work in progress	
154	BRC Bandra, Muzaffarpur	Muzaffarpur	07/02/17	Manoj Kumar	06/05/18				1 1 1	1	59.170		Completed	
155	BRC Minapur, Muzaffarpur	Muzaffarpur	03/05/17	Manoj Kumar Singh	02/08/18						62.168		Completed	
156	BRC Rega, Sitamarhi	Sitamarhi	07/11/17	Mukesh Kumar	06/02/19						69.835		Completed	
157	BRC Majorgang, Sitamarhi	Sitamarhi	30/01/18	Manohar Kumar	29/04/19				0.5		53.133		Work in progress	
158	BRC Pupri, Sitamarhi	Sitamarhi	16/05/17	Rajeev Kumar Singh	15/08/18				1 1 1	. 1	68.089		Completed	
159	BRC Barthnaha, Sitamarhi	Sitamarhi	14/05/18	Mukesh Kumar	13/08/19	1 0.5					34.743		Work in progress	
160	BRC Runisaidpur, Sitamarhi	Sitamarhi	03/05/17	Manoj Kumar Singh	02/08/18	1 1	1 1	1 1 1	1 1 1		71.821		Completed	
161	BRC Suppi, Sitamarhi	Sitamarhi	11/01/17	Amresh Kumar	10/04/18						70.237		Completed	
162	BRC Bhagwanpur, Vaishali	Vaishali	13/04/17	Akash Kumar		015							Work in progress	
163	BRC Raghopur, Vaishali	Vaishali	03/04/18	Shristi Developers	02/07/19	1 1	1 1	1 1 1	1 1 0		38.097		Work in progress	
164	BRC Desari, Vaishali	Vaishali	31/12/16	Rohit Raj Construction	30/03/18				1 1 1	1	64.268		Completed	
165	BRC Bidupur, Vaishali	Vaishali	31/12/16	Rohit Raj Construction	30/03/18						65.774		Completed	

						Phy	/sical	Status		Up to	_ %	98	
SI. No. Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Layout Foundn.	PL GrF LL	GrF LL GrF RL 1stF LL 1stF RL 2ndF LL 2ndF RL Finishing Complete		date Exp. (in Rs. Lac)	Physical Progress º	Work Stage	Remarks	
			INDEX Sta	ge Completed	1	ln	Progre	ss	0.5				
166 BRC Jandaha, Vaishali	Vaishali	22/05/17	Ranjan Gayatri Const.	21/08/18						55.235		Completed	
167 BRC Mahua, Vaishali	Vaishali	13/02/17	Rohit Raj Construction	12/05/18						61.505		Completed	
168 BRC Garoul, Vaishali	Vaishali	13/02/17	Rohit Raj Construction	12/05/18						64.825		Completed	
169 BRC Sangrampur, E. Champaran	East Champaran	23/12/16	Arun Kumar 9470421603	22/03/18						70.782		Completed	
170 BRC Kalyanpur, E. Champaran	East Champaran	12/12/17	Arun Kumar 9470847145	11/03/19				1 1 1		43.253		Work in progress	
171 BRC Chakia, E. Champaran	East Champaran	08/05/17	Keshav Kumar Keshri 9430096435	07/08/18				1 1 1	1 1	69.057		Completed	
172 BRC Sugauli, E. Champaran	East Champaran	08/05/17	Keshav Kumar Keshri 9430096435	07/08/18						63.284		Completed	
173 BRC Madhuban, E.Champaran	East Champaran	21/12/16	Dhiraj Kumar Pandey 9430214702	20/03/18						71.957		Completed	
174 BRC Patahi, E. Champaran	East Champaran	30/01/17	Satish Narayan Singh	29/04/18						74.030		Completed	
175 BRC Raxaul, E. Champaran	East Champaran	13/12/17	Rohan Construction Pvt. Ltd.	12/03/19						63.832		Completed	
176 BRC Adapur, E. Champaran	East Champaran	24/05/17	M/s Maa Vaishno Construction	23/08/18						70.212		Completed	
177 BRC Bankatwa, E. Champaran	East Champaran	23/10/18	Harikishore Prasad Gupta 9955485652	22/01/20	1 0.5							Work in progress	
178 BRC Dhaka, E. Champaran	East Champaran	11/12/17	Ms Efti Construction 9523998000	10/03/19				1 1 1	0.5	69.398		Work in progress	
179 BRC Bairia, W. Champaran	West Champaran	26/12/17	Suraj Kumar Kushvaha 9955010601	25/03/19				1 1 1	0.5	66.155		Work in progress	
180 BRC Narkatiaganj, W. Champarar	West Champaran	28/04/17	Khurshid Alam 9955971081	27/07/18				1 1 1	1 1	68.981		Completed	
181 BRC Sikta, W. Champaran	West Champaran	27/04/17	Santosh Bhagat	26/07/18						69.116		Completed	
182 BRC Bhithan, W. Champaran	West Champaran	13/04/18	Mata Vaisno & Chandel	12/07/19				1 1 1	0.5	40.245		Work in progress	
183 BRC Lauriya, W. Champaran	West Champaran	18/01/17	Awadhesh Shukla 9431203836	17/04/18				1 1 1	1 1	66.717		Completed	

SI. Name of Scheme	Name of District	Date of Agreement / LOA Issued	Name of contract	Date of completion (as per agr.)	, i	Foundn. PL	Phys	1stF LL	1stF RL 2ndF LL	2ndF RL sn	Complete	complete	Up to date Exp. (in Rs. Lac)	Physical Progress %	Work Stage	Remarks
			INDEX	Stage Completed	1		In F	rogr	ress							
184 BRC Piprasi, W. Champaran	West Champaran	13/04/18	Sharda Chandel Contract	12/07/19	1	1 1	1 1	1 1	1 1	1 (16		44.518		Work in progress	
185 BRC Majhaulia, W. Champaran	West Champaran	24/01/17	Raj Kishore Akela 9507118626	23/04/18	1	1 1	1 1	1 1	1 1	1	1	1	65.644		Completed	