## BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA PHYSICAL STATUS OF CONSTRUCTION OF SHIKSHA BHAWAN (2013-14)

Report Dated: 31-03-2022

	NAME OF DISTRICT	Group No.	NAME OF BUILDING	Completion Time	Physical Status												
S.No.					Not Start	Lay	Fou nda tion	PL	Gro flo	ound oor	1st floor		2nd Floor			Com plet	Remarks
									LL	RL	LL	RL	LL	RL	1.	е	
1	Darbhanga	SB-1	Shiksha Bhawan Darbhanga	12 Months													Handover
2	Gaya	SB-2	Shiksha Bhawan Gaya	12 Months													Inaugurated 16.7.2016. Handover
3	Jehanabad	SB-7	Shiksha Bhawan Jehanabad	12 Months													Handover
4	Patna	SB-6	Shiksha Bhawan Patna	12 Months													Inaugurated 16.7.2017. Handover
5	Saharsa	SB-4	Shiksha Bhawan Saharsa	12 Months													Handover
6	Samastipur	SB-8	Shiksha Bhawan Samastipur	12 Months													Handover
7	Kaimur	SB-5	Shiksha Bhawan , Bhabhua (Kaimur)	12 Months													Handover
8	Vaishali	SB-3	Shiksha Bhawan Vaishali	12 Months													
9	Bhojpur	SB-10	Shiksha Bhawan , Arah	12 Months													Plumbing and Electric work is in progress.
10	West Champaran	SB-11	Shiksha Bhawan Betiah	12 Months													First Floor Roof Level

S.No.	NAME OF DISTRICT	Group No.	NAME OF BUILDING	ı iime i	Physical Status												
					Not Start	Lay	Fou nda tion	PL	Ground floor		1st floor		oor Floo		Fini (		remarks i
									LL	RL	ш	RL	LL RL	g	e		
11	Bhagalpur	SB-9	Shiksha Bhawan Bhagalpur	12 Months													LOA issued vide letter no. 9463 date 31-12-2021
12	Muzaffarpur	SB-12	Shiksha Bhawan Muzaffarpur	12 Months													LOA issued vide letter no. 9440 date 31-12-2021
13	Gopalganj	SB-13	Shiksha Bhawan Gopalganj	12 Months													LOA issued vide letter no. 9215 date 23-12-2021
T	Total No. of Shiksha Bhawan		13		3	0	0	0	0	0	0	1	0	0	1	8	