

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).																			
SUMMARY OF PROJECTS																	Date :-31/05/2021		
S. N.	PROJECT	Total Sanctione d	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.05.2021) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS (Upgraded Secondary School) (2009-10) State	45	45	-	-	-	-	-	-	-	-	-	-	33	-	12	2134.20	1740.33	81.54%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	-	1	1	1	5	1	-	-	-	3	281	12	30	24170.15	13651.18	56.48%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	-	-	-	1	-	1	1	-	-	3	345	6	52	23947.24	18300.20	76.42%
	Total :-	771	768	-	1	1	2	5	2	1	-	-	6	659	18	94	50251.59	33691.71	67.05%
4	GH (Girl's Hostel) (2009-10)	80	77	-	-	-	1	-	-	2	-	-	7	50	10	20	11307.36	8149.74	72.07%
5	GH (Girl's Hostel) (2010-11)	113	109	-	-	-	-	-	-	-	-	-	1	85	1	27	5872.80	12363.57	210.52%
																	17704.87	0.00	
	Total :-	193	186	-	-	-	1	-	-	2	-	-	8	135	11	47	34885.03	20513.31	58.80%
6	MS (Model School) (2009-10)	98	86	-	-	1	-	2	-	2	-	-	3	78	8	12	15855.00	21541.90	135.87%
7	MS (Model School) (2010-11)	255	211	-	-	-	-	3	-	8	1	-	14	184	26	45	39714.17	52949.37	133.33%
																	18667.00		0.00%
	Total :-	353	297	-	-	1	-	5	-	10	1	-	17	262	34	57	74236.17	74491.27	100.34%
8	SSS (Senior Secondary School) (2013-14)	993	992	-	3	5	9	9	4	10	-	-	46	804	86	103	107000.00	101143.78	94.53%
9	HSS (Higher Secondary School) (2013-14)	226	222	-	-	-	1	-	1	1	-	-	11	184	14	28	27142.50	22993.47	84.71%
10	SSSM (Senior Secondary School Minority) (2014-15)	258	198	-	2	1	-	4	6	7	-	-	20	126	40	92	20603.73	19009.49	92.26%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	1	1	2	-	-	2	1	-	-	24	91	31	34	8951.28	12685.62	141.72%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	-	2	3	4	1	2	3	-	-	14	150	29	22	7238.01	20582.59	284.37%
	Total :-	1834	1759	1	8	11	14	14	15	22	-	-	115	1,355	200	279	170935.52	176414.95	103.21%
	Grand total	3151	3010	1	9	13	17	24	17	35	1	0	146	2411	263	477	330308.31	305111.24	92.37%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.05.2021) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
13	Examination Hall	23	23	-	-	-	-	-	-	-	-	1	-	22	1	-	7833.42	8962.65	114.42%
14	Shiksha Bhawan	13	11	1	1	-	-	-	-	-	-	-	1	7	3	3	1628.00	1695.27	104.13%
15	Deegree College	18	18	-	-	-	-	-	-	-	-	-	-	7	5	6	6000.00	3576.38	59.61%
16	CDPO (Child Development Project Office co-housing)	28	28	-	-	-	-	-	-	-	-	-	-	28	-	-	3180.50	3168.72	99.63%
17	ICT@Shcools	1000	832	-	-	-	-	-	-	-	-	-	-	832	-	168	13515.00	11221.24	83.03%
18	ICT Projects - World Bank	250	250	-	-	-	-	-	-	-	-	-	-	250	-	-	4323.85	2372.82	54.88%
19	Examination Hall (BSEB)	10	10	-	-	-	-	-	-	-	-	-	-	10	-	-	14893.16	14888.83	99.97%
	Total :-	4493	4182	2	10	13	17	24	17	35	1	1	147	3567	272	654	3,81,682.24	3,50,997.15	91.96%