

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :-30/11/2021

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (30/11/2021) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS (Upgraded Secondary School) (2009-10) State	45	45	-	-	-	-	-	-	-	-	-	-	33	-	12	2134.20	1758.01	82.37%
2	USS (Upgraded Secondary School) (2009-10) central	335	323	-	-	1	1	5	2	-	-	-	4	280	13	42	20342.00	13696.16	67.33%
3	USS (Upgraded Secondary School) (2010-11) central	425	400	-	-	-	1	-	1	-	-	-	2	347	4	74	25629.61	20728.00	80.88%
	Total :-	805	768	-	-	1	2	5	3	-	-	-	6	660	17	128	48105.81	36182.17	75.21%
4	GH (Girl's Hostel) (2009-10)	80	77	-	-	-	1	-	-	1	-	-	7	51	9	20	11307.36	8262.50	73.07%
5	GH (Girl's Hostel) (2010-11)	113	109	-	-	-	-	-	-	-	-	-	-	86	-	27	5872.80	12433.88	211.72%
	Total :-	193	186	-	-	-	1	-	-	1	-	-	7	137	9	47	20427.37	20696.38	101.32%
6	MS (Model School) (2009-10)	98	86	-	-	1	-	2	-	2	-	-	3	78	8	12	15855.00	21553.34	135.94%
7	MS (Model School) (2010-11)	255	211	-	-	-	-	3	-	7	-	-	12	188	22	45	39714.17	53342.74	134.32%
	Total :-	353	297	-	-	1	-	5	-	9	-	-	15	266	30	57	74236.17	74896.08	100.89%
8	SSS (Senior Secondary School) (2013-14)	993	992	1	1	4	8	9	6	6	-	-	39	815	74	104	98831.73	102082.63	103.29%
9	HSS (Higher Secondary School) (2013-14)	226	222	-	-	-	1	-	1	-	-	-	8	188	10	28	27142.50	23219.21	85.55%
10	SSSM (Senior Secondary School Minority) (2014-15)	258	198	-	1	2	-	2	3	10	-	-	12	143	30	85	23569.38	20156.13	85.52%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	-	1	-	-	2	1	-	-	11	105	17	34	17779.42	13292.56	74.76%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	-	1	2	3	3	1	3	-	-	9	157	22	22	7238.01	20728.00	286.38%
	Total :-	1834	1759	3	3	9	12	14	13	20	-	-	79	1408	153	273	174561.04	179478.53	102.82%
	Grand total	3185	3010	3	3	11	15	24	16	30	0	0	107	2471	209	505	317330.39	311253.16	98.08%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (30/11/2021) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
13	Examination Hall	23	23	-	-	-	-	-	-	-	-	1	-	22	1	-	7833.42	8964.43	114.44%
14	Shiksha Bhawan	13	11	1	-	-	-	-	-	-	1	-	1	7	3	3	2423.00	1832.06	75.61%
15	Deegree College	18	18	-	-	1	-	-	-	-	-	-	-	7	1	10	6000.00	3728.27	62.14%
16	CDPO (Child Development Project Office co-housing)	28	28	-	-	-	-	-	-	-	-	-	-	28	-	-	3180.50	3174.89	99.82%
17	ICT@Shcools	1000	832	-	-	-	-	-	-	-	-	-	-	832	-	168	13515.00	11221.24	83.03%
18	ICT Projects - World Bank	250	250	-	-	-	-	-	-	-	-	-	-	250	-	-	4323.85	2372.82	54.88%
19	Examination Hall (BSEB)	10	10	-	-	-	-	-	-	-	-	-	-	10	-	-	14893.16	14805.68	99.41%
	Total :-	4527	4182	4	3	12	15	24	16	30	1	1	108	3627	214	686	3,69,499.32	3,57,352.55	96.71%