

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA

Physical Status of Construction of Upgraded Secondary School (USS) - 2009-10 (Central Fund)

Report Dated : 30/11/2021

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
1	USS-77-1	ARARIA	Bhargama	U.H.S Raharia	12 Months											Inaugurated. Handover
2	USS-77-2	ARARIA	Raniganj	U.G.S.S Gunwanti	12 Months											Inaugurated. Handover
3	USS-77-3	ARARIA	Raniganj	Uhs Parmanand Pur	12 Months											Inaugurated. Handover
4	USS-77-4	ARARIA	Narpatganj	Uhs Noniya Tola Chakla, Narpatganj	12 Months											Inaugurated. Handover
5	USS-78-1	ARARIA	Forbesganj	Uhs Madhubani	12 Months											Inaugurated. Handover
6	USS-78-2	ARARIA	Forbesganj	Ums Tedhi Mushari	12 Months											Inaugurated. Handover
7	USS-78-3	ARARIA	Araria	Uhs Paiktola	12 Months											Inaugurated. Handover
8	USS-78-4	ARARIA	Araria	Uhs Bansbari	12 Months											Inaugurated. Handover
9	USS-79-1	ARARIA	Kursakanta	Uhs Kaparfora	12 Months											Inaugurated. Handover
10	USS-79-2	ARARIA	Sikti	Uhs Sohag Maro	12 Months											Inaugurated. Handover
11	USS-79-4	ARARIA	Palasi	Uhs Rupail Madhail	12 Months											Inaugurated. Handover
12	USS-29-1	AURANGABAD	Deo	Upgraded High School Berhni	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
13	USS-29-2	AURANGABAD	Madanpur	Upgraded High School Pirvan	12 Months											Inaugurated. Handover
14	USS-29-3	AURANGABAD	Rafiganj	Upgraded High School Kharokhar	12 Months											Inaugurated 16.7.2017. Handover
15	USS-29-4	AURANGABAD	Goh	Up. High School Bazar Verma	12 Months											Inaugurated. Handover
16	USS-30-1	AURANGABAD	obra	Upgraded High School Shankarpur	12 Months											Inaugurated. Handover
17	USS-30-2	AURANGABAD	Daudnagar	Upgraded High School Jamuawan	12 Months											Inaugurated. Handover
18	USS-30-3	AURANGABAD	Daudnagar	Upgraded High School Chouri	12 Months											Inaugurated. Handover
19	USS-30-4	AURANGABAD	Haspura	Upgraded High School Koilwan	12 Months											Inaugurated. Handover
20	USS-31-1	AURANGABAD	Kutumba	Upgraded High School Risiap	12 Months											Inaugurated. Handover
21	USS-31-2	AURANGABAD	Nawinagar	Upgraded High School ,Parariya	12 Months											Inaugurated. Handover
22	USS-31-3	AURANGABAD	Barun	Govt. Upgrade High School Pouthu	12 Months											Inaugurated. Handover
23	USS-18-1	BANKA	Barahat	U.H.S.Saharna	12 Months											Inaugurated. Handover
24	USS-18-2	BANKA	Bounsi	U.H.S.Bishanpur	12 Months											Inaugurated. Handover
25	USS-18-3	BANKA	Dhoraiya	U.H.S.Bhatuachak	12 Months											Inaugurated. Handover
26	USS-18-4	BANKA	Rajaun	U.H.S. Majhgan	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
27	USS-19-1	BANKA	Amarpur	U.H.S. Bhadariya	12 Months											Inaugurated. Handover
28	USS-24-1	BEGUSARAI	Bachhwara	Uhs Fateha	12 Months											Inaugurated. Handover
29	USS-24-2	BEGUSARAI	Bhagwanpur	Uhs Mokhtiyarpur	12 Months											Inaugurated. Handover
30	USS-24-3	BEGUSARAI	Cheria Bariyarpur	Uhs Sakarwasa	12 Months											Inaugurated. Handover
31	USS-25-2	BEGUSARAI	Teghra	Uhs Gaura	12 Months											Inaugurated. Handover
32	USS-26-1	BEGUSARAI	Barauni	Uhs Bathauli	12 Months											Inaugurated. Handover
33	USS-26-2	BEGUSARAI	Matihani	Uhs Jagatpura	12 Months											Inaugurated. Handover
34	USS-15-1	BHAGALPUR	Shahkund	Uhs Dindayalpur	12 Months											Inaugurated. Handover
35	USS-15-2	BHAGALPUR	Sultanganj	Utkramit Madhyamik Vidyalaya Udhadih	12 Months											Inaugurated. Handover
36	USS-15-4	BHAGALPUR	Jagdishpur	Uhs. Mahammadpur	12 Months											Inaugurated. Handover
37	USS-16-1	BHAGALPUR	Sanhaura	Utkramik Ucchha Vidyalaya Madarganj	12 Months											Inaugurated. Handover
38	USS-16-2	BHAGALPUR	Pirpainti	Upgradehigh Hchool Dilouri	12 Months											Inaugurated. Handover
39	USS-16-3	BHAGALPUR	Kahalgaon	Utkramit Madhyamic School Pannuchak	12 Months											Inaugurated. Handover
40	USS-16-4	BHAGALPUR	Goradih	U.M. High School Garhotia	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
41	USS-17-1	BHAGALPUR	Sabour	U.G.H.S. Shivaydih	12 Months											Inaugurated. Handover
42	USS-17-2	BHAGALPUR	Kharik	Uhs Dadpur	12 Months											Inaugurated. Handover
43	USS-17-4	BHAGALPUR	Ismailpur	Upgraded H.S. Lakshmipur	12 Months											Inaugurated. Handover
44	USS-9-1	BUXAR	Buxar	U.H. S. Kritpura	12 Months											Inaugurated. Handover
45	USS-9-2	BUXAR	Chausa	U.H. S. Banar Pur	12 Months											Inaugurated. Handover
46	USS-9-3	BUXAR	Rajpur	U.H. S. Rashen	12 Months											Inaugurated. Handover
47	USS-9-4	BUXAR	Itarhi	U.H. S. Baikunthpur	12 Months											Inaugurated. Handover
48	USS-10-1	BUXAR	Dumraon	U.H.Purana Bhojpur (E)	12 Months											Inaugurated. Handover
49	USS-10-2	BUXAR	Simri	U.H. S. Dhakaich	12 Months											Inaugurated. Handover
50	USS-10-4	BUXAR	NAWANAGAR	U.H. S. Dhanbakhara	12 Months											Inaugurated. Handover
51	USS-63-1	DARBHANGA	Hanuman Nagar	Uhs Thalwara	12 Months											Inaugurated. Handover
52	USS-63-2	DARBHANGA	Baheri	Uhs Bijuliya	12 Months											Inaugurated. Handover
53	USS-63-3	DARBHANGA	Bahadurpur	Uhs Kamrauli	12 Months											Inaugurated. Handover
54	USS-64-1	DARBHANGA	Ghanshyampur	Uhs Tumaul	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
55	USS-64-2	DARBHANGA	Benipur	Uhs Radhiyam	12 Months											Inaugurated. Handover
56	USS-64-3	DARBHANGA	Manigachhi	Uhs Raghopur Deyodhi	12 Months											Inaugurated. Handover
57	USS-65-1	DARBHANGA	Kusheshwar asthan east	Uhs Mahadev Math	12 Months											Inaugurated. Handover
58	USS-65-2	DARBHANGA	Kusheshwar asthan west	U.H.S Madhuban	12 Months											Inaugurated. Handover
59	USS-65-3	DARBHANGA	Biraul	Uhs Pataniya	12 Months											Inaugurated. Handover
60	USS-66-1	DARBHANGA	Singhwara	Uhs Madhupur	12 Months											Inaugurated. Handover
61	USS-66-2	DARBHANGA	Keoti Runway	Uhs Koylasthan	12 Months											Inaugurated. Handover
62	USS-66-3	DARBHANGA	Darbhangra Gramin	Uhs Balha	12 Months											Inaugurated. Handover
63	USS-41-3	EAST CHAMPARAN	Turkauliya	Uhs Bishunpurwa	12 Months											Inaugurated 21.02.2019. Handover
64	USS-42-1	EAST CHAMPARAN	Areraj	Uhs Radhiya	12 Months											Inaugurated. Handover
65	USS-42-2	EAST CHAMPARAN	Sangrampur	Uhs Shyampyr	12 Months											Inaugurated. Handover
66	USS-42-3	EAST CHAMPARAN	Harsidhi	Uhs Ghiwadhar	12 Months											Inaugurated. Handover
67	USS-42-4	EAST CHAMPARAN	Kotwa	Uhs Ahiraulia	12 Months											Inaugurated. Handover
68	USS-44-1	EAST CHAMPARAN	Chakia	Uhs Chintamanpur	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
69	USS-44-3	EAST CHAMPARAN	Kesariya	Uhs Sundarapur	12 Months											Inaugurated. Handover
70	USS-44-4	EAST CHAMPARAN	Mehsi	Uhs Jhitkahiya	12 Months											Inaugurated. Handover
71	USS-44-5	EAST CHAMPARAN	Paharpur	Sri Bharat Singh Uhs Siswa Bazar	12 Months											Inaugurated. Handover
72	USS-32-1	GAYA	Bodhgaya	U.H.S. Birhut	12 Months											Inaugurated 16.07.2016. Handover
73	USS-32-2	GAYA	Nagar Nigam	U.H.S. Churi	12 Months											Inaugurated. Handover
74	USS-32-3	GAYA	Belaganj	U.H.S. Amjhar	12 Months											Inaugurated. Handover
75	USS-32-4	GAYA	Tekari	U.H.S.Tepa Fatehpur	12 Months											Inaugurated. Handover
76	USS-33-1	GAYA	Dobhi	U.H.S. Pirasin	12 Months											Inaugurated. Handover
77	USS-33-2	GAYA	Konch	U.H.S. Digghi	12 Months											Inaugurated. Handover
78	USS-33-3	GAYA	KHIZARSARAI	U.H.S. Adampur	12 Months											Inaugurated. Handover
79	USS-33-4	GAYA	WAZIRGANG	U.H.S. Pale	12 Months											Inaugurated. Handover
80	USS-34 A-2	GAYA	Fatehpur	U.H.S. Bapugram	12 Months											Inaugurated. Handover
81	USS-34 A-3	GAYA	Mohanpur	U.H.S. Amkola	12 Months											Inaugurated. Handover
82	USS-34 B-1	GAYA	Gurua	U.H.S. Chansi	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
83	USS-34 B-2	GAYA	Imamganj	Urdu U.H.S. Kothi	12 Months											Inaugurated. Handover
84	USS-55-1	GOPALGANJ	Baikunthpur	Upgd High School Devakuli	12 Months											Inaugurated. Handover
85	USS-55-2	GOPALGANJ	Baikunthpur	Upgd High School Maharani	12 Months											Inaugurated. Handover
86	USS-55-3	GOPALGANJ	KUCHAIKOTE	Upgd High School Mahuawan Hindi	12 Months											Inaugurated. Handover
87	USS-55-4	GOPALGANJ	SIDHWALIA	Upgd High School Dumariya East	12 Months											Inaugurated. Handover
88	USS-56-1	GOPALGANJ	BHOREY	Upgd High School Sivarajpur	12 Months											Inaugurated. Handover
89	USS-56-2	GOPALGANJ	KATEYA	Upgd High School Rudrapur	12 Months											Inaugurated. Handover
90	USS-56-3	GOPALGANJ	KUCHAIKOTE	Upgd High School Purkhas	12 Months											Inaugurated. Handover
91	USS-56-4	GOPALGANJ	VIJAYPUR	Upgd High School Mathauli	12 Months											Inaugurated. Handover
92	USS-22-1	JAMUI	CHAKAI	U.H.S. Dulampur	12 Months											Inaugurated. Handover
93	USS-22-2	JAMUI	Jhajha	U.H.S.Shivmandir Baliadih	12 Months											Inaugurated. Handover
94	USS-22-3	JAMUI	Sono	U.H.S.Paira Matihana	12 Months											Inaugurated. Handover
95	USS-23-1	JAMUI	JAMUI	U.H.S.Bhatchak	12 Months											Inaugurated. Handover
96	USS-23-2	JAMUI	Laxmipur	U.H.S.Harla	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
97	USS-23-3	JAMUI	Khaira	U H S Baghakhar	12 Months											Inaugurated. Handover
98	USS-23-4	JAMUI	E ALIGANJ	U.H.S.Mirjaganj	12 Months											Inaugurated. Handover
99	USS-28-1	JEHANABAD	Jehanabad	Uhs Amain	12 Months											Inaugurated. Handover
100	USS-28-2	JEHANABAD	Kako	Ums Bhadasara	12 Months											Inaugurated. Handover
101	USS-28-3	JEHANABAD	Makhdumpur	Uhs Kohra	12 Months											Inaugurated. Handover
102	USS-11-1	KAIMUR	KUDRA	Upgraded High School Auraiya	12 Months											Inaugurated. Handover
103	USS-11-2	KAIMUR	MOHANIA	Upgraded High School Katra Kala	12 Months											Inaugurated. Handover
104	USS-11-3	KAIMUR	Ramgarh	Upgraded High School Kalani	12 Months											Inaugurated. Handover
105	USS-11-4	KAIMUR	Durgawati	Upgraded Girls High School Durgawti	12 Months											Inaugurated. Handover
106	USS-12-1	KAIMUR	BHABUA	Upgraded High School Kurasan	12 Months											Inaugurated. Handover
107	USS-12-2	KAIMUR	Chainpur	Upgraded High School Kewa	12 Months											Inaugurated. Handover
108	USS-84-2	KATIHAR	BARSOI	Uhs Basalgaon	12 Months											Inaugurated. Handover.
109	USS-84-3	KATIHAR	BARSOI	Uhs Dhatta	12 Months											Inaugurated. Handover
110	USS-84-4	KATIHAR	AZAMNAGAR	Uhs Jalki	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
111	USS-85-2	KATIHAR	MANIHARI	Uhs Patninarayanpur	12 Months											Inaugurated. Handover
112	USS-85-3	KATIHAR	Falka	Uhs Jhagruchak	12 Months											Handover
113	USS-85-4	KATIHAR	KORHA	Uhs Shishiya	12 Months											Handover
114	USS-86-2	KATIHAR	Kadwa	Uhs Asiyani	12 Months											Inaugurated. Handover
115	USS-27-1	KHAGARIA	PARBATT	Uhs Karna	12 Months											Inaugurated. Handover
116	USS-27-2	KHAGARIA	ALLAULI	Uhs. Meghouna	12 Months											Inaugurated. Handover
117	USS-27-3	KHAGARIA	CHAUTHAM	Uhs. Paharchak	12 Months											Inaugurated. Handover
118	USS-27-4	KHAGARIA	GOGRI	Uhs Pakrail	12 Months											Inaugurated. Handover
119	USS-27-5	KHAGARIA	Khagaria	Uhs.Morkahithana	12 Months											Inaugurated. Handover
120	USS-80-1	KISHANGANJ	Dighalbank	U H S Haruwa Danga	12 Months											Inaugurated. Handover
121	USS-80-2	KISHANGANJ	Thakurganj	U.H.S Janglabhitha	12 Months											Inaugurated. Handover
122	USS-80-3	KISHANGANJ	KOCHADHAMAN	U H S Dhanpura	12 Months											Inaugurated. Handover
123	USS-80-4	KISHANGANJ	POTHIA	Uhs Hari Pokhar Kantigachh	12 Months											Inaugurated. Handover
124	USS-80-5	KISHANGANJ	Bahadurganj	U.H.S Haribhasha	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
125	USS-71-2	MADHEPURA	Murliganj	Utkramit High School. Parwa Navtol	12 Months											Inaugurated. Handover
126	USS-71-3	MADHEPURA	Kumarkhand	U.H.S.S. Karuwaili	12 Months											Inaugurated. Handover
127	USS-71-4	MADHEPURA	SINGHESWAR	Utkramit High School Singiyon	12 Months											Inaugurated. Handover
128	USS-72-1	MADHEPURA	UDA KISHANGANJ	Utkramit High School Barateni	12 Months											Inaugurated 16.07.2016. Handover
129	USS-72-2	MADHEPURA	Chausa	Utkramit Lalji High School Loualagan	12 Months											Inaugurated 16.07.2016. Handover
130	USS-72-3	MADHEPURA	Alamnagar	Utkramit H.S. Bargaon	12 Months											Inaugurated. Handover
131	USS-61-1	MADHUBANI	GHOGHARDIHA	U.H.S.Gangdwar	12 Months											Inaugurated. Handover
132	USS-61-2	MADHUBANI	Jhanjharpur	U.H.S. Lohna	12 Months											Inaugurated. Handover
133	USS-61-3	MADHUBANI	LAUKAHI	U.H.S.Kaluahi	12 Months											Inaugurated. Handover
134	USS-62-1	MADHUBANI	JAYNAGAR	U.H.S. Silanath Barhi	12 Months											Inaugurated. Handover
135	USS-62-2	MADHUBANI	Pandaul	New U. Shridhar High School Shahpur	12 Months											Inaugurated. Handover
136	USS-62-3	MADHUBANI	Rajnagar	U.H.S.Mangrauni	12 Months											Inaugurated. Handover
137	USS-48-1	MUZAFFARPUR	AURAI	U.H.S. Baigna	12 Months											Inaugurated. Handover
138	USS-48-2	MUZAFFARPUR	BOCHAHAN	U.H.S. Shivraha Majhaulia	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
139	USS-48-3	MUZAFFARPUR	GAIGHAT	U.H.S. Pura Nankar	12 Months											Inaugurated. Handover
140	USS-48-4	MUZAFFARPUR	Katra	U.H.S. Budhkara	12 Months											Inaugurated. Handover
141	USS-49-2	MUZAFFARPUR	Marwan	U.H.S. Repura	12 Months											Inaugurated. Handover
142	USS-49-3	MUZAFFARPUR	MINAPUR	U.H.S. Jamin Mathiya	12 Months											Inaugurated. Handover
143	USS-51-1	MUZAFFARPUR	Sakra	U.H.S. Baji Bujurg	12 Months											Inaugurated. Handover
144	USS-51-2	MUZAFFARPUR	Mushahari	U.H.S. Dighra	12 Months											Inaugurated. Handover
145	USS-51-3	MUZAFFARPUR	Motipur	U.H.S. Barjidihi	12 Months											Inaugurated. Handover
146	USS-1-1	NALANDA	Chandi	Uhs Sumka	12 Months											Inaugurated. Handover
147	USS-1-2	NALANDA	Islampur	Uhs Madarganj	12 Months											Inaugurated. Handover
148	USS-1-3	NALANDA	Hilsa	Uhs Akbarpur	12 Months											Inaugurated. Handover
149	USS-1-4	NALANDA	Biharsharif	Uhs Singthu	12 Months											Inaugurated. Handover
150	USS-2-2	NALANDA	KATRISARAI	Uhs Gowardhan Bigha	12 Months											Inaugurated. Handover
151	USS-2-3	NALANDA	Rajgir	Uhs Lahuar	12 Months											Inaugurated. Handover
152	USS-2-4	NALANDA	Silao	Uhs Narhar Bigha	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
153	USS-35-1	NAWADA	Nawada	Upgraded High School Patwa Sarai	12 Months											Inagurated 21.02.2019. Handover
154	USS-35-2	NAWADA	PAKRIWARAMA	Upgraded High School Gulni	12 Months											Inaugurated 16.07.2013. Handover
155	USS-35-3	NAWADA	ROH	Upgraded High School Shikharpur	12 Months											Inagurated 21.02.2019. Handover
156	USS-35-4	NAWADA	Warisaliganj	Upgraded High School Masuda	12 Months											Inaugurated 16.07.2016. Handover
157	USS-36-2	NAWADA	Rajauli	Upgraded High School Baratand Savia	12 Months											Inaugurated. Handover
158	USS-36-3	NAWADA	Sirdala	Upgraded High School Sandh Manjhgawan	12 Months											Inaugurated. Handover
159	USS-3-2	PATNA	Barh	Utkramit Madhyamik Vidhyalya Mubarakpur	12 Months											Inaugurated. Handover
160	USS-3-3	PATNA	Fatuha	Utkramit Madhyamik Vidhyalya Dumari	12 Months											Inaugurated. Handover
161	USS-3-4	PATNA	Fatuha	U.M.S. Pachrukhiya	12 Months											Inaugurated. Handover
162	USS-4-1	PATNA	Danapur	Utkramit Madhyamik Vidyalaya Akilpur	12 Months											Inaugurated. Handover
163	USS-4-2	PATNA	Naubatpur	Utkramit Madhyamik Vidhyalya Ahuara	12 Months											Inaugurated. Handover
164	USS-5-1	PATNA	DHANARUA	Utkramit Madhyamik Vidhyalay Kosoot	12 Months											Inaugurated. Handover
165	USS-5-2	PATNA	MASAUROI	Utkramit Madhyamik Vidhyalya Chhata	12 Months											Inaugurated. Handover
166	USS-5-3	PATNA	Sampatchak	Utkramit Madhyamik Vidyalaya Lanka Kachhuara	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
167	USS-5-4	PATNA	Punpun	Utkramit Madhyamik Vidhyalaya Kalyanpur	12 Months											Inaugurated 16.07.2016. Handover
168	USS-81-1	PURNEA	KRITYANAND NAGAR	Upgraded H S Parora	12 Months											Inaugurated. Handover
169	USS-81-2	PURNEA	Kasba	Upgraded H S Kadwa Sanjhely	12 Months											Inaugurated. Handover
170	USS-81-3	PURNEA	DAGARUA	Upgraded H S Mahammadpur Barsouni	12 Months											Inaugurated. Handover
171	USS-82-1	PURNEA	Dhamdaha	Upgraded H S Bishunpur	12 Months											Inaugurated. Handover
172	USS-82-2	PURNEA	Bhawanipur	Upgraded H S Brahmagyani	12 Months											Inaugurated. Handover
173	USS-82-3	PURNEA	Rupauli	Upgraded H S Lalganj	12 Months											Inaugurated 16.07.2016. Handover
174	USS-82-4	PURNEA	Banmankhi	Upgraded H S Janki Nagar Hat	12 Months											Inaugurated. Handover
175	USS-13-1	ROHTAS	Kargahar	Upgraded H S Torani	12 Months											Inaugurated. Handover
176	USS-13-3	ROHTAS	Sasaram	Upgraded H S Sikariya	12 Months											Inaugurated. Handover
177	USS-13-4	ROHTAS	Kochas	Upgraded H S Mahuari	12 Months											Inaugurated. Handover
178	USS-14-1	ROHTAS	DEHRI	Upgraded H S Gangauli	12 Months											Inaugurated. Handover
179	USS-14-2	ROHTAS	Dinara	Upgraded H S Sarna	12 Months											Inaugurated. Handover
180	USS-14-3	ROHTAS	Karakat	Upgraded H S Mohanpur	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
181	USS-14-4	ROHTAS	NOKHA	Upgraded H S Ghordihan	12 Months											Inaugurated. Handover
182	USS-73-1	SAHARSA	SOUR BAZAR	Uhs Khajuri	12 Months											Inaugurated. Handover
183	USS-73-2	SAHARSA	NAUHATTA	Uhs Kedlipatti	12 Months											Inaugurated. Handover
184	USS-73-3	SAHARSA	Sonbarsa	Uhs Pachlakh	12 Months											Inaugurated. Handover
185	USS-74-1	SAHARSA	Salkhua	Uhs Pipra Bagewa	12 Months											Inaugurated 16.07.2016. Handover
186	USS-74-2	SAHARSA	SIMRI BAKHTIARPUR	Uhs Ghoghsam	12 Months											Inagurated 21.02.2019
187	USS-74-3	SAHARSA	Mahishi	Uhs Jhara	12 Months											Inaugurated 16.07.2016. Handover
188	USS-67-2	SAMASTIPUR	Dalsinghsarai	U.H.S Malpur	12 Months											Inaugurated. Handover
189	USS-67-3	SAMASTIPUR	MOHIUDDINNAGA R	U.H.S Bochaha	12 Months											Inaugurated. Handover
190	USS-67-4	SAMASTIPUR	VIDYAPATI NAGAR	U.H.S Simri Kanya	12 Months											Inaugurated. Handover
191	USS-67-5	SAMASTIPUR	MOHIUDDINNAGA R	Uhs. Maniyar	12 Months											Inaugurated. Handover
192	USS-68-1	SAMASTIPUR	Bibhutipur	U.H.S Desri	12 Months											Inaugurated. Handover
193	USS-68-2	SAMASTIPUR	Bithan	U.H.S. Chhechhani	12 Months											Inaugurated. Handover
194	USS-68-3	SAMASTIPUR	Hasanpur	U.H.S.Mahuli	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
195	USS-68-4	SAMASTIPUR	Shivajinagar	U.H.S Shripur Majrahiya	12 Months											Inaugurated. Handover
196	USS-68-5	SAMASTIPUR	Bibhutipur	U H S Patailiya	12 Months											Inaugurated. Handover
197	USS-68-6	SAMASTIPUR	Shivajinagar	U.H.S Raniparti	12 Months											Inaugurated. Handover
198	USS-69-1	SAMASTIPUR	Kalyanpur	U.H. S.Morwara	12 Months											Inaugurated. Handover
199	USS-69-2	SAMASTIPUR	Samastipur	U.H.S. Khor	12 Months											Inaugurated. Handover
200	USS-69-3	SAMASTIPUR	Ujiyarpur	Upgraded Madhyamik School Angar Ghat	12 Months											Inaugurated. Handover
201	USS-69-4	SAMASTIPUR	Ujiyarpur	U.H.S.Korbadha Pataily	12 Months											Inaugurated. Handover
202	USS-70-1	SAMASTIPUR	Morwa	U.H.S Purushotampur	12 Months											Inaugurated. Handover
203	USS-70-2	SAMASTIPUR	Pusa	U.H.S. Malikaur	12 Months											Inaugurated. Handover
204	USS-60-1	SARAN	CHHAPRA SADAR	Upgrade Hs Chakiya	12 Months											Inaugurated. Handover
205	USS-60-2	SARAN	Manjhi	Upgrade Hs Dumari	12 Months											Inaugurated. Handover
206	USS-60-3	SARAN	Parsa	Upgrade Hs Bahlolpur	12 Months											Inaugurated. Handover
207	USS-60-4	SARAN	Maker	Upgrade Hs Hasanpura	12 Months											Inaugurated. Handover
208	USS-60-5	SARAN	Ekma	Upgraded Hs Deo Pura	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
209	USS-21-1	SHEIKHPURA	SHEIKHPURA	U.H.S. Badashahpur	12 Months											Inaugurated. Handover
210	USS-46-1	SHEOHAR	Tariyani	U H S Gangadhrampur	12 Months											Inaugurated 16.07.2016. Handover
211	USS-46-2	SITAMARHI	Runnisaidpur	U.H.S. Balua	12 Months											Inaugurated 16.07.2016. Handover
212	USS-46-3	SITAMARHI	Runnisaidpur	U.H.S. Thumma	12 Months											Inaugurated. Handover
213	USS-46-4	SITAMARHI	Belsand	U.H.S. Pachnaur	12 Months											Inaugurated. Handover
214	USS-47-1	SITAMARHI	Riga	U.H.S Yogwana	12 Months											Inaugurated. Handover
215	USS-47-2	SITAMARHI	BATHANAHA	U.H.S. Dihthi	12 Months											Inaugurated. Handover
216	USS-47-3	SITAMARHI	Nanpur	U.H.S. Batara	12 Months											Inaugurated. Handover
217	USS-47-4	SITAMARHI	Nanpur	U.H.S. Koili Balak	12 Months											Inaugurated. Handover
218	USS-47-5	SITAMARHI	Sonbarsa	U.H.S. Itharwa	12 Months											Inaugurated. Handover
219	USS-57-1	SIWAN	BARHARIYA	Upgraded High School Hathigain	12 Months											Inaugurated. Handover
220	USS-57-2	SIWAN	Siwan Sadar	Upgraded High Scool Chanaur	12 Months											Inaugurated. Handover
221	USS-57-3	SIWAN	ANDAR	Upgraded High School Barwan	12 Months											Inaugurated. Handover
222	USS-57-4	SIWAN	Hussainganj	Upgraded High School Badram	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
223	USS-58-1	SIWAN	Raghunathpur	Upgraded High School Karsar	12 Months											Inaugurated. Handover
224	USS-58-2	SIWAN	GUTHANI	Upgraded High School Bangara	12 Months											Inaugurated. Handover
225	USS-58-3	SIWAN	DARAULI	Upgraded High School Dumarahar Buzurg	12 Months											Inaugurated. Handover
226	USS-58-4	SIWAN	Mairwa	Upgraded High School Kabirpur	12 Months											Inaugurated. Handover
227	USS-58-5	SIWAN	SISWAN	Upgraded High Schoo, Ramgarh	12 Months											Inaugurated. Handover
228	USS-75-1	SUPAUL	Basantpur	Uhs Bhawanipur	12 Months											Inaugurated. Handover
229	USS-75-2	SUPAUL	CHHATAPUR	U.H.S Madhubani	12 Months											Inaugurated. Handover
230	USS-75-3	SUPAUL	Marauna	U.H.S Priconch	12 Months											Inaugurated. Handover
231	USS-75-4	SUPAUL	Raghopur	Lakhichand Sahu H.S Simrahi	12 Months											Inaugurated. Handover
232	USS-76-1	SUPAUL	Kishanpur	Uhs Fulwaria	12 Months											Inaugurated. Handover
233	USS-76-2	SUPAUL	Pipra	U.H.S Ramnagar	12 Months											Inaugurated. Handover
234	USS-76-3	SUPAUL	Supaul	U.H.S Kariho	12 Months											Inaugurated. Handover
235	USS-76-4	SUPAUL	Triveniganj	U.H.S Kumiyahi	12 Months											Inaugurated. Handover
236	USS-52-1	VAISHALI	SAHDEI BUZURG	U.H.S. Rampur Kumhar Kol	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
237	USS-52-2	VAISHALI	Mahnar	U.H.S. Kamla Kanya Karnouti	12 Months											Inaugurated. Handover
238	USS-52-3	VAISHALI	Jandaha	U.H.S. Rasalpur	12 Months											Inaugurated. Handover
239	USS-52-4	VAISHALI	Bidupur	U.H.S. Jurawanpur Gopalpur	12 Months											Inaugurated. Handover
240	USS-53-1	VAISHALI	Hajipur	U.H.S. Loma	12 Months											Inaugurated. Handover
241	USS-53-2	VAISHALI	Hajipur	U.H.S. Kutubpur Ekara	12 Months											Inaugurated. Handover
242	USS-53-3	VAISHALI	Lalganj	U.H.S. Gurmiyan	12 Months											Inaugurated. Handover
243	USS-53-4	VAISHALI	Goraul	U.H.S. Thikahan	12 Months											Inaugurated. Handover
244	USS-54-2	VAISHALI	Patepur	U.H.S. Afzalpur Puraina	12 Months											Inaugurated. Handover
245	USS-54-3	VAISHALI	Raghopur	Uhs Birpur	12 Months											Handover
246	USS-37-1	WEST CHAMPARAN	MAJHAULIA	Govt. Uhs Ahawar Shekh	12 Months											Inaugurated. Handover
247	USS-37-2	WEST CHAMPARAN	MAJHAULIA	Govt. Uhs Parsa Bahuarwa	12 Months											Inaugurated. Handover
248	USS-37-3	WEST CHAMPARAN	BAIRIA	High School +2 Bathana	12 Months											Inaugurated. Handover
249	USS-37-4	WEST CHAMPARAN	Nautan	U.H.S Mangalpur Kalan	12 Months											Inaugurated. Handover
250	USS-38-1	WEST CHAMPARAN	BAGHA-I	Govt. Uhs Kolahua Chautarawa	12 Months											Inaugurated. Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
251	USS-38-2	WEST CHAMPARAN	BAGHA-II	Govt. Uhs Rampur	12 Months											Inaugurated. Handover
252	USS-38-3	WEST CHAMPARAN	LAURIA	Govt. Uhs Dhobini	12 Months											Inaugurated. Handover
253	USS-38-4	WEST CHAMPARAN	Gaunaha	Govt. Uhs Guanaha Kanya	12 Months											Inaugurated. Handover
254	USS-39-1	WEST CHAMPARAN	Mainatand	Govt. Uhs Siswa Tajpur	12 Months											Inaugurated. Handover
255	USS-39-2	WEST CHAMPARAN	Mainatand	Govt. Uhs Sukhalahi	12 Months											
256	USS-39-3	WEST CHAMPARAN	Sikta	Govt. Uhs Baisakhwa	12 Months											Inaugurated. Handover
257	USS-7 (C)	BHOJPUR	Bihiya	U.H.S Rudra Nagar	12 Months											Handover
258	USS-8 (C)	BHOJPUR	Barhara	U.H.S Gundi	12 Months											Inagurated 21.02.2019. Handover
259	USS-7 (A)	BHOJPUR	Jagdishpur	U.H.S Jangaldawa	12 Months											Handover
260	USS-41-1	EAST CHAMPARAN	Motihari	Uhs Jamla	12 Months											Handover
261	USS-45 (A)	EAST CHAMPARAN	Dhaka	Uhs Chandanbara	12 Months											Handover
262	USS-6-2	BHOJPUR	Piro	U.H.S Dewchanda	12 Months											Handover
263	USS-19-2	BANKA	Chandan	U.H.S.Asuda Mukunda	12 Months											Handover
264	USS-19-4	BANKA	Belhar	U.H.S.Nagel	12 Months											Handover

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e	
										LL	RL	LL	RL			
265	USS-8 (B)	BHOJPUR	Koilwar	U.H.S Vishunpura	12 Months											Handover
266	USS-43 (C)	EAST CHAMPARAN	Adapur	Uhs Beldarwa	12 Months											Handover
267	USS-40 (C)	WEST CHAMPARAN	NARKATIYAGANJ	Govt. Uhs Somgarh	12 Months											Handover
268	USS-59-3	SARAN	TARAIYA	Upgraded Hs Parouna Balak	12 Months											Handover
269	USS-59-4	SARAN	Jalalpur	Upgraded Hs Nawada	12 Months											Handover
270	USS-19-5	BANKA	Shambhuganj	U.H.S. Rajghat	12 Months											Handover
271	USS-19-3	BANKA	Katoriya	U.H.S. Bhorsar	12 Months											Handover
272	USS-59-1	SARAN	MASHRAKH	Upgraded Hs Dumduma	12 Months											Handover
273	USS-59-2	SARAN	Panapur	Upgrade Hs Panapur	12 Months											Handover
274	USS-8 (A)	BHOJPUR	AGIAON	U.H.S Narayanpur	12 Months											Handover
275	USS-43 (B)	EAST CHAMPARAN	Sugauli	Uhs Muswa	12 Months											Handover
276	USS-7 (B)	BHOJPUR	Shahpur	U.H.S Lalu Ke Dera	12 Months											Handover
277	USS-40 (B)	WEST CHAMPARAN	Yogapatti	Govt. Uhs Kohara	12 Months											

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
278	USS-40 (A)	WEST CHAMPARAN	Ramnagar	Govt. Uhs Serhawa Done	12 Months											
279	USS-8 (D)	BHOJPUR	UDWANTANAGAR	U.H.S Keshopur Bakri	12 Months											Handover
280	USS-15 A	BHAGALPUR	NathNagar	Upgraded Hiigh School Ajmeripur Bairiya	12 Months											Handover
281	USS-25-1	BEGUSARAI	Balia	Uhs Madhusudanpur	12 Months											Work stopped after land dispute
282	USS-6 A	BHOJPUR	Piro	U.H.S Tar	12 Months											Debared vide letter no. 190 date 16-08-2021
283	USS-41-2	EAST CHAMPARAN	BANJARIYA	Uhs Kukurjari	12 Months											Debared vide letter no. 2242 date 20.03.2017
284	USS-41-4	EAST CHAMPARAN	Chiraiya	Uhs Parewa	12 Months											Debared vide letter no. 2242 date 20.03.2017
285	USS-45 (B)	EAST CHAMPARAN	Ghorasahan	Uhs Laxmipur Laukhan	12 Months											For 2nd Contractor, debar recommendation letter sent to headquarter by EE vide letter no. 516/21 dated 9-9-21
286	USS-43 (A)	EAST CHAMPARAN	Raxaul	Uhs Gonaha	12 Months											2nd Contractor has been debar. Rescind letter sent to headquarter by EE vide letter no. 515/21 dated 9-9-21
287	USS-45 (C)	EAST CHAMPARAN	Patahi	Uhs Betauna	12 Months											Second Warning Letter for Rescined given to contractor through EE by Letter No. BSEIDC/Tirhust West/EE/2021/664 Dt. 17.11.2021
288	USS-45 (D)	EAST CHAMPARAN	Madhuban	Uhs Gurmiya	12 Months											Second Warning Letter for Rescined given to contractor through EE by Letter No. BSEIDC/Tirhust West/EE/2021/665 Dt. 17.11.2021
289	USS-20-3	MUNGER	Dharhara	Uhs Maharna	12 Months											After Recind tender invited for balance work NIT-17 (2021-22) date 14.08.2021

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks	
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e		
										LL	RL	LL	RL				
290	USS-50 A	MUZAFFARPUR	Paroo	U.H.S. Bhojpatti	12 Months											For Balance work LOA Issued vide letter no. 5797 Date 25.8.21. Tentative date of completion 26.04.2022	
291	USS-50 B	MUZAFFARPUR	Paroo	U.H.S. Chandpura	12 Months											For Balance work LOA Issued vide letter no. 4064 Date 30.6.2021. Tentative date of completion 21.05.2022	
292	USS-50 C	MUZAFFARPUR	Sahebganj	U.H.S. Shahpur Patti	12 Months											For Balance work LOA Issued vide letter no. 7582 date 03-11-2021	
293	USS-50 D	MUZAFFARPUR	SARAIYA	U.H.S. Gorigama Dih	12 Months											For Balance work LOA Issued vide letter no. 4761 Date 26.07.21	
294	USS-79-3	ARARIA	Jokihat	U.H.S Bhuna	12 Months												Land not available.
295	USS-25-3	BEGUSARAI	Sahebpur Kamal	Uhs Vishnupur Ahok	12 Months												Land not available
296	USS-17-3	BHAGALPUR	Bihpur	Upgraded H.S. Kaharpur	12 Months												Land not available
297	USS-6 (C)	BHOJPUR	Tarari	U.H.S Kuthan	12 Months												Low land available, work not possible
298	USS-10-3	BUXAR	BRAHMPUR	U.H. S. Mahuar	12 Months												Insufficient land
299	USS-64-4	DARBHANGA	Tardih	Uhs Tardih Gots	12 Months												Insufficient land available. Required land 68'x67'. Available land 27'x25'
300	USS-43-4	EAST CHAMPARAN	CHAWRADANO	Uhs Pakaria Urdu	12 Months												Land not available
301	USS-44-2	EAST CHAMPARAN	Kalyanpur	Uhs Meghua Urdu	12 Months												Land not available
302	USS-34 A-1	GAYA	BARACHATTY	U.H.S. Dhangain H.T.	12 Months												Approach road unavailable. Construction not possible.

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks	
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e		
										LL	RL	LL	RL				
303	USS-28-4	JEHANABAD	Ratni Faridpur	Uhs Lakhapur	12 Months		Drop vide MD letter no. 6586 date 29/09/2021 to the Director (Secondary Education)										Land Dispute. Letter No.- BSEIDC/MAG/Ex/24/2014 Dt. 30.04.2014 Proposal for Drop. (Land not available)
304	USS-84-1	KATIHAR	Balrampur	Uhs Jhaljhali	12 Months												Land not available. Proposal for Drop
305	USS-85-1	KATIHAR	Barari	Uhs Bakia Sukhay	12 Months												Land not available (E.E letter No.-731/14-15 Dt.28.10.14)
306	USS-86-1	KATIHAR	Amdabad	Uhs Dillidiwanganj	12 Months												During contract period land was not available for construction. Now land is available
307	USS-86-3	KATIHAR	Kadwa	Uhs Chowki	12 Months												Land not available
308	USS-71-1	MADHEPURA	Madhepura	Utkramit High School. Bharrahi Bazar	12 Months												During contract period land was not available for construction. Now land is available
309	USS-20-1	MUNGER	HAWELI KHARAGPUR	Uhs Raghunathpur	12 Months												During contract period land was not available for construction. Now land is available
310	USS-20-2	MUNGER	MUNGER SADAR	Uhs Tikarampur	12 Months												During contract period land was not available for construction. Now land is available
311	USS-49-1	MUZAFFARPUR	Kanti	U.H.S. Singar	12 Months												During contract period land was not available for construction. Now land is available
312	USS-2-1	NALANDA	Giriyak	Uhs Isua	12 Months												Insufficient land
313	USS-2-5	NALANDA	Noorsarai	Uhs Kundi	12 Months		Insufficient land										

**Drop vide MD letter no. 6586
date 29/09/2021 to the
Director
(Secondary Education)**

SL. NO.	Group No.	Name of District	Name of Block	Name of school	Date of Completion	Physical Status										Remarks	
						Not Start	Layo ut	Fou ndat ion	PL	Ground Floor		1st Floor		Finishi ng	Comple t e		
										LL	RL	LL	RL				
314	USS-36-1	NAWADA	Akbarpur	Upgraded High School Taiyar	12 Months												Approach road unavailable for construction site
315	USS-3-1	PATNA	Barh	Utkramit Madhyamik Vidhyalya Dahaur	12 Months												Land dispute. Project Director Instruct to DEO to arrange land with corporation of local public work not possible, Proposal for drop
316	USS-3-5	PATNA	KHUSRUPUR	Utkramit Madhyamik Vidhyalya Nirmalichak	12 Months												Sufficient land not available work not possible, proposal for drop
317	USS-4-3	PATNA	Paliganj	Utkramit Madhyamik Vidhyalya Siyarampur Bherhariya	12 Months												Land dispute
318	USS-83-1	PURNEA	Baisi	Upgraded H S Asja Mobaiya	12 Months												During contract period land was not available for construction. Now land is available
319	USS-83-2	PURNEA	AMOUR	Upgraded H S Machhatta	12 Months												During contract period land was not available for construction. Now land is available
320	USS-83-3	PURNEA	Baisa	Upgraded H S Malopara	12 Months												During contract period land was not available for construction. Now land is available
321	USS-13-2	ROHTAS	SHEOSAGAR	Upgraded H S Gadura	12 Months												During contract period land was not available for construction. Now land is available
322	USS-67-1	SAMASTIPUR	Patori	U.H.S. Darwa	12 Months												Insufficient land is available. Required land 68'x67'. Available land 17'x15'
323	USS-54-1	VAISHALI	Rajapakar	Uhs Belkunda	12 Months												Land not available
Total No. of Schools-RMSA (USS) 2009-10						30	0	0	1	1	5	2	0	4	280		