

**BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA**  
**PHYSICAL STATUS OF CONSTRUCTION OF SHIKSHA BHAWAN (2013-14)**

**Report Dated : 30.04.2021**

Report Date: 16.06.2020

S.No.	NAME OF DISTRICT	Group No.	NAME OF BUILDING	Physical Status											Remarks	
				Not Start	Lay out	Fou nda tion	PL	Ground floor		1st floor		2nd Floor		Fini shin g		Com plet e
								LL	RL	LL	RL	LL	RL			
1	Darbhanga	SB-1	Shiksha Bhawan Darbhanga													Handover
2	Gaya	SB-2	Shiksha Bhawan Gaya													Inaugurated 16.7.2016. Handover
3	Jehanabad	SB-7	Shiksha Bhawan Jehanabad													Handover
4	Patna	SB-6	Shiksha Bhawan Patna													Inaugurated 16.7.2017. Handover
5	Saharsa	SB-4	Shiksha Bhawan Saharsa													Handover
6	Samastipur	SB-8	Shiksha Bhawan Samastipur													Handover
7	Kaimur	SB-5	Shiksha Bhawan , Bhabhua (Kaimur)													Handover
8	Vaishali	SB-3	Shiksha Bhawan Vaishali													Campus Developoment Running
9	Bhagalpur	SB-9	Shiksha Bhawan Bhagalpur													Site specific drwaing send to DEO for approval (approval received)
Total No. of Shiksha Bhawan			9	1	0	0	0	0	0	0	0	0	0	1	7	

S.No.	NAME OF DISTRICT	Group No.	NAME OF BUILDING	Physical Status											Remarks	
				Not Start	Lay out	Fou nda tion	PL	Ground floor		1st floor		2nd Floor		Fini shin g		Com plet e
								LL	RL	LL	RL	LL	RL			
Financial Year 2019-20																
1	Bhojpur	SB-10	Shiksha Bhawan , Arah													Agreement done work in progress (Land available)
2	West Champaran	SB-11	Shiksha Bhawan Betiah													Layout
3	Muzaffarpur	SB-12	Shiksha Bhawan Muzaffarpur													Administrative Approval given but Fund not received.
4	Gopalganj	SB-13	Shiksha Bhawan Gopalganj													Administrative Approval given but Fund not received.
TOTAL			4	2	1	1	0	0	0	0	0	0	0	0	0	
TOTAL			13	3	1	1	0	0	0	0	0	0	0	1	7	