

**Bihar State Educational Infrastructure Development Corporation Limited, Patna**

**Physical Status of Construction of HSS (Higher Secondary School) Sanc. Year 2013-14**

**Report Dated : 31/08/2022**

Report Date: 15/07/2022

S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Layo ut	Foun dation	PL	Ground Floor		1st Floor		Finish ing	Compl ete	
										LL	RL	LL	RL			
1	HSS-12-1	Arwal	Karpi	High School, Kinjar	15 Months											Inaugurated 16.7.2017. Handover
2	HSS-12-2	Arwal	Karpi	High School, Sahar Telpa	15 Months											Inaugurated 16.7.2017. Handover
3	HSS-12-3	Arwal	Karpi	High School, Anandpur	15 Months											Inaugurated 16.7.2017. Handover
4	HSS-13-1	Aurangabad	Kutumba	High School, Dumri	15 Months											Inaugurated 16.7.2017. Handover
5	HSS-14-1	Aurangabad	Haspura	High School, Pathraur Dewhara	15 Months											Inaugurated 16.07.2016. Handover
6	HSS-15-2	Banka	Rajoun	Pro.GHS Dhoni	15 Months											Inaugurated 16.07.2016. Handover
7	HSS-15-3	Banka	Chandan	Pro.GHS Chandan	15 Months											Inaugurated 16.07.2015. Handover
8	HSS-16-1	Banka	Barahat	ASS.HS Kharhara	15 Months											Inaugurated 16.07.2015. Handover
9	HSS-16-2	Banka	N/A	Govt. H. S. Katoriya	15 Months											Inaugurated 16.07.2015. Handover
10	HSS-105-1	Begusarai	Vihat	V S S Collegiate, Begusarai	15 Months											Inaugurated 16.07.2016. Handover
11	HSS-44-1	Darbhanga	Benipur	High School, Mahinam Pohaddi	15 Months											Inaugurated 16.7.2017. Handover
12	HSS-108-1	Darbhanga	N/A	Uchh Vidhayalaya, Nawada	15 Months											Inaugurated 16.07.2016. Handover
13	HSS-108-2	Darbhanga	Viraul	Uchh Vidhayalaya, Banda Biraul	15 Months											Inaugurated 16.07.2016. Handover
14	HSS-108-3	Darbhanga	Benipur	Uchh Vidhyalaya, Behera Venipur	15 Months											Inaugurated 16.07.2016. Handover
15	HSS-99-1	East Champaran	Ghorasahan	Uchh Vidhyalaya, Bhelwa Circle	15 Months											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finish ing	Compl ete	
										LL	RL	LL	RL			
16	HSS-99-2	East Champaran	Ghorasahan	Uchh Vidhayalaya, Gorasahan	15 Months											Inaugurated 16.07.2016. Handover
17	HSS-101-2	East Champaran	Kotwa	Uchh Vidhayalaya, Bhupatipur	15 Months											Inaugurated 16.7.2017. Handover
18	HSS-102-1	East Champaran	Kalyanpur	Uchh Vidhayalaya, Tenua	15 Months											Inaugurated 16.7.2017. Handover
19	HSS-103-2	East Champaran	Chiraiya	Uchh Vidhayalaya, Siraun	15 Months											Handover
20	HSS-103-3	East Champaran	Madhuban	Uchh Vidhayalaya, Madhuban	15 Months											Inaugurated 16.07.2016. Handover
21	HSS-7-2	Gaya	Sewtar	Gandhi High School, Sewtar	15 Months											Handover
22	HSS-54-2	Gopalganj	Vijayipur	High School, Vijaypur	15 Months											Inaugurated 16.07.2016. Handover
23	HSS-55-1	Gopalganj	Kateya	High School, Gaura	15 Months											Inaugurated 16.07.2016. Handover
24	HSS-55-3	Gopalganj	Kateya	High School, Belhikhas	15 Months											Handover
25	HSS-56-1	Gopalganj	Kuchaikot	High School, Sashamusa	15 Months											Inaugurated 16.07.2016. Handover
26	HSS-58-1	Gopalganj	Uchakagaon	Sahu Jain High School, Mirganj	15 Months											Inaugurated 16.07.2016. Handover
27	HSS-58-2	Gopalganj	Uchakagaon	Ialamia Urdu Academy, Mirganj	15 Months											Handover
28	HSS-59-1	Gopalganj	Barauli	High School, Sadaua	15 Months											Inaugurated 16.07.2016. Handover
29	HSS-59-2	Gopalganj	Barauli	High School , Haluaar, Pipra	15 Months											Inaugurated 16.07.2016. Handover
30	HSS-59-3	Gopalganj	Barauli	High School, Devapur	15 Months											Inaugurated 16.07.2016. Handover
31	HSS-60-1	Gopalganj	Manjha	High School, Dharamparsa	15 Months											Inaugurated 16.07.2016. Handover
32	HSS-60-2	Gopalganj	Manjha	High School , Madhopur	15 Months											Inaugurated 16.07.2016. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Layo ut	Foun dation	PL	Ground Floor		1st Floor		Finish ing	Compl ete	
										LL	RL	LL	RL			
33	HSS-61-1	Gopalganj	Uchakagaon	High School, Uchkagaon	15 Months											Inaugurated 16.07.2016. Handover
34	HSS-61-2	Gopalganj	Uchakagaon	Maya Chota High School, Uchkagaon	15 Months											Handover
35	HSS-62-2	Gopalganj	Uchakagaon	High School, Dahibhatta	15 Months											Inaugurated 16.07.2016. Handover
36	HSS-63-1	Gopalganj	Phulwaria	High School, Ganeshsthan, Manjha	15 Months											Inaugurated 16.07.2016. Handover
37	HSS-63-2	Gopalganj	Phulwaria	High School , Koiladeva	15 Months											Inaugurated 16.07.2016. Handover
38	HSS-63-3	Gopalganj	Hathua	High School, Kusaundhi	15 Months											Inaugurated 16.07.2016. Handover
39	HSS-64-1	Gopalganj	Shidhawalia	High School, Sahpur, Sindhwalia	15 Months											Inaugurated 16.07.2016. Handover
40	HSS-64-2	Gopalganj	Barauli	High School, Sher	15 Months											Inaugurated 16.07.2016. Handover
41	HSS-65-1	Gopalganj	Barauli	High School, Larauli	15 Months											Handover
42	HSS-65-2	Gopalganj	Baikunthpua	High School, Shirsha	15 Months											Handover
43	HSS-66-2	Gopalganj	Kuchaikot	High School, Baliwan Sagar	15 Months											Inaugurated 16.07.2016. Handover
44	HSS-67-1	Gopalganj	Gopalganj	High School, Bishunpur Yadavpur	15 Months											Inaugurated 16.07.2016. Handover
45	HSS-67-2	Gopalganj	Gopalganj	M. S. Urdu High School, Gopalganj	15 Months											Inaugurated 16.07.2016. Handover
46	HSS-68-1	Gopalganj	Kuchaikot	High School, Sonhula	15 Months											Inaugurated 16.07.2016. Handover
47	HSS-68-2	Gopalganj	Fulwariya	High School, Bathuwa Bazar	15 Months											Inaugurated 16.07.2016. Handover
48	HSS-68-3	Gopalganj	Thawe	High School, Ramchandpur	15 Months											Inaugurated 16.07.2016. Handover
49	HSS-69-1	Gopalganj	Gopalganj Sadar	D. A. V. High School, Gopalganj	15 Months											Inaugurated 16.07.2016. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finish ing	Compl ete	
										LL	RL	LL	RL			
50	HSS-69-2	Gopalganj	Manjha	D. G. High School, Dumaria	15 Months											Inaugurated 16.07.2016. Handover
51	HSS-17-1	Jamui	Barhat	Government High School, Lathlath	15 Months											Inaugurated 16.07.2016. Handover
52	HSS-6 -1	Jehanabad	Modanganj	High School, Okari	15 Months											Inaugurated 16.7.2017. Handover
53	HSS-22-1	Katihar	Pranpur	Gyanda High School, Roshna, Pranpur	15 Months											Inaugurated 16.07.2016. Handover
54	HSS-22-2	Katihar	Pranpur	Project Girl's High School, Bastaul, Pranpur	15 Months											Inaugurated 16.07.2016. Handover
55	HSS-23-1	Katihar	Korha	Project Girl's High School, Korha	15 Months											Handover
56	HSS-23-2	Katihar	Falka	Project Girl's High School, Falka	15 Months											Inaugurated 16.07.2016. Handover
57	HSS-24-1	Katihar	Kadwa	Project Girl's High School, Kumhri, Kadwan	15 Months											Inaugurated 16.07.2016. Handover
58	HSS-24-2	Katihar	Barsoi	Project Girl's High School, Barsoi	15 Months											Inaugurated 16.07.2015. Handover
59	HSS-24-3	Katihar	Ajamnagar	Project Girl's High School, Ajamnagar	15 Months											Inaugurated 16.07.2015. Handover
60	HSS-26-1	Katihar	Barari	Jageshwer High School, Grubazar	15 Months											Inaugurated 16.07.2016. Handover
61	HSS-26-3	Katihar	Falka	Shiv Na. Sarvoday High School, Bareta	15 Months											Handover
62	HSS-20 (A)	Khagaria	Chautham	Shiv Maha High School, Chautham	15 Months											Inaugurated 16.07.2016. Handover
63	HSS- 96-1	Khagaria	Parbatta	Shri Krishna Uchh Vidhayalaya, Naya goan	15 Months											Handover
64	HSS-27-2	Kishanganj	Kishanganj	Girl's High School, Kishanganj	15 Months											Inaugurated 16.07.2016. Handover
65	HSS-28-1	Kishanganj	Kochadhaman	High School, Bishanpur	15 Months											Inaugurated 16.07.2016. Handover
66	HSS-28-2	Kishanganj	Kishanganj	National High School, Kishanganj	15 Months											Inaugurated 16.07.2016. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
67	HSS-18-1	Munger	Munger Sadar	Bajjnath Girl's High School, Munger	15 Months											Inaugurated 16.07.2016. Handover
68	HSS-18-2	Munger	Jamalpur	N.C Ghosh Girl's High School, Jamalpur	15 Months											Inaugurated 16.7.2017. G+2. Handover
69	HSS-30-1	Muzaffarpur	N/A	B. B. Collagiate, Muzaffarpur	15 Months											Inaugurated 16.07.2016. Handover
70	HSS- 83-1	Muzaffarpur	Mushahari	Uchh Vidhayalaya , Jamalabad	15 Months											Inaugurated 16.07.2016. Handover
71	HSS-5-1	Nalanda	Nalanda	High School G.M.K, Islampur	15 Months											Inaugurated 16.07.2015. Handover
72	HSS-5-2	Nalanda	Nalanda	High School, Khudaganj	15 Months											Inaugurated 16.07.2015. Handover
73	HSS-8 (A)	Nawada	Warisaliganj	High School, Chakwai	15 Months											Handover
74	HSS-9-1	Nawada	Meskaur	Inter School, Meskaur	15 Months											Handover
75	HSS-9-2	Nawada	Meskaur	High School, Medhukuri	15 Months											Handover
76	HSS-10-1	Nawada	Narhat	Inter School, Narhat	15 Months											
77	HSS-10-2	Nawada	Sirdala	Inter School, Laund	15 Months											Inaugurated 16.07.2016. Handover
78	HSS-10-3	Nawada	Nardiganj	High School, Narpur Pakaria	15 Months											Inaugurated 16.07.2016. Handover
79	HSS-11-1	Nawada	Targir	High School, Targir	15 Months											Inaugurated 16.07.2015. Handover
80	HSS-11-3	Nawada	N/A	High School, Shahpur	15 Months											Inaugurated 16.07.2016. Handover
81	HSS-98-1	Nawada	Govindpur	High School, Sudhari	15 Months											Inaugurated 16.7.2017. Handover
82	HSS-98-2	Nawada	Govindpur	Project Kanya High School, Govindpur	15 Months											Inaugurated 16.7.2017. Handover
83	HSS-1-1	Patna	Patna Sadar	Mahant Hanuman Saran Higher Secondary School, Rajapur,	15 Months											Inaugurated 16.07.2015. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finish ing	Compl ete	
										LL	RL	LL	RL			
84	HSS-88-1	Patna	Nagar	Aarya Girl's H.S. Naya Tola	15 Months											Inaugurated 16.7.2017. Handover
85	HSS-92-1	Samastipur	Bibhutipur	Uchh Vidhayalaya, Chakhabib Vibhutipur	15 Months											Inaugurated 16.07.2016. Handover
86	HSS-93-1	Samastipur	Shivajinagar	Gandhi Smarak Da Uchh Vidhayalaya, Ballipur	15 Months											Handover
87	HSS-51 (B)	Saran	Ekma	Alakh Narain Singh High School, Ekma	15 Months											Inaugurated 16.07.2016. Handover
88	HSS-52 (A)	Saran	Chhapra	Zila School, Chhapra	15 Months											Inaugurated 16.7.2017. Handover
89	HSS-52 (B)	Saran	Maraura	Dr. Ram Bihari Singh High School, Vishnupura	15 Months											Inaugurated 16.07.2016. Handover
90	HSS-52-1	Saran	Sonepur	Raghuveer Singh High School, Mahdalichak	15 Months											Inaugurated 16.07.2016. Handover
91	HSS-89-1	Saran	Riwilganj	Ramkrishna Uchh Vidhayalaya, Simiriya, Riwilganj	15 Months											Inaugurated 16.07.2016. Handover
92	HSS-89-2	Saran	Chhapra Sadar	Rajkiye Balika Uchh Madhyamik Vidhayalaya , Chhapra	15 Months											Inaugurated 16.07.2016. Handover
93	HSS-90-1	Saran	Chhapra Sadar	Tapsi Singh Uchh Vidhayalaya , Chirand	15 Months											Handover
94	HSS-90-2	Saran	Dariyapur	Anand Uchh Vidhayalaya , Rampur Pratap pur Dariyapur	15 Months											Handover
95	HSS-32-1	Sitamarhi	Dumra	Kamla Girl's High School, Dumra	15 Months											Inaugurated 16.7.2017. Handover
96	HSS-32-2	Sitamarhi	Dumra	Lakshmi High School, Sitamarhi	15 Months											Inaugurated 16.7.2017. Handover
97	HSS-32-3	Sitamarhi	Dumra	M.R.D. Girl's High School,Sitamarhi	15 Months											Inaugurated 16.7.2017. Handover
98	HSS-33-1	Sitamarhi	Dumra	S. R. High School, Bariyarpur	15 Months											Inaugurated 16.7.2017. Handover
99	HSS-35-1	Sitamarhi	Suppi	Project Girl's High School, Sasaula Sabha	15 Months											Inaugurated 16.7.2017. Handover
100	HSS-35-2	Sitamarhi	Sursand	Saryu High School, Sursand	15 Months											Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
101	HSS-35-3	Sitamarhi	Sursand	V. R Sahi Girl's High School, Sursand	15 Months											Inaugurated 16.7.2017. Handover
102	HSS-36 (A)	Sitamarhi	Parihar	Shree Gandhi High School, Parihar	15 Months											Handover
103	HSS-36 (B)	Sitamarhi	Parihar	High School, Koiriya Pipra	15 Months											Handover
104	HSS-37 (B)	Sitamarhi	Pupri	Shree Sutha High School, Balha	15 Months											Inaugurated 16.7.2017. Handover
105	HSS-38-1	Sitamarhi	Dumri	High School, Dumri	15 Months											Inaugurated 16.07.2015. Handover
106	HSS-38-2	Sitamarhi	Sonbarsa	Ra. Gu. High School, Kanhauli Bhandser	15 Months											Inaugurated 16.07.2015. Handover
107	HSS-40-1	Sitamarhi	Bathnaha	Project Girl's High School, Majhulia State	15 Months											Handover
108	HSS-42-1	Sitamarhi	Nanpur	High School, Bela Shanti Kutir	15 Months											Inaugurated 16.7.2017. Handover
109	HSS-42-2	Sitamarhi	Nanpur	Project Girl's High School, Bahela Jahidpur	15 Months											Inaugurated 16.7.2017. Handover
110	HSS-43-1	Sitamarhi	Choraut	High School, Choraut	15 Months											Inaugurated 16.7.2017. Handover
111	HSS-70-1	Sitamarhi	Sonbarsa	Uchh Vidhayalaya , Singhvahini	15 Months											Handover
112	HSS-70-2	Sitamarhi	Sonbarsa	Uchh Vidhayalaya, Jainagar	15 Months											Handover
113	HSS-71-1	Sitamarhi	Bathnaha	Uchh Vidhayalaya, Bathnaha	15 Months											Inaugurated 16.07.2016. Handover
114	HSS-71-2	Sitamarhi	Bathnaha	Uchh Vidhayalaya, Purnahiya	15 Months											Inaugurated 16.07.2016. Handover
115	HSS-71-3	Sitamarhi	Bathnaha	Uchh Vidhayalaya, Yogawanabazar	15 Months											Inaugurated 16.07.2016. Handover
116	HSS-72 (A)	Sitamarhi	Parihar	Uchh Vidhayalaya, Bhisva Bazar	15 Months											Inaugurated 16.07.2016. Handover
117	HSS-72 (B)	Sitamarhi	Parihar	Uchh Vidhayalaya, Khairwa Vishnupur	15 Months											Inaugurated 16.07.2016. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
118	HSS-73 (B)	Sitamarhi	Runni Saidpur	Uchh Vidhayalaya, Bishnupur Basudeo	15 Months											Handover
119	HSS-74 (A)	Sitamarhi	Belsand	Uchh Vidhayalaya, Chandauli	15 Months											Inaugurated 16.7.2017. Handover
120	HSS-74 (B)	Sitamarhi	Belsand	Uchh Vidhayalaya, Belsand	15 Months											Inaugurated 16.7.2017. Handover
121	HSS-75 (A)	Sitamarhi	Nanpur	Uchh Vidhayalaya, Raipur	15 Months											Inaugurated 16.07.2016. Handover
122	HSS-75 (B)	Sitamarhi	Nanpur	Uchh Vidhayalaya, Janipur	15 Months											Handover
123	HSS-76-1	Sitamarhi	Bokhra	Uchh Vidhayalaya, Kharka	15 Months											Inaugurated 16.7.2017. Handover
124	HSS-78-1	Sitamarhi	Mejarganj	Uchh Vidhayalaya, Mejarganj	15 Months											Inaugurated 16.7.2017. Handover
125	HSS-78-2	Sitamarhi	Mejarganj	Uchh Vidhayalaya, Madpa Sirpal	15 Months											Inaugurated 16.7.2017. Handover
126	HSS-79-1	Sitamarhi	Suppi	Uchh Vidhayalaya, Suppai	15 Months											Inaugurated 16.7.2017. Handover
127	HSS-80-1	Sitamarhi	Rega	Uchh Vidhayalaya, Vabhangana	15 Months											Inaugurated 16.07.2016. Handover
128	HSS- 80-2	Sitamarhi	Rega	Uchh Vidhayalaya, Rewasi	15 Months											Inaugurated 16.07.2016. Handover
129	HSS- 81-2	Sitamarhi	Sursand	Uchh Vidhayalaya, Radhaur	15 Months											Inaugurated 16.7.2017. Handover
130	HSS- 81-3	Sitamarhi	Sursand	Uchh Vidhayalaya, Maneshwar Sthan	15 Months											Inaugurated 16.07.2016. Handover
131	HSS- 82-1	Sitamarhi	Choraut	Uchh Vidhayalaya, Barri Behta	15 Months											Inaugurated 16.7.2017. Handover
132	HSS-41-1	Sitamarhi	Runni Saidpur	AA. High School, Madhaul	15 Months											Handover
133	HSS-41-2	Sitamarhi	Runni Saidpur	M. High School, Tilaktajpur	15 Months											Handover
134	HSS-48-1	Siwan	Lakri Nawiganj	Janta High School, Musaipur	15 Months											Inaugurated 16.7.2017. Handover



S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Lay out	Foun dation	PL	Ground Floor		1st Floor		Finish ing	Compl ete	
										LL	RL	LL	RL			
135	HSS-48-2	Siwan	Bhagwanpur	Indira Singh High School, Hilser	15 Months											Inaugurated 16.7.2017. Handover
136	HSS-84-1	Siwan	Siwan	D.A.V.High school Siwan	15 Months											Inaugurated 16.07.2016. Handover
137	HSS-85-1	Siwan	Siwan	High school Basantpur	15 Months											Inaugurated 16.07.2016. Handover
138	HSS-87-1	Siwan	Raghunathpur	High school Rajpur	15 Months											Inaugurated 16.07.2016. Handover
139	HSS-31-1	Vaishali	Goraul	Government High School, Goraul	15 Months											Inaugurated 16.07.2015. Handover
140	HSS-31-2	Vaishali	Sarsai	Government High School, Sarsai Fatehpur	15 Months											Inaugurated 16.07.2015. Handover
141	HSS-95 (B)	West Champaran	Sikta	Pahwari Yadav Uchh Vidhayalaya Jagnathpur	15 Months											Inaugurated 16.07.2016. Handover
142	HSS-54-1	Gopalganj	Bhorey	High School, Kalyanpur	15 Months											Handover
143	HSS-37 (C)	Sitamarhi	Bajpatti	High School, Bajpatti	15 Months											Handover
144	HSS-39 (A)	Sitamarhi	Sonbarsa	High School, Sonbarsa	15 Months											Handover
145	HSS-40-2	Sitamarhi	Runni Saidpur	Project Girl's High School, Manik Chowk	15 Months											Handover
146	HSS-19 (A)	Munger	Dharhara	High School, Sardha	15 Months											Handover
147	HSS-51-2	Saran	Dariyapur	Sarvoday High School, Bhagwanpur	15 Months											Handover
148	HSS-9-3	Nawada	Meskaur	High School, Biju Bigha	15 Months											Handover
149	HSS-91-1	Samastipur	Vidhapati Nagar	Vidhapati nagar uchh vidhayalaya Mau Bajitpur	15 Months											Handover
150	HSS-34-1	Sitamarhi	Bairganiya	High School, Bairgania	15 Months											Handover
151	HSS-34-2	Sitamarhi	Bairganiya	Jauharimal High School, Bairgania	15 Months											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finish ing	Compl ete	
										LL	RL	LL	RL			
152	HSS-36 (C)	Sitamarhi	Parihar	Praject Girl's High School, Gorhari	15 Months											Handover
153	HSS-55-2	Gopalganj	Kateya	High School, Bagahi	15 Months											Handover
154	HSS-51-1	Saran	Dariyapur	Durga High School, Sahpur, Sutihar	15 Months											Handover
155	HSS-25-1	Katihar	Barsoi	High School, Abadpur	15 Months											Handover
156	HSS-25-2	Katihar	Kadwa	A.L. High School, Sonali	15 Months											Handover
157	HSS-21-1	Purnea	Purnea east	Rajkiya Girl's High School, Purnia	15 Months											Handover
158	HSS-53-1	Saran	Ekma	Medauri Devi High School, Mahammadpur	15 Months											Handover
159	HSS-53-2	Saran	Nagra	Rana Pratap High School, Rampur Kala	15 Months											Handover
160	HSS-86-1	Siwan	Duraundha	High School Hadsar Dhanauti	15 Months											Handover
161	HSS-97-1	Arwal	Vanshi Suryapur	High School, Mali Ramgarh	15 Months											Handover
162	HSS-29-1	Madhepura	Murliganj	B. L. (+2) School, Murliganj	15 Months											Handover
163	HSS-56-2	Gopalganj	Kuchaikot	High School, Ratanpura	15 Months											
164	HSS-57-2	Gopalganj	Uchakagaon	High School, Jamunaha Bazar	15 Months											Handover
165	HSS-66-1	Gopalganj	Kuchaikot	High School, Nechua Jalalpur	15 Months											Handover
166	HSS-107 (A)	Lakhisarai	Badahiya	Ramjanki Ramdhan Singh Kanya Uchh Vidhayalaya U V Vadhiya	15 Months											Handover
167	HSS-8 (B)	Nawada	Warisaliganj	High School, Kutri	15 Months											
168	HSS-49-2	Saran	Sonepur	Gogal Singh High School, Naya Gaoun, Sonepur	15 Months											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
169	HSS-49-3	Saran	Sonepur	K. P. S. High School, Gangajal, Sonepur	15 Months											Handover
170	HSS-039 (C)	Sitamarhi	Sonbarsa	Ja. High School, Bhutahi	15 Months											Handover
171	HSS-039 (B)	Sitamarhi	Sonbarsa	Project Girl's High School, Bhutahi	15 Months											Handover
172	HSS-095 (A)	West Champaran	Sikta	Adarsh Uchh Vidhayalaya, Dukhichhapar	15 Months											Handover
173	HSS-101-1	East Champaran	Kotwa	Uchh Vidhayalaya, Machhargoan	15 Months											Handover
174	HSS-20 (B)	Khagaria	Gogari	Deep Nara Ram Krishna High School, Vasua Koyla	15 Months											Handover
175	HSS-49-1	Saran	Sonepur	Shiv Dulari High School, Sonepur	15 Months											Handover
176	HSS-51 (A)	Saran	Ekma	High School, Parsagarh	15 Months											Handover
177	HSS-54-3	Gopalganj	Bhorey	High School, Koreya	15 Months											Handover
178	HSS-62-1	Gopalganj	Uchakagaon	High School, Sankhe Ramdas	15 Months											Handover
179	HSS-45-2	Siwan	Hussaingan	M. S. High School Cum Inter Collage, Husainganj	15 Months											Handover
180	HSS-107 (E)	Lakhisarai	Suryagarh	Uchh Vidhayalaya Narottampur, Kajra	15 Months											Handover
181	HSS-15-1	Banka	Baunsi	LND HS Baunsi	15 Months											Handover
182	HSS-45-1	Siwan	Ander	High School, Ander	15 Months											Handover
183	HSS-45-3	Siwan	Raghunathpur	Kishan Majdur High School, Tari	15 Months											Handover
184	HSS-094-1	Madhepura	Madhepura	Shivnandan Prasad Mandal High School , Madhepura	15 Months											Handover
185	HSS-25-3	Katihar	Ajamnagar	High School, Salmari	15 Months											

S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Layo ut	Foun datio n	PL	Ground Floor		1st Floor		Finish ing	Compl ete	
										LL	RL	LL	RL			
186	HSS-26-2	Katihar	Balrampur	High School, B. Balrampur	15 Months											
187	HSS-11-2	Nawada	Akbarpur	Project Girl's High School, Akbarpur	15 Months											Handover
188	HSS-100-4	East Champaran	Pakaridayal	Uchh Vidhayalaya, Barkagaon	15 Months											
189	HSS-37 (A)	Sitamarhi	Bajpatti	Project Girl's High School, Siwaipatti	15 Months											
190	HSS-57-1	Gopalganj	Uchakagaon	Sahu Jain Girl's High School, Mirganj	15 Months											
191	HSS-73 (A)	Sitamarhi	Runni Saidpur	Uchh Vidhayalaya, Morsand	15 Months											Handover
191	HSS-102-2	East Champaran	Chakiya	B.L.S.P Uchh Vidhayalaya, Chakiya	15 Months											Rescind letter send H.Q by letter no-758 dt-24.12.2021. show cause notice issued.
192	HSS-102-3	East Champaran	Mehasi	Uchh Vidhayalaya, Balakothi	15 Months											Rescind letter send H.Q by letter no-758 dt-24.12.2021. show cause notice issued.
193	HSS-104-1	East Champaran	Areraj	Uchh Vidhayalaya, Malahi	15 Months											For Balance work LOA issued vide letter no. 1034 date 3-2-2022
194	HSS-104-2	East Champaran	Areraj	Parwati Kanya Uchh Vidhayalaya, Areraj	15 Months											For remaining work LOA issued vide letter no. 2776 date 8-4-2022
195	HSS-104-3	East Champaran	Turkauliya	Uchh Vidhayalaya, Turkauliya	15 Months											For remaining work LOA issued vide letter no. 2789 date 8-4-2022. Agreement done
196	HSS-2-1	Patna	Bakhtiyaarpur	Sri Sunder Devi Higher Secondary School, Rupas Mahaji,	15 Months											Estimates of the remaining work have been prepared and submitted to the headquarters.

S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
198	HSS-77-1	Sitamarhi	Bajpatti	Uchh Vidhayalaya, Vachopattinarha	15 Months											For Balance work LOA issued 1129 date 8-2-2022.. Agreement done
199	HSS-100-1	East Champaran	Dhaka	Kanya Uchh Vidhayalaya, Karmwa	15 Months											
200	HSS-100-2	East Champaran	Dhaka	Alpasankhayak Uchh Vidhayalaya, Khairwa	15 Months											
201	HSS-100-3	East Champaran	Pakaridayal	Uchh Vidhayalaya, Chaita	15 Months								1			Second floor lintel level
202	HSS-50-2	Saran	Ekma	High School, Chanwa	15 Months								1			Second floor lintel level
203	HSS-19 (B)	Munger	Bariyarpur	Adarsh High School, Ghorgha	15 Months											LOA issued but not started
204	HSS-16-3	Banka	Katoriya	Pro.G. H. S. Katoriya	15 Months											Short land (80'X60'), contractor not interested (DROP OUT)
205	HSS-3-1	Buxar	Chausa	High School, Chausa	15 Months											Land not available
206	HSS-4-1	Buxar	Buxar	Girl's High School, Chaugain	15 Months											Land not available
207	HSS-106-1	Buxar	Dumrao	M U Balika Uchh Vidhayalaya, Dumrao	15 Months											Land not available
208	HSS-7-1	Gaya	Gaya Sadar	Zila School, Gaya	15 Months											Land not available
209	HSS-20 (C)	Khagaria	Khagaria	C. S High School, Marar	15 Months											8 Feet Deep Land is available
210	HSS-27-1	Kishanganj	Bahadurganj	N. A. High School, Bishanpur	15 Months											Request for name change to MS gangihat.
211	HSS-107 (B)	Lakhisarai	Chann	R Lal Channan Uchh Vidhyalaya, Lakhochak	15 Months											land is on hill . Construction is not possible.

S.N.	Group No.	Name of District	Name of Block	Name of School	Time of Completion	Physical Status										Remarks
						Not Start	Layout	Foundation	PL	Ground Floor		1st Floor		Finishing	Complete	
										LL	RL	LL	RL			
212	HSS-107 (C)	Lakhisarai	Lakhisarai	Uchh Vidhyalaya purani bazar, Lakhisarai	15 Months											Land not available
213	HSS-107 (D)	Lakhisarai	Suryagarh	Ghosaith Uchh Vidhayalaya, Piribazar	15 Months											Dismentling Required
214	HSS-8 (C)	Nawada	Warisaliganj	Project Girl's High School, Pakaribarawan	15 Months											Land not available
215	HSS-50-1	Saran	Sonepur	S. P. S. High School, Sonepur	15 Months											Land not available
216	HSS-50-3	Saran	Sonepur	Sishu Sangh High School, Sonepur	15 Months											Land not available
217	HSS-52-2	Saran	Ekma	High School, Atersan	15 Months											Land not available
218	HSS-033-2	Sitamarhi	Prasauni	High School, Parsauni Chowk	15 Months											Land is made available in pond. Construction not possible.
219	HSS-043-2	Sitamarhi	Pupri	L. M. High School, Pupri	15 Months											Land dispute
220	HSS-080-3	Sitamarhi	Rega	Uchh Vidhayalaya, Sahbajpur Kharsan	15 Months											Land Dispute. Local villager dispute
221	HSS-081-1	Sitamarhi	Sursand	Kamaldas Balika Uchh Vidhyalaya , Sursand	15 Months											Insufficient Land
222	HSS-46-1	Siwan	Siwan	Islamia High School, Siwan	15 Months											Land not available
223	HSS-46-2	Siwan	Siwan	Smt. Rajvansi Devi Girl's High School, Siwan	15 Months											Land not available
224	HSS-47-1	Siwan	Mairwa	Town High School, Mairwa	15 Months											Land not available
225	HSS-47-2	Siwan	Raghunathpur	High School, Nikatikala Raghunath	15 Months											Land not available
226	HSS-103-1	East Champaran	Chiraiya	Jagnath Uchh Vidhayalaya, Chiraiya	15 Months											Land dispute
Total Number of Schools (HSS)				226		24	0	0	0	0	2	1	2	6	191	