

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA
PHYSICAL STATUS OF CONSTRUCTION OF DEGREE COLLEGE

Report Dated: 28-02-2022

| S.N. | NAME OF DISTRICT | NAME OF COLLEGE | Duration (in Month) | Physical Status | | | | | | | | | | | | REMARKS |
|------|------------------|--|---------------------|-----------------|----------|----------------|----|---------------|----|-----------|----|-----------|----|-------------|-------------|---|
| | | | | Not Star t | La yo ut | Fo un da tio n | PL | Groun d floor | | 1st floor | | 2nd Floor | | Fin ish ing | Co m ple te | |
| | | | | | | | | LL | RL | LL | RL | LL | RL | | | |
| 1 | Darbhanga | Degree College, Benipur, Darbhanga | 17 MONTHS | | | | | | | | | | | | | Handover |
| 2 | East Champaran | Degree College, Madhuban, East Champaran | 17 MONTHS | | | | | | | | | | | | | Handover. Inaugrated 21.02.2019 |
| 3 | Purnea | Degree College, Vayasi, Purnea | 17 MONTHS | | | | | | | | | | | | | Handover |
| 4 | Purnea | Degree College, Damdaha, Purnea | 17 MONTHS | | | | | | | | | | | | | Handover |
| 5 | Nalanda | Degree College, Rajgir | 17 MONTHS | | | | | | | | | | | | | Completed |
| 6 | Rohtas | Degree College, Nohatta, Rohtas | 17 MONTHS | | | | | | | | | | | | | Handover. Inaugrated 21.02.2019 |
| 7 | West Champaran | Degree College, Bagha Bargoan, West Champaran | 17 MONTHS | | | | | | | | | | | | | Handover. Inaugrated 21.02.2019 |
| | | | | | | | | | | | | | | | | |
| 8 | Bhojpur | Degree College, Jagdishpur, Bhojpur | 17 MONTHS | | | | | | | | | | | | | Shuttering of Fist floor is in progress. |
| | | | | | | | | | | | | | | | | |
| 9 | Sheohar | Degree College, Sheohar | 17 MONTHS | | | | | | | | | | | | | |
| 10 | Arwal | Degree College, Arwal | 17 MONTHS | | | | | | | | | | | | | Land transfer matter.Letter given regarding land availability vide letter no 5885 date 28-08-2021 |
| 11 | Jamui | Rajkiye Mahila Mahavidhyalaya, Degree College, Jamui | 17 MONTHS | | | | | | | | | | | | | L.O.A-BSEIDC/FIN/3591/ 2019-20-5731,DATED-27.09.2019 |

| S.N. | NAME OF DISTRICT | NAME OF COLLEGE | Duration (in Month) | Physical Status | | | | | | | | | | | | REMARKS |
|-------------------------------------|------------------|--|---------------------|-----------------|----------|---------------|----|---------------|----|-----------|----|-----------|----|-------------|--------------|---|
| | | | | Not Start | La y out | Fo un da tion | PL | Groun d floor | | 1st floor | | 2nd Floor | | Fin ish ing | Co m p le te | |
| | | | | | | | | LL | RL | LL | RL | LL | RL | | | |
| 12 | Nawada | Degree College, Rajauli, Nawada | 17 MONTHS | | | | | | | | | | | | | Land available under process. Letter given regarding land availability vide letter no. 5885 date 28-08-2021 |
| 13 | Supaul | Degree College, Triveniganj, Supaul | 17 MONTHS | | | | | | | | | | | | | Tie beam |
| 14 | Begusarai | Degree College, Teghra, Begusarai | 17 MONTHS | | | | | | | | | | | | | EMD returned to previous contractor. As per DM letter land available at Basic School Bajalpura (Teghra). Land To be transferred to Degree College from Education Department |
| 15 | Begusarai | Degree College, Bakhari, Begusarai | 17 MONTHS | | | | | | | | | | | | | LOA issued vide letter no. 299 date 10/01/2022 |
| 16 | Begusarai | Degree College, Baliya, Begusarai | 17 MONTHS | | | | | | | | | | | | | Tender invited NIT-30 (2021-22) |
| 17 | Katihar | Degree College, Manihari, Katihar | 17 MONTHS | | | | | | | | | | | | | Land not available. Letter given regarding land availability vide letter no. 5886 date 28-08-2021 |
| 18 | Saharsa | Degree College, Simari Bakhtiyarpur, Saharsa | 17 MONTHS | | | | | | | | | | | | | Land not available.DM Saharsa & Secretary Educ. Department requested to provide land. |
| Total number of degree college : 18 | | | | 8 | 1 | 1 | 0 | 0 | 0 | 1 | 0 | 0 | 0 | 0 | 7 | |