

**BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).**

**SUMMARY OF PROJECTS**

**Date :- 30/06/2018**

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.06.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	1	1	0	0	0	2	29	4	12	26	2134.20	1655.92	77.59%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	2	3	3	14	2	3	0	0	11	255	38	30	248	24170.15	12900.21	53.37%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	2	11	0	0	22	313	38	52	282	23947.24	17436.01	72.81%
	<b>Total :-</b>	<b>771</b>	<b>768</b>	<b>0</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>17</b>	<b>5</b>	<b>14</b>	<b>0</b>	<b>0</b>	<b>35</b>	<b>597</b>	<b>80</b>	<b>94</b>	<b>556</b>	<b>50251.59</b>	<b>31992.14</b>	<b>63.66%</b>
4	GH (Girl's Hostel) (2009-10)	81	77	0	0	0	1	0	2	1	0	0	11	45	15	21	39	11307.36	7543.25	66.71%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	4	81	5	27	78	5872.80	11945.79	203.41%
6	GH (Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	7	0	0.00	0.00	
	<b>Total :-</b>	<b>201</b>	<b>186</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>2</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>15</b>	<b>126</b>	<b>20</b>	<b>55</b>	<b>117</b>	<b>17180.16</b>	<b>19489.04</b>	<b>113.44%</b>
7	MS (Model School) (2009-10)	98	98	0	1	0	0	4	0	6	0	1	4	70	16	12	52	15855.00	20427.13	128.84%
8	MS (Model School) (2010-11)	255	240	0	1	1	0	10	2	12	0	5	24	154	55	46	147	39714.17	49496.88	124.63%
																		18667.00		0.00%
	<b>Total :-</b>	<b>353</b>	<b>338</b>	<b>0</b>	<b>2</b>	<b>1</b>	<b>0</b>	<b>14</b>	<b>2</b>	<b>18</b>	<b>0</b>	<b>6</b>	<b>28</b>	<b>224</b>	<b>71</b>	<b>58</b>	<b>199</b>	<b>74236.17</b>	<b>69924.01</b>	<b>94.19%</b>
9	SSS (Senior Secondary School) (2013-14)	993	992	1	9	10	7	29	5	38	0	0	161	626	260	107	469	107000.00	92757.83	86.69%
10	HSS (Higher Secondary School) (2013-14)	226	222	1	2	0	0	5	1	7	0	0	52	131	68	27	126	27142.50	20837.45	76.77%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (30.06.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
11	SSSM (Senior Secondary School Minority) (2014-15)	164	162	1	4	1	6	9	2	9	0	0	35	60	67	37	38	21799.70	13578.69	62.29%
12	USSS (Upgraded Senior Secondary School) (2011-12 & 2013-14)	357	336	10	19	13	3	14	13	19	0	1	69	129	161	67	93	9051.28	24439.09	270.01%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7833.42	8642.06	110.32%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	756.83	74.79%
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	1	2	5	3	1	3	1628.00	1517.06	93.19%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	4	3	4	5		4000.00	3291.86	82.30%
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	32		18603.43	10873.97	58.45%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4583.81	65.22%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	1	8	19	9	5	5	3180.50	2836.39	89.18%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	10747.93	79.53%
21	ICT Projects - World Bank	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
22	BRC (Block Resource Centre)	185	184	1	12	5	4	7	9	16	4	12	46	50	116	19	1	8139.00	6535.13	80.29%
	<b>Total :-</b>	<b>4964</b>	<b>4431</b>	<b>14</b>	<b>50</b>	<b>35</b>	<b>25</b>	<b>101</b>	<b>39</b>	<b>124</b>	<b>4</b>	<b>21</b>	<b>469</b>	<b>3061</b>	<b>915</b>	<b>738</b>	<b>1598</b>	<b>375925.22</b>	<b>323263.34</b>	<b>85.99%</b>