



बिहार राज्य शैक्षणिक आधारभूत संरचना विकास निगम लिमिटेड
BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LTD.

(A Govt. of Bihar Undertaking)

ISO 9001:14001;OHSAS 18001

Shiksha Bhawan, Bihar Rashtrabhasa, Parishad Campus, Acharya Shivpujan Sahay Path, Saidpur, Patna-800004
Tel. No : 0612 - 2660850 *Fax No : 0612 - 2660256, E-mail: bseidc@gmail.com

कार्यालय-आदेश

संख्या- 197

पटना, दिनांक- 07/07/23

बिहार राज्य शैक्षणिक आधारभूत संरचना विकास निगम लिमिटेड के अंतर्गत निर्माणाधीन विभिन्न योजनाएँ, जिसके कार्य पूर्ण करने की अंतिम तिथि समाप्त हो चुकी है किन्तु संवेदकों के द्वारा कार्य पूर्ण नहीं किया गया है अथवा कार्य की प्रगति काफी धीमी है। उन सभी संवेदकों को अगली किसी भी निविदा में भाग लेने से वंचित करने का निर्णय लिया गया है।

वर्णित परिस्थिति में एकरारनामा के अनुसार कार्य निष्पादन में चुक के लिए सम्यक विचारोपरान्त संवेदकों को बिहार ठीकेदारी निबंधन नियमावली-2007 की कंडिका 11 (क) की उप कंडिका (II) एवं एकरारनामा में निहित प्रावधानों (SBD) की कंडिका '3.3' एवं '4.8' के तहत संबंधित संवेदकों को (सूची संलग्न) निगम द्वारा Defaulter घोषित करते हुए संबंधित कार्यों के पूर्ण होने तक अगले किसी भी निविदा में भाग लेने से वंचित किया जाता है। यह आदेश पत्र निर्गत की तिथि से प्रभावी होगा।

इसपर सक्षम प्राधिकार का अनुमोदन प्राप्त है।

ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)/- 5566
प्रतिलिपि:- सभी संबंधित संवेदकों को सूचनार्थ प्रेषित।

07/07/23 मुख्य अभियंता
पटना, दिनांक- 07/07/23

ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)/- 5566

प्रतिलिपि:-अभियंता प्रमुख, पथ निर्माण विभाग, बिहार, पटना/अभियंता प्रमुख, ग्रामीण कार्य विभाग, बिहार, पटना/अभियंता प्रमुख, जल संसाधन विभाग, बिहार, पटना/अभियंता प्रमुख, लोक स्वास्थ्य अभियंत्रण विभाग, बिहार, पटना/अभियंता प्रमुख, भवन निर्माण विभाग, बिहार, पटना/अभियंता प्रमुख, लघु जल संसाधन विभाग, बिहार, पटना/मुख्य अभियंता, योजना एवं विकास विभाग, बिहार, पटना/मुख्य अभियंता, नगर विकास एवं आवास विभाग बिहार, पटना/प्रबंध निदेशक, बिहार राज्य पुल निर्माण निगम, बिहार, पटना/प्रबंध निदेशक, बिहार पुलिस भवन निर्माण निगम, बिहार, पटना/प्रबंध निदेशक, बिहार मेडिकल सर्विसेज एण्ड इंफ्रास्ट्रक्चर कॉरपोरेशन लि०, बिहार, पटना को सूचनार्थ समर्पित।

07/07/23 मुख्य अभियंता
पटना, दिनांक- 07/07/23

ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)/- 5566

प्रतिलिपि:-अधीक्षण अभियंता/सभी कार्यपालक अभियंता (मुख्यालय एवं क्षेत्रीय)/वरीय लेखा पदाधिकारी को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित। निगम वेबसाईट पर अपलोड करने हेतु श्री पंकज कुमार सिंह, कम्प्यूटर प्रोग्रामर को सूचनार्थ प्रेषित।

07/07/23 मुख्य अभियंता
पटना, दिनांक- 07/07/23

07/07/23 मुख्य अभियंता

बिहार राज्य शैक्षणिक आधारभूत संरचना विकास निगम लिमिटेड के अंतर्गत विभिन्न योजनाओं के पूर्ण होने तक निलंबित किये जाने वाले संवेदकों की सूची।

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अद्यतन स्थिति | अभियुक्ति |
|--|--|-------------------------|---|---|------------------------|------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०:-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | दिनांक:-07.07.2023 | | | |
| ADDITIONAL CLASS ROOM (ACR) | | | | | | |
| 1 | Dream Earthcon Pvt.Ltd, Nirala Nagar, Ratanpur, District-Begusarai-851101, Mob- 9431115629, Email-DEEAM_EARTHCON@YAHOO.COM | ACS-BL1 | High School Gouripur Lattipur,Block- Bihpur Madhusudan Sarvoday High School, Bihpur,Block- Bihpur Model High School,Block- Kharik High School,Narayanpur,Block- Naranpur High School, Kajrailli,Block- Nath Nagar | 102 SBD of 2022-23 (23.05.2022) | 22-05-23 | Incomplete |
| 2 | M/s kuhu Construction Colony, Tilkamanjhi, District-Bhagalpur-812001, Mob-9470070171, Email-rajranjan8@gmail.com | ACS-BL2 | Inter Level Marwari Pathshala,Block- Jagdishpur Laxmi Narayan High School,Block- Pirpainti High School,Sabour,Block- Sabour S.C.M.L.K.P. High School,Block- Sanhaura Bari Adarsh High School,Block- Sanhaura | 40 SBD of 2022-23 (21.04.2022) | 20-04-23 | Incomplete |
| 3 | Hanumant Infra, Nonadii, PS-Sikarhata, PO-Bahgar, District-Bhojpur-802222, Mob-9572352521, Email-hanumantinfra2122@gmail.com | ACS-BP1 | High School Gaziapur, Bhojpur,Block- Barhahara High School, Jadopur,Block- Bihiya R.D. yadav High School, Jitaura,Block- Piro Ram Pyari Smarak +2 School, Sikrahta,Block- Tarari | 418 F2 of 2021-22 (17.02.2022) | 16-02-23 | Incomplete |
| 4 | Money Construction Private Limited, Muslahpur Baripath, Mahendru, Patna-80006, Mob-7321808678, Email-moneyconstruction.patna@gmail.com | ACS-GY | High School, Bodh Gaya,Block- Bodh Gaya Janta High School,Block- Dumaria H.S. Bumuar Mohanpur (Gaya),Block- Tikari | 54 F2 OF 2022-23 (04.05.2022) | 03-05-23 | Incomplete |
| 5 | Ranjit Kumar, Laxmipur, Jamui - 811312, Mob-7004180181, Email-ranjitaaurya@gmail.com | ACS-JM1 | +2 Janta High School Satayan, Jamui,Block- Jamui +2 K.H.B.H.S. Keshopur,Block- Jhajha +2 Project Girls High School, Khaira,Block- Khaira +2 High School Jinhara Lakshmipur,Block- Laxmipur High School Bangardih Lakshmipur,Block- Laxmipur | 483 SBD of 2021-22 (30.03.2022) | 29-03-23 | Incomplete |
| 6 | Gaurav Pratik, Karbighaiya, GPO, Patna - 800001, Mob- 9304643107 | ACS-KM1 | H.S. kamhari Mnihari,Block- Babhua A.B.S. High School, Bhabua,Block- Babhua Ram Dulari Jagdeep High School,Block- Chand Jawaharlal Nehru H.S. Sevapuri Fakharabad,Block- Kudra | 47 SBD of 2022-23 (28.04.2022) | 27-04-23 | Incomplete |

Maryy

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अद्यतन स्थिति | अभियुक्ति |
|--|--|-------------------------|---|---|------------------------|--|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०:-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 दिनांक:-07.07.2023 | | | | | | |
| 7 | Manjocet Kumar, E-121, P.C. Colony, Kankarbagh, PO- Lohianagar, Patna- 800020, Mob- 7903622860, Email- manjkmr1992@gmail.com | ACS-KT1 | High School Salmari,Block- Ajam Nagar H.S. Abadpur,Block- Barsoi High School Haflaganj,Block- Katihar | 4 F2 of 2022-23 (04.04.2022) | 03-04-23 | Incomplete |
| 8 | S. R. Enterprises, VIJAY YADAV PATH, SHASHI VIHAR, NEAR TRIBHUVAN SCHOOL, ASHOPUR, KHAGAU ROAD, PATNA, DISTRICT - PATNA (BIHAR) Contact No. - 9471816520 | ACS-KH | Shree Krishna High School,Block- Parbatta | 109 F2 of 2022-23 (30.05.2022) | 29-11-22 | Incomplete |
| 9 | JAI PRAKASH CHANDRA, SANJAY NAGAR, ROAD No - 06, JAKKANPUR, PATNA - 800601 Contact No. - 9835807847, Email id- jaiprakashchandrarampur@gmail.com | ACS-KG2 | Project Girls High School, Thakurganj,Block- Thakur Ganj High School Thakurganj,Block- Thakur Ganj | 52 F2 OF 2022-23 (04.05.2022) | 03-02-23 | Incomplete |
| 10 | Sanjana Raj, At- Mahmadpur Deopar, PO - Pusa, Dist - Samastipur (BIHAR) - 848125, Contact No. - 7766011141, Email id - sanjana.const96@gmail.com | ACS-WC2 | H.S. Chanpatia,Block- Chanpatia Baidya Nath High School, Lakshmipur,Block- Jogapatti Laxmi Narayan High School, Pirari,Block- Mainatand High School, Sathi,Block- Narkatiaganj | 410 F2 of 2021-22 (14.02.2022) | 13-02-23 | Incomplete Tree on Given Site Letter given to DFO |
| 11 | Munni devi, at - jatiyahi , po - jokiyari, district - east champaran (bihar) - 845305, contact no. - 7992205452, email id - ravikantsingh808@gmail.com | ACS-EC1 | Banshi Dhar High School,Block- Adapur S. Hemaraj Raj Das High School,Block- Chauradano B.L.S.S.P. High School,Block- Chauradano | 53 F2 OF 2022-23 (04.05.2022) | 03-05-23 | Incomplete |
| 12 | Shree shardha construction co, (prop - suresh kumar sharma), at - shastrinagar, ward no. - 15, purnea, p.s. - k. Hat, dist - purnia (bihar) - 854301, contact no. - 8967855108, email id - suresh4tender@gmail.com | ACS-PU1 | Thakur High School,khunt,Block- Banmankhi Sumrit High School Banmankhi,Block- Banmankhi High School Dhamdaha,Block- Dhamdaha | 15 F2 of 2022-23 (06.04.22) | 05-04-23 | Incomplete |
| 13 | Dhirendra tiwari, at - palaundha, chenari, dist - rohtas (bihar) - 821104, contact no. - 9973909790, email id - dhirendra tiwari12994@gmail.com | ACS-RH2 | Sarvodaya High School, Saraiya,Block- Chenari High School Baulia,Block- Nawhatta | 39 F2 of 2022-23 (21.04.22) | 20-01-23 | Incomplete |
| 14 | Amit kumar singh, purandrapur, annie besant road, south tk ghosh academy, patna, dist - patna (bihar) - 80004, contact no. - 9334152250, email id - panchjanya.pat@gmail.com | ACS-SP1 | S.S.High School Sakhwa,Block- Bithan K.G.Academy Singhia,Block- Singhia | 428 F2 of 2021-22 (21.02.2022) | 20-11-22 | Incomplete |
| 15 | Rama shankar chaudhary, at - majhauri, po - bidupur, ps - bidupur bazar, dist - vaishali (bihar) - 844502, contact no. - 9507887888, e-mail - rshankar023@gmail.com | ACS-SP2 | R.H.S Bhore Shahpur,Block- Khanpur Sri Shankar High School,Rasalpur,Block- Mohanpur H.S.Sarai Ranjan,Block- Sarairanjan H.School Rupouli,Block- Sarairanjan V.P.High School Mow Bazidpur (South),Block- Vidyapatnagar | 445 SBD of 2021-22 (25.02.2022) | 24-02-23 | Incomplete |

my

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अध्यतन स्थिति | अभियुक्ति |
|---|--|-------------------------|---|---|---------------------------|------------------------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०:-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | | | | |
| | | | | | दिनांक:-07.07.2023 | |
| 16 | Orlox construction pvt ltd, 9pc, bose road, lal kothi, in front of bajaj service center, danapur, district - patna (bihar) - contact no. - 7903760711 | ACS-SA | H S Kajipur,Block- Chapra Sadar S.P.S Seminary,Block- Sonepur Raghubir Singh High School,Block- Sonepur Gogal Singh High School,Block- Sonepur S.N.G High School,Block- Taraiya | 38 SBD of 2022-23 (20.04.2022) | 19-04-23 | Incomplete |
| 17 | ibha devi, kamleshwar sthan, ward no. 12 mokama, dist - patna (bihar) - 803302, contact no. - 7870225917, | ACS-SK | High School Mehus,Block- Shekhpura D.M.High School,Block- Shekhpura | 473 F2of 2021-22 (14.03.2022) | 13-12-22 | Incomplete |
| 18 | Priyanshi enterprises, At - mubarakpur, danapur, district - patna (bihar) - 801503, contact no. - 7425696852 | ACS-SW2 | High School,Andar,Block- Andar Sr.Secondary High School Nabiganj Bazar,Block- Lakari Nabiganj S.B.High School,Block- Maharajganj C.B.High School,Block- Hasanpura Hare Ram Brahmchari High School,Block- Siwan V.M High School cum Inter college,Block- Siwan | 361 SBD of 2021-22 (27.01.2022) | 26-01-23 | Incomplete |
| 19 | Ram kumar sahani, vill+po - mahipura, ps - jandaha, dist - vaishali (bihar) - 844505, contact no. - 9973656122, email id - ramsahani@reduffmail.com | ACS-VS1 | High School Chandpura,Block- Bidupur Y.S.High School,Harpur,Block- Mahua | 130 f2 of 2022-23 (15.07.2022) | 14-04-23 | Incomplete Land Not Clear |
| 20 | Tunjee mishra, vill+po - belaon, p.s. - sikraul, district - buxar (bihar) - 802129, contact no. - 9546383296, email id - mailtosurya91@gmail.com | ACP-BX3 | U.H.S MATHILA, Block- Dumraon M.S. BELAON, Block- Nawanagar | 56 F2 OF 2022-23 (05.05.2022) | 04-02-23 | Incomplete |
| 21 | Chandra bhushan agro enterprises pvt. Ltd, at - madhudih, sagar tola, pipra, district - east champaran (bihar) - 845419, contact no. - 9905930003, e-mail - sonusinghpatna0007@gmail.com | ACP-EC3 | G.M.S. Bakarpur, Block- Kalyanpur G.M.S. Madhuaha Brit, Block- Tetaria G.M.S. Pakridayal Girl, Block- Pakridayal G.M.S. Phenhara, Block- Phenhara G.M.S. Bahadurpur, Block- Mehsi | 475 SBD of 2021-22 (21.03.2022) | 20-03-23 | Incomplete |
| 22 | Chandrabhushan agro enterprises private limited, h no 567 sagar tola sagar motihari, east champaran 845416, 7739513614, sonusinghpatna0007@gmail.com | ACP-EC4 | G.M.S. Chailaha, Block- Banjaria G.M.S. Mokhlispur, Block- Banjaria G.M.S. Sugauli Boys, Block- Sugauli G.M.S. Shree Mahabir Luathahan, Block- Motihari G.M.S. Gauri Shankar, Block- Motihari | 80 SBD of 2022-23 (12.05.22) | 11-05-23 | Incomplete |
| 23 | Priyanshi enterprises, At - mubarakpur, danapur, district - patna (bihar) - 801503, contact no. - 7425696852, | ACP-SW3 | M.S. Tarwara, Block- Pachrukhi M.S. Dindayalpur, Block- Barharia D.A.V.M. School Siwan, Block- Siwan Sadar M.S. Bhamopali, Block- Barharia M.S. Jiyay, Block- Siwan Sadar M.S. Hussainganj Boys, Block- Hussainganj M.S. Kachahari Siwan, Block- Siwan Sadar | 362 SBD of 2021-22 (27.01.2022) | 26-04-23 | Incomplete |
| 24 | Jyotish kumar choudhary, at - maheshpur, pipra, dist - supaul (bihar) - 852109, contact no. - 9430029005, email id - jyotishkc61@gmail.com | ACP-SU4 | Gandhi High School Barmotra, Block- Raghopur U.H.S. Pipra Khurd, Block- Saraigarh U.H.S. Madhubani, Block- Chhatapur | 99 F2 of 2022-23 (23.05.22) | 22-05-23 | Incomplete |

manj

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अद्यतन स्थिति | अभियुक्ति |
|--|---|-------------------------|---|---|---------------------------|------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | | | | |
| | | | | | दिनांक:-07.07.2023 | |
| 25 | M/s Tribhuwan Traders (Prop - Anil Kumar), At - Wafapur Sharma, PO - Sirsa Viran, PS - Lalganj, District - Vaishali (Bihar) - 844123, Contact No. - 9934909098, Email id - ribhuwantraderss@gmail.com | ACP-VS2 | G.M.S. Ghataro, Block- Lalganj G.M.S. Dighi Kala, Block- Hajipur | 90 F2 of 2022-23 (20.05.22) | 19-05-23 | Incomplete |
| SENIOR SECONDARY SCHOOL (513) | | | | | | |
| 26 | M/S Vaishnavi Enterprises At+PO- Shivapatti, Minapur, Muzzaffarpur | SSS-1001 | U.S.S.S. Maldwar | 154 SBD of 2021-22 05-11-2021 | 04-02-2023 | Incomplete |
| 27 | M/S Vidhata Constructrion At- Shivpuri, Ward No-9, Araria, Bihar, 854311 | SSS-1003 | U.S.S.S. Karor Dighli | 298 F2 of 2021-22 29-12-2021 | 28-03-2023 | Incomplete |
| 28 | Manoj Kumar Vill- Gangapur, PO- Waini, PS- Pusa, District- Samastipur, 848131 | SSS-1010 | U.S.S.S. Raghunathpur East | 258 SBD of 2020-21 21-12-2021 | 20-03-2023 | Incomplete |
| 29 | M/S Vidhata Constructrion At- Shivpuri, Ward No-9, Araria, Bihar, 854311 | SSS-1011 | U.S.S.S. Adi Rampur | 297 F2 of 2021-22 29-12-2021 | 28-03-2023 | Incomplete |
| 30 | Shree Sarda Construction Company Prop. Suresh Kumar Sharma, AT- Shastri Nagar, Ward No-15. PS- K. Hat, Dist- Purnea | SSS-AR | U.S.S.S. Charaiya U.S.S.S. Bhatgama | 421 SBD of 2021-22 18-02-2022 | 17-05-2023 17-05-2023 | Incomplete |
| 31 | Kunal Kush At- Gaiyyapur, Mushari Chowk, District- Araria, Bihar | SSS-1014 | U.S.S.S. Thek Pura | 241 SBD of 2021-22 15-12-2021 | 14-03-2023 | Incomplete |
| 32 | Kunal Kush At- Gaiyyapur, Mushari Chowk, District- Araria, Bihar | SSS-1015 | U.S.S.S. Dabhara Saranpur | 330 SBD of 2021-22 18-01-2022 | 09-05-2023 | Incomplete |
| 33 | Dilip Kumar Jalalgarh, Bihar | SSS-1018 | U.S.S.S. Haldhara Hat | 257 SBD of 2021-22 20-12-2021 | 19-03-2023 | Incomplete |
| 34 | Kunal Kush At- Gaiyyapur, Mushari Chowk, District- Araria, Bihar | SSS-1019 | U.S.S.S. Bahar Bari | 331 SBD of 2021-22 18-01-2022 | 17-04-2023 | Incomplete |
| 35 | Mukesh Kumar Vill- Kamdeo Bigha, District- Jehanabad | SSS-1020 | U.S.S.S. Sherpur Hindi | 357 F2 of 2021-22 27-01-2022 | 26-10-2022 | Incomplete |
| 36 | Dhananjay Kumar At- Vill- Belkhari, PO- Khajuri, PS- Karpi, Arwal | SSS-1021 | U.S.S.S. Murari | 196 F2 of 2021-22 01-12-2021 | 28-02-2023 | Incomplete |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अध्यतन स्थिति | अभियुक्ति |
|---|--|-------------------------|---------------------------------|---------------------------------|---|------------------------|-----------|
| 1 | 2 | 3 | | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०:-197 सह ज्ञापक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | | दिनांक:-07.07.2023 | | | |
| 37 | Abhimanyu kumar At-CW/20, Ward no-09, Dalmiya Nagar, dihari, Rohtas | SSS-1025 | U.S.S.S. Ora | 09 F2 of 2021-22 17.06.2021 | 16-09-2022 | Incomplete | |
| 38 | Surendra Kumar Singh At- Maniyardih, Navinagar, Aurangabad | SSS-1030 | U.S.S.S. Shiv Sagar | 451 F2 of 2021-22 02-03-2022 | 01-06-2023 | Incomplete | |
| 39 | Manoj Singh, Vill- Supa Sarai, PO- Ramdihra, PS- Amjhor, District- Rohtas | SSS-1031 | U.S.S.S. Benghai | 162 F2 of 2021-22 16-11-2021 | 05-02-2023 | Incomplete | |
| 40 | M/S A.N.K Enterprises At- Jaiprakash nagar, Nala par, post- Ashiyana nagar, Patna | SSS-1033 | U.S.S.S. Fesra | 205 F2 2020-21 25.02.2021 | 24-05-2022 | Incomplete | |
| 41 | Abhimanyu kumar At-CW/20, Ward no-09, Dalmiya Nagar, dihari, Rohtas | SSS-1037 | U.S.S.S. Barauli | 253 F2 of 2021-22 17-12-2021 | 16-03-2023 | Incomplete | |
| 42 | Dhananjay Kumar At- Vill- Belkhari, PO- Khajuri, PS- Karpi, Arwal | SSS-1038 | U.S.S.S. Sagarpur | 295 f2 of 2021-22 29-12-2021 | 28-03-2023 | Incomplete | |
| 43 | Anand Kumar At-34/7A Road no-25, SK Nagar Patna | SSS-1046 | U.S.S.S. Basberwa | 56 F2 of 2021-22 10.08.2021 | 09-11-2022 | Incomplete | |
| 44 | Anand Kumar At-34/7A Road no-25, SK Nagar Patna | SSS-1047 | U.S.S.S. Warsabad | 237 F2 of 2021-22 13-12-2021 | 12-03-2023 | Incomplete | |
| 45 | Anannya Infracity Prop.- Guddi Kumari, W/o Krishna Gopal, D/401, Valmika Enclave Murlichak, Khajpura- 800014 | SSS-BK | U.S.S.S. Tappadih | 312 F2 of 2021-22 05-01-2022 | 04-04-2023 | Incomplete | |
| 46 | Raja Enterprises & Co.. At-Babhangama, Begusarai, Email- Kunalsinghkunalsingh3581@Gmail.Com, Mobile No- 9431694183 | SSS-1049 | U.S.S.S. Amari | 23 F2 2021-22 01.07.2021 | 31-10-2022 | Incomplete | |
| 47 | Kanchan Engicon Pvt. Ltd. At- Rampur, Hasanpr, Samastipur, Bihar | SSS-1053 | U.S.S.S. Korai | 87 F2 of 2021-22 16-09-2021 | 15-12-2022 | Incomplete | |
| 48 | Tanyansh Construction and Consultancy Pvt. Ltd. | SSS-BS | U.S.S.S. Chakiya Chiranjeevipur | 403 F2 of 2021-22 10-02-2022 | 09-05-2023 | Incomplete | |
| 49 | Raja Enterprises & Co.. At-Babhangama, Begusarai, Email- Kunalsinghkunalsingh3581@Gmail.Com, Mobile No- 9431694183 | SSS-1057 | U.S.S.S. Aijni | 24 F2 2021-22 01.07.2021 | 30-09-2022 | Incomplete | |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अद्यतन स्थिति | अभियुक्ति |
|---|--|-------------------------|---------------------------|-------------------------------------|---|------------------------|-----------|
| 1 | 2 | 3 | | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | | | दिनांक:-07.07.2023 | | |
| 50 | Guddu Kumar, At- Vikash Colony, Sandalpur, Patna City- 800006 | SSS-1059 | U.S.S.S. Iniyaar | 117 F2 of 2021-22 05-10-2021 | 04-01-2023 | Incomplete | |
| 51 | Ray and Raj Engineering Pvt. Ltd., At- Kharhiya, Mangalgarh, Rosera, Samastipur | SSS-1061 | U.S.S.S. Sahpur Patla | 178 F2 of 2021-22 24-11-2021 | 23-02-2023 | Incomplete | |
| 52 | Mritunjay Kumar At- Chhatauna, Naokothi, Dist- Begusarai | SSS-1063 | U.S.S.S. Jaimra | 459 F2 of 2021-22 02-03-2022 | 03-06-2023 | Incomplete | |
| 53 | Ram Niwas Kumar At- Bahadurpur, Begusarai, Bihar | SSS-1065 | U.S.S.S. Mahajee | 328 F2 of 2021-22 17-01-2022 | 16-04-2023 | Incomplete | |
| 54 | Nabd Kishore Prasad Singh Vill- Shivnar, PO+PS- Mokama, District- Patna, Bihar, 803302 | SSS-1066 | U.S.S.S. Meha | 158 F2 of 2021-22 15-11-2021 | 14-02-2023 | Incomplete | |
| 55 | Dhananjay Kumar At- Vill- Belkhari, PO- Khajuri, PS- Karpi, Arwal | SSS-1068 | U.S.S.S. Karwasin | 286 F2 of 2021-22 28-12-2021 | 27-03-2023 | Incomplete | |
| 56 | Rohit kumar Ojha, At-Nimaj PS-Brahampur, Dist- Buxar | SSS-1073 | U.S.S.S. Liladharpur | 12 F2 2021-22 28.06.2021 | 27-09-2022 | Incomplete | |
| 57 | M/S Tara Construction At- Alalpatty, D.M.C. Darbhanga | SSS-1076 | U.S.S.S. Adalpur | 367 F2 of 2021-22 29-01-2022 | 28-04-2023 | Incomplete | |
| 58 | M/S Tara Construction At- Alalpatty, D.M.C. Darbhanga | SSS-1077 | U.S.S.S. Gujrauli Ramauli | 333 F2 of 2021-22 18-01-2022 | 17-04-2023 | Incomplete | |
| 59 | Akshit Engineering & Construction Pvt. Ltd. At- Shiva Hardware, Sadar Bazar, Phulwarisharif, Patna | SSS-1079 | U.S.S.S. Sajjanpura | 201 F2 of 2020-21 Dt- 24.02.2021 | 23-05-2022 | Incomplete | |
| 60 | M/S Tara Construction At- Alalpatty, D.M.C. Darbhanga | SSS-1080 | U.S.S.S. Beri | 334 F2 of 2021-22 18-01-2022 | 17-04-2023 | Incomplete | |
| 61 | Akshit Engineering & Construction Pvt. Ltd. At- Shiva Hardware, Sadar Bazar, Phulwarisharif, Patna | SSS-1081 | U.S.S.S. Madhuban | 197 F2 of 2020-21 Dt- 23.02.2021 | 22-05-2022 | Incomplete | |
| 62 | M/S A.E. CONSTRUCTION, BENTA ROAD, LAHERIASARAI, DARBHANGA (BIHAR). Contact No. -9471498414, | SSS-1083 | U.S.S.S. Havidih | 09 F2 of 2022-23 05-04-2022 | 04-07-2023 | Incomplete | |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अध्यतन स्थिति | अभियुक्ति |
|--|--|-------------------------|---------------------------------|----------------------------------|---|------------------------|-----------|
| 1 | 2 | 3 | | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०:-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | | दिनांक:-07.07.2023 | | | |
| 63 | M/S Harendra Construction At-Tilakpura, post-Amhara, Bihta, Patna | SSS-1086 | U.S.S.S. Khaira | 54 F2 of 2021-22 04.08.2021 | 03-11-2022 | Incomplete | |
| 64 | Annapurna kumari At- Vishwanath ganj, Ward no-08, Khagaria | SSS-1087 | U.S.S.S. Chakka Pirri | 202 F2 of 2020-21 24.02.2021 | 23-05-2022 | Incomplete | |
| 65 | Dharmendra Kumar yadav At- Nawanager, Harsinghpur, Ghanshyampur, Darbhanga | SSS-1088 | U.S.S.S. Kewatgama | 214 SBD of 2021-22 08-12-2021 | 07-03-2023 | Incomplete | |
| 66 | M/S Harendra Construction At-Tilakpura, post-Amhara, Bihta, Patna | SSS-1091 | U.S.S.S. Mayapur | 55 F2 of 2021-22 04.08.2021 | 02-11-2022 | Incomplete | |
| 67 | Dharmendra Kumar yadav At- Nawanager, Harsinghpur, Ghanshyampur, Darbhanga | SSS-1092 | U.S.S.S. Ahirain | 215 SBD of 2021-22 08-12-2021 | 07-03-2023 | Incomplete | |
| 68 | M/S Akshit Engineering & Construction Pvt. Ltd. At- Shiva Hardware, Sadar Bazar, Phulwarisharif, Patna | SSS-1093 | U.S.S.S. Hariharpur | 323 SBD of 2021-22 11-01-2022 | 10-04-2023 | Incomplete | |
| 69 | Amarnath Jha | SSS-1084 | U.S.S.S. Lagma | 460 F2 of 2021-22 04-03-2022 | 03-06-2023 | Incomplete | |
| 70 | M/S Hariom Construction At-Ambika Nagar Motihari, disyt- East champaran-01 | SSS-1097 | U.S.S.S. Bhagwanpur | 474 F2 of 2021-22 21-03-2022 | 20-06-2023 | Incomplete | |
| 71 | Rohan Construction PVT. LTD. AT- Hawaii Adda Road, Pareuwa, Ward No-01, PO-Raxaul, Dist- East Champaran | SSS-1099 | U.S.S.S. Ghorasahan Boys | 435 F2 of 2021-22 22-02-2022 | 21-05-2023 | Incomplete | |
| 72 | Md. Afroj Alam At- Govindpur, Harsidhi, Dist- East Champaran | SSS-1101 | Sri Rameshwar U.S.S.S. Sonbarsa | 256 F2 of 2021-22 20-12-2021 | 19-03-2023 | Incomplete | |
| 73 | M.K. Enterprises At-S.P. Griham Apartment, Flat no-402, Ramnagari Road, Ashiyana nagar, Patna-25 | SSS-1102 | U.S.S.S. Kaithwalia | 31 F2 2021-22 09.07.2021 | 08-10-2022 | Incomplete | |
| 74 | M/S Hariom Construction At-Ambika Nagar Motihari, disyt- East champaran-01 | SSS-1103 | U.S.S.S. Balua | 27 F2 of 2021-22 07.07.2021 | 06-10-2022 | Incomplete | |
| 75 | SNS INFRASERVICES PVT.LTD At- SUDHA KUNJ, PROFESSOR COLONY, LANE NO-1, GOBARSAHI DIST.-MUZAFFARPUR (BIHAR) Mobile No.-7070223452 | SSS-1106 | U.S.S.S. Rajapur Mathiya | 10 F2 of 2021-22 18.06.2021 | 17-09-2022 | Incomplete | |
| 76 | Maa Vaishno Construction At- Sri Krishna Nagar, Motihari, East Champaran | SSS-1111 | U.S.S.S. Rulahi Colony No 1 | 73 F2 of 2022-23 11-05-2022 | 10-08-2023 | Incomplete | |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अद्यतन स्थिति | अभियुक्ति |
|---|---|-------------------------|---------------------------|---|------------------------|------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | | दिनांक:-07.07.2023 | | |
| 77 | Rajesh Prasad Kushwaha At- Birchhapra, Baltharwa, PS- Pipra Kothi, Dist- East Champaran- 845429 | SSS-1112 | U.S.S.S. Tikulia | 393 F2 of 2021-22 07-02-2022 | 06-05-2023 | Incomplete |
| 78 | M/S A.S. Construction At- NH-28, Sareya, Ward No-01, Gopalganj, Bihar | SSS-1114 | U.S.S.S. Nauwadih | 383 SBD of 2021-22 03-02-2022 | 02-05-2023 | Incomplete |
| 79 | Rajesh Kumar Singh, Karatiya, PS- Kotwa, Dist- East Champaran- 845401 | SSS-1120 | U.S.S.S. Ghusiyar | 446 F2 of 2021-22 28-02-2023 | 27-05-2023 | Incomplete |
| 80 | Dhananjay Kumar At- Vill- Belkhari, PO- Khajuri, PS- Karpi, Arwal | SSS-1131 | U.S.S.S. Kabar | 287 F2 of 2021-22 28-12-2021 | 27-03-2023 | Incomplete |
| 81 | Om Shakti Construction Prop.- Anil Kumar, Vill- Pipra, PO- Adhma, PS- Wazirganj, Gaya | SSS-1132 | U.S.S.S. Khajuri | 437 F2 of 2021-22 23-02-2022 | 22-05-2023 | Incomplete |
| 82 | M/S Budha Construction At- Lakhbag, Manpur, Gaya. | SSS-1139 | U.S.S.S. Khizersarai | 255 F2 of 2021-22 20-12-2021 | 19-03-2023 | Incomplete |
| 83 | Om Shakti Construction Prop.- Anil Kumar, Vill- Pipra, PO- Adhma, PS- Wazirganj, Gaya | SSS-1141 | U.S.S.S. Makhpa | 438 F2 of 2021-22 23-02-2022 | 22-05-2023 | Incomplete |
| 84 | Kamlesh Mascon Pvt. Ltd. At- 122, Faridpur, Daniyawan, Patna, Bihar | SSS-1142 | U.S.S.S. Bhori | 65 F2 of 2021-22 17.08.2021 | 16-11-2022 | Incomplete |
| 85 | Maa Mangala Cons. Vill- Rehua, P.O.- Civil Aerodram, Gaya | SSS-1144 | U.S.S.S. Parsawan | 74 F2 of 2021-22 01-09-2021 | 30-11-2022 | Incomplete |
| 86 | AMIT RANJAN, POST OFFICE ROAD. PUNAICAHAK PATNA (BIHAR) Contact No. - 9990920961 | SSS-1152 | U.S.S.S. Naudiha | 16 F2 of 2022-23 06-04-2022 | 05-07-2023 | Incomplete |
| 87 | Sanjay Kumar Yadav At- Rampur, Gaya, Bihar, 823001 | SSS-1154 | U.S.S.S. Arwan | 268 F2 of 2021-22 22-12-2021 | 21-03-2023 | Incomplete |
| 88 | Jai Kumar At- New Area, Nutan Nagar, Gaya | SSS-1156 | U.S.S.S. Narawat | 108 F2 of 2021-22 29-09-2021 | 28-12-2022 | Incomplete |
| 89 | Maa Mangala Cons. Vill- Rehua, P.O.- Civil Aerodram, Gaya | SSS-1157 | U.S.S.S. Chowar | 75 F2 of 2021-22 01-09-2021 | 30-11-2022 | Incomplete |
| 90 | Maa Mangala Cons. Vill- Rehua, P.O.- Civil Aerodram, Gaya | SSS-1158 | U.S.S.S. Dubba | 76 F2 of 2021-22 01-09-2021 | 30-11-2022 | Incomplete |
| 91 | Monkey Construction Pvt. Ltd Bari Path, Musallahpur, Patna- 800006, Bihar | SSS-1159 | U.S.S.S. Raghunathkhap | 159 F2 of 2021-22 15-11-2021 | 14-02-2023 | Incomplete |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अद्यतन स्थिति | अभियुक्ति |
|--|---|-------------------------|---------------------------|---|------------------------|------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०:-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | | दिनांक:-07.07.2023 | | |
| 92 | Jai Kumar At- New Area, Nutan Nagar, Gaya | SSS-1160 | U.S.S.S. Barorah | 185 F2 of 2022-23 13-09-2022 | 12-12-2023 | Incomplete |
| 93 | J.S. Construction At- House No- 4D/6, Kunwar Singh Path, North S.K. Puri, Patna- 800013 | SSS-1161 | U.S.S.S. Iguna | 441 F2 of 2021-22 24-02-2022 | 23-05-2023 | Incomplete |
| 94 | Dhananjay Kumar At- Vill- Belkhari, PO- Khajuri, PS- Karpi, Arwal | SSS-1140 | U.S.S.S. Simuara | 65 F2 of 2022-23 06.05.2022 | 05-08-2023 | Incomplete |
| 95 | M/S Akhileshwar Kumar Singh Vill- Ratanpura, Gopalpur, Gopalganj | SSS-1163 | U.S.S.S. Baidwali | 92 F2 of 2021-22 21-09-2021 | 20-12-2022 | Incomplete |
| 96 | M/S Akhileshwar Kumar Singh Vill- Ratanpura, Gopalpur, Gopalganj | SSS-1167 | U.S.S.S. Semra | 93 F2 of 2021-22 21-09-2021 | 20-12-2022 | Incomplete |
| 97 | Prem Sagar Yadav At- Kalyanpur, PS- Bhore, Dist- Gopalganj | SSS-1172 | U.S.S.S. Vithua | 337 F2 of 2021-22 18-01-2022 | 17-04-2023 | Incomplete |
| 98 | Ashok Kumar At- Goushala, District- katihar, Bihar | SSS-1173 | U.S.S.S. Jaitpur Rudrapur | 279 F2 of 2021-22 24-12-2021 | 23-03-2023 | Incomplete |
| 99 | M/S Akhileshwar Kumar Singh Vill- Ratanpura, Gopalpur, Gopalganj | SSS-1174 | U.S.S.S. Rajapur | 94 F2 of 2021-22 21-09-2021 | 20-12-2022 | Incomplete |
| 100 | Kaushlendra Kumar At- Bazar Samiti, Raja Bazar, Jehanabad | SSS-1191 | U.S.S.S. Charh | 160 F2 2021-22 15-11-2021 | 14-02-2023 | Incomplete |
| 101 | Systematic and Advance Constructioon Pvt. Ltd. At- Flat No-101, Triveni Niwas, R.K. Avenu Road, Rajendra Nagar, Patna- 800016 | SSS-1192 | U.S.S.S. Narma | 366 F2 of 2021-22 29-01-2022 | 28-04-2023 | Incomplete |
| 102 | Abhimanyu kumar At-CW/20, Ward no-09, Dalmyia Nagar, dihari, Rohtas | SSS-1197 | U.S.S.S. Kharigawan | 452 F2 of 2021-22 02-03-2022 | 01-06-2023 | Incomplete |
| 103 | M/S Shree Ram Construction At- Purushottampur, Ramgarh, Dist- Kaimur | SSS-1199 | U.S.S.S. Shulpipara | 439 F2 of 2021-22 23-02-2022 | 22-05-2023 | Incomplete |
| 104 | Manoj Singh, Vill- Supa Sarai, PO- Ramdihra, PS- Amjhor, District- Rohtas | SSS-1205 | U.S.S.S. Jigina | 306 SBD of 2021-22 05-01-2022 | 04-04-2023 | Incomplete |
| 105 | M/S Shree Ram Construction At- Purushottampur, Ramgarh, Dist- Kaimur | SSS-1206 | U.S.S.S. Punawan | 440 F2 of 2021-22 23-02-2022 | 04-04-2023 | Incomplete |
| 106 | Manoj Singh, Vill- Supa Sarai, PO- Ramdihra, PS- Amjhor, District- Rohtas | SSS-1207 | U.S.S.S. Kukurhi | 307 SBD of 2021-22 05-01-2022 | 04-04-2023 | Incomplete |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अद्यतन स्थिति | अभियुक्ति |
|---|--|-------------------------|------------------------------------|---|------------------------|------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | | दिनांक:-07.07.2023 | | |
| 107 | Manoj Singh, Vill- Supa Sarai, PO- Ramdihra, PS- Amjhor, District- Rohtas | SSS-1208 | U.S.S.S. Bahuan | 308 SBD of 2021-22 05-01-2022 | 04-04-2023 | Incomplete |
| 108 | Abhimanyu kumar At-CW/20, Ward no-09, Dalmiya Nagar, dihari, Rohtas | SSS-1210 | U.S.S.S. Merh | 452 F2 of 2021-22 02-03-2022 | 01-06-2023 | Incomplete |
| 109 | Vijay Vardhan At- Bhabhua, Ward No-05, Dist- Kaimur | SSS-1212 | U.S.S.S. Sirsi | 404 SBD of 2021-22 10-02-2022 | 09-05-2023 | Incomplete |
| 110 | Abhimanyu kumar At-CW/20, Ward no-09, Dalmiya Nagar, dihari, Rohtas | SSS-1200 | U.S.S.S. Ahinaura | 134 F2 of 2022-23 16-07-2022 | 15-10-2023 | Incomplete |
| 111 | Manoj Singh, Vill- Supa Sarai, PO- Ramdihra, PS- Amjhor, District- Rohtas | SSS-1201 | U.S.S.S. Sabar | 129 F2 of 2022-23 14-07-2022 | 13-10-2023 | Incomplete |
| 112 | Puja Engicon Company Pvt. Ltd Purani Jakkanpur, Patna | SSS-1217 | U.S.S.S. Khuriya Bakkikol | 148 F2 of 2021-22 02-11-2021 | 01-02-2023 | Incomplete |
| 113 | Kunal Kush At- Gaiyyapur, Mushari Chowk, District- Araria, Bihar | SSS-1218 | U.S.S.S. Lakhhitola | 242 F2 of 2021-22 15-12-2021 | 14-03-2023 | Incomplete |
| 114 | Ashok Kumar At- Goushala, District- katihar, Bihar | SSS-1221 | U.S.S.S. Sadalpur Kala | 277 F2 of 2021-22 24-12-2021 | 23-03-2023 | Incomplete |
| 115 | Ashok Kumar At- Goushala, District- katihar, Bihar | SSS-1222 | U.S.S.S. Madhura Jayanti | 278 F2 of 2021-22 24-12-2021 | 23-03-2023 | Incomplete |
| 116 | Bablu yadav At-South rahimpur tola, mathar Ward No-14 PS-Mufassil, khagaria-851204 | SSS-1224 | U.S.S.S. Chhoti Balha | 72 F2 2021-22 31.08.2021 | 30-11-2022 | Incomplete |
| 117 | Prasar Remodeling & Construction Pvt. Ltd. At- Satya Nagar, Gangjala, Ward No-16, Anchal- Kahra, Saharsa- 852201 | SSS-1225 | U.S.S.S. Patla Samaspur | 232 F2 of 2021-22 10-12-2021 | 09-03-2023 | Incomplete |
| 118 | Puja Engicon Company Pvt. Ltd Purani Jakkanpur, Patna | SSS-1231 | U.S.S.S. Sondiha | 105 f2 of 2021-22 27-09-2021 | 26-12-2022 | Incomplete |
| 119 | Puja Engicon Company Pvt. Ltd Purani Jakkanpur, Patna | SSS-1237 | U H S Araria | 149 F2 of 2021-22 02-11-2021 | 01-04-2022 | Incomplete |
| 120 | M/S Sachin Kumar At- Muzaffarpur, PO+PS- Rajgir, Dist- Nalanda- 803116 | SSS-1258 | U.S.S.S. Hasanpura | 389 SBD of 2021-22 04-02-2022 | 03-05-2023 | Incomplete |
| 121 | Santosh Kumar At- Turkahi, Dist- Madhepura, Bihar | SSS-1259 | U.S.S.S. Jharkaha No. 01 | 201 SBD of 2021-22 03-12-2021 | 02-03-2023 | Incomplete |
| 122 | Pranav Kumar At- Near C.D. Singh Advocate Residence, Ward No- 20, Law College Road Madhepura, Bihar | SSS-1262 | Utramit Kameshwar H.S.S. Parmanpur | 126 SBD of 2021-22 07-10-2021 | 06-01-2023 | Incomplete |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अध्यतन स्थिति | अभियुक्ति |
|--|--|-------------------------|---------------------------|---|------------------------|------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 दिनांक:-07.07.2023 | | | | | | |
| 123 | Samir Kumar At- Muzaffarpur, PO+PS- Rajgir, Dist- Nalanda-803116 | SSS-1263 | U.S.S.S. Srinagar | 387 SBD of 2021-22 04-02-2022 | 03-05-2023 | Incomplete |
| 124 | Samir Kumar At- Muzaffarpur, PO+PS- Rajgir, Dist- Nalanda-803117 | SSS-1264 | U.S.S.S. Parmanandpur | 388 SBD of 2021-22 04-02-2022 | 03-05-2023 | Incomplete |
| 125 | Pranav Kumar At- Near C.D. Singh Advocate Residence, Ward No- 20, Law College Road Madhepura, Bihar | SSS-1268 | U.S.S.S. Sahugadh | 127 SBD of 2021-22 07-10-2021 | 06-01-2023 | Incomplete |
| 126 | Rakesh Kumar At- Sahugarh, Bhagwanpur, Madhepura, Bihar | SSS-1269 | U.S.S.S. Hasanpur | 283 F2 of 2021-22 27-12-2021 | 26-03-2023 | Incomplete |
| 127 | Pranav Kumar At- Near C.D. Singh Advocate Residence, Ward No- 20, Law College Road Madhepura, Bihar | SSS-1270 | U.S.S.S. Khopaiti | 128 SBD of 2021-22 07-10-2021 | 06-01-2023 | Incomplete |
| 128 | M/S Sona Infrastructure (Prop. Md. Salman Plot No- A/16, Flat No- 101, A-one Sone Apartment, Indrapuri Colony, Samanpura, raja Bazar, patna-800014 | SSS-1276 | U.S.S.S. Gangora | 222 F2 of 2021-22 09-12-2021 | 08-03-2023 | Incomplete |
| 129 | Vivek Kumar At- Dujra, Main Road, Patna | SSS-1278 | U.S.S.S. Ithari | 338 F2 of 2021-22 18-01-2022 | 17-04-2023 | Incomplete |
| 130 | Vivek Kumar At- Dujra, Main Road, Patna | SSS-1282 | U.S.S.S. Morsanda | 482 F2 of 2021-22 29-03-2022 | 28-06-2023 | Incomplete |
| 131 | M/S Sona Infrastructure (Prop. Md. Salman Plot No- A/16, Flat No- 101, A-one Sone Apartment, Indrapuri Colony, Samanpura, raja Bazar, patna-800014 | SSS-1287 | U.S.S.S. Sarauni Kala | 392 F2 of 2021-22 07-02-2022 | 06-05-2023 | Incomplete |
| 132 | Rajeev Kumar Singh At- Maharajganj, Jamui | SSS-1292 | U.S.S.S. Gazipur | 254 F2 of 2021-22 20-12-2021 | 19-03-2023 | Incomplete |
| 133 | Parmar Construction At- C-73, Hanuman Nagar, kali Mandir Road, Patna- 800020 | SSS-1294 | U.S.S.S. Barsiyawan | 147 f2 of 2021-22 02-11-2021 | 01-02-2023 | Incomplete |
| 134 | M/S Ananya Construction At- Naya Tola, Madhopur, PO+PS- Bakhtiyarpur, Patna, 803212 | SSS-1300 | U.S.S.S. Kuraihata | 174 F2 of 2021-22 23-11-2021 | 22-02-2023 | Incomplete |
| 135 | M/S A.B. Buildcon Vill- Bhakurahiya, PO- Harpur, PS- Nakardei (Adapur), Dist- East Champarna | SSS-1312 | U.S.S.S. Daulatpur | 319 F2 of 2021-22 10-01-2022 | 09-04-2023 | Incomplete |

| क्रमांक | सवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अद्यतन स्थिति | अभियुक्ति |
|--|--|-------------------------|---------------------------|---|------------------------|------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | दिनांक:-07.07.2023 | | | |
| 136 | Paras Nath Construction, At- Kali Bari Chowk, Bhattia Bazar, Distr- Purnea, Bihar | SSS-1321 | U.S.S.S. Chandrahi | 219 F2 of 2021-22 08-12-2021 | 07-03-2023 | Incomplete |
| 137 | Mahavir Construction Prop. Deepa Singh, At- Prabhat Colony, Police Station K.Hat, District- Purnea | SSS-1323 | U.S.S.S. Baghwa | 247 F2 of 2021-22 17-12-2021 | 16-03-2023 | Incomplete |
| 138 | Kamlesh Mascon Pvt. Ltd. At- 122, Faridpur, Daniyawan, Patna, Bihar | SSS-1324 | U.S.S.S. Mahballa | 130 F2 of 2021-22 26-10-2021 | 25-01-2023 | Incomplete |
| 139 | Sanjeev Ranjan Sinha At- Kalibari chowk, Parwati Hata, Chitravani Road, Bhatta Bazar, Purnea- 854301 | SSS-1325 | U.S.S.S. Bhowa Kanp | 347 F2 of 2021-22 24-01-2022 | 23-04-2023 | Incomplete |
| 140 | Kamlesh Mascon Pvt. Ltd. At- 122, Faridpur, Daniyawan, Patna, Bihar | SSS-1326 | U.S.S.S. Charrapatti | 238 F2 of 2021-22 13-12-2021 | 16-03-2023 | Incomplete |
| 141 | M/S Ananya Construction At- Naya Tola, Madhopur, PO+PS- Bakhtiyarpur, Patna, 803212 | SSS-1327 | U.S.S.S. Teentanga | 176 F2 of 2021-22 23-11-2021 | 22-02-2023 | Incomplete |
| 142 | Paras Nath Construction, At- Kali Bari Chowk, Bhattia Bazar, Distr- Purnea, Bihar | SSS-1329 | U.S.S.S. Hanuman Nagar K | 52 F2 of 2021-22 04.08.2021 | 03-11-2022 | Incomplete |
| 143 | Mahavir Construction Prop. Deepa Singh, At- Prabhat Colony, Police Station K.Hat, District- Purnea | SSS-1330 | U.S.S.S. Mirchaibari | 248 F2 of 2021-22 17-12-2021 | 16-03-2023 | Incomplete |
| 144 | Paras Nath Construction, At- Kali Bari Chowk, Bhattia Bazar, Distr- Purnea, Bihar | SSS-1331 | U.S.S.S. Dhokar Dhara | 220 F2 of 2021-22 08.12.2021 | 07-03-2023 | Incomplete |
| 145 | Paras Nath Construction, At- Kali Bari Chowk, Bhattia Bazar, Distr- Purnea, Bihar | SSS-1332 | U.S.S.S. Radha Nagar | 221 F2 of 2021-22 08.12.2021 | 07-03-2023 | Incomplete |
| 146 | Sanjeev Ranjan Sinha At- Kalibari chowk, Parwati Hata, Chitravani Road, Bhatta Bazar, Purnea- 854301 | SSS-1333 | U.S.S.S. Raghunathpur | 299 F2 of 2021-22 29-12-2021 | 29-03-2023 | Incomplete |
| 147 | Kunal Kush At- Gaiyyapur, Mushari Chowk, District- Araria, Bihar | SSS-1334 | U.S.S.S. Begampur Khata | 243 F2 of 2021-22 15-12-2021 | 14-03-2023 | Incomplete |
| 148 | Pravin Kumar Das At+PO- Taruna, PS- Jalalgarh, Anchal- Amour, District- Purnea, Bihar | SSS-1337 | U.S.S.S. Durgapur | 285 F2 of 2021-22 28-12-2021 | 27-03-2023 | Incomplete |
| 149 | Kamlesh Mascon Pvt. Ltd. At- 122, Faridpur, Daniyawan, Patna, Bihar | SSS-1339 | U.S.S.S. Majhwa | 131 F2 of 2021-22 26-10-2021 | 25-01-2023 | Incomplete |
| 150 | Paras Nath Construction, At- Kali Bari Chowk, Bhattia Bazar, Distr- Purnea, Bihar | SSS-1340 | U.S.S.S. Lalagarh | 294 F2 of 2021-22 29-12-2021 | 28-03-2023 | Incomplete |
| 151 | Anil Ray At- Vishunpura, PO- Kurup Indrahiya, Dist- Rohtas- 802217 | SSS-1341 | U.S.S.S. Mangarwaliya | 433 F2 of 2021-22 22-02-2022 | 21-05-2023 | Incomplete |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अध्यतन स्थिति | अभियुक्ति |
|--|--|-------------------------|--------------------------|----------------------------------|---|------------------------|---------------------------|
| 1 | 2 | 3 | | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | | | | | दिनांक:-07.07.2023 |
| 152 | M/S SAB Construction At- Chitauli, PO- ramdhira, Rohtas, Bihar | SSS-1354 | U.S.S.S. Dhanaw Khas | 229 F2 of 2021-22 10-12-2021 | 09-03-2023 | Incomplete | |
| 153 | Maniukant Kumar At- Anand Vihar, Ward No-3, PO+PS+Distt- Madhepura- 852113 | SSS-1359 | U.S.S.S. Maheshpur | 325 F2 of 2021-22 12-01-2022 | 11-04-2023 | Incomplete | |
| 154 | Ashwini Ashish At+PO- Sardiha, Paschim Tola, Ward No-12, District- Saharsa, Bihar | SSS-1360 | U.S.S.S. Goshpur | 284 F2 of 2021-22 28-12-2021 | 27-03-2023 | Incomplete | |
| 155 | Prasar Remodeling & Construction Pvt. Ltd. At- Satya Nagar, Gangjala, Ward No-16, Anchal- Kahra, Saharsa- 852201 | SSS-1361 | U.S.S.S. Nonaiti | 310 SBD of 2021-22 05-01-2022 | 04-04-2023 | Incomplete | |
| 156 | M/S Puja Constrcution At- Kayasth Tola, PO+Dist- Saharsa, Bihar | SSS-1362 | U.S.S.S. Mahpura | 264 SBD of 2021-22 21-12-2021 | 20-03-2023 | Incomplete | |
| 157 | Ajay Kumar, At+ P.O-Bajinathpur, P.S-Sour Bazar, District- Saharsa (Bihar) | SSS-1363 | U.S.S.S. Rampur | 356 F2 of 2021-22 29-01-2022 | 28-04-2023 | Incomplete | |
| 158 | Swiss Construction, At- B-78, Mansaram Park, Uttam Nagar, New Delhi- 110059 | SSS-1364 | U.S.S.S. Kamaljari | 161 F2 of 2021-22 16-11-2021 | 15-02-2023 | Incomplete | |
| 159 | M/S Puja Constrcution At- Kayasth Tola, PO+Dist- Saharsa, Bihar | SSS-1367 | U.S.S.S. Kahra | 274 F2 of 2021-22 24-12-2021 | 23-03-2023 | Incomplete | |
| 160 | M/S Puja Constrcution At- Kayasth Tola, PO+Dist- Saharsa, Bihar | SSS-1368 | U.S.S.S. Murli Basantpur | 275 F2 of 2021-22 24-12-2021 | 23-03-2023 | Incomplete | |
| 161 | Surya Narayan Chaudhari At+PO+PS- Mahishi, Dist- Saharsa- 852216 | SSS-1370 | U.S.S.S. Basudewa | 348 SBD of 2021-22 24-01-2022 | 23-04-2023 | Incomplete | |
| 162 | M/S Puja Constrcution At- Kayasth Tola, PO+Dist- Saharsa, Bihar | SSS-1372 | U.S.S.S. Bijalpur | 265 SBD of 2021-22 21-12-2021 | 20-03-2023 | Incomplete | |
| 163 | Manikant Kumar At- Anand Bihar, Ward No-3, PO+PS+Dist- Madhepura- 852113 | SSS-1374 | U.S.S.S. Rupauli | 184 F2 of 2021-22 26-11-2021 | 25-02-2023 | Incomplete | |
| 164 | Ray and Raj Engineering Pvt. Ltd., At- Kharhiya, Mangalgarh, Rosera, Samastipur | SSS-1375 | U.S.S.S. Dhattha | 335 F2 of 2021-22 18-01-2022 | 17-04-2023 | Incomplete | |
| 165 | ANIL KUMAR VILL PO-DHANGAIN, PS-BIKRAMGANG, DIST-ROHTASH (BIHAR)-802212 Contact No.-7542091631 | SSS-SP | U.S.S.S. Basua | 317 SBD of 2021-22 06-01-2022 | 05-04-2023 | Incomplete | |
| | | | U.S.S.S. Paroria | | 05-04-2023 | Incomplete | |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अद्यतन स्थिति | अभियुक्ति |
|--|---|-------------------------|-----------------------------|---|------------------------|------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०-197 सह ज्ञापक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 दिनांक:-07.07.2023 | | | | | | |
| 166 | B.P. Engicon Pvt Ltd At- Pirouna, PO- Hasanpur, Dist- Samastipur-848101 | SSS-1379 | U H S Kalwara | 114 F2 of 2021-22 05-10-2021 | 04-01-2023 | |
| 167 | M.K. Enterprises At-S.P. Griham Apartment, Flat no-402, Ramnagari Road, Ashiyana nagar, Patna-25 | SSS-1383 | U.S.S.S. Khajuri | 32 F2 of 2021-22 09.07.2021 | 08-10-2022 | Incomplete |
| 168 | Kanchan Engicon Pvt. Ltd. At- Rampur, Hasanpr, Samastipur, Bihar | SSS-1392 | U.S.S.S. Belsandi | 353 F2 of 2021-22 25-01-2022 | 24-04-2023 | Incomplete |
| 169 | Bhola Kumar Vill- Fulhara, PO- kalyanpur, Dist- Samastipur-848302 | SSS-1397 | U.S.S.S. Namapur | 311 F2 2021-22 05-01-2022 | 04-04-2023 | Incomplete |
| 170 | Jugnoo kumar At-Panchwati Colony, Manjhauliya, Dist- Muzaffarpur Bihar | SSS-1398 | Uh.S. Gopalpur | 06 F2 of 2021-22 16.06.2021 | 15-09-2022 | Incomplete |
| 171 | Ram Sagar Buildcon Pvt. Ltd. At- Flat No-104, Block-C, Patliputra Garden, Mundeshwari Apartment, Patna- 800013 | SSS-1402 | U.S.S.S. Bikrampatti | 422 F2 of 2021-22 18-02-2022 | 17-05-2023 | Incomplete |
| 172 | B.P. Engicon Pvt Ltd At- Pirouna, PO- Hasanpur, Dist- Samastipur-848101 | SSS-1406 | U.S.S.S. Ujan | 416 F2 of 2021-22 15-02-2022 | 14-05-2023 | Incomplete |
| 173 | Ray and Raj Engineering Pvt. Ltd., At- Kharhiya, Mangalgarh, Rosera, Samastipur | SSS-1409 | U.S.S.S. Kundal | 179 F2 of 2021-22 24-11-2021 | 23-02-2023 | Incomplete |
| 174 | Ray and Raj Engineering Pvt. Ltd., At- Kharhiya, Mangalgarh, Rosera, Samastipur | SSS-1411 | U.S.S.S. Vishanpur | 180 F2 of 2021-22 24-11-2021 | 23-02-2023 | Incomplete |
| 175 | MANOJ KUMAR SINGH, Village-Madanpur, P.O.+P.S. - Narao, District-Saran (BIHAR)-841216 Contact No.-9473061999, | SSS-1414 | U.S.S.S. Kursaha | 19 SBD 2022-23 07-04-2023 | 30-04-2023 | Incomplete |
| 176 | M.K. Enterprises At-S.P. Griham Apartment, Flat no-402, Ramnagari Road, Ashiyana nagar, Patna-25 | SSS-1417 | U.S.S.S. Harpur Alauth | 34 F2 of 2021-22 09.07.2021 | 08-10-2022 | Incomplete |
| 177 | M/S A.E. Construction At- Benta Road, Laheria Sarai, Darbhanga | SSS-1418 | U.S.S.S. Dahiyar | 427 F2 of 2021-22 21-02-2022 | 20-05-2023 | Incomplete |
| 178 | Ray and Raj Engineering Pvt. Ltd., At- Kharhiya, Mangalgarh, Rosera, Samastipur | SSS-1421 | U.S.S.S. Vidyalaya Ballipur | 336 F2 of 2021-22 18-01-2022 | 17-04-2023 | Incomplete |
| 179 | Ray and Raj Engineering Pvt. Ltd., At- Kharhiya, Mangalgarh, Rosera, Samastipur | SSS-1422 | U.S.S.S. akarpura | 318 F2 of 2021-22 10-01-2022 | 09-04-2023 | Incomplete |
| 180 | Kanchan Engicon Pvt. Ltd. At- Rampur, Hasanpr, Samastipur, Bihar | SSS-1423 | U.S.S.S. Shasan | 354 F2 of 2021-22 25-01-2022 | 24-04-2023 | Incomplete |
| 181 | Chandan Kumar, At - Mom Factory Campus, Majhauia, District - Muzaffarpur (BIHAR) - 843104 | SSS-1386 | U.S.S.S. Chhatneshwar | 139 F2 of 2022-23 18-07-2022 | 17-10-2023 | Incomplete |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अद्यतन स्थिति | अभियुक्ति |
|--|---|-------------------------|---------------------------|---|------------------------|------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०:-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | | दिनांक:-07.07.2023 | | |
| 182 | Shiv shankar Singh Contract Pvt. Ltd. At=Rajendra nagar, dist-Gopalganj | SSS-1426 | U.S.S.S. Lakath Chapra | 413 F2 of 2021-22 15-02-2022 | 14-05-2023 | Incomplete |
| 183 | Alok Kumar Vill- Virra, PO- Dhabal Bigha, Dist- Jehanabad-804407 | SSS-1428 | U.S.S.S. Toy | 405 F2 of 2021-22 11-02-2022 | 10-05-2023 | Incomplete |
| 184 | Kadambani Buildicon Pvt. Ltd. At-Khoja Gachhi, Barbigaha, Seikpura-811101 | SSS-1429 | U.S.S.S. Dheosa Lodipur | 15 F2 2021-22 28.06.2021 | 27-09-2022 | Incomplete |
| 185 | Techwill Construction Pvt. Ltd. At- Ahmad Campus, Khalilpura Road, FCI Godawn, PO- Phulwarishrif, Patna-801505 | SSS-1430 | U.S.S.S. Reuta. | 146 F2 of 2021-22 02-11-2021 | 01-02-2023 | Incomplete |
| 186 | M/S Hariom Construction At-Ambika Nagar Motihari, disyt- East champaran-01 | SSS-1434 | U.S.S.S. Pachra Laxmipur | 471 F2 of 2021-22 11-03-2022 | 10-06-2023 | Incomplete |
| 187 | Shiv shankar Singh Contract Pvt. Ltd. At- Rajendra nagar, dist-Gopalganj | SSS-1438 | U.S.S.S. Ratanpura | 447 F2 of 2021-22 28-02-2022 | 27-05-2023 | Incomplete |
| 188 | Shiv shankar Singh Contract Pvt. Ltd. At=Rajendra nagar, dist-Gopalganj | SSS-1441 | U.S.S.S. Haraypur | 414 F2 of 2021-22 15-02-2022 | 14-05-2023 | Incomplete |
| 189 | Shiv shankar Singh Contract Pvt. Ltd. At=Rajendra nagar, dist-Gopalganj | SSS-1442 | U.S.S.S. Kauriya Basanti | 19 F2 of 2021-22 29.06.2021 | 28-09-2022 | Incomplete |
| 190 | Shiv shankar Singh Contract Pvt. Ltd. At=Rajendra nagar, dist-Gopalganj | SSS-1443 | U.S.S.S. Bithuna | 415 F2 of 2021-22 15-02-2022 | 14-05-2023 | Incomplete |
| 191 | Eklavya infra Pvt Ltd At- 605, Lavkush Tower, Exhibition Road, Patna- 800001 | SSS-1444 | U.S.S.S. Karom | 129 F2 of 2021-22 07-10-2021 | 06-01-2023 | Incomplete |
| 192 | RAVI KUMAR AT-LAKHRAW, SIWAN DIST. SIWAN (BIHAR) - Mobile No. - 9709847510 | SSS-1446 | U.S.S.S. Ruia Bangra | 38 F2 of 2021-22 13.07.2021 | 12-10-2022 | Incomplete |
| 193 | Prem Kumar Rai At- Jasauli, PO+PS- Pachrukhi, Dist- Siwan | SSS-1447 | U.S.S.S. Karsaut | 436 F2 of 2021-22 23-02-2022 | 22-05-2023 | Incomplete |
| 194 | Rajiv Kumar At- Galimapur, PS- Nautan, District- Siwan, Bihar | SSS-1448 | U.S.S.S. Titra | 171 F2 of 2021-22 22-11-2021 | 21-02-2023 | Incomplete |
| 195 | Shiv shankar Singh Contract Pvt. Ltd. At- Rajendra nagar, dist-Gopalganj | SSS-1449 | U.S.S.S. Teghra | 448 F2 of 2021-22 28-02-2022 | 27-05-2023 | Incomplete |
| 196 | Balindra Choudhary, At- Lakhrow, PO- Siwan, Dist- Siwan | SSS-1450 | U.S.S.S. Sawan Bigrah | 379 F2 of 2021-22 02-02-2022 | 01-05-2023 | Incomplete |
| 197 | Balindra Choudhary, At- Lakhrow, PO- Siwan, Dist- Siwan | SSS-1455 | U.S.S.S., Karanpura | 269 F2 of 2021-22 22-12-2021 | 21-03-2023 | Incomplete |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अध्यतन स्थिति | अभियुक्ति |
|--|--|-------------------------|------------------------------|---|------------------------|------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 दिनांक:-07.07.2023 | | | | | | |
| 198 | Laksh Grih Contract Pvt. Ltd. At- Masanthana, PO- Jadopur, Dukh Haran, Distt- Gopalganj | SSS-1457 | U.S.S.S. Sikatia | 368 F2 of 2021-22 31-01-2022 | 30-04-2023 | Incomplete |
| 199 | Kishore Kumar Mishra At- C.K.M. College Road, Ashram Mohalla, Ward No-10 | SSS-1468 | U.S.S.S. Kathara Khatwe Tola | 135 SBD of 2021-22 27-10-2021 | 26-01-2023 | Incomplete |
| 200 | Sharda Chandel Contract Pvt. Ltd. At- Sitabdiyara, PO+PS- Dhanha, Dist- West Champaran, Bihar | SSS-1476 | U.S.S.S. Sohagi Barwa | 372 SBD of 2021-22 31-01-2022 | 30-04-2023 | Incomplete |
| 201 | Sharda Chandel Contract Pvt. Ltd. At- Sitabdiyara, PO+PS- Dhanha, Dist- West Champaran, Bihar | SSS-1477 | U.S.S.S. Motipur | 373 SBD of 2021-22 31-01-2022 | 30-04-2023 | Incomplete |
| 202 | Laksh Grih Contract Pvt. Ltd. At- Masanthana, PO- Jadopur, Dukh Haran, Distt- Gopalganj | SSS-1497 | U.S.S.S. Baghwa | 370 SBD of 2021-22 31-01-2022 | 30-04-2023 | Incomplete |
| 203 | Sakal Deo Mishra, At- Jai Prakash Nagar, I.T.I. Bettiah, District- West Champaran, Bihar | SSS-1499 | U.S.S.S. Dhankutwa | 121 SBD of 2021-22 07-10-2021 | 06-01-2023 | Incomplete |
| 204 | Anil Kumar Mishra Vill+PO- Kehuniya, PS- Shikarpur, Dist- West Champaran, Bihar | SSS-1501 | U.S.S.S. Dhokrahan | 321 SBD of 2021-22 11-01-2022 | 10-04-2023 | Incomplete |
| 205 | Anil Kumar Mishra Vill+PO- Kehuniya, PS- Shikarpur, Dist- West Champaran, Bihar | SSS-1502 | U.S.S.S. Chamainia | 322 SBD of 2021-22 11-01-2022 | 10-04-2023 | Incomplete |
| 206 | Satish Kumar At- Sudha Kunj, Proessor Colony, Lkane No-01, Gobersahi, Muzaffarpur, 842001 | SSS-1504 | U.S.S.S. Mahesada | 110 SBD of 2021-22 01-10-2021 | 30-12-2022 | Incomplete |
| 207 | Laksh Grih Contract Pvt. Ltd. At- Masanthana, PO- Jadopur, Dukh Haran, Distt- Gopalganj | SSS-1506 | U.S.S.S. Lakshmpur | 371 SBD of 2021-22 31-01-2022 | 30-04-2023 | Incomplete |
| 208 | M/S Raj Construction Vill- Chauria Tola, PO- Dhum Nagar, PS- Jagdishpur, Dist- West Champaran | SSS-1509 | U.S.S.S. Gauripur | 309 SBD of 2021-22 05-01-2022 | 04-04-2023 | Incomplete |
| 209 | Sakal Deo Mishra, At- Jai Prakash Nagar, I.T.I. Bettiah, District- West Champaran, Bihar | SSS-1512 | U.S.S.S. Rajabhar | 123 SBD of 2021-22 07-10-2021 | 06-01-2023 | Incomplete |
| 210 | Sakal Deo Mishra, At- Jai Prakash Nagar, I.T.I. Bettiah, District- West Champaran, Bihar | SSS-1513 | U.S.S.S. Gudara | 124 SBD of 2021-22 07-10-2021 | 06-01-2023 | Incomplete |
| 211 | Mithilesh Kumar singh At- Janakpur, Buniyad ganj, Manpur, Dist-Gaya | SSS-1134 | U.S.S.S. Dariyapur | 45 F2 of 2021-22 03.07.2021 | 29-10-2022 | Incomplete |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अद्यतन स्थिति | अभियुक्ति |
|--|--|-------------------------|--|---|------------------------|------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | | | | |
| | | | | दिनांक:-07.07.2023 | | |
| 212 | Chandan Kumar, At - Mom Factory Campus, Majhulia, District - Muzaffarpur (BIHAR) - 843104 | SSS-1385 | U.S.S.S.Navtol | 138 F2 of 2022-23 18-07-2022 | 17-10-2023 | Incomplete |
| 213 | ABHISHEK SINGH, VILL-JAGIRAHA THAKRAHA, DISTRICT-WEST CHAMPARAN (BIHAR). Contact No. 9918040855 | SSS-1492 | U.S.S.S. Mangalpur Rakhahi | 71 SBD of 2022-23 09-05-2022 | 08-08-2023 | Incomplete |
| 214 | Sakal Deo Mishra, At- Jai Prakash Nagar, I.T.I. Bettiah, District- West Champaran, Bihar | SSS-1511 | U.S.S.S. Pipra Pakri | 122 SBD of 2021-22 07-10-2021 | 06-01-2023 | Incomplete |
| SENIOR SECONDARY SCHOOL (1000) | | | | | | |
| 215 | Riddhi Construction Vill- Sihuli, PO- Sripurgahar, PS- Khanpur, Dist- Samastipur- 848117 | SSS-84 (1) | मध्य विद्यालय मौजहा, प्रखण्ड- रानीगंज, जिला- अररिया | 442 F2 of 2021-22 24-02-2022 | 23-08-2022 | Incomplete |
| | | SSS-84 (2) | मध्य विद्यालय मधुलता, प्रखण्ड- रानीगंज, जिला- अररिया | | 23-08-2022 | |
| 216 | M/S JMD Enterprises, At- 2nd Floor J.D.U. Office, Near HDFC Bank, Purani Bazar, Dist- Jamui, Mob- 7979742944 | SSS-179(B) | उत्कर्मित मध्य विद्यालय लक्ष्मीपुर सहजादपुर, प्रखण्ड- सहजादपुर, जिला- लखीसराय | 464 F2 of 2021-22 08-03-2022 | 07-01-2023 | Incomplete |
| 217 | Suman Kumar Vill- Harpur, PO- Bank, PS- Mufasil, Dist- Munger | SSS-161 (A) | मध्य विद्यालय बोचाही, प्रखण्ड- जमालपुर, जिला- मुंगेर | 88 F2 of 2022-23 19-05-2022 | 18-09-2022 | Incomplete |
| 218 | Shivam Construction Vill- Nawtan, PS- Ekma, Dist- Saran, 841208 | SSS-335 (B) | उत्कर्मित मध्य विद्यालय पिपडा, प्रखण्ड- बनीयापुर, जिला- सारण | 166 F2 of 2022-23 08-08-2022 | 09-05-2023 | Incomplete |
| MODEL SCHOOL | | | | | | |
| 219 | Dhananjay Kumar, Vill- Belkhari, P.O.- Khajuri, P.S.- Karpi, District- Arwal | MS-14 (A) | राजकीय बुनियादी विद्यालय, रजईया, प्रखण्ड- पिरो, जिला- भोजपुर | 289 SBD of 2021-22 Dt- 28.12.2021 | 28-12-2022 | Incomplete |
| 220 | Dilip Kumar Vill- Belkhari, PO- Khajuri, PS- Karpi, Dist- Arwal | MS-158 (B) | उच्च विद्यालय भरौंघा, प्रखण्ड- गुरुआ, जिला- गया | 06 SBD of 2021-22 Dt- 04.04.2022 | 03-04-2023 | Incomplete |
| 221 | Adarsh Nirman Construction, AT -Piprahi, Anchal- Khutauna via Laukaha, Dist- madhubani, Bihar | MS-190 (B) | आर. एस. उच्च विद्यालय रामपुरवा, प्रखण्ड- मैनाटाड़, जिला- परिचमी चम्पारण | 156 SBD of 2018-19 Dt- 11.01.2019 | 10-04-2020 | Incomplete |
| 222 | M/S Satyam Builders Mob: 9835610045 | MS-30-1 | R.B.S. Loma, Jandaha, Vaishali | 114 SBD of 2014-2015 Dt- 19.06.2014 | 18-09-2015 | Incomplete |
| | | MS-30-2 | G.B.S. Bardiha, Patepur, Vaishali | | | |
| | | MS-30-4 | M.S. Singhara, mahua, Vaishali | | | |
| SENIOR SECONDARY SCHOOL (MINORITY) | | | | | | |
| 223 | City Creation, Prop-Akshay Shrivastava, Ram Babu Colony, Gur ki Mandi, Gulzarbagh, Patna- 800007 | SSSM-366 | उच्च विद्यालय नरपतगंज, प्रखण्ड- नरपतगंज, जिला- अररिया | 119 SBD of 2018-19 20.11.2018 | 19-02-2020 | Incomplete |
| 224 | KAMLESH MASSCON PVT LTD , PATNA At- 122, Faridpur, Daniyawan, Patna, Bihar | SSSM-386 | के. डी. बालिका उच्च विद्यालय कसबा, प्रखण्ड- कसबा, जिला- पूर्णियाँ | 28 F2 of 2021-22 09.07.2021 | 09-10-2022 | Incomplete |
| 225 | Jay Prakash Roy, At- Raghubansh Yadav Lodge, Musallahpur, Baripath, Mahendru, Patna- 06 | SSSM-387 | अब्दुल कलाम उच्च विद्यालय, मोहम्मदीया, प्रखण्ड- डगरुआ, जिला- पूर्णियाँ | 142 F2 of 2021-22 Dt- 07.01.2021 | 06-04-2022 | Incomplete |
| 226 | KAMLESH MASSCON PVT LTD , PATNA At- 122, Faridpur, Daniyawan, Patna, Bihar | SSSM-390 | उच्च विद्यालय, कुहरिया, प्रखण्ड- डगरुआ, जिला- पूर्णियाँ | 29 F2 of 2021-22 09.07.2021 | 08-10-2022 | Incomplete |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अध्यतन स्थिति | अभियुक्ति |
|---|---|------------------------------|---|---|------------------------|---------------------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०:-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | | | | |
| | | | | | | दिनांक:-07.07.2023 |
| 227 | Katyaini Contractors Pvt. Ltd. 144, Parev, Bihta, Patna | SSSM-383 | मध्य विद्यालय रानीगंज, प्रखण्ड- पुर्णियाँ सदर, जिला- पुर्णियाँ | 141 F2 of 2020-21 Dt- 07.01.2021 | 06-04-2022 | Incomplete |
| 228 | Jai Prakash Chandra Vill +PO- Rampur Shyamchand, PS- Raghapur, District- Vaishali, 844508 | SSSM-391 | उच्च विद्यालय, हफनियों, प्रखण्ड- अमौर, जिला- पुर्णियाँ | 113 F2 of 2021-22 Dt- 05-10-2021 | 04-01-2023 | Incomplete |
| 229 | Ayansh Infra Project. At- Flat no- D/001, Rajkishori complex, Moolchand Path, Patel Chitragupta Nagar, Patma-20 | SSSM-395 | उच्च माध्यमिक विद्यालय अहिरोलिया, प्रखण्ड- रामगढ़वा, जिला- पूर्वी चम्पारण | 79 F2 of 2021-22 Dt- 03-09-2021 | 02-12-2022 | Incomplete |
| 230 | Anuj Kumar Pandit | SSSM-343 | उच्च विद्यालय रहुईयाँ, प्रखण्ड- आजम नगर, जिला- कटिहार | 262 F2 of 2021-22 21-12-2021 | 20-03-2023 | Incomplete |
| 231 | Deewakar Kumar, At- Bajitpur Malahi, P.O.- Baidupur (RS), P.S.- Bidupur, District- Vaishali | SSSM-334 | उच्च विद्यालय जलकुमार, प्रखण्ड- बरसोई, जिला- कटिहार | 199 F2 of 2020-21 Dt- 23.02.2021 | 22-02-2022 | Incomplete |
| 232 | M/S Sri Krishna Construction Company At- Sushila Swami Sadan, North of Women's College Gopalganj, 841428 | SSSM-396 | उन्नत उच्च माध्यमिक विद्यालय बडारी हरकेश, नवादा पारसीनी, प्रखण्ड- उचकागाँव, जिला- गोपालगंज | 472 SBD of 2021-22 11-03-2022 | 10-03-2023 | Incomplete |
| 233 | Dharam nath construction Pvt. Ltd. At- Industrial Area, Jhanjharpur, Madhubani- 847707 | SSSM-388 | भोला नाथ उच्च विद्यालय सहकोल, प्रखण्ड- डगरुआ, जिला- पूर्णियाँ | 390 F2 of 2021-22 07-02-0222 | 07-05-2023 | Incomplete |
| 234 | M/S R.N.S. Project At- Agarwa Hospital Chouk, Motihari | SSSM-332 | उच्च विद्यालय करसीया ढाका, पूर्वी चम्पारण | 41 F2 of 2022-23 21-04-2022 | 21-04-2023 | Incomplete |
| 235 | Arvind Thakur Vill- Mahua, PO+PS- Sahar Ghat, Madhubani | SSSM-357 | उच्च विद्यालय दुलारपुर, प्रखण्ड- दरभंगा सदर, जिला- दरभंगा | 385 F2 of 2021-22 04-02-2022 | 03-02-2023 | Incomplete |
| 236 | BIRENDRA KUMAR SINGH, 9473440405 | SSSM-2-3 | मध्य विद्यालय तेघड़ा, प्रखण्ड- आजमगढ़, जिला- कटिहार | 394 SBD OF 2014-2015 Dt- 13.10.2014 | 24-07-2015 | Incomplete |
| UPGRADED SENIOR SECONDARY SCHOOL | | | | | | |
| 237 | Shiv Kumar Pandit At- 38/108, Ranjan Path, Lane No-03, Near Gyan Niketan School, Gola Road, Patna- 801503 | USSS-145-2 | मध्य विद्यालय कुवारी टेढ़ागाछ, किशनगंज | 386 SBD of 2021-22 04-02-2022 | 03-02-2023 | Incomplete |
| 238 | Dhirendra Kumar Thakur S/o Taranand Thakur, Chanakyapuri, Near H.P. Gas Godam, Basantpur, Ward No-08, Birpur, Supaul- 854340 | USSS-154 (B) | मध्य विद्यालय गधीया, प्रखण्ड-मधेपुरा सदर, जिला- मधेपुरा | 401 F2 of 2021-22 10-02-2022 | 09-02-2023 | Incomplete |
| 239 | M/S VISHNU CONSTRUCTION, Vill- Subhav Tola, PO- Sadisopur, PS- Bihta, District- Patna- 801111, Mob-7209516518 | USSS-37 (A) | मध्य विद्यालय कुसुमवसडीहा, प्रखण्ड- कुटुम्बा, जिला- औरंगाबाद | 17 F2 of 2022-23 07-04-2022 | 06-04-2023 | Incomplete |
| KASTURBA GANDHI BALIKA VIDYALAY (GIRLS HOSTEL) | | | | | | |
| 240 | RADHE SHYAM CHOUDHARI, BARAUNI, BEGUSARAI, E Mail Id:- bipinthapar@gmail.com, Mob.-7667708129. | Construction of KGBV (GH)-01 | | 98 SBD OF 2021-22 Date:-22-09-2021 | 21-12-22 | Incomplete |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अध्यतन स्थिति | अभियुक्ति |
|---|--|------------------------------|--|---|------------------------|-----------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०:-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 दिनांक:-07.07.2023 | | | | | | |
| 241 | HAZRAT BETAL Tarari, Bhojpur, Email:- pneerajkumar1988@gmail.com Mob.- 7004179395 | Construction of KGBV (GH)-03 | 304 SBD OF 2021-22 Date:-05-01-2022 | 04.04.2023 | Incomplete | |
| 242 | SHAIENDRA KUMAR Naubatpur, Patna, Mob.- 9955423894, Email- hailendrakumar61976@rediffmail.com, Mob.- 9955423894 | Construction of KGBV (GH)-05 | 302 SBD OF 2021-22 Date:-04-01-2022 | 03.04.2023 | Incomplete | |
| 243 | M/s NIMBARK ENGINEERING PRIVATE LIMITED, Patliputra colony, E- Mail Id:- nimbark.enterprises@gmail.com Mob.:- 9304375379 | Construction of KGBV (GH)-06 | 111 SBD of 2021-22 Dated:- 04.10.2021 | 13.01.2023 | Incomplete | |
| 244 | HAZRAT BETAL Tarari, Bhojpur, Email:- pneerajkumar1988@gmail.com Mob.- 7004179395 | Construction of KGBV (GH)-07 | 305 SBD OF 2021-22 Date:- 05-01-2022 | 04.04.2023 | Incomplete | |
| 245 | Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com | Construction of KGBV (GH)-11 | 303 SBD OF 2021-22 Date:- 04-01-2022 | 04.04.2023 | Incomplete | |
| 246 | M/s KRISHNAPALI CONSTRUCTIONS PRIVATE LIMITED, Danapur, Patna- 801105, E- Mail Id:- kcplbihar@gmail.com, Mob. :- 9431259756. | Construction of KGBV (GH)-13 | 125 SBD of 2021-22 Date:- 07.10.2021 | 06.01.2023 | Incomplete | |
| 247 | CHANDRA SHEKHAR PRASAD, Anisabad, E- Mail Id:- shekharpd9304125233@gmail.com, Mob.:- 9304125233 | Construction of KGBV (GH)-14 | 183 SBD Of 2021-22 Date:- 25.11.2021 | 24.02.2023 | Incomplete | |
| 248 | NUTAN DEVI KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692 | Construction of KGBV (GH)-15 | 292 SBD OF 2021-22 Date:- 28-12-2021 | 27.03.2023 | Incomplete | |
| 249 | Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com | Construction of KGBV (GH)-16 | 327 SBD OF 2021-22 Date:- 17-01-2022 | 16.04.2023 | Incomplete | |
| 250 | Ajeet Kumar Patliputra, Patna, Email- ajeetkumarrwd@gmail.com Mob- 9430047557 | Construction of KGBV (GH)-17 | 290 SBD of 2021 -22 Date:- 28-12-2021 | 27.03.2023 | Incomplete | |
| 251 | Ajeet Kumar Patliputra, Patna, Email- ajeetkumarrwd@gmail.com Mob- 9430047557 | Construction of KGBV (GH)-18 | 291 SBD OF 2021-22 Date:- 28-12-2021 | 27.03.2023 | Incomplete | |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अध्यतन स्थिति | अभियुक्ति |
|--|--|---|---|---|------------------------|-----------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०:-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 दिनांक:-07.07.2023 | | | | | | |
| 252 | NUTAN DEVI KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692 | Construction of KGBV (GH)-19 | 293 sbd of 2021-22 Date:- 28-12-2021 | 27.03.2023 | Incomplete | |
| 253 | MOTHER INDIA CONSTRUCTION PVT LTD Kankarbagh, Patna E- Mail Id:- micpl.bikram@gmail.com Mob.- 9431018204 | Construction of KGBV (GH)-20 | 345 SBD of 2021-22 Date:- 20-01-2022 | 19.04.2023 | Incomplete | |
| 254 | KANIKA SHREE CIVCON (OPC) PVT LTD, Patliputra Colony, Patna E- Mail Id:- kanikashreecivcon@gmail.com Mob.- 9835420064 | Construction of KGBV (GH)-22 | 206 SBD of 2021-22 Date:- 04-12-2021 | 03.03.2023 | Incomplete | |
| UNIVERSITY & RUSA WORK | | | | | | |
| 255 | Hazrat Beel At - Jethwar, P.O - Budhi Jethwar, P.S-Tarari, Dist - Bhojpur (BIHAR) - 802204 Contact No.-9955652076, E-Mail - hazaratbeel786@gmail.com | Vertical extension of Examination block at Tilka Manjhi Bhagalpur University, Bhagalpur | 477 SBD of 2021-22 24.03.2022 | 23.03.2023 | Incomplete | |
| 256 | kumar Chaman | Construction of Boundary Wall and road at Purnia University. | 207 SBD of 2021-22 08.12.2021 | 27.11.2022 | Incomplete | |
| 257 | Systematic & Advance Construction Pvt. Ltd. | Construction of women's Hostel (G+2) (for 100 women's) , VC Bunglow (G+1) and Guest House (G+2) at Jay Prakash | 212 SBD of 2021-22 06.12.2021 | 05.03.2023 | Incomplete | |
| 258 | M/s vantage integrated Security Solution. | Supply & Installation of CCTV in 260 Constituted Colleges of Bihar | 157 RFP of 2018-19 27.08.2018 | 26.12.2018 | Incomplete | |
| 259 | M/S S.K Enterprise | Construction of Staff Quarter (Type- 1,2 &4) building at Chanakya National Law University, Patna | 211 SBD of 2021- 22 06.12.2021 | 05.03.2023 | Incomplete | |
| 260 | Orlox Construction | Construction of Art Block at S.N Sinha college, Tekari, gaya | 449 F2 of 2021-22 02.03.2022 | 01.03.2023 | Incomplete | |
| 261 | Sai Kishan Enterprises | Construction of Class room building at M.L.S.M college, Darbhanga | 425 F2 of 2021-22 18.02.2022 | 17.02.2023 | Incomplete | |
| 262 | M/S Akhsit Engineering & Construction Pvt. Ltd. | Renovation of diff. Building at KSDS University | 90 SBD of 2021-22 20.09.2021 | 19.09.2022 | Incomplete | |
| 263 | Amar Construction | Construction of Boundary wall at B.S College, Danapur,Patna | 236 F2 of 2022-23 29.11.2022 | 28.05.2023 | Incomplete | |
| 264 | Anand Kumar | Construction of Boundary Wall and road at Munger University. | 207 SBD of 2021-22 06.12.2021 | 27.11.2022 | Incomplete | |
| 265 | Krishna Kumar | Construction of Guest House (G+1) , data Centre & Record Room at B.N Mandal University, Madhepura | 70 SBD of 2021-22 25.08.2021 | 24.08.2022 | Incomplete | |

| क्रमांक | संवेदक का नाम एवं पूरा पता | कार्य का नाम/गुप संख्या | एकरारनामा संख्या एवं तिथि | एकरारनामा के अनुसार कार्य समाप्ति की तिथि | कार्य की अध्यतन स्थिति | अभियुक्ति |
|---|--|---|---------------------------------------|---|------------------------|-----------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
| कार्यालय आदेश सं०:-197 सह ज्ञापांक:-BSEIDC/TECH/979/2016 (VOL-05)-5566 | | | | | | |
| | | | | दिनांक:-07.07.2023 | | |
| 266 | M/S Dayaram Singh | Construction of multipurpose Hall at A.N College,Patna | 160 SBD of 2021-22 22.01.2021 | 21.07.2022 | Incomplete | |
| 267 | Nawal kishor | Repair, Renovation & Upgradation of different buildings at Patna University, Patna | 455 F2 of 2021-22 02.03.2022 | 01.12.2022 | Incomplete | |
| 268 | M/s Renaissance Aqua Sports Pvt. Ltd. | Construction of Swimming Pool at Saidpur campus, Patna University, Patna, Bihar | 29.06.2021 | 28.06.2022 | Incomplete | |
| 269 | M/s Garg Builders | Construction of Swimming Pool at Bihar Agricultural University, Sabour,Bhagalpur, Bihar | 29.06.2021 | 28.06.2022 | Incomplete | |
| 270 | Ananya Infracity | Construction of Multi- Purpose Hall at Tilka Manjhi Bhagalpur University, Bhagalpur, Bihar | 01.11.2021 | 30.10.2022 | Incomplete | |
| 271 | Shubham Enterprises (Prop. Putul Devi) | Construction of Multi- Purpose Hall at New Campus, Veer Kunwar Singh University, Ara, Bihar | 01.11.2021 | 30.10.2022 | Incomplete | |
| SAINIK SCHOOL & KILKARI | | | | | | |
| 272 | AIPL- GMC (JV) 302, Shikhar, Complex, Opp. Navneet House, Gurukul, Road, Memnagar, Ahmedabad -380052 | Phase-2 work of Sainik School Gopalganj | 84 SBD OF 2021-22 DATED 15.09.2021 | 14.03.2023 | Incomplete | |
| 273 | M/S S.K. Enterprises Ward No. -13, in front of Mosque, Rajopatti, Sitamarhi Bihar-843302 | Construction of Kilkari Bal Bhawan Darbhanga (G+2) | 28 SBD of 2022-23 | 11.07.2023 | Incomplete | |

(Handwritten signature)