

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Progress Status of Construction of Institution Buildings for CTE, BITE, DIET & PTEC (World Bank Projects)

Report Dated: 30/04/2018

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks						
									Not Start	Layout	Foundation	Plinth	Ground Floor		1st Floor		2nd Floor			Finishing	Complete				
													LL	RL	LL	RL	LL	RL							
1	1	C-14	ARARIA	CTE, FORBESGANJ	1	Institutional Building																			
2		C-14	ARARIA	CTE, FORBESGANJ	2	Boys Hostel																			
3		C-14	ARARIA	CTE, FORBESGANJ	3	Girls Hostel																			
4		C-14	ARARIA	CTE, FORBESGANJ	4	Principal Quarter																			
5	2	D-6	ARARIA	DIET FORBESGANJ	1	Institutional Building												x	x				Inaugurated 16.07.2016. Handover		
6		D-6	ARARIA	DIET FORBESGANJ	2	Boys Hostel																		Inaugurated 16.07.2016. Handover	
7		D-6	ARARIA	DIET FORBESGANJ	3	Girls Hostel																		Inaugurated 16.07.2016. Handover	
8	3	D-27	ARWAL	DIET HAIBATPUR	1	Institutional Building																		TIE BEAM LEVEL	
9		D-27	ARWAL	DIET HAIBATPUR	2	Boys Hostel																			P.C.C IS IN PROGRESS
10		D-27	ARWAL	DIET HAIBATPUR	3	Girls Hostel																			P.C.C IS IN PROGRESS
11		D-27	ARWAL	DIET HAIBATPUR	4	Principal Quarter									x	x	x	x							REINFORCEMENT WORK OF PLINTH BEAM IN PROGRESS
12	4	C-11	AURANGABAD	CTE, TARAR, DAUDNAGAR	1	Institutional Building			1															Work stop due to IPC 144 imposed by SDO, Daudnagar., Letter given to principle by AE/EE for availability of other lands.	
13		C-11	AURANGABAD	CTE, TARAR, DAUDNAGAR	2	Boys Hostel			1																
14		C-11	AURANGABAD	CTE, TARAR, DAUDNAGAR	3	Girls Hostel																			
15		C-11	AURANGABAD	CTE, TARAR, DAUDNAGAR	4	Principal Quarter																			

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks							
									Not Start	Layout	Foundation	Plinth	Ground Floor		1st Floor		2nd Floor			Finishing	Complete					
													LL	RL	LL	RL	LL	RL								
47	13	C-10	BUXAR	CTE, DUMRAON	1	Institutional Building																				
48		C-10	BUXAR	CTE, DUMRAON	2	Boys Hostel																				
49		C-10	BUXAR	CTE, DUMRAON	3	Girls Hostel																				
50		C-10	BUXAR	CTE, DUMRAON	4	Principal Quarter			1															Not Started		
51	14	D-2	BUXAR	DIET DUMRAON	1	Institutional Building																				
52		D-2	BUXAR	DIET DUMRAON	2	Boys Hostel																				
53		D-2	BUXAR	DIET DUMRAON	3	Girls Hostel																				
54	15	C-5	CHHAPRA	CTE CHHAPRA	1	Institutional Building																				
55		C-5	CHHAPRA	CTE CHHAPRA	2	Boys Hostel																				
56		C-5	CHHAPRA	CTE CHHAPRA	3	Girls Hostel																				
57		C-5	CHHAPRA	CTE CHHAPRA	4	Principal Quarter									x	x	x	x								
58	16	B-4	DARBHANGA	BITE MADHOPATTI	1	Institutional Building																		Inaugurated 16.07.2017 Handover		
59		B-4	DARBHANGA	BITE MADHOPATTI	2	Boys Hostel																			Inaugurated 16.07.2017 Handover	
60		B-4	DARBHANGA	BITE MADHOPATTI	3	Girls Hostel																			Inaugurated 16.07.2017 Handover	
61		B-4	DARBHANGA	BITE MADHOPATTI	4	Principal Quarter									x	x	x	x							Inaugurated 16.07.2017 Handover	

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks					
									Not Start	Layout	Foundation	Plinth	Ground Floor		1st Floor		2nd Floor			Finishing	Complete			
													LL	RL	LL	RL	LL	RL						
62	17	D-19	DARBHANGA	DIET KILAGHAT	1	Institutional Building																		
63		D-19	DARBHANGA	DIET KILAGHAT	2	Boys Hostel																		
64		D-19	DARBHANGA	DIET KILAGHAT	3	Girls Hostel										x	x							
65		D-19	DARBHANGA	DIET KILAGHAT	4	Principal Quarter									x	x	x	x						
66	18	B-1	EAST CHAMPARAN	BITE DARIYAPUR	1	Institutional Building																		
67		B-1	EAST CHAMPARAN	BITE DARIYAPUR	2	Boys Hostel																		
68		B-1	EAST CHAMPARAN	BITE DARIYAPUR	3	Girls Hostel																		
69		B-1	EAST CHAMPARAN	BITE DARIYAPUR	4	Principal Quarter									x	x	x	x						
70	19	C-12	EAST CHAMPARAN	ACTE , KUMARBAGH	1	Institutional Building			1														Not Started	
71		C-12	EAST CHAMPARAN	ACTE , KUMARBAGH	2	Boys Hostel			1															Not Started
72		C-12	EAST CHAMPARAN	ACTE , KUMARBAGH	3	Girls Hostel			1															Not Started
73		C-12	EAST CHAMPARAN	ACTE , KUMARBAGH	4	Principal Quarter			1															Not Started
74	20	D-16	EAST CHAMPARAN	DIET CHHATAUNI, MOTIHARI	1	Institutional Building																	Inaugurated 16.07.2017. Handover	
75		D-16	EAST CHAMPARAN	DIET CHHATAUNI, MOTIHARI	2	Boys Hostel																		Inaugurated 16.07.2017. Handover
76		D-16	EAST CHAMPARAN	DIET CHHATAUNI, MOTIHARI	3	Girls Hostel																		Inaugurated 16.07.2017. Handover

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks		
									Not Start	Layout	Foundation	Plinth	Ground Floor		1st Floor		2nd Floor			Finishing	Complete
													LL	RL	LL	RL	LL	RL			
77	21	C-6	GAYA	CTE GAYA	1	Institutional Building													After demolition of old Staff Quarter, Multi-Purpose Hall work started		
78		C-6	GAYA	CTE GAYA	2	Boys Hostel															
79		C-6	GAYA	CTE GAYA	3	Girls Hostel													Handover		
80		C-6	GAYA	CTE GAYA	4	Principal Quarter							x	x	x	x					
81	22	P-17	GAYA	PTEC SHERGHATI	1	Institutional Building										x	x				
82		P-17	GAYA	PTEC SHERGHATI	2	Boys Hostel															
83		P-17	GAYA	PTEC SHERGHATI	3	Girls Hostel															
84		P-17	GAYA	PTEC SHERGHATI	4	Principal Quarter							x	x	x	x					
85	23	D-7	GOPALGANJ	DIET THAWE	1	Institutional Building															
86		D-7	GOPALGANJ	DIET THAWE	2	Boys Hostel															
87		D-7	GOPALGANJ	DIET THAWE	3	Girls Hostel															
88	24	D-28	JAMUI	DIET , GIDDHOUR	1	Institutional Building															
89		D-28	JAMUI	DIET , GIDDHOUR	2	Boys Hostel															
90		D-28	JAMUI	DIET , GIDDHOUR	3	Girls Hostel															
91		D-28	JAMUI	DIET , GIDDHOUR	4	Principal Quarter															

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks				
									Not Start	La yout	Foun dation	Plin th	Ground Floor		1st Floor		2nd Floor			Finis hing	Com plete		
													LL	RL	LL	RL	LL	RL					
92	25	D-29	JEHANABAD	DIET DOGRA, HULASGANJ	1	Institutional Building			1												Not Started		
93		D-29	JEHANABAD	DIET DOGRA, HULASGANJ	2	Boys Hostel			1													Not Started	
94		D-29	JEHANABAD	DIET DOGRA, HULASGANJ	3	Girls Hostel			1													Not Started	
95		D-29	JEHANABAD	DIET DOGRA, HULASGANJ	4	Principal Quarter			1					x	x	x	x					Not Started	
96	26	D-3	KAIMUR	DIET MOHANIYA	1	Institutional Building																	
97		D-3	KAIMUR	DIET MOHANIYA	2	Boys Hostel																2nd Floor roof slab casted.	
98		D-3	KAIMUR	DIET MOHANIYA	3	Girls Hostel																2nd Floor roof slab casted.	
99	27	B-3	KATIHAR	BITE MUSAPUR KATIHAR	1	Institutional Building																	
100		B-3	KATIHAR	BITE MUSAPUR KATIHAR	2	Boys Hostel																	
101		B-3	KATIHAR	BITE MUSAPUR KATIHAR	3	Girls Hostel																	
102		B-3	KATIHAR	BITE MUSAPUR KATIHAR	4	Principal Quarter										x	x	x	x				
103	28	D-14	KATIHAR	DIET TIKKAPATTI	1	Institutional Building																Inaugurated 16.07.2017. Handover	
104		D-14	KATIHAR	DIET TIKKAPATTI	2	Boys Hostel																	Inaugurated 16.07.2017. Handover
105		D-14	KATIHAR	DIET TIKKAPATTI	3	Girls Hostel																	Inaugurated 16.07.2017. Handover

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks				
									Not Start	Layout	Foundation	Plinth	Ground Floor		1st Floor		2nd Floor			Finishing	Complete		
													LL	RL	LL	RL	LL	RL					
120	33	P-13	MADHEPURA	PTEC SUKHSAN MANHARA MADHEPURA	1	Institutional Building															Inaugurated 16.07.2017. Handover		
121		P-13	MADHEPURA	PTEC SUKHSAN MANHARA MADHEPURA	2	Boys Hostel																Inaugurated 16.07.2017. Handover	
122		P-13	MADHEPURA	PTEC SUKHSAN MANHARA MADHEPURA	3	Girls Hostel																Inaugurated 16.07.2017. Handover	
123		P-13	MADHEPURA	PTEC SUKHSAN MANHARA MADHEPURA	4	Principal Quarter								x	x	x	x					Inaugurated 16.07.2017. Handover	
124	34	D-8	MADHUBANI	DIET NARAR	1	Institutional Building																Handover	
125		D-8	MADHUBANI	DIET NARAR	2	Boys Hostel																Handover	
126		D-8	MADHUBANI	DIET NARAR	3	Girls Hostel																Handover	
127	35	P-15	MADHUBANI	PTEC GHOGHARDIHA	1	Institutional Building																Inaugurated 16.07.2017	
128		P-15	MADHUBANI	PTEC GHOGHARDIHA	2	Boys Hostel																Inaugurated 16.07.2017	
129		P-15	MADHUBANI	PTEC GHOGHARDIHA	3	Girls Hostel																Inaugurated 16.07.2017	
130		P-15	MADHUBANI	PTEC GHOGHARDIHA	4	Principal Quarter								x	x	x	x					Inaugurated 16.07.2017	
131	36	C-8	MUNGER	CTE, HAWELI KHARAGPUR	1	Institutional Building																	
132		C-8	MUNGER	CTE, HAWELI KHARAGPUR	2	Boys Hostel																	COLUMN UPTO RL
133		C-8	MUNGER	CTE, HAWELI KHARAGPUR	3	Girls Hostel																	
134		C-8	MUNGER	CTE, HAWELI KHARAGPUR	4	Principal Quarter																	Not Started

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks		
									Not Start	Layout	Foundation	Plinth	Ground Floor		1st Floor		2nd Floor			Finishing	Complete
													LL	RL	LL	RL	LL	RL			
166	45	C-7	PATNA	CTE, BARH	1	Institutional Building															
167		C-7	PATNA	CTE, BARH	2	Boys Hostel			1											Required old building demolition	
168		C-7	PATNA	CTE, BARH	3	Girls Hostel			1											Required old building demolition	
169		C-7	PATNA	CTE, BARH	4	Principal Quarter															
170	46	D-17	PATNA	DIET VIKRAM	1	Institutional Building										x	x			Inaugurated 16.07.2017. Handover	
171		D-17	PATNA	DIET VIKRAM	2	Boys Hostel														Inaugurated 16.07.2017. Handover	
172		D-17	PATNA	DIET VIKRAM	3	Girls Hostel														Inaugurated 16.07.2017. Handover	
173		D-17	PATNA	DIET VIKRAM	4	Principal Quarter								x	x	x	x			Inaugurated 16.07.2017. Handover	
174	47	P-2	PATNA	PTEC MAHENDRU	1	Institutional Building															
175		P-2	PATNA	PTEC MAHENDRU	2	Boys Hostel															
176		P-2	PATNA	PTEC MAHENDRU	3	Girls Hostel														Remaining Work- Painting, Electrical, Plumbing, Gate	
177		P-2	PATNA	PTEC MAHENDRU	4	Principal Quarter			1						x	x	x	x		Land not available.	
178	48	P-3	PATNA	PTEC MASOURHI	1	Institutional Building										x	x			Inaugurated 16.07.2017. Handover	
179		P-3	PATNA	PTEC MASOURHI	2	Boys Hostel														Inaugurated 16.07.2017. Handover	
180		P-3	PATNA	PTEC MASOURHI	3	Girls Hostel														Inaugurated 16.07.2017. Handover	
181		P-3	PATNA	PTEC MASOURHI	4	Principal Quarter									x	x	x	x		Inaugurated 16.07.2017. Handover	

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks		
									Not Start	Layout	Foundation	Plinth	Ground Floor		1st Floor		2nd Floor			Finishing	Complete
													LL	RL	LL	RL	LL	RL			
182	49	P-16	PATNA	PTEC BARH	1	Institutional Building													Internal Plaster Work in progress		
183		P-16	PATNA	PTEC BARH	2	Boys Hostel													Painting Work in progress, Remaining Work-Plumbing, Electrical, Flush Doors etc.		
184		P-16	PATNA	PTEC BARH	3	Girls Hostel													Remaining Work-Plumbing, Electrical, Painting, Flush Doors etc.		
185		P-16	PATNA	PTEC BARH	4	Principal Quarter							x	x	x	x			Remaining Work-Plumbing, Electrical, Painting, Flush Doors etc.		
186	50	P-18	PATNA	PTEC TRAINING COLLEGE GULJARBAG	1	Institutional Building										x	x				
187		P-18	PATNA	PTEC TRAINING COLLEGE GULJARBAG	2	Boys Hostel													Painting Work in progress		
188		P-18	PATNA	PTEC TRAINING COLLEGE GULJARBAG	3	Girls Hostel													Painting Work in progress		
189		P-18	PATNA	PTEC TRAINING COLLEGE GULJARBAG	4	Principal Quarter							x	x	x	x					
190	51	C-9	PURNEA	CTE, SRINAGAR, PURNEA	1	Institutional Building															
191		C-9	PURNEA	CTE, SRINAGAR, PURNEA	2	Boys Hostel															
192		C-9	PURNEA	CTE, SRINAGAR, PURNEA	3	Girls Hostel													SF roof casted		
193		C-9	PURNEA	CTE, SRINAGAR, PURNEA	4	Principal Quarter							x	x	x	x					
194	55	D-24	PURNEA	DIET PURNEA	1	Institutional Building										x	x		Inaugurated 16.07.2017. Handover		
195		D-24	PURNEA	DIET PURNEA	2	Boys Hostel													Inaugurated 16.07.2017. Handover		
196		D-24	PURNEA	DIET PURNEA	3	Girls Hostel													Inaugurated 16.07.2017. Handover		
197		D-24	PURNEA	DIET PURNEA	4	Principal Quarter							x	x	x	x			Inaugurated 16.07.2017. Handover		

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks			
									Not Start	Layout	Foundation	Plinth	Ground Floor		1st Floor		2nd Floor			Finishing	Complete	
													LL	RL	LL	RL	LL	RL				
214	57	D-10	SAMASTIPUR	DIET PUSA	1	Institutional Building			1											Old building dismantling		
215		D-10	SAMASTIPUR	DIET PUSA	2	Boys Hostel																
216		D-10	SAMASTIPUR	DIET PUSA	3	Girls Hostel																
217	58	P-14	SAMASTIPUR	PTEC RAMPUR JALALPUR	1	Institutional Building														Inaugurated 16.07.2016		
218		P-14	SAMASTIPUR	PTEC RAMPUR JALALPUR	2	Boys Hostel															Inaugurated 16.07.2016	
219		P-14	SAMASTIPUR	PTEC RAMPUR JALALPUR	3	Girls Hostel															Inaugurated 16.07.2016	
220		P-14	SAMASTIPUR	PTEC RAMPUR JALALPUR	4	Principal Quarter															Inaugurated 16.07.2016	
221	59	P-22	SAMASTIPUR	PTEC SHAHPUR PATORI	1	Institutional Building																
222		P-22	SAMASTIPUR	PTEC SHAHPUR PATORI	2	Boys Hostel																
223		P-22	SAMASTIPUR	PTEC SHAHPUR PATORI	3	Girls Hostel																
224		P-22	SAMASTIPUR	PTEC SHAHPUR PATORI	4	Principal Quarter									x	x	x	x				
225	60	D-9	SARAN	DIET SONPUR	1	Institutional Building															Inaugurated 16.07.2016	
226		D-9	SARAN	DIET SONPUR	2	Boys Hostel			1													Land problem
227		D-9	SARAN	DIET SONPUR	3	Girls Hostel																Inaugurated 16.07.2016

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Retender	Tender Process	Physical Status										Remarks						
									Not Start	Layout	Foundation	Plinth	Ground Floor		1st Floor		2nd Floor			Finishing	Complete				
													LL	RL	LL	RL	LL	RL							
244	65	C-13	SIWAN	CTE , SIWAN	1	Institutional Building			1												LOA Issue				
245		C-13	SIWAN	CTE , SIWAN	2	Boys Hostel			1													LOA Issue			
246		C-13	SIWAN	CTE , SIWAN	3	Girls Hostel			1														LOA Issue		
247		C-13	SIWAN	CTE , SIWAN	4	Principal Quarter			1														LOA Issue		
248	66	D-12	SIWAN	DIET SIWAN	1	Institutional Building											x	x				Inaugurated 16.07.2016			
249		D-12	SIWAN	DIET SIWAN	2	Boys Hostel																	Inaugurated 16.07.2016		
250		D-12	SIWAN	DIET SIWAN	3	Girls Hostel																	Inaugurated 16.07.2016		
251	67	P-21	SIWAN	PTEC SIWAN	1	Institutional Building																			
252		P-21	SIWAN	PTEC SIWAN	2	Boys Hostel																			
253		P-21	SIWAN	PTEC SIWAN	3	Girls Hostel																			
254		P-21	SIWAN	PTEC SIWAN	4	Principal Quarter									x	x	x	x							
255	68	D-31	SUPUAL	DIET , BASAHO , SUPUAL	1	Institutional Building																			
256		D-31	SUPUAL	DIET , BASAHO , SUPUAL	2	Boys Hostel																			
257		D-31	SUPUAL	DIET , BASAHO , SUPUAL	3	Girls Hostel																			
258		D-31	SUPUAL	DIET , BASAHO , SUPUAL	4	Principal Quarter																			
259	69	P-7	VAISHALI	PTEC SORHATTHA	1	Institutional Building																		Inaugurated 16.07.2017	
260		P-7	VAISHALI	PTEC SORHATTHA	2	Boys Hostel																			Inaugurated 16.07.2017
261		P-7	VAISHALI	PTEC SORHATTHA	3	Girls Hostel																			Inaugurated 16.07.2017
262		P-7	VAISHALI	PTEC SORHATTHA	4	Principal Quarter									x	x	x	x							Inaugurated 16.07.2017

Building wise S. NO.	Institution wise SL. No.	Group No.	District Name	Name Of Institution	S. No.	Name Of Building	Ret ender	Ten der Pro ces s	Physical Status										Remarks		
									Not Start	La yo ut	Foun datio n	Plin th	Ground Floor		1st Floor		2nd Floor			Finis hing	Com plete
													LL	RL	LL	RL	LL	RL			
SUMMARY OF PROJECTS OF DIET, PTEC, CTE & BITE																					
Total No. of Institution	Name of Institution	Name of Institutional Buildings	Total No. of Buildings	Ret ender	Ten der Pro ces s	Not Start	La yo ut	Foun datio n	PL	Ground Floor		1st Floor		2nd Floor		Finis hing	Com plete	Remarks			
31	District Institute of Education and Training (DIET)	Institutional Building	31	0	0	3	0	3	0	0	2	0	3	0	0	5	15				
		Boys Hostel	31	0	0	3	0	2	1	0	1	0	2	0	2	5	15				
		Girls Hostel	31	0	0	2	1	2	1	0	0	0	1	0	2	6	16				
		Principal Quarter	17	0	0	2	0	1	1	1	2	0	0	0	0	3	7				
	Total No. of Institutional Buildings :-		110	0	0	10	1	8	3	1	5	0	6	0	4	19	53				
22	Primary Teacher Education College (PTEC)	Institutional Building	22	0	0	1	0	0	0	0	0	0	2	0	0	4	15				
		Boys Hostel	22	0	0	1	0	0	1	0	0	0	0	0	0	7	13				
		Girls Hostel	22	0	0	1	0	0	0	0	0	0	0	0	4	4	13				
		Principal Quarter	22	0	0	2	0	0	0	0	1	0	0	0	0	4	15				
	Total No. of Institutional Buildings :-		88	0	0	5	0	0	1	0	1	0	2	0	4	19	56				
14	College of Teacher Education (CTE)	Institutional Building	14	0	0	3	0	1	3	0	3	0	1	0	0	1	2				
		Boys Hostel	14	0	0	4	0	2	2	1	0	0	1	0	0	2	2				
		Girls Hostel	14	0	0	3	0	1	1	0	0	1	1	0	2	2	3				
		Principal Quarter	14	0	0	4	0	4	1	0	0	0	0	0	0	3	2				
	Total No. of Institutional Buildings :-		56	0	0	14	0	8	7	1	3	1	3	0	2	8	9				
4	Block Institutes of Teacher Education (BITE)	Institutional Building	4	0	0	0	0	0	0	0	0	0	0	0	0	0	4				
		Boys Hostel	4	0	0	0	0	0	0	0	0	0	0	0	0	0	4				
		Girls Hostel	4	0	0	0	0	0	0	0	0	0	0	0	0	0	4				
		Principal Quarter	4	0	0	0	0	0	0	0	0	0	0	0	0	0	4				
	Total No. of Institutional Buildings :-		16	0	0	0	0	0	0	0	0	0	0	0	0	0	16				