

Physical status of Additional Class Room (ACR) for 280 School of 1347 Units
Dated: 30/04/2022

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
											Lay out	Foundation	Plinth	GF		FF		Finishing		Complete
														LL	RF	LL	RF			
1	ACS-AR1	Araria	Forbisganj	.+ 2 Lee Academy	4				15 Months									Again Re Tender NIT-40/21-22		
			Forbisganj	B.D.G. Girls High School	4				15 Months											
			Narpatganj	Kunkun Devi High School	5				15 Months											
			Palasi	L.B.S.S. High School, Palasi	4				15 Months											
2	ACP-AR2	Araria	Narpatganj	MS Narpatganj	11	Dilip Kumar	213/ 07.01.22		15 Months									LOA ISSUED		
			Narpatganj	UHS Khabdah Dumriya	5				15 Months											
			Forbisganj	MS Karbaladhatta	6				15 Months											
3	ACS-AW1	Arwal	Kurtha	Ram Ratan High School, Sachai	4	Dilip Kumar	212/ 07.01.22	5 F2 of 2022-23 (04.04.2022)	15 Months											
4	ACP-AW2	Arwal	Kurtha	M.S. Kurtha	6	M/S Vision Infrastructure	211/ 07.01.22	408 F2 of 2021- 22 (11.02.2022)	15 Months											
			Kurtha	M.S. Manikpur	6				15 Months											
			Sonbhadra Bansi Surajpur	M.S.Sonbhadra	6				15 Months											
5	ACS-AU	Aruangabad	Aruangabad	Kishori Sinha Girls High School, Aurangabad	4	M/S Mangalam Construction	210/ 07.01.22		15 Months									LOA ISSUED		
			Barun	Rajkiyakrit +2 High School, Siris	4				15 Months											
			Rafiganj	High School Arthua	4				15 Months											

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
											Lay out	Foundation	Plinth	GF		FF		Finishing		Complete
														LL	RF	LL	RF			
6	ACS-BK1	Banka	Amarpur	Adarsh Balika High School Amarpur	4				15 Months										Again Re Tender NIT-40/21-22	
			Banka	Sarvajanik H.S. Sarvoday Nagar	4															
			Barhat	Dr. Harihar Choudhary H.S., Barahat	5															
			Dhoraiya	S.L.G.P.A. HS Patwa Shripathar	5															
			Fulli Dumar	High School Khesar	5															
			Rajoun	Rashtriya High School Dhouni	4															
7	ACP-BK2	Banka	Amarpur	A.M.S. Amarpur (BOYS)	5	Santosh Kumar Singh	190/ 07.01.22		15 Months									LOA ISSUED		
			Bounsi	UMS Dahua Urdu	7				15 Months											
8	ACS-BS1	Begusarai	Begusarai	Sita Ram Roy High School Rajaura	4	Shreeram Enterprises	2264/21.03.22		15 Months									LOA ISSUED		
			Cheriya Bariyarpur	R.B.D. High School	4				15 Months											
			Cheriya Bariyarpur	Rajeshwari High School, Cheriya Bariyarpur	4				15 Months											
			Cheriya Bariyarpur	S.R.L. High School Sakarauli	4				15 Months											
			Naokothi	Rajkiyakrit A.P.S. High School	5				15 Months											
9	ACS-BS2	Begusarai	Bachhwara	High School, Bagwara	5				15 Months									Again Re Tender NIT-40/21-22		
			Teghra	S.P.N.S. High School	4				15 Months											
10	ACP-BS3	Begusarai	Begusarai	GMS Pachamba	6	M/S Binod Kumar	206/ 07.01.22		15 Months									LOA ISSUED		
			Cheriya Bariyarpur	GMS Bikrampur	6				15 Months											
			Cheriya Bariyarpur	GMS Siuri	6				15 Months											

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
											Lay out	Foundation	Plinth	GF		FF		Finishing		Complete
														LL	RF	LL	RF			
11	ACS-BL1	Bhagalpur	Bihpur	High School Gouripur Lattipur	4				15 Months										LOA ISSUED	
			Bihpur	Madhusudan Sarvoday High School, Bihpur	5															
			Kharik	Model High School	4															
			Naranpur	High School,Narayanpur	4															
			Nath Nagar	High School, Kajraili	4															
12	ACS-BL2	Bhagalpur	Jagdishpur	Inter Level Marwari Pathshala	4	M/s kuhu Construction	2772/ 08.04.2022	40 SBD of 2022-23 (21.04.2022)	15 Months											
			Pirpanti	Laxmi Narayan High School	4				15 Months											
			Sabour	High School,Sabour	4				15 Months											
			Sanhaula	S.C.M.L.K.P. High School	4				15 Months											
			Sanhaula	Bari Adarsh High School	4				15 Months											
13	ACS-BP1	Bhojpur	Barhahara	High School Gaziapur, Bhojpur	4	Hanumat Infra, At.-Nonadi, PS - Sikarhata, PO - Bahgar, Bhojpur. Pin - 802222. M.No. - 9572352521, Emailid - hanumantinfra2122@gmail.com	207/ 07.01.22	418 F2 of 2021-22 (17.02.2022)	15 Months										LOA ISSUED	
			Bihiya	High School, Jadopur	4				15 Months											
			Piro	R.D. yadav High School, Jitaura	4				15 Months											
			Tarari	Ram Pyari Smarak +2 School, Sikrahta	4				15 Months											
14	ACP-BP2	Bhojpur	Piro	M.S.Nonar	6	Ganesh Pandey, Vill.- Jawaniya, PO. - Damodarpur, PS.- Sahapur, Bhojpur 802166. M.No. - 9572352521, Emailid - ganeshpandey2007@gmail.com	208/ 07.01.22		15 Months										LOA ISSUED	
15	ACS-BX1	Buxar	Brahampur	High School Nimez Buxar	4	Sunil Kumar Singh	209/ 07.01.22		15 Months										LOA ISSUED	
16	ACS-BX2	Buxar	Chousa	Girls High School Chausa, Buxar	4	Om Prakash Singh, Sasaram, Rohtas Mob. 9113142438 Email- omprakashsingh1980@gmail.com	373/ 13.01.22		15 Months										LOA ISSUED	

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status										Remarks
											Lay out	Foundation	Plinth	GF		FF		Finishing	Complete		
														LL	RF	LL	RF				
17	ACP-BX3	Buxar	Dumraon	U.H.S MATHILA	6	Tunjee Mishra	214/ 07.01.22		15 Months										LOA ISSUED		
			Nawanagar	M.S. BELAON	5				15 Months												
18	ACS-DB1	Darbhanga	Darbhangha Urban	+2 B.K.D. Boys High School	4				15 Months										Again Re Tender NIT-40/21-22		
			Darbhangha Urban	Raj Higher Secondary School	5				15 Months												
			Darbhangha Urban	+2 M.C. High School	5				15 Months												
			Hanuman Nagar	Dev Narayan High School	4				15 Months												
			Manigachhi	High School Nehra, Darbhanga	4				15 Months												
19	ACS-DB2	Darbhanga	Gaura Bauram	J.M. High School	5	Devma Techno Project Pvt. Ltd.	183/ 07.01.22		15 Months										LOA ISSUED		
			Gaura Bauram	High School, ASI	5				15 Months												
			Ghanshyamkpur	Janta High School Shivr Nagar	4				15 Months												
20	ACS-GY	Gaya	Bodh Gaya	High School, Bodh Gaya	4	Manoj Construction Pvt. Ltd.	184/ 07.01.22		15 Months										LOA ISSUED		
			Dumaria	Janta High School	4				15 Months												
			Tikari	H.S. Bumuar Mohanpur (Gaya)	4				15 Months												
21	ACS-JM1	Jamui	Jamui	+2 Janta High School Satayan, Jamui	4	Ranjita Kumar, Jamui, Mob. 7004180181	576/ 19.01.22	483 SBD of 2021-22 (30.03.2022)	15 Months												
			Jhajha	+2 K.H.B.H.S. Keshopur	4				15 Months												
			Khaira	+2 Project Girls High School, Khaira	4				15 Months												
			Laxmipur	+2 High School Jinhara Lakshmipur	4				15 Months												
			Laxmipur	High School Bangardih Lakshmipur	4				15 Months												

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status										Remarks
											Lay out	Foundation	Plinth	GF		FF		Finishing	Complete		
														LL	RF	LL	RF				
22	ACP-JM2	Jamui	Jhajha	Adarsh Asartha M.S.Moahaniya	6	Rajeev Kumar Singh	203/07.01.22		15 Months												LOA ISSUED
23	ACS-KM1	Kaimur	Babhua	H.S. kamhari Mnihari	4	Gaurav Pratik	2770/08.04.2022		15 Months												LOA ISSUED
			Babhua	A.B.S. High School, Bhabua	4				15 Months												
			Chand	Ram Dulari Jagdeep High School	4				15 Months												
			Kudra	Jawaharlal Nehru H.S. Sevapuri Fakharabad	4				15 Months												
24	ACP-KM2	Kaimur	Chainpur	M.S. Hata	6	DHIRENDRA TIWARI	2768/08.04.2022		15 Months												LOA ISSUED
			Mohania	Abhay Asartha M.S. Mohaniya	6				15 Months												
			Bhabua	M.S. Kunj	5				15 Months												
			Mohania	Sanskrit M.S. Mohaniya	5				15 Months												
25	ACS-KT1	Katihar	Ajam Nagar	High School Salmari	4	MANJEET KUMAR 7903622860	2431/28.03.2022	4 F2 of 2022-23 (04.04.2022)	15 Months												
			Barsoi	H.S. Abadpur	5				15 Months												
			Katihar	High School Haflaganj	4				15 Months												
26	ACS-KT2	Katihar	Kursela	Sampat Rajdevi Girl High School	5	Rajeev Kumar Singh	202/07.01.22		15 Months												LOA ISSUED
			Kursela	Ayodhya Parshad High School	4				15 Months												
27	ACS-KH	Khagaria	Parbatta	Shree Krishna High School	4	S.R Enterprises	191/07.01.22		15 Months												LOA ISSUED
28	ACS-KG1	Kishanganj	Kishanganj	Girls High School	4	RBM Enterprises	192/07.01.22		15 Months												LOA ISSUED
			Kishanganj	Inter School, Kishanganj	4				15 Months												
			Kocha Dhaman	Karlun Lal M High School	4				15 Months												

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
											Lay out	Foundation	Plinth	GF		FF		Finishing		Complete
														LL	RF	LL	RF			
29	ACS-KG2	Kishanganj	Thakur Ganj	Project Girls High School, Thakurganj	4	Jai Prakash Chandra	197/07.01.22		15 Months									LOA ISSUED		
			Thakur Ganj	High School Thakurganj	4				15 Months											
30	ACS-MP	Madhepura	Ghailad	Govt. Durga High School Ghailad	4				15 Months									Technical Evaluation In Process		
			Madhepura East	S.N.P.M.S.S. School Madhepura	5				15 Months											
			Madhepura East	Ras Bihari High School	4				15 Months											
			Madhepura East	Sri Baldeo Bandelal High School Godhaila	4				15 Months											
			Murliganj	Yogendra High School	4				15 Months											
			Shankarpur	Kari Anant High School (+2)	5				15 Months											
			Singheshwar	Project Girls High School	4				15 Months											
			Uda-Kishanganj	S.B.J.S. High School	4				15 Months											
31	ACS-MB1	Madhubani	Andharathadhi	M.R.G. High School, Andharathari	4	Damcare Construction, Patna Mob. 9798187011 Email:- kishor.eproc2@gmail.com	577/19.01.22		15 Months									LOA ISSUED		
			Babubarhi	J.B.N.S. High School Madneswar Asthan	4				15 Months											
			Harlakhi	High School, Khirhar	4				15 Months											
			Harlakhi	Project Girls High School Umgaon	4				15 Months											
			Rahika	R.P.D.T. High School, Jitwar	4				15 Months											
			Rahika	Shiv Ganga Girls High School, Madhubani	4				15 Months											

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status										Remarks
											Lay out	Foundation	Plinth	GF		FF		Finishing	Complete		
														LL	RF	LL	RF				
32	ACP-MB2	Madhubani	Phulparas	U.H.S. Mahthaur Khurd	6				15 Months										Retender NIT-47 (2021-22)		
			Madhepur	U.H.S. Prasad	6				15 Months												
			Rajnagar	U.H.S. Kewalpatti	6				15 Months												
			Madhwapur	U.H.S. Bihari	6				15 Months												
33	ACS-MF	Muzaffarpur	Bandra	Sarvodaya High School, Piar	4	Shidhant Developers Hajipur, Vaishali Mob.- 7488495524 Email- manishkumar2211979@gmail.co	2439/ 28.03.2022		15 Months									LOA ISSUED			
			Saraiya	Govt. Jagat Singh UT. H.S. Manikpur	5				15 Months												
34	ACP-MG	Munger	Bariarpur	M.S. Shakahara Tola	6	Priyanshu Const.	198/ 07.01.22		15 Months									LOA ISSUED			
			Tarapur	M.S. Tarapur	8				15 Months												
			Dharhara	M.S. Itwa	6				15 Months												
35	ACS-NL1	Nalanda	Bind	High School Bind	4	Raushan Kumar, At.- Bahbalpur, Giriyak, Nalanda- 803109. M.No.- 8092522385. Emailid - raksh908@gmail.com	205/ 07.01.22	395 F2 of 2021-22 (07.02.2022)	15 Months									Brick Work above Ground Floor Sill is in progress			
36	ACP-NL2	Nalanda	Tharthari	M.S. Bhathar	6	Kumar Saroj Nalanda Mob. 7762865959 Email- kssaraj0216@gmail.com	578/ 19.01.22		15 Months									LOA ISSUED			
			Biharsharif	Urdu M.S. Bari Dargah	13				15 Months												
			Rahui	M.S. Rahui	7				15 Months												
			Islampur	M.S. Sudhi	5				15 Months												
			Biharsharif	M.S. Deepnagar	9				15 Months												
			Harnaut	U.M.S. Chero	5				15 Months												
			Noorsarai	M.S. Makanpur	5				15 Months												

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
											Lay out	Foundation	Plinth	GF		FF		Finishing		Complete
														LL	RF	LL	RF			
37	ACS-NW1	Nawada	Govindpur	T.V. Inter High School	4				15 Months										Again Re Tender NIT-40/21-22	
			Meskaur	Lato Yadav Inter School	4															
			Narhat	Inter School,Narhat	4															
			Warisaliganj	S.G.B.K. Sahu Inter School	5															
38	ACP-NW2	Nawada	Nawada	U.M.S. Kharant	5	Royal Const.	201/ 07.01.22	340 F2 of 2021- 22 Dt-18.01.22	15 Months											
39	ACS-WC1	Paschim Chamaparan	Bagaha-Ii (Sidhaw)	North Bihar Sugar Mills High School, Naraipur	4	Minni Devi	2430/ 28.03.2022		15 Months										LOA ISSUED	
			Bagaha-Ii (Sidhaw)	Sahkari Project Girls High School, Pathkhauli	4				15 Months											
			Ramnagar	Gutti Lal G.H.S. Ramnagar	4				15 Months											
40	ACS-WC2	Paschim Chamaparan	Chanpatia	H.S. Chanpatia	4	Sanjana Raj, Samastipur Mob.-7766011141 Email- sanjana.const96@gmail.com	267/ 10.01.22	410 F2 of 2021- 22 (14.02.2022)	15 Months											
			Jogapatti	Baidya Nath High School, Lakshmiপুর	4				15 Months											
			Mainatand	Laxmi Narayan High School, Pirari	4				15 Months											
			Narkatiaganj	High School, Sathi	4				15 Months											
41	ACS-PT	Patna	Danapur	Baliga High School Khagaul	4	M/S Visro Infra Project Pvt. Ltd., Bhikhnpura, Near Dayalu Railway Station, Muzaffarpur - 842001. M.No.- 9386656638,	268/ 10.01.22	394 F2 of 2021- 22 (07.02.2022)	15 Months											
42	ACS-EC1	Purbi Champanan	Adapur	Banshi Dhar High School	4	Munni Devi	2440/ 28.03.2022		15 Months										Layout	
			Chauradano	S. Hemaraj Raj Das High School	4				15 Months										Layout	
			Chauradano	B.L.S.S.P. High School	4				15 Months											Excavation

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
											Lay out	Foundation	Plinth	GF		FF		Finishing		Complete
														LL	RF	LL	RF			
43	ACS-EC2	Purbi Champaran	Harsiddhi	Gandhi High School	4				15 Months										Again Re Tender NIT-40/21-22	
			Kotwa	Jata Singh High School	4															
			Sangrampur	Shri Hanuman +2 High School Thikahan, Bhawanipur	4															
44	ACP-EC3	Purbi Champaran	Kalyanpur	G.M.S. Bakarpur	6	Chandra Bhushan Agro Enterprises Pvt. Ltd., Pipra, East Champaran Mob. 9905930003, Email-sonusinghpatna0007@gmail.com	579/ 19.01.22	475 SBD of 2021-22 (21.03.2022)	15 Months										LOA ISSUED	
			Tetaria	G.M.S. Madhuaha Brit	6				15 Months											
			Pakridayal	G.M.S. Pakridayal Girl	6				15 Months											
			Phenhara	G.M.S. Phenhara	5				15 Months											
			Mehsi	G.M.S. Bahadurpur	6				15 Months											
45	ACP-EC4	Purbi Champaran	Banjaria	G.M.S. Chailaha	5				15 Months										Again Re Tender NIT-40/21-22	
			Banjaria	G.M.S. Mokhlispur	6															
			Sugauli	G.M.S. Sugauli Boys	6															
			Motihari	G.M.S. Shree Mahabir Luathahan	6															
			Motihari	G.M.S. Gauri Shankar	5															
46	ACS-PU1	Purnea	Banmankhi	Thakur High School,khunt	4	Shree Sharda Construction Co. Purnea, Mob. 8967855108 Email-suresh4etender@gmail.com	264/ 10.01.22	15 F2 of 2022- 23 (06.04.22)	15 Months										LOA ISSUED	
			Banmankhi	Sumrit High School Banmankhi	5				15 Months											
			Dhamdaha	High School Dhamdaha	4				15 Months											
47	ACS-PU2	Purnea	Dagarua	Kanak Lal High School Soura Dagura	4				15 Months										Technical Evaluation In Process	
			Jalalgarh	N.D.Ruungta High School	5															
			Kasba	Kala Nand High School Kasba	5															
			Purnea	Zila School Purnea	5															

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
											Lay out	Foundation	Plinth	GF		FF		Finishing		Complete
														LL	RF	LL	RF			
			Sri Nagar	Govt.High School Sri Nagar Purnea	4				15 Months											
48	ACS-RH1	Rohtas	Akodhigola	High School PremNagar Akhorigola	4				15 Months									Again Re Tender NIT-40/21-22		
			Dehari	A.K.J.H.S Darihat	4															
			Dehari	High School Diliyan	4															
			Rajpur	Shri Jagjeevan High School Vishnupur	4															
			Suryapura	Raj Rajeswari H S Suryapura	4															
49	ACS-RH2	Rohtas	Chenari	Sarvodaya High School, Saraiya	4	Dhirendra Tiwari	262/ 10.01.22	39 F2 of 2022- 23 (21.04.22)	15 Months											
			Nawhatta	High School Baulia	4				15 Months											
50	ACS-SH	Saharsa	Saur Bazar	Rajkiyakrit High School	4	Gurjesh Kumar	263/ 10.01.22		15 Months										LOA ISSUED	
51	ACS-SP1	Samastipur	Bithan	S.S.High School Sakhwa	4	Amit Kumar Singh	260/ 10.01.22	428 F2 of 2021- 22 (21.02.2022)	15 Months											
			Singhia	K.G.Academy Singhia	4				15 Months											
52	ACS-SP2	Samastipur	Khanpur	R.H.S Bhore Shahpur	5	Rama Shankar Chaudhary Bidupur, Vaishali Mob. 9507887888, Email:- rshankar023@gmail.com	623/ 20.01.22	445 SBD of 2021-22 (25.02.2022)	15 Months											
			Mohanpur	Sri Shankar High School,Rasalpur	4				15 Months											
			Sarairanjan	H.S.Sarai Ranjan	4				15 Months											
			Sarairanjan	H.School Rupouli	4				15 Months											
			Vidyapatinagar	V.P.High School Mow Bazidpur (South)	4				15 Months											

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
											Lay out	Foundation	Plinth	GF		FF		Finishing		Complete
														LL	RF	LL	RF			
53	ACP-SP3	Samastipur	Khanpur	M.S. Siropati	8			15 Months										Retender NIT-47 (2021-22)		
			Sarairanjan	U.M.S Lat Baspura	5															
			Samastipur	Upgd. M.S. Musapur Bangra	8															
			Mohiuddin Nagar	U.M.S. Bhasingpur	5															
			Shivaji Nagar	U.M.S. Parashuram	6															
			Patori	U.M.S. Kanya Shahpur Undi	6															
			Mohiuddin Nagar	U.M.S. Nawada	6															
			Samastipur	U.M.S. Bejha	6															
54	ACS-SA	Saran	Chapra Sadar	H S Kajipur	4	Orlox Construction. Pvt Ltd.	1801/04.03.22	38 SBD of 2022-23 (20.04.2022)	15 Months											
			Sonepur	S.P.S Seminary	4				15 Months											
			Sonepur	Raghubir Singh High School	4				15 Months											
			Sonepur	Gogal Singh High School	4				15 Months											
			Taraiya	S.N.G High School	4				15 Months											
55	ACP-SA2	Saran	Masrak	M.S. Adarsh Masrak	6			15 Months									NIT-40 (2021-22)			
			Revelganj	M.S. Teknivas	5				15 Months											
			Baniapur	U.M.S. Satua Hindi	5				15 Months											
56	ACS-SK	Shekhpura	Shekhpura	High School Mehus	4	Ibha Devi	261/10.01.22	473 F2of 2021-22 (14.02.2022)	15 Months											
			Shekhpura	D.M.High School	4				15 Months											

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status										Remarks
											Lay out	Foundation	Plinth	GF		FF		Finishing	Complete		
														LL	RF	LL	RF				
57	ACS-SM1	Sitamarhi	Bajpatti	S.R.P.N High School Bajpatti	4				15 Months											Again Re Tender NIT-47/21-22	
			Belsand	Sri Guru Sharan High School Belsand	4																
			Dumra	Sri Mathura High School	4																
			Dumra	Kamla Girls High School,Dumra	4																
			Dumra	Sitamarhi Higher Secondary School,Dumra	5																
			Dumra	Sundari Ramawatar Higher School Bariyarpur	4																
			Nanpur	High School Bela Shanti Kutir	4																
			Nanpur	S.B.L.C High School,Raipur	4																
			Runni Saidpur	Ramdaun High School,Morsand	4																
			Sursand	Saryu High School,Sursand	4																
			Sursand	Bisheshwar Rameshwar Shahi Girls High School Sursand	4																
58	ACS-SM2	Sitamarhi	Bairgania	Jauharimal High School Bairgania	4				15 Months										Again Re Tender NIT-40/21-22		
			Bathnaha	Shree Ram Prasad High School Purnahiya	4																
			Bathnaha	Rajkiyakrit High School,Bathnaha	4																
			Parihar	Shree Gandhi High School,Parihar	4																
			Sonbarsa	Rajkiyekrit Shree Jageshwar High School,Bhutahi	4																
			Sonbarsa	Project Girls High School ,Bhutahi	4																

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
											Lay out	Foundation	Plinth	GF		FF		Finishing		Complete
														LL	RF	LL	RF			
59	ACP-SM3	Sitamarhi	Sonbarsa	M.S. Bagha	5				15 Months										Again Re Tender NIT-40/21-22	
			Sonbarsa	U.H.S. Marpa Kachor	5															
			Majorganj	M.S. Dumri Kala	6															
			Bairgania	M.S. Akhta Bazar Urdu	5															
			Suppi	M.S. Barharwa	6															
			Parihar	M.S. Sukki Musahrnia	5															
60	ACP-SM4	Sitamarhi	Runni Saidpur	M.S. Lalpur Kauria	6	P.S Enterprises	2263/21.03.22		15 Months									LOA ISSUED. Notice for Agreement		
			Parsauni	M.S. Parsurampur	6				15 Months											
			Dumraon	M.S. Nagarpalika Bhawdepur	6				15 Months											
			Runni Saidpur	M.S. Saidpur	6				15 Months											
			Dumra	M.S. Mehsaul Hindi	5				15 Months											
			Dumra	M.S. Social Club	6				15 Months											
			Dumra	M.S. Pak Tola	6				15 Months											
			Dumra	M.S. Simra	5				15 Months											

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
											Lay out	Foundation	Plinth	GF		FF		Finishing		Complete
														LL	RF	LL	RF			
61	ACS-SW1	Siwan	Barharia	R.N.S.High School Mahavir ganj	4	Azazul Haque Khan	2771/08.04.2022		15 Months									LOA ISSUED		
			Bhagwanpur Hatt	Indra Singh High School Hilsar	4				15 Months											
			Bhagwanpur Hatt	High School Maghar	4				15 Months											
			Gorea Kothi	Rajendra High School Pahlejpur	4				15 Months											
			Gorea Kothi	Tapi Prasad High School	4				15 Months											
			Gorea Kothi	Narayan Karmyogi High School	4				15 Months											
62	ACS-SW2	Siwan	Andar	High School,Andar	4	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	580/ 19.01.22	361 SBD of 2021-22 (27.01.2022)	15 Months									NOC obtained		
			Hussain Ganj	Sr.Secondary High School Nabiganj Bazar	4				15 Months											
			Maharajanjan	S.B.High School	4				15 Months											
			Raghunath Pur	C.B.High School	4				15 Months									Dismelting in process		
			Siswan	Hare Ram Brahmchari High School	5				15 Months											
			Siwan	V.M High School cum Inter college	4				15 Months										Plinth level	
63	ACP-SW3	Siwan	Pachrukhi	M.S. Tarwara	6	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	581/ 19.01.22	362 SBD of 2021-22 (27.01.2022)	15 Months											
			Barharia	M.S. Dindayalpur	6				15 Months											
			Siwan Sadar	D.A.V.M. School Siwan	6				15 Months									Land Dispute		
			Barharia	M.S. Bhamopali	6				15 Months											
			Siwan Sadar	M.S. Jiyay	6				15 Months									Land not available		
			Hussainganj	M.S. Hussainganj Boys	6				15 Months											
			Siwan Sadar	M.S. Kachahari Siwan	5				15 Months									Land not available		
			Bhagwanpur Hatt	M.S. Mora	6				15 Months											

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
											Lay out	Foundation	Plinth	GF		FF		Finishing		Complete
														LL	RF	LL	RF			
64	ACP-SW4	Siwan	Maharajganj	M.S. Resaura	6				15 Months										Again Re Tender NIT-40/21-22	
			Maharajganj	M.S. Gauar	6															
			Raghunathpur	U.M.S. Murarpatti	6															
65	ACS-SU1	Supaul	Basantpur	Govt.High School	5				15 Months										NIT-47 (2021-22)	
			Chhatapur	Surpat Singh High School,Surpatganj	4															
			Chhatapur	R.S.L.N. Vidya Mandir Balua Bazar	4															
			Pratapganj	Haji Najibullah High School	5															
			Pratapganj	Public High School	4															
			Raghopur	S.S.H.R.High School Ganpatganj	4															
			Raghopur	Lakhichand Sahu High School,Simri Bazar	5															
			Raghopur	Janta Bachha High School	4															
			Tribeniganj	High School Jagdiya	5															
			Tribeniganj	High School Koriyapati	4															
			Tribeniganj	R.K.B.A. High School	4															

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
											Lay out	Foundation	Plinth	GF		FF		Finishing		Complete
														LL	RF	LL	RF			
66	ACS-SU2	Supaul	Marauna	Shitalmani High School,Barhara	4	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/ 19.01.22		15 Months										LOA ISSUED	
			Nirmali	N.K.High School	4				15 Months											
			Nirmali	High School,Nirmali	5				15 Months											
			Pipra	Satya Dev High School	5				15 Months											
			Pipra	Jawahar Premlal High School	4				15 Months											
			Sarai Gardh-Bhaptiyahi	Bihari Gumaita Higher Secondary School	4				15 Months											
			Supaul	Supaul Higher Secondary School Supaul	5				15 Months											
			Supaul	B.B.Girls High School	4				15 Months											
			Supaul	Hazari Senior Secondary School	4				15 Months											
67	ACP-SU3	Supaul	Supoul	M.S. Laukha	8	B.S. Solution Saharsa Mob.-6201617585, Email- nitishkumar.eproc2@yahoo.com	584/ 19.01.22		15 Months										LOA ISSUED	
			Pipra	U.H.S. Ram Nagar	5				15 Months											
			Supaul	U.H.S. Basbitti	6				15 Months											
			Kishanpur	U.H.S. Fulwariya	5				15 Months											
			Marauna	M.S. Parsauni	5				15 Months											
68	ACP-SU4	Supaul	Raghopur	Gandhi High School Barmotra	8	Jyotish Kumar Choudhary	257/ 10.01.22		15 Months										LOA ISSUED	
			Saraigarh	U.H.S. Pipra Khurd	5				15 Months											
			Chhatapur	U.H.S. Madhubani	5				15 Months											

Sl.no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started (No. of Schools)	Physical Status										Remarks
											Lay out	Foundation	Plinth	GF		FF		Finishing	Complete		
														LL	RF	LL	RF				
69	ACS-VS1	Vaishali	Bidupur	High School Chandpura	4	Ram Kumar Sahani Mo:9973656122	258/ 10.01.22		15 Months											LOA ISSUED Notice for Agreement	
			Mahua	Y.S.High School,Harpur	4				15 Months												
70	ACP-VS2	Vaishali	Lalganj	G.M.S. Ghataro	5	Tribhuwan Traders Lalganj, Vaishali Mob. 9934909098 Email- tribhuwantraders@gmail.com	620/ 20.01.22		15 Months											LOA ISSUED Notice for Agreement	
			Hajipur	G.M.S. Dighi Kala	8				15 Months												
71	ACP-VS3	Vaishali	Bidupur	G.M.S. Bidupur	6	Damcare Construction, Opp. Patna College,Patna Mob. 979818701, Email- kishor.eproc2@yahoo.com	621/ 20.01.22		15 Months											LOA ISSUED Notice for Agreement	
			Bidupur	G.M.S. Panapur Dharpur	6				15 Months												
			Mahua	G.M.S. Mahua Balak	7				15 Months												
			Patepur	G.M.S. Dabhaich	6				15 Months												
			Bidupur	GM.S. Bajidpur	6				15 Months												
			Mahua	Gmm Nilkanthpur	9				15 Months												
Total No. of Groups		71	Total No. of Schools	280	1347	52	52	19		264	4	5	2	1	2	2	0	0	0		