## BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA Physical status of Construction of Tharuhat Project (100 Bedded Residential School)

	Group No.	Name of District	Name of Block	Name of School	Name of Agency	Agency's Address & Phone No.		Physical Status										
S. No							Time of Completion	No t	Lay	Fou		round Floor	l 1s Flo	-	2nd Floor		i Com plet e	Remarks
								Sta rt	out	ati on			ш		LL RL			
1	THARII-7-1	West Champaran	Madhubani	100 BED Hostel Madhubani	Samir kumar	Ward No05, Dumra, Sitamarhi (Bihar) Mobile-9835839331	15 Months											Expected Completion end of December 2019
2	THARII-8-1	West Champaran	Kadmahwa	100 BED Hostel Madhubani	Anil kumar	R.M.S. Colony, Kankarbag, Patna (Bihar), Mobile- 07564009999	15 Months											Expected Completion January 2020
3	THARU-9-1	West Champaran	Belsandi	100 BED Hostel Madhubani	Baba Bateswar Constuction Pvt. Ltd.	Topra Tola, P.S Pirpainti, Bhagalpur, Bihar	15 Months											Expected Completion January 2020
4	THARU-10-1	West Champaran	Dhamura	100 BED Hostel Madhubani	Sharda Chandel Constact Pvt. Ltd.	Vill-Sitab Oiyara, P.O+P.SDhanaha, West Champaran (Bihar)	15 Months											Expected Completion June 2020
5	THARU-11-1	West Champaran	Bhirbhiriya	100 BED Hostel Madhubani	-		15 Months											Land not available.
	Total No. C	Of Tharuhat Pro	jects (100 Bec	5			1	0	0	0	0 0	0	0	0 1	. 3	0		