

PROGRESS REPORT OF DIET, CTE, PTEC, BITE & BRC (World Bank Assisted) PROJECT																	Report as on		31-10-2020	
Sanction :		Total no. Projects sanctioned			Total	BRC			DIET			CTE		PTEC		BITE		SCERT		
		Administrative Approval (Rs. In lac)			260	185			32			14		22		4		3		
					110775.909	16278.890			49151.106			17931.767		22000.00		2760.000		2654.146		
Financial Achievement :				Total Amount Released (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)							Expenditure (Amount of Utilisation) (Rs. In lac)					Utilisation w.r.t Amount Released				
				91199.028							79465.550					87.13%				
Physical Progress :		Total No. (sanctioned)	Contract Awarded	Work in Progress												Work Not Started			Remarks	
				Total No. (Work started)	Work in progress at stage												Total no. (work not started)	Reason for not start		
					Layout	Foundation	Plinth Level	GrF Lintel Level	GrF Roof Level	1stF Lintel Level	1stF Roof Level	2ndF Lintel Level	2ndF Roof Level	Finishing	Completed	Due to Land problem		Other problem		
DIET District Institute of Teacher Education	IB	32	31	30										2	28	2		2	Sanctioned 32	
	BH	32	31	30										4	26	2		2	Completed 26	
	GH	32	31	31							1			2	28	1		1	Ongoing 5	
	PQ	18	17	17											17	1		1	Work not Started 1	
CTE College of Teacher Education	IB	14	14	14		1			1		2			3	7				Sanctioned 14	
	BH	14	14	12		1								4	7	2		2	Completed 7	
	GH	14	14	14						1				3	10				Ongoing 7	
	PQ	14	14	14										3	11				Work not Started 0	
PTEC College of Primary Teacher Education	IB	22	22	22										2	20				Sanctioned 22	
	BH	22	22	22									1	1	20				Completed 20	
	GH	22	22	22									1	1	20				Ongoing 2	
	PQ	22	22	21										2	19	1		1	Work not Started 0	
BITE Block Institute of Teacher Education	IB	4	4	4											4				Sanctioned 4	
	BH	4	4	4											4				Completed 4	
	GH	4	4	4											4					
	PQ	4	4	4											4					
BRC Block Resources Center		185	183	170						2		1		8	159	15	15		Sanctioned 185 Completed 159 Ongoing 11 Work not Started 15	
Total		257	254											216	16					
SCERT Related Project		5	4	4										1	4					
ICT Lab, Renewal Energy Installation		ICT LAB (in DIET / BITE / PTEC / CTE) : 44 site completed. ; ICT Lab in BRC -348 site completed. Solar Energy Installation (in DIET) : Completed - 21 site; Work in progress (work order issued) - 3 site.																		
		Total No. of Completed TE Scheme --- 216																		