

# BIHAR STATE EDUCATIONAL INFRASTRUTURE DEVELOPMENT CORPORATION, PATNA (BIHAR).

## SUMMARY OF PROJECTS

As On:- 28/02/2017

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (28.02.2017) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS(Upgraded Secondary School) (2009-10) State	45	44	0	0	0	0	0	1	1	0	0	4	26	6	12	2134.20	1580.49	74.06%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	1	3	6	13	4	6	0	0	9	251	42	30	13170.14	12746.91	96.79%
3	USS(Upgraded Secondary School) (2010-11) central	403	399	1	1	4	2	8	2	13	0	0	50	269	81	49	14947.24	16203.10	108.40%
	<b>Total :-</b>	<b>771</b>	<b>766</b>	<b>1</b>	<b>2</b>	<b>7</b>	<b>8</b>	<b>21</b>	<b>7</b>	<b>20</b>	<b>0</b>	<b>0</b>	<b>63</b>	<b>546</b>	<b>129</b>	<b>91</b>	<b>30251.58</b>	<b>30530.5</b>	
4	GH(Girl's Hostel) (2009-10)	81	77	1	0	0	1	2	0	1	0	0	20	36	25	16	11307.36	7263.13	64.23%
5	GH(Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	2	0	0	14	71	16	22	5872.80	11577.48	197.14%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.00	0.00	
	<b>Total :-</b>	<b>201</b>	<b>186</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>2</b>	<b>0</b>	<b>3</b>	<b>0</b>	<b>0</b>	<b>34</b>	<b>107</b>	<b>41</b>	<b>38</b>	<b>17180.16</b>	<b>18840.61</b>	
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	7	0	2	2	70	16	12	15855.00	19566.10	123.41%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	13	1	17	0	6	25	146	64	30	39714.17	47006.02	118.36%
	<b>Total :-</b>	<b>353</b>	<b>338</b>	<b>0</b>	<b>2</b>	<b>1</b>	<b>0</b>	<b>17</b>	<b>1</b>	<b>24</b>	<b>0</b>	<b>8</b>	<b>27</b>	<b>216</b>	<b>80</b>	<b>42</b>	<b>55569.17</b>	<b>66572.12</b>	
9	SSS (Senior Secondary School) 2013-14	993	990	3	18	14	12	41	11	64	0	0	284	429	447	114	80000.00	83240.95	104.05%
10	HSS(Higher Secondary School) 2013-14	226	222	1	3	3	2	7	0	11	0	0	60	110	87	25	10451.81	17556.70	167.98%
11	SSSM (Senior Secondary School Minority) 2014-15	121	114	2	4	5	1	11	1	8	0	0	37	31	69	14	16691.76	8238.82	49.36%
12	USSS (Upgraded Senior Secondary School) 2011-12 & 2013-14	357	313	8	15	7	1	18	7	17	0	0	80	76	153	84	1404.00	18982.51	1352.03%
13	EXAMINATION HALL 2013-14	26	26	0	0	0	0	0	1	1	0	2	6	16	10	0	7333.42	7576.69	103.32%
14	Shiksha Bhawan 2013-14	9	9	0	1	0	0	0	1	0	0	0	4	2	6	1	1628.00	1157.47	71.10%
15	Deegree College	10	10	0	2	1	0	0	0	0	0	0	3	0	6	4	3500.00	1918.24	54.81%
16	Child Development Project Office co-housing (CDPO)	33	33	1	2	0	0	1	0	5	1	4	12	5	26	2	3180.50	2202.47	69.25%
17	ICT Projects - World Bank	1000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4323.85	460.05	10.64%
18	Block Resource Centre (BRC)	185	135	7	22	9	5	11	2	0	0	0	0	0	56	79	8139.00	77.63	0.95%
	<b>Total :-</b>	<b>4285</b>	<b>3142</b>	<b>24</b>	<b>71</b>	<b>47</b>	<b>30</b>	<b>129</b>	<b>31</b>	<b>153</b>	<b>1</b>	<b>14</b>	<b>610</b>	<b>1538</b>	<b>1110</b>	<b>494</b>	<b>239653.25</b>	<b>257354.76</b>	<b>107.39%</b>