

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical Status of Construction of Upgraded Senior Secondary School (USSS) 2011-12

Report Dated : 31/05/2021

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing		Comp lete
									LL	RL	LL	RL			
1	USSS-32-3	BHABHUA KAIMUR	Bhagwan	Middle School, Dadar											Inaugurated 16.7.2016. Handover
2	USSS-32-1	BHABHUA KAIMUR	Chainpur	Middle School, Dhardihan											Handover
3	USSS-19-4	BHAGALPUR	Dihari	Middle School Kishunichak											Inaugurated 16.7.2016. Handover
4	USSS-19-3	BHAGALPUR	Kahalgoan	Middle School Siya											Inaugurated 16.7.2016. Handover
5	USSS-19-2	BHAGALPUR	Kahalgoan	Middle School Dayalpur											Inaugurated 16.7.2016. Handover
6	USSS-19-1	BHAGALPUR	Naokha	Middle School Kalgiganj											Inaugurated 16.7.2016. Handover
7	USSS-43-1	GAYA	Bajirganj	Upgraded Middle School, Pater											Inaugurated 16.7.2017. Handover
8	USSS-9-1	KATIHAR	Katihar	Middle School Belwa											Inaugurated 16.7.2017. Handover
9	USSS-24 (C)	LAKHISARAI	Chanan	Upgraded Middle School Dhoni Kundi											Handover
10	USSS-23-1	LAKHISARAI	Halsi	Middle School, Bahachha											Handover
11	USSS-23-2	LAKHISARAI	Halsi	Middle School Tarhari											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Not Sta rt	Physical Status									Remarks
						Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
12	USSH-5-1	MADHUBANI	Andhrathari	Govt. Middle School Rudrapur											Inaugurated. Handover
13	USSH-12-1	MUZAFFARPUR	Bandra	Middle School Bariyarpur											Inaugurated 16.7.2017. Handover
14	USSH-27 (A)	PATNA	Fatuha	Middle School, Diwra											Handover
15	USSH-34-1	ROHTAS	Akodhigola	Middle School, Gobardhanpur											Inaugurated 16.7.2017. Handover
16	USSH-34-2	ROHTAS	Dihari	Middle School, Tandwa											Inaugurated 16.7.2017. Handover
17	USSH-33 (C)	ROHTAS	Karakat	Middle School, Itdhiyan											Handover
18	USSH-34-3	ROHTAS	Karakat	Middle School, Danwar											Inaugurated 16.7.2017. Handover
19	USSH-25-3	SHEIKHPURA	Barbiga	Middle School, Kutout											Inaugurated 16.7.2017. Handover
20	USSH-14-4	SIWAN	Baniyapur	Middle School, Baluya											Inaugurated 16.7.2017. Handover
21	USSH-14-3	SIWAN	Daraundha	Middle School Daraunda											Inaugurated on 16.07.2016. Handover
22	USSH-46-5	SIWAN	Jeeradei	Middle School Balaipur											Handover
23	USSH-14-5	SIWAN	Mairwa	Middle School Barka Manjha											Inaugurated 16.7.2017. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing		Comp lete
									LL	RL	LL	RL			
24	USSF-46-3	SIWAN	Nautan	Middle School Pratapur											Handover
25	USSF-45 (A)	JAMAUI	Jamaui	Upgraded Middle School, Harla											Handover
26	USSF-35 (B)	ROHTAS	Rohtas	Middle School, Majhiyawan											G+2. Handover
27	USSF-3 (A)	SHEOHAR	Piprahi	Middle School Dhankaul											Handover
28	USSF-44 (E)	NAWADA	Roh	Upgraded Middle School, Bhatta											Handover
29	USSF-32-4	BHABHUA KAIMUR	Rampur	Middle School, Lohandi											Handover
30	USSF-17 (A)	BHAGALPUR	Brahmpur	Middle School Kishanpur											Handover
31	USSF-41 (B)	GAYA	Banke Bazar	Middle School, Khajuria											Handover
32	USSF-25-1	SHEIKHPURA	Chewara	Middle School, Akrama											Handover
33	USSF-1 (C)	WEST CHAMPARAN	Yogapatti	Middle School Donwar											Handover
34	USSF-20 (A)	BANKA	Bansi	Middle School kairi											Handover
35	USSF-16-1	SAMASTIPUR	Vibhutipur	Middle School Isar Tola											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing		Comp lete
									LL	RL	LL	RL			
36	USSH-25-2	SHEIKHPURA	Ariyari	Upgraded Middle School, Diha											Handover
37	USSH-1 (A)	WEST CHAMPARAN	Bagha	Govt. Middle School Kumhiya											Handover
38	USSH-40 (B)	AURANGABAD	Barun	Middle School, Tamoli											Handover
39	USSH-41 (C)	GAYA	Banke Bazar	Middle School, Parsawan Khurd											G+2. Handover
40	USSH-27 (B)	PATNA	Paliganj	Middle School, Samstichak											G+2. Handover
41	USSH-26 (D)	NALANDA	Noorsarai	Middle School, Jagdishpur Tayari											G+2, Handover
42	USSH-31 (B)	BUXAR	Brahmpur	Girl Middle School, Akrasi											Handover
43	USSH-33 (A)	ROHTAS	Dawat	Middle School, Parmdiha											Handover
44	USSH-24 (B)	LAKHISARAI	Suryagarha	Middle School Pokhrama											Handover
45	USSH-11 (B)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Tilkeshwar Sthan											G+2
46	USSH-36 (A)	JEHANABAD	Ghoshi	Middle School, Ahiyasa											Handover
47	USSH-36 (C)	JEHANABAD	Modanganj	Middle School, Dewra											Handover
48	USSH-14-1	SIWAN	Hussainganj	Middle School Sahadulpur											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing		Comp lete
									LL	RL	LL	RL			
49	USSH-2-2	EAST CHAMPARAN	Sugauli	Middle School Chand parsa											Rectification Work Required
50	USSH-2-3	EAST CHAMPARAN	Sugauli	Middle School Sitalpur											Rectification Work Required
51	USSH-5-2	MADHUBANI	Bisfi	Govt. Middle School Bhatra Ghat											
52	USSH-47 (A)	MUNGER	Birpur	Middle School Parra											Handover
53	USSH-44 (C)	NAWADA	Akbarpur	Middle School, Kalound											Handover
54	USSH-46-2	SIWAN	Nautan	Middle School Kilpur											Handover
55	USSH-15 (A)	VAISHALI	Jandaha	Upgraded Middle School Panapur Silaut											G+2. Handover
56	USSH-35-3	ROHTAS	Rohtas	Middle School, Ghordihi											Handover
57	USSH-35 (A)	ROHTAS	Karhagar	Upgraded Middle School, Rehari											Handover
58	USSH-1 (D)	WEST CHAMPARAN	Thakaraha	Ugraded middle school malahi tola											G+2, Handover
59	USSH-47 (E)	MUNGER	Mansurchak	Middle School Makdhampur											G+2. Handover
60	USSH-47 (D)	MUNGER	Sahebpur Kamal	Middle School Hira Tol											G+2. Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing		Comp lete
									LL	RL	LL	RL			
61	USSH-26 (C)	NALANDA	Bihar Sharif	Middle School, Mohaddinpur											G+2. Handover
62	USSH-18-1	BHAGALPUR	Dawat	Middle School Ghanshyamchak											G+2. Handover
63	USSH-41 (D)	GAYA	Guruaa	Middle School, Belauti											Handover
64	USSH-4 (D)	SITAMARHI	Sonbarsa	Middle School Rajwara											Handover
65	USSH-4 (C)	SITAMARHI	Choraut	Middle School Bhantawari											Handover
66	USSH-20 (B)	BANKA	Chandan	Middle School Bank											G+2. Handover
67	USSH-47 (C)	MUNGER	Birpur	Middle School Kharmauli											G+2, Handover
68	USSH-13 (B)	MUZAFFARPUR	Saraiya	Middle School Sirkohiya											Handover
69	USSH-42 (B)	GAYA	Konch	Middle School, Angara											G+2
70	USSH-42 (D)	GAYA	Tekari	Middle School, Noni											G+2. Handover
71	USSH-1 (B)	WEST CHAMPARAN	Bagha	Middle School Panchgawa											G+2, Handover
72	USSH-38-2	AURANGABAD	Madanpur	Middle School,Sondiha											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status									Remarks	
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing		Comp lete
									LL	RL	LL	RL			
73	USSF-24 (A)	LAKHISARAI	Lakhisarai	Upgraded Middle School Bihraura											
74	USSF-23-3	LAKHISARAI	Ramgarh	Middle School Nongarh											
75	USSF-23-4	LAKHISARAI	Ramgarh	Upgraded Middle School Surari											G+2. Handover
76	USSF-48 (A)	MUNGER	Begusarai	Middle School Akaha											
77	USSF-26 (A)	NALANDA	Rajgir	Middle School, Basuan											Handover
78	USSF-26 (F)	NALANDA	Rajgir	Middle School, Lodipur											G+2.
79	USSF-14-2	SIWAN	Raghunathpur	Middle School Gamiyar											Handover
80	USSF-45 (C)	JAMAUI	Khaira	Middle School, Shobhakhan											G+2, Handover
81	USSF-36 (B)	JEHANABAD	Jehanabad	Middle School,Sewnon											G+2
82	USSF-22 (B)	MUNGER	Tarapur	Middle School Madhura / Katiyari											G+2, Handover
83	USSF-13 (A)	MUZAFFARPUR	Madwan	Middle School Bhatauna											
84	USSF-44 (A)	NAWADA	Hisuaa	Middle School, Bardhauna											Handover

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
85	USSF-32-2	BHABHUA KAIMUR	Chand	Upgraded Middle School, Chouri											Expected date of completion 30 April 2021
86	USSF-29-1	BHOJPUR	Barhara	Govt. Middle School, Kudariya Parshurampur											
87	USSF-45 (D)	JAMAUI	E. Aliganj	Middle School, Abgila Chourasa											Handover
88	USSF-32-5	BHABHUA KAIMUR	Mohniya	Middle School, Badhani											
89	USSF-15 (B)	VAISHALI	Lalganj	Upgraded Middle School Totha											
90	USSF-29-2	BHOJPUR	Karhagar	Upgraded Middle School, Paiga											Handover
91	USSF-6 (A)	ARARIA	Bhargama	Middle School Mangalwar Chariya											Expected date of completion 30 March 2021
92	USSF-40 (A)	AURANGABAD	Barun	Middle School, Meh											Expected date of completion 30 June 2021
93	USSF-37 (A)	AURANGABAD	Kutumba	Middle School, Kusumbasdiha											Debar. Recommendation for rescind
94	USSF-38-3	AURANGABAD	Madanpur	Middle School, Rasalpur											Expected date of completion 30 May 2021
95	USSF-20 (C)	BANKA	Phulidumar	Middle School Pathdda											Expected date of completion 30 April 2021
96	USSF-17 (B)	BHAGALPUR	Brahmpur	Middle School Tarchha											Expected date of completion 30 April 2021

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
97	UOSS-30-3	BHOJPUR	Pero	Middle School, Dhanpura											Expected date of completion 30 May 2021
98	UOSS-29-3	BHOJPUR	Ara	Upgraded Middle School, Barouli											Expected date of completion 31 March 2021
99	UOSS-30-6	BHOJPUR	Sahar	Middle School, Purhara											Expected date of completion 31 March 2021
100	UOSS-30-1	BHOJPUR	Tarari	Middle School, Sara											Expected date of completion 31 June 2021
101	UOSS-30-2	BHOJPUR	Tarari	Middle School, Bhakura											Expected date of completion 31 March 2021
102	UOSS-31 (A)	BUXAR	Brahmpur	Middle School, Bhadwar											Stopped From HQ, due to High-Court order.
103	UOSS-11 (C)	DARBHANGA	Kusheswarstahn East	Upgraded Middle School Raipur											Expected date of completion 31 March 2021
104	UOSS-41 (A)	GAYA	Aamas	Middle School, Shyamnagar Nima											Expected date of completion 31 March 2021
105	UOSS-41 (E)	GAYA	Emamganj	Middle School,Bindhua											Expected date of completion 30 April 2021
106	UOSS-42 (A)	GAYA	Guraru	Middle School, Sondiha											Expected date of completion 30 April 2021
107	UOSS-42 (C)	GAYA	Paraiya	Middle School, Punakalan											Expected date of completion 30 April 2021
108	UOSS-9-2	KATIHAR	Ajamnagar	Middle School Kharsauta											Expected date of completion 30 Aug 21

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
109	USSS-9-3	KATIHAR	Balrampur	Middle School Kalyan Gaon											Expected date of completion 31 March 2021
110	USSS-9-4	KATIHAR	Kodha	Middle School Rampur											Expected date of completion 31 March 2021
111	USSS-48 (B)	MUNGER	Begusarai	Middle School Bhitsari											Expected date of completion 28 Feb 2021
112	USSS-22 (A)	MUNGER	Tateyabamber	Middle School Ramcharit Maidan											Expected date of completion 28 Feb 2021. 2nd Floor Roof level
113	USSS-47 (B)	MUNGER	Bakhari	Middle School Lauchhe											Expected date of completion 30 March 2021
114	USSS-26 (B)	NALANDA	Silao	Middle School, Malikpur											Handover
115	USSS-44 (D)	NAWADA	Varshaliganj	Middle School, Paingari											Expected date of completion 30 April 2021
116	USSS-8 (C)	PURNEA	Dhamdaha	Middle School ,Mahendra Nagar Diyara											Expected date of completion 30 Sep 2021
117	USSS-33 (B)	ROHTAS	Naokha	Middle School, Hathini											Expected date of completion 15 Feb 2021
118	USSS-10 (A)	SAHARSA	Saur Bazar	Middle School Dhamsaina											(Agreement not done). Only excavation & BFS done. Work Stop
119	USSS-3 (B)	SHEOHAR	Piprahi	Middle School Narayanpur											Expected date of completion 31 July 2020
120	USSS-15 (C)	VAISHALI	Lalganj	Middle School Shital Bhakurhar											Expected date of completion 28 Feb 2021

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
121	USSH-27 (D)	PATNA	Masaurhi	Middle School, Gangachak											
122	USSH-3 (C)	SHEOHAR	Sheohar	Middle School Khairadarp											
123	USSH-37 (B)	AURANGABAD	Navin nagar	Middle School, Pandu											Land not available
124	USSH-38-1	AURANGABAD	Rafiganj	Middle School, Gamharia											Insufficient Land.
125	USSH-6 (B)	ARARIA	Palasi	Middle School Maldwar East											Land not available
126	USSH-39-3	AURANGABAD	Goh	Middle School, Dandwan											Insufficient Land
127	USSH-39-1	AURANGABAD	Haspura	Middle School, Chourahi											Insufficient Land
128	USSH-39-2	AURANGABAD	Haspura	Middle School, Sonbarsa											Insufficient Land
129	USSH-29-5	BHOJPUR	Garahni	Upgraded Middle School, Dadiyabag											Land not available.
130	USSH-29-6	BHOJPUR	Koielwar	Upgraded Middle School, Bhoparpur											Land not available
131	USSH-29-4	BHOJPUR	Rohtas	Middle School, Barka Dumra											Land not available
132	USSH-30-4	BHOJPUR	Sahar	Middle School, Perhap											Land not available

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
133	USSS-30-5	BHOJPUR	Sahar	Middle School, Nonuar											Land not available
134	USSS-2-1	EAST CHAMPARAN	Sugauli	Middle School Mali											Land not available
135	USSS-11 (A)	DARBHANGA	Tardih	Upgraded Middle School Raj kharwar											During contract period land was not available for construction. Now land is available
136	USSS-43-2	GAYA	Gaya Sadar	Middle School, Bitho											Local Dispute
137	USSS-45 (B)	JAMAUI	Khaira	Middle School, Kairakado											Double Scheme. Completed & handover under other scheme Group no. SSS-184-4)
138	USSS-7-1	KISHANGANJ	Kishanganj	Middle School Daula											Land not available
139	USSS-21 (A)	MUNGER	Bariyarpur	Middle School Harinmar Bishunpur											LOA Issue. Dismentling require
140	USSS-21 (B)	MUNGER	Bariyarpur	Middle School Manik Mandal Tola											LOA Issue. Dismentling require
141	USSS-21 (C)	MUNGER	Bariyarpur	Middle School Kalyanpur											Insufficient Land
142	USSS-21 (D)	MUNGER	Haveli Kharagpur	Middle School Teghara											LOA Issue. Dismentling require

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
143	USSH-21 (E)	MUNGER	Haveli Kharagpur	Middle School Dhudhaladih											LOA Issue. Not Started
144	USSH-22 (D)	MUNGER	Sangrampur	Middle School Nabgoi											During contract period land was not available for construction. Now land is available
145	USSH-22 (C)	MUNGER	Tarapur	Middle School, Dhobai											Land not available
146	USSH-12-2	MUZAFFARPUR	Gai ghat	Middle School Dhabauli											Insufficient land
147	USSH-12-3	MUZAFFARPUR	Katra	Middle School Lakhanpur											Insufficient land
148	USSH-26 (E)	NALANDA	Giriyak	Middle School, Puraini											Required old building demolition
149	USSH-44 (B)	NAWADA	Govindpur	Upgraded Middle School, Puraini											Land not available
150	USSH-27 (C)	PATNA	Bakhtiyarpur	Middle School, Pirbarhouna											Insufficient land available 40'-0" x 120'-0"
151	USSH-28-1	PATNA	Naubatpur	Middle School, Karai											Land not available. स्थल उपलब्ध कराने हेतु HM से L.No.-582 /20.11.16 द्वारा अनुरोध किया गया है
152	USSH-8 (A)	PURNEA	Banmankhi	Middle School Rupauli											Land not available
153	USSH-8 (B)	PURNEA	Banmankhi	Middle School Rampur Tilak East											Land not available
154	USSH-4 (B)	SITAMARHI	Parihar	Middle School Sutihara											Land Dispute

S.N.	Group No.	Name of District	Name of Block	Name of School	Physical Status										Remarks
					Not Sta rt	Lay out	Fou nda tio n	PL	Ground Floor		1st Floor		Finis hing	Comp lete	
									LL	RL	LL	RL			
155	USSS-46-4	SIWAN	Jeeradei	Middle School Shivpur Sakra											Land not available
156	USSS-46-1	SIWAN	Nautan	Middle School Sikatiya / UMS Mathiya											Land not available
Total No. Of USSS (2011-12)			156		34	1	1	2	0	0	2	1	24	91	