Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of 513 Senior Secondary Schools (SSS) 2018-19

Date : 28-02-2023

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
1	SSS-1001	Araria	Palasi	Dehti North	Uhs Maldwar	M/s Vaishnavi Enterprises	861	154 sbd of 21-22 05-11-2021	05-11-2021	04-02-2023	15 Months	Ground Floor Roof Level	
2	SSS-1002	Araria	Palasi	Majlispur	Uhs Chandi Pur	M/S Vaishnavi Enterprises	4336	346 sbd of 21-22 21-01-2022	21-01-2022	20-04-2023	15 Months	Second Floor Lintel Level	
3	SSS-1003	Araria	Palasi	Dighli	Uhs Karor Dighli	M/S Vidhata Construction.	4713	298 SBD of 2021-22 29.12.2021	29-12-2021	28-03-2023	15 Months	Finishing	
4	SSS-1004	Araria	Narpatganj	Sonapur	Uhs Sonapur	M/s Om Sai Construction	4746	74 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	Foundation	
5	SSS-1006	Araria	Narpatganj	Barhara	Uhs Bardaha Noniya Tola	M/s Om Sai Construction	368	76 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	Plinth Level	
6	SSS-1007	Araria	Narpatganj	Fatehpur	Ms Cum Uhs Fatehpur Pithaura	M/s Om Sai Construction	369	77 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	Plinth Level	
7	SSS-1008	Araria	Forbesganj	Pipra	Uhs Pipra	M/s Om sai Construction Enterprises	614	78 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	Ground Floor Roof Level	
8	SSS-1009	Araria	Bhargama	Jainagar	Uhs Jai Nagar	Kirani Ray, Samastipur	1963	171 sbd of 2022-23 date 22-08-2022	22-08-2022	21-11-2023	15 Months	Plinth Level	
9	SSS-1010	Araria	Bhargama	Raghunathpur South	Uhs Raghunathpur East	Manoj Kumar	7123	258 SBD of 2021-22 (21.12.2021)	21-12-2021	20-03-2023	15 Months	Finishing	
10	SSS-1011	Araria	Bhargama	Rampur Aadi	Uhs Adi Rampur	M/S Vidhata Construction.	7122	297 sbd of 2021-22	29-12-2021	28-03-2023	15 Months	Plinth Level	
11	SSS-1012 (SSS-AR)	Araria	Bhargama	Khutha Baijnathpur	Uhs Charaiya	Shree Shardha Construction Co. (8967855108)	9217	421 SBD OF 2021-22	18-02-2022	17-05-2023	15 Months	First Floor Roof Level	
12	SSS-1013 (SSS-AR)	Araria	Bhargama	Dhaneshwari	Uhs Bhatgama	Shree Shardha Construction Co. (8967855108)	9217	421 SBD OF 2021-22	18-02-2022	17-05-2023	15 Months	First Floor Roof Level	
13	SSS-1014	Araria	Raniganj	Bhorha	Uhs Thek Pura	Kunal Kush	4506	241 SBD of 2021-22 (15.12.2021)	15-12-2021	14-03-2023	15 Months	Finishing	
14	SSS-1015	Araria	Araria	Sharanpur	Uhs Dabhara Saranpur	Kunal Kush	4749	330 sbd of 21-22	10-02-2022	09-05-2023	15 Months	Finishing	
15	SSS-1016	Araria	Sikti	Thengapur Pipra	Uhs Thenga Pur	Kunal Kush	4505	66 SBD of 2022-23 (07.05.2022)	07-05-2022	06-08-2023	15 Months	Finishing	
16	SSS-1017	Araria	Kursakanta	Sourgaon	U.H.S Saur Gaon	Kunal Kush	4750				15 Months	Land is deep	Low Land

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
17	SSS-1018	Araria	Kursakanta	Lakshmipur	U.H.S Haldhara Hat	Dilip Kumar	615	257 SBD of 2021-22 (20.12.2021)	20-12-2021	19-03-2023	15 Months	Second Floor Lintel Level	
18	SSS-1019	Araria	Jokihat	Dabhra	Uhs Bahar Bari	Kunal Kush	4751	331 sbd of 21-22	18-01-2022	17-04-2023	15 Months	Finishing	
19	SSS-1005	Araria	Narpatganj	Mirdaul	Uhs Mirdaul	M/s Om Sai Construction	367	75 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	To be demolished	Old building to be demolished
20	SSS-1020	Arwal	Sonbhadra Bansi Surya	Sherpur	Upgraded High School Sherpur Hindi	Mukesh Kumar	1168	357 f2 of 2021-22	27-07-2021	26-10-2022	15 Months	Ground Floor Roof Level	
21	SSS-1021	Arwal	Karpi	Murarhi	Upgraded High School Murari	Dhananjay Kumar	611	196 F2 of 2020-21 Dt.- 01.12.2021	01-12-2021	28-02-2023	15 Months	Finishing	
22	SSS-1022	Arwal	Arwal	Amara	Up. High School. Amra	Maa Kamakhya Construction&Co.	613	159 F2 of 2022-23	02-08-2022	01-11-2023	15 Months	Land not available	NOC Required
23	SSS-1023	Arwal	Kurtha	Ibrahimpur	Up. High School, Ibrahimpur	Dhananjay Kumar	608	63 F2 OF 2022-23	06-05-2022	05-08-2023	15 Months	Land not available	Land not available , H.M, Letter No-74 , Dt- 09.03/2022
24	SSS-1024	Arwal	Kurtha	Nadaura	Up. High School, Mednipur Badahiya	Dhananjay Kumar	868	64 F2 OF 2022-23	06-05-2022	05-08-2023	15 Months	Land not available	Land not available , H.M, Letter No-75 , Dt- 09.03/2022
25	SSS-1025	AURANGABAD	Aurangabad	Ora	Uhs Ora	Abhimanyu Kumar	609	9 f2 21-22	17-06-2021	16-09-2022	15 Months	Second Floor Roof Level	
26	SSS-1026	AURANGABAD	Aurangabad	Ibrahim Pur	Uhs Chatra	M/s A N K Enterprises	610	119 F2 OF 2022-23	31-05-2022	30-08-2023	15 Months	First Floor Roof Level	
27	SSS-1028	AURANGABAD	Madanpur	North Umga	Uhs Taradiha	Azazul Haque Khan, Gopalganj, Mob. 8986119786	6019	79 F2 OF 2022-23	12-05-2022	11-08-2023	15 Months	Plinth Level	
28	SSS-1030	AURANGABAD	Nabinagar	Chandragrah	Uhs Shiv Sagar	Surendra Kumar Singh	6674	451 F2 OF 2021-22	02-03-2022	01-06-2023	15 Months	Second Floor Roof Level	
29	SSS-1031	AURANGABAD	Nabinagar	Mungiya	Uhs Benghai	Manoj Singh	3703	162 F2 2021-2022	16-11-2021	15-02-2023	15 Months	Second Floor Lintel Level	
30	SSS-1033	AURANGABAD	Rafiganj	Itar	Uhs Fesra	M/s A N K Enterprises	1088	205 F2 of 2020-21 Dt.- 21.02.2021	21-02-2021	20-05-2022	15 Months	First Floor Roof Level	
31	SSS-1037	AURANGABAD	Barun	Pipraun	Uhs Barauli	Abhimanyu Kumar	1438	253 f2 of 21-22	17-12-2021	16-03-2023	15 Months	First Floor Lintel Level	
32	SSS-1038	AURANGABAD	Goh	Fag	Uhs Sagarpur	Dhananjay Kumar, Arwal, Mob. 9801189346	3933	295 F2 2021-2022 Dt.- 29.12.2021	29-12-2021	28-03-2023	15 Months	First Floor Lintel Level	
33	SSS-1027	AURANGABAD	Obra	Ubb	Uhs Aranda						15 Months	Not started	Retender NIT-27/22-23

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
34	SSS-1029	AURANGABAD	Nabinagar	Bariyawan	Uhs Moharkarma	Abhimanyu Kumar	1086				15 Months	Land not available	EMD Refund due to land not available
35	SSS-1032	AURANGABAD	Rafiganj	Bhetniya	Uhs Barahi Hindi	ANK Enterprises, Patna, Mob. 7310007888	4752	283 F2 OF 2022-23	23-01-2023	22-04-2024	15 Months	Land not available	Land not available.H.M, Letter No-226 , Dt- 20.05.2022
36	SSS-1034 (SSS-AB)	AURANGABAD	Rafiganj	Dugul	Uhs Dugul	Mesiac Construction Pvt. Ltd.	9222	377 f2 of 2021-22	01-02-2022	30-04-2023	15 Months	Land not available	Land not available
37	SSS-1035	AURANGABAD	Deo	Hasauli	Uhs Rawal Bigha	Manoj Singh	4112				15 Months	Land not available	Site Selection not done. H.M, Letter No-227 , Dt- 20.05.2022
38	SSS-1036	AURANGABAD	Haspura	Amjhar Sharif	Uhs Amjhar	Guruwar Builders & developers Pvt. Ltd., Aurangabad, Mob. 9771005575	4111				15 Months	Land not available	Land not available , H.M, Letter No-14 , Dt- 03.04.2022
39	SSS-1041	Banka	Bounsi	Gokula	U.H.S Gokula	Anand Kumar	1185	96 F2 of 21-22 (22..9.21)	22-09-2021	21-12-2022	15 Months	Completed	
40	SSS-1042	Banka	Amarpur	Kol Bujurg	U.H.S Kolbugurg	Pramod Kumar	9435	111 F2 OF 2022-23	30-05-2022	29-08-2023	15 Months	Second Floor Roof Level	
41	SSS-1044	Banka	Chandan	Siljori	U.H.S Siljori	Lal Rupak Kumar Singh	1179	69 F2 of 21-22 (25..8.21)	25-08-2021	24-11-2022	15 Months	Finishing	
42	SSS-1046	Banka	Banka	Lodham	U.H.S Basberwa	Anand Kumar	1180	56 F2 of 21-22 (10.8.21)	10-08-2021	09-11-2022	15 Months	Finishing	
43	SSS-1047	Banka	Shambhuganj	Warsabad	U.H.S Warsabad	Anand Kumar, Patna, Mob. 9934062407	3699	237 F2 21-22 13.12.21 / 170.509	13-12-2021	12-03-2023	15 Months	Finishing	
44	SSS-1048 (SSS-BK)	Banka	Barahat	Narayanpur	U.H.S Tappadih	Ananya Infracity (Prop. Duddi Kumari,) (9031027170)	9240	312 f2 of 21-22	05-01-2022	04-04-2023	15 Months	Finishing	
45	SSS-1039	Banka	Bounsi	Chilkara	R U.H.S Lilavaran	Amit Kumar, Sabour, Bhagalpur, Mob. 8050100000	3702				15 Months	Not started	
46	SSS-1040	Banka	Katoriya	Basmatta	U.H.S Fattapathar	Patliputra Projects Pvt. Ltd.	4110				15 Months	Not started	
47	SSS-1043	Banka	Rajoun	Dhay Harna	U.H.S Dhayharna Mahgama						15 Months	Not started	Retender NIT-27/22-23
48	SSS-1045	Banka	Rajoun	Morama	R U.H.S Morama						15 Months	Not started	Retender NIT-27/22-23
49	SSS-1049	Begusarai	Chhaurahi	Amari	Uhs Amari	Raja Enterprises&co.	1181	23 F2 of 2021-22 Date - 01.07.2021.	01-07-2021	30-09-2022	15 Months	Finishing	
50	SSS-1050	Begusarai	Begusarai	Bahdarpur	Uhs Bahdarpur	Daya Ram Singh	1182	206 F2 of 2020-21 Date 25-02-2021	25-02-2021	24-05-2022	15 Months	Finishing	
51	SSS-1051	Begusarai	Barauni	Amarour	Uhs Amarpur	Ram Babu Singh	4753	95 F2 OF 2022-23	20-05-2022	19-08-2023	15 Months	First Floor Lintel Level	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
52	SSS-1052	Begusarai	Mansoorchak	Bahrampur	Uhs Naipur Bahrampur	Ram Babu Singh	4754	96 F2 OF 2022-23	20-05-2022	19-08-2023	15 Months	First Floor Lintel Level	
53	SSS-1053	Begusarai	Garhpura	Korai	Uhs Korai	Kanchan Engicons Private Limited, Samastipur, Mob. 7979814575	3701	87 F2 of 2021-22 Date-16.09.2021	16-09-2021	15-12-2022	15 Months	Second Floor Roof Level	
54	SSS-1055	Begusarai	Dandari	Bank	Uhs Bank	SANJAY KUMAR (9430003830)	7819	313 F2 OF 21-22	06-01-2022	05-04-2023	15 Months	Finishing	
55	SSS-1056 (SSS-BS)	Begusarai	Bachhwara	Chiranjivipur	Uhs Chakiya Chiranjeevipur	Tanyansh Construction and Consultancy Pvt. Ltd.	9238	403 F2 of 2021-22	10-02-2022	09-05-2023	15 Months	First Floor Lintel Level	
56	SSS-1057	Begusarai	Chhaurahi	Aijni	Uhs Aijni	Raja Enterprises&co.	1183	24 F2 of 2021-22 Date- 01.07.2021	01-07-2021	30-09-2022	15 Months	Second Floor Lintel Level	
57	SSS-1058	Begusarai	Dandari	#N/A	Uhs Dandari	Sanjay Kumar	3929	236 F2 of 2021-22 Date- 13.12.2021	13-12-2021	12-03-2023	15 Months	Finishing	
58	SSS-1059	Begusarai	Begusarai	Bhairwar	Uhs Iniyaar	Guddu Kumar, Patna city, Patna	3930	117 f2 of 21-22	05-10-2021	04-01-2023	15 Months	First Floor Lintel Level	
59	SSS-1061	Begusarai	Chhaurahi	Sahpur	Uhs Sahpur Patla	Ray & Raj Enigineering Private Limited	3700	178 F2 of 2021-22 Date- 24.11.2021	24-11-2021	23-02-2023	15 Months	Finishing	
60	SSS-1062	Begusarai	Begusarai	Vindpur	Uhs Maharathpur	Agni Kumar Singh, Begusarai, Mob. 9955164586	4487	249 F2 of 2021-22 Date- 17.12.2021	17-12-2021	16-03-2023	15 Months	Finishing	
61	SSS-1063	Begusarai	Barauni	Mosadpur	Uhs Jaimra	Mritunjay Kumar	6616	459 F2 of 2021-22	04-03-2022	03-06-2023	15 Months	Finishing	
62	SSS-1065	Begusarai	Matihani	Ramdiri-02	Uhs Mahajee	Ram Nuwas Kumar	6618	328 F2 of 2021-22 Date- 17.01.2022	17-01-2022	16-04-2023	15 Months	Finishing	
63	SSS-1066	Begusarai	Dandari	Dandari	Uhs Meha	Nand Kishor Prasad Singh	1193	158 F2 of 2020-21 Date- 15.11.2021	15-11-2021	14-02-2023	15 Months	Finishing	
64	SSS-1054	Begusarai	Begusarai	Lakho	Uhs Lakho	Ram Niwas Kumar	4756				15 Months	Land not available	Suffficient land not available
65	SSS-1060	Begusarai	Matihani	Sihma	Uhs Sihma	Guddu Kumar, Patna city, Patna	6614				15 Months	Land not available	Land not available
66	SSS-1064	Begusarai	Garhpura	Dunhi	Uhs Dunhi	Ranjit Kumar	3698				15 Months	Land not available	Suffficient land not available.
67	SSS-1068	Bhojpur	Agiaon	Karwasin	U.H.S Karwasin	Dhananjay Kumar, Arwal, Mob. 9801189346	6617	286 f2 of 2021-22	28-12-2021	27-03-2023	15 Months	Second Floor Roof Level	
68	SSS-1067 (SSS-BP)	Bhojpur	Jagdishpur	Shivpur	U.H.S Dihri	HEZRAT BELAL	7657				15 Months	Not started	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
69	SSS-1069 (SSS-BP)	Bhojpur	Koilwar	Gopalpur	U.H.S Vishunpur	HEZRAT BELAL	7657				15 Months	Not started	
70	SSS-1070 (SSS-BP)	Bhojpur	Koilwar	Jalpura Tapa	U.H.S Jalpura Tapa	HEZRAT BELAL	7657				15 Months	Not started	
71	SSS-1071	Buxar	Itarhi	Atrouna	Uhs Bhitihara	Sanjay Kumar Singh	1194	85 F2 of 2021-22/15.09.2021	15-09-2021	14-12-2022	15 Months	Completed	
72	SSS-1073	Buxar	Chakki	Chanda	Uhs Liladharpur	Rohit Kumar ojha	1196	12 F2 of 2021-22/28.06.21	28-06-2021	27-09-2022	15 Months	Finishing	
73	SSS-1072	Buxar	Chakki	Ark	Uhs Arak						15 Months	Not started	Retender NIT-18 (2022-23)
74	SSS-1074	Buxar	Chousa	Paliya	Uhs Gosaipur						15 Months	Not started	Retender NIT-18 (2022-23)
75	SSS-1075	Buxar	Nawanagar	Belahari	Uhs Parasgandha						15 Months	Not started	Retender NIT-18 (2022-23)
76	SSS-1076	Darbhanga	Kusheshwar Asthan East	Kusheshwar Asthan South	Uhs Adalpur	M/S Tara Construction	4504	367 sbd of 2021-22	29-01-2022	28-04-2023	15 Months	Finishing	
77	SSS-1077	Darbhanga	Baheri	Gujrauli Ramauli	Uhs Gujrauli Ramauli	M/s Tara Const.	1195	333 F2 of 2021-22 Date- 18-01-2022	18-01-2022	17-04-2023	15 Months	Finishing	
78	SSS-1079	Darbhanga	Benipur	Sajjanpura	Uhs Sajjanpura	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	1095	201 F2 OF 2020-21, DATED-24.02.2021	24-02-2021	23-05-2022	15 Months	Finishing	
79	SSS-1080	Darbhanga	Kusheshwar Asthan West	Beri	Uhs Beri	M/s Tara Const.	1198	334 f2 of 21-22	18-01-2022	17-04-2023	15 Months	First Floor Roof Level	
80	SSS-1081	Darbhanga	Baheri	Dohat Narayan	Uhs Madhuban	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	1199	197 F2 of 2020-21 Dated 23.02.2021	23-02-2021	22-05-2022	15 Months	Finishing	
81	SSS-1083	Darbhanga	Baheri	Hawidih Madhya	Uhs Havidih	A. E. Construction, Darbhanga, Mob. 9471498414	7121	09 F2 OF 2022-23	05-04-2022	04-07-2023	15 Months	Second Floor Roof Level	
82	SSS-1086	Darbhanga	Bahadurpur	Khaira	Uhs Khaira	M/s Harendra Const.	1050	54 F2 of 2021-22 Dated:-04.08.2021	04-08-2021	03-11-2022	15 Months	Finishing	
83	SSS-1087	Darbhanga	Bahadurpur	Haripatti	Uhs Chakka Pirri	Annapurna Kumari	1094	202 F2 of 2020-21 Dated 24.02.2021	24-02-2021	23-05-2022	15 Months	Finishing	
84	SSS-1088	Darbhanga	Kusheshwar Asthan East	Kewatgama	Uhs Kewatgama	Dharmendra Kumar Yadav	4502	214 sbd of 21-22	08-12-2021	07-03-2023	15 Months	Finishing	
85	SSS-1091	Darbhanga	Benipur	Haripur	Uhs Mayapur	M/s Harendra Const.	1246	55 F2 of 2021-22 Dated:-04.08.2021	04-08-2021	03-11-2022	15 Months	Finishing	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
86	SSS-1092	Darbhanga	Ghanshyampur	Barhampur Maswasi	Uhs Ahirain	Dharmendra Kumar Yadav	4501	215 sbd of 21-22	08-12-2021	07-03-2023	15 Months	Second Floor Roof Level	
87	SSS-1093	Darbhanga	Singhwara	Hariharpur East	Uhs Hariharpur	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	4500	323 sbd of 21-22	11-01-2022	10-04-2023	15 Months	First Floor Roof Level	
88	SSS-1078	Darbhanga	Bahadurpur	Baruara	Uhs Baruara	Annapurna Kumari	1197	203 F2 of 2020-21 Dated 24.02.2021	24-02-2021	23-05-2022	15 Months	Land not available	Land not Available HM Letter No:-10 Dated:-18.03.21 to CO Bahardurpur for NOC
89	SSS-1082	Darbhanga	Gaura Bauram	Kasraur Belwara	Uhs Belwara	Sujeet Kumar	7124	204 F2 OF 2022-23	10-11-2022	09-02-2024	15 Months	Not started	
90	SSS-1084	Darbhanga	Ghanshyampur	Lagma	Uhs Lagma	Amarnath Jha	4503	460 SBD of 2021-22 date 04-03-2022	04-03-2022	03-06-2023	15 Months	Land not available	Land not available
91	SSS-1085	Darbhanga	Baheri	Samadhpura	Uhs Samadhpura	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	1200	198 F2 of 2020-21 Dated 23.02.2021	23-02-2021	22-05-2022	15 Months	Land not available	Land not Available CO Baheri letter No:-668 Dated:-30.04.21 to Add. Collector Darbhanga For NOC
92	SSS-1089	Darbhanga	Biraul	Afzala	Uhs Baliya	Shiv Sai Enterprises	6619				15 Months	Not started	
93	SSS-1090	Darbhanga	Biraul	Rohar Mahmuda	Uhs Mahmuda	Dharmendra Kumar Yadav, Darbhanga, Mob. 9934717544	6615				15 Months	Not started	
94	SSS-1094	Darbhanga	Hanuman Nagar	Neyam Chhatauna	U.H.S Neyam	Annapurna Kumari	1247	204 F2 of 2020-21 Dated 24.02.2021	24-02-2021	23-05-2022	15 Months	Land not available	Land not Available BSEIDC/DBG/184 Dated:-16.03.21
95	SSS-1095	Darbhanga	Tardih	Lagma	Uhs Lagma	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	4498				15 Months	Not started	
96	SSS-1128	Gaya	Bodhgaya	Ilara	U.H.S. Dulra	Mithlesh Kumar Singh	1032	13 F2 of 2020-21 Dt. 28.06.2021	28-06-2021	27-09-2022	15 Months	Finishing	
97	SSS-1129	Gaya	Bodhgaya	Moramardana	U.H.S. Sahnu	Mithlesh Kumar Singh Mob.- 9931471924	1092	03 F2 of 2020-21 Dt. 10.06.2021	10-06-2021	09-09-2022	15 Months	Finishing	
98	SSS-1130	Gaya	Bankey Bazar	Goitha	U.H.S. Bhaluhar	Sanju Kumari	1044	104 F2 OF 2022-23	24-05-2022	23-08-2023	15 Months	First Floor Roof Level	
99	SSS-1131	Gaya	Conch	Kabar	U.H.S. Kabar	Dhananjay Kumar	2122	287 f2 of 21-22	28-12-2021	27-03-2023	15 Months	Second Floor Roof Level	
100	SSS-1132	Gaya	Conch	Khajuri	U.H.S. Khajuri	Om Shakti Construction (Prop.-Anil Kumar)	4104	437 F2 OF 2021-22	23-02-2022	22-05-2023	15 Months	Ground Floor Roof Level	
101	SSS-1133	Gaya	Conch	Aslempur	U.H.S. Tuturkhi	Prakash Construction	8850	384 F2 of 2021-22	03-02-2022	02-05-2023	15 Months	Layout	संवेदक को पत्रांक-295 दिनांक-10.06.2022 एवं पत्रांक 436 दिनांक 12.08.22 से कार्य प्रारंभ करने का निदेश दिया गया।
102	SSS-1138	Gaya	Khizersarai	Horma	U.H.S. Bindaul	Mithlesh Kumar Singh Mob.- 9931471924	1101	14 F2 of 2020-21 Dt. 28.06.2021	28-06-2021	27-09-2022	15 Months	First Floor Roof Level	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
103	SSS-1139	Gaya	Khizersarai	Khizersarai	U.H.S. Khizersarai	M/s Badhe Const.	1242	255 F2 of 2021-22 Dt.- 20.12.2021	20-12-2021	19-03-2023	15 Months	Finishing	
104	SSS-1141	Gaya	Tikari	Ammakuan	U.H.S. Makhpa	Om Shakti Const.(prop- Anil kumar)	1241	438 F2 OF 2021-22	23-02-2022	22-05-2023	15 Months	Second Floor Roof Level	
105	SSS-1142	Gaya	Tikari	Bhori	U.H.S. Bhori	Kamlesh MasscoN Pvt Ltd. MOB. 9334808205	4159	65 F2 of 2021-22 Dt.- 17-08-2021	17-08-2021	16-11-2022	15 Months	Ground Floor Roof Level	
106	SSS-1144	Gaya	Paraiya	Karhata	U.H.S. Parsawan	Maa Mangla Const.	1243	74 F2 of 2021-22 Dt.- 01.09.2021	01-09-2021	30-11-2022	15 Months	Ground Floor Roof Level	
107	SSS-1146	Gaya	Dobhi	Dobhi	U.H.S. Dobhi	J.S Const.	1234	118 F2 OF 2022-23	31-05-2022	30-08-2023	15 Months	Ground Floor Lintel Level	
108	SSS-1147	Gaya	Dobhi	Kharanti	U.H.S. Bariya	M/S Azaj const.	1098	378 F2 OF 2021-22	01-02-2022	30-04-2023	15 Months	Second Floor Roof Level	
109	SSS-1148	Gaya	Dumaria	Kolhubar	U.H.S. Shiv Nagar	Sanju Kumari	1037	105 F2 OF 2022-23	24-05-2022	23-08-2023	15 Months	Plinth Level	
110	SSS-1152	Gaya	Fatehpur	Naudiha Jhurang	U.H.S. Naudiha	Amit Ranjan , Patna , Mob. 9990920961	6624	16 F2 OF 2022-23	06-04-2022	05-07-2023	15 Months	Ground Floor Roof Level	
111	SSS-1153	Gaya	Gaya Sadar	Amraha	U.H.S. Krit Nawada	Chandra Bhusan Kumar Mob.- 7903607486	4499	44 F2 of 2020-21 Dt. 28.07.2021	28-07-2021	27-10-2022	15 Months	Finishing	
112	SSS-1154	Gaya	Gaya Sadar	Aurwan	U.H.S. Arwan	Sanjay Kumar yadav	6562	268 of 21-22	22-12-2021	21-03-2023	15 Months	First Floor Roof Level	
113	SSS-1155	Gaya	Amas	Kalwan	U.H.S. Kalwan	Md Kamaluddin Khan	1280	167 F2 of 2021-22 Dt- 19.11.2021	19-11-2021	18-02-2023	15 Months	Ground Floor Roof Level	
114	SSS-1156	Gaya	Atari	Narawat	U.H.S. Narawat	Jai Kumar	1284	108 F2 of 2021-22 Dt.- 29.09.2021	29-09-2021	28-12-2022	15 Months	Second Floor Roof Level	
115	SSS-1157	Gaya	Tankuppa	Chowar	U.H.S. Chowar	Maa Mangla Const.	1285	75 f2 21-22	01-09-2021	30-11-2022	15 Months	Second Floor Roof Level	
116	SSS-1158	Gaya	Gurua	Dubba	U.H.S. Dubba	Maa Mangla Const.	1087	76 F2 of 2021-22 Dt.- 01.09.2021	01-09-2021	30-11-2022	15 Months	Second Floor Roof Level	
117	SSS-1159	Gaya	Gurua	Raghunath Khap	U.H.S. Raghunathkhap	Mony Construction	6670	159 F2 of 2021-22 Dt.- 15.11.2021	15-11-2021	14-02-2023	15 Months	Second Floor Roof Level	
118	SSS-1160	Gaya	Guraru	Barorah	U.H.S. Barorah	Jai Kumar	1040	185 F2 of 2022-23 Dt. 13-09-2022	13-09-2022	12-12-2023	15 Months	Plinth Level	
119	SSS-1161	Gaya	Manpur	Bhadeja	U.H.S. Iguna	J.S Const.	1203	441 F2 OF 2021-22	24-02-2022	23-05-2023	15 Months	Second Floor Roof Level	
120	SSS-1126	Gaya	Imamganj	Manjhauli	U.H.S. Telwari	Sanju Kumari	1085	103 F2 OF 2022-23	24-05-2022	23-08-2023	15 Months	Land not available	H.M. से पत्रांक -278 दिनांक 06.06.2022 द्वाराभूमि उपलब्ध करने का अनुरोध किया गया

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
121	SSS-1127	Gaya	Barachatti	Binda	U.H.S. Binda	Mithlesh Kumar Singh Mob.- 9931471924	1099	196 F2 of 2020-21 Dt- 23.02.2021	23-02-2021	22-05-2022	15 Months	Land insufficient	Insufficient land
122	SSS-1134	Gaya	Mohra	Dariyapur	U.H.S. Dariyapur	Mithlesh Kumar Singh	1033	45 f2 21-22	30-07-2021	29-10-2022	15 Months	Not started	
123	SSS-1135	Gaya	Mohra	Tetar	U.H.S. Tetar	Om Shakti Construction (Prop.-Anil Kumar)	4755	272 f2 2022-23	04-01-2023	03-04-2024	15 Months	Not started	
124	SSS-1136	Gaya	Mohanpur	Musaila	U.H.S. Musaila	Sheo nandan Kumar	1042				15 Months	Land not available	भूमि उपलब्ध कराने हेतु D.E.O,गया से पत्रांक-240 दिनांक-25.05.2022 द्वारा अनुरोध किया गया।
125	SSS-1137	Gaya	Mohanpur	Dema	U.H.S. Belarpur	Shiv Nandan Kumar	298				15 Months	Not started	
126	SSS-1140	Gaya	Tikari	Simuara	U.H.S. Simuara	Dhananjay Kumar	2126	65 F2 OF 2022-23	06-05-2022	05-08-2023	15 Months	Land is deep	12 Feet Filling land available
127	SSS-1143	Gaya	Paraiya	Kapasiya	U.H.S. Kapasiya						15 Months	Not started	Retender NIT-27/22-23
128	SSS-1145	Gaya	Sherghati	Dhab Chiraiya	U.H.S. Kazarsot	Pushpa Devi	1244				15 Months	Land not available	H.M. से पत्रांक -279 दिनांक 06.06.2022 द्वाराभूमि उपलब्ध करने का अनुरोध किया गया
129	SSS-1149	Gaya	Wazirganj	Jamuawan	U.H.S. Jamuawan						15 Months	Not started	Retender NIT-27/22-23
130	SSS-1150	Gaya	Wazirganj	Ghuriawan	U.H.S. Ghuriawan	M/S Adarsh const.	1041				15 Months	Not started	
131	SSS-1151	Gaya	Fatehpur	Meyari	U.H.S. Meyari	Sanjay Kumar yadav	6525				15 Months	Not started	
132	SSS-1163	Gopalganj	Kuchaikote	Rampur Madho	Upgd High School Baidwali	M/S Akhileswar kr. Singh, Gopalganj Mob.9771648726	1177	92 F2 of 2021-22 Date :- 21.09.2021	21-09-2021	20-12-2022	15 Months	Finishing	
133	SSS-1164	Gopalganj	Kuchaikote	Barhara	Upgd. High School Gopalpur Parsauni	M/S Sahib singh.const.	1287	167 F2 2022-23	08-08-2022	07-11-2023	15 Months	Ground Floor Roof Level	
134	SSS-1166	Gopalganj	Kuchaikote	Vikarampur	Upgd High School Lachhpur	M/S Usha const.	1282	53 F2 of 2021-22 date 4-8-2021	04-08-2021	03-11-2022	15 Months	Ground Floor Roof Level	
135	SSS-1167	Gopalganj	Kuchaikote	Semra	Upgd. High School Semra	M/S Akhileswar kr. singh.	1097	93 F2 of 2021-22 Date :- 21.09.2021 Rs. 1,90,69,224 /-	21-09-2021	20-12-2022	15 Months	Second Floor Lintel Level	
136	SSS-1168	Gopalganj	Kateya	Padariya	Upgd. High School Padariya	M/S Ashok Construction	7827	30 SBD OF 2022-23	12-04-2022	11-07-2023	15 Months	Finishing	
137	SSS-1169	Gopalganj	Kateya	Banikunthpur	Upgd High School Amahi Banke	Rajiv Kumar	7828	85 SBD OF 2022-23	18-05-2022	17-08-2023	15 Months	First Floor Roof Level	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
138	SSS-1172	Gopalganj	Bhore	Chakarwa Khas	Upgd High School Vithua	Prem Sagar Yadav, Gopalganj, Mob. 9931591530	5676	337 F2 of 2021-22 Date :- 18.01.2022 Rs. 1,88,91,428 /-	18-01-2022	17-04-2023	15 Months	Finishing	
139	SSS-1173	Gopalganj	Bhore	Gopalpur	Upgd High School Jaitpur Rudrapur	Ashok Construction, Gopalganj, Mob. 9472612736	6671	279 f2 of 2021-22	24-12-2021	23-03-2023	15 Months	Finishing	
140	SSS-1174	Gopalganj	Panchdevari	Kuisha Khurd	Upgd High School Rajapur	M/S Akhileswar kr. singh.	1189	94 SBD of 2021-22 Date :- 21.09.2021	21-09-2021	20-12-2022	15 Months	Finishing	
141	SSS-1175	Gopalganj	Phulwariya	Chamaripatti	Upgd. High School Lakadi Banveer	M/S Sahib singh.const.	1089	357 f2 of 2022-23 date 14-03-2023	21-09-2021	20-12-2022	15 Months	Foundation	Work Stopped Land Not waited
142	SSS-1162	Gopalganj	Barauli	Vishanpur	Upgd. High School Charavaha Vishunpura						15 Months	Not started	Retender NIT-27/22-23
143	SSS-1165	Gopalganj	Kuchaikote	Rampur Khareya	Uppgd. High School. Bhupatipur						15 Months	Not started	Retender NIT-27/22-23
144	SSS-1170	Gopalganj	Sidhwalia	Jalalpur	Upgd. High School Jalalpur						15 Months	Not started	Retender NIT-27/22-23
145	SSS-1171	Gopalganj	Hathua	Panchfeda	Upgd High School Kabilaswa	Rajeev Kumar	1288	171 F2 of 2021-22 Date :- 22.11.2021 Rs. 1,85,21,783 /-	22-11-2021	21-02-2023	15 Months	Land not available	Required land not available. Letter to CE for site specific drawing
146	SSS-1176	Gopalganj	Gopalganj	Yadopur Dukh Haran	Upgd. High School. Mashan Thana (Boys)	Burnawala Contract Pvt. Ltd.	1051				15 Months	Land insufficient	Insufficient land available
147	SSS-1178	Jamui	Sikandra	Khardih	U.H.S.Khardih	Maa vaishnavi Infrazone	1036	58 F2 of 2021-22 Date- 13.08.2021	13-08-2021	12-11-2022	15 Months	Completed	Completed date 9-12-22
148	SSS-1180	Jamui	Chakai	Bongi	U.H.S.Bongi	Santosh Kumar Singh	4101	107 F2 of 2021-22 date 29/09/2021	29-09-2021	28-12-2022	15 Months	Handover	Handover 21-12-22
149	SSS-1181	Jamui	Chakai	Ramchandradih	U.H.S.Narodih	Sudesh Kumar Singh & Const. Pvt. Ltd.	6672	228 f2 of 21-22	10-12-2021	09-03-2023	15 Months	Completed	complete 15-12-2022 Handover 16-01-2022
150	SSS-1187	Jamui	Sikandra	Mahadev Simaria	U.H.S.Mahadev Simaria	Sudesh Kumar Singh & Const. Pvt. Ltd.	8061	341 F2 of 2020-21 Date- 19.01.2022 (1,69,68,480/-)	19-01-2022	18-04-2023	15 Months	Completed	Complete-16.01.2023
151	SSS-1189	Jamui	Sikandra	Sijhouri	U.H.S.Talsaharsa	Shailendra Kumar	1093	60 F2 OF 2021-22 Date 13/08/2021	13-08-2021	12-11-2022	15 Months	Completed	Complete-06-11-2022 Handover 1-2-2023
152	SSS-1179	Jamui	Sono	Babudih	U.H.S.Babudih	Maheshwari Enterprises	5694	252 f2 of 2022-23	09-12-2022	08-03-2024	15 Months	Foundation	
153	SSS-1182	Jamui	Aliganj	Kodwaria	U.H.S Hilsa Kodavaria	Maa vaishnavi Infra zone	1090	59 F2 of 2021-22 date 13-08-2021	13-08-2021	12-11-2022	15 Months	Completed	Complete 31-1-2022
154	SSS-1184	Jamui	Sono	Churhait	U.H.S Churhait	Ashok Kumar Singh	1100	17 F2 OF 2020-21 Date 23/07/2021	23-07-2021	22-10-2022	15 Months	Finishing	
155	SSS-1188	Jamui	Sono	Kesho Farka	U.H.S.Keshofarka	Ashok Kumar Singh	1289	18 F2 OF 2020-21 Date 29/06/2021	29-06-2021	28-09-2022	15 Months	Completed	Complete-27.09.2022

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
156	SSS-1177	Jamui	Khaira	Harni	U.H.S Khalari	United Infra & Industries	4102	273 f2 of 21-22	23-12-2021	22-03-2023	15 Months	Land not available	Land not available
157	SSS-1183 (SSS-JM)	Jamui	Chakai	Ghutve	U.H.S Noniyatari						15 Months	Not started	Retender NIT-27/22-23
158	SSS-1185	Jamui	Sikandra	Mircha Pathakchak	U.H.S.Mircha	Sanjay Kumar yadav	6842				15 Months	Land not available	Land not available
159	SSS-1186	Jamui	Jamui	Thegua	U.H.S Choura	Brajesh Kumar Singh	1091				15 Months	Land not available	Land not available
160	SSS-1190	Jehanabad	Makhdumpur	Kalanour	Uhs Kurthadih	Satish Kumar	1283	04 F2 of 2020-21 Dt.- 14.05.2021	14-05-2021	13-08-2022	15 Months	Completed	
161	SSS-1191	Jehanabad	Makhdumpur	Kumradih	Uhs Charh	Kaushlendra Kumar, Jehanabad, Mob. 8409113501	6611	160 F2 of 2021-22 Dt.- 22.11.2021	22-11-2021	21-02-2023	15 Months	Finishing	Structure complete plaster work in progress
162	SSS-1192	Jehanabad	Hulasganj	Khudhari	Uhs Narma	Systematic and Advance Construction Pvt. Ltd.	5693	366 f2 of 21-22	29-01-2022	28-04-2023	15 Months	First Floor Roof Level	
163	SSS-1193	Jehanabad	Ratani Faridpur	Kansua	Uhs Kundila	Chandra Bhusan Kumar Mob.- 7903607486	5685	11 F2 of 2022-23	05-04-2022	04-07-2023	15 Months	Second Floor Lintel Level	
164	SSS-1194	Jehanabad	Ghoshi	Sahobigha	Uhs Ranganj	Kaushlendra Kumar, Jehanabad, Mob. 8409113501	6609	458 F2 of 2021-22	03-03-2022	02-06-2023	15 Months	Finishing	Structure complete
165	SSS-1195	Jehanabad	Makhdumpur	Dharaut	Uhs Dharaut	Kaushlendra Kumar, Jehanabad, Mob. 8409113501	6606	173 f2 of 2022-23 date 26-08-2022	26-08-2022	25-11-2023	15 Months	First Floor Roof Level	
166	SSS-1197	Kaimur	Chainpur	Amaw	Upgraded +2 High School Kharigawan	Abhimanyu Kumar	4795	452 SBD of 2021-22	02-03-2022	01-06-2023	15 Months	Ground Floor Roof Level	
167	SSS-1198	Kaimur	Chainpur	Nandgaon	Upgraded +2 High School Suhawal	Manoj Singh	5753	108 SBD OF 2022-23	26-05-2022	25-08-2023	15 Months	Ground Floor Roof Level	
168	SSS-1199	Kaimur	Mohania		Upgd. High School Shulpipara	Shree Ram Const.	1096	439 F2 OF 2021-22	23-02-2022	22-05-2023	15 Months	Finishing	
169	SSS-1203	Kaimur	Kudra	Kharhana	U.H.S. Kharahna	SAB construction, Rohtas, Mob. 725058322	6607	426 F2 OF 2021-22	19-02-2022	18-05-2023	15 Months	Completed	Complete 31-01-2023
170	SSS-1205	Kaimur	Chand	Gaui	Upgraded +2 High School Jigina	Manoj Singh	5752	306 SBD of 2021-22 05.01.2022	05-01-2022	04-04-2023	15 Months	First Floor Roof Level	
171	SSS-1206	Kaimur	Rampur	Kharenda	Upgraded +2 High School Punawan	Shree Ram Const.	1328	440 F2 OF 2021-22	23-02-2022	22-05-2023	15 Months	First Floor Roof Level	
172	SSS-1207	Kaimur	Bhabua	Jage Baraw	Upgraded +2 High School Kukurhi	Manoj Singh	4792	307 SBD of 2021-22 05.01.2022	05-01-2022	04-04-2023	15 Months	Second Floor Roof Level	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
173	SSS-1208	Kaimur	Bhabua	Bahuwan	Upgraded +2 High School Bahuan	Manoj Singh	4786	308 SBD of 2021-22 05.01.2022	05-01-2022	04-04-2023	15 Months	First Floor Roof Level	
174	SSS-1210	Kaimur	Chainpur	Madh	Upgraded +2 High School Merh	Abhimanyu Kumar	4785	453 SBD of 2021-22	02-03-2022	01-06-2023	15 Months	Ground Floor Roof Level	
175	SSS-1211	Kaimur	Andhaura	Dighar	U.H.S. Dighar	Manoj Singh	5751	373 sbd of 2022-23 date 24-03-2023	24-03-2023	23-06-2024	15 Months	Foundation	
176	SSS-1212	Kaimur	Chainpur	Madurna	Upgraded +2 High School Sirsi	Vijay Vardhan	5750	404 sbd of 2021-22	10-02-2022	09-05-2023	15 Months	Finishing	
177	SSS-1214	Kaimur	Nuwaw	Akolhai	Upgraded +2 High School Akolhi	Ashwini Projects & Marketting	4784				15 Months	Foundation	
178	SSS-1216	Kaimur	Durgavati	Dharhar	U.H.S. Kurari	Manoj Singh	4783	19 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	Second Floor Roof Level	
179	SSS-1196	Kaimur	Andhaura	Chainpura	Upgraded +2 High School Bhuiphor	Manoj Singh	4793	372 sbd of 22-23 date 24-03-2023	24-03-2023	23-06-2024	15 Months	Not started	
180	SSS-1200	Kaimur	Mohania	Panapur	Upgraded +2 High School Ahinaura	Abhimanyu Kumar, Rohtas, Mob. 7070065556	5692	134 F2 OF 2022-23	16-07-2022	15-10-2023	15 Months	Foundation	Tie beam
181	SSS-1201	Kaimur	Rampur	Sabar	Upgraded +2 High School Sabar	Manoj Singh	5684	129 F2 OF 2022-23	14-07-2022	13-10-2023	15 Months	Ground Floor Lintel Level	
182	SSS-1202	Kaimur	Mohania	Belodi	U.G.H.S.Belaundi	Vishal Kumar Singh	5683				15 Months	Not started	
183	SSS-1204	Kaimur	Mohania	Akodhimela	U.H.S. Siyapokhar	Kanika Shree Civcon (OPC) Pvt. Ltd., Patna, Mob. 9835420064	5691				15 Months	Not started	
184	SSS-1209	Kaimur	Bhabua	Kaithi	Upgraded +2 High School Khanethi	Kanika Shree Civcon (OPC) Pvt. Ltd., Patna, Mob. 9835420064	5647	137 F2 OF 2022-23	18-07-2022	17-10-2023	15 Months	Plinth Level	
185	SSS-1213	Kaimur	Durgavati	Dumri	Urdu U.H.S. Dumri	Manoj Singh	5682				15 Months	Not started	
186	SSS-1215	Kaimur	Durgavati	Chehariya	Upgraded +2 High School Kasthari	Manoj Singh	5690				15 Months	Not started	
187	SSS-1217	Katihar	Barari	Raunia	Uhs Khuriya Bakkikol	Puja Engicon Company Pvt. Ltd.	6608	148 F2 of 2021-22 (02.11.2021)	02-11-2021	01-02-2023	15 Months	Finishing	
188	SSS-1218	Katihar	Amdabad	Durgapur	Uhs Lakhhitola	Kunal Kush, Araria, Mob. 9431284182	5680	242 f2 of 21-22	15-12-2021	14-03-2023	15 Months	Finishing	
189	SSS-1219	Katihar	Manihari	Dhuriyahi	Uhs Madarichak	Umesh Kumar Singh	6713	197 F2 of 2021-22 (01.12.2021)	01-12-2021	28-02-2023	15 Months	Finishing	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
190	SSS-1221	Katihar	Korha	Baharkhal	Uhs Sadalpur Kala	Ashok Kumar Singh	1510	277 f2 of 21-22	24-12-2021	23-03-2023	15 Months	Ground Floor Roof Level	
191	SSS-1222	Katihar	Korha	Fulbariya	Uhs Madhura Jayanti	Ashok Kumar Singh	1492	278 f2 of 21-22	24-12-2021	23-03-2023	15 Months	Ground Floor Lintel Level	
192	SSS-1220	Katihar	Korha	Bhatwara	Uhs Boura						15 Months	Cancelled	Cancelled due to repeated school sanctioned
193	SSS-1223	Katihar	Manihari	Neema	Uhs Neema Santhal	Puja Engicon Company Pvt. Ltd.	5677	104 F2 of 2021-22 (27.09.2021)	27-09-2021	26-12-2022	15 Months	Land not available	Land not available
194	SSS-1224	Khagaria	Mansi	Balha	U.H.S Chhoti Balha	Bablu Yadav, Khagaria, Mob. 9123221685	1265	72 F2 of 2021-22 Date- 31.08.2021 (1,79,59,250/-)	31-08-2021	30-11-2022	15 Months	Finishing	
195	SSS-1225	Khagaria	Gogri	Jhikitya	U.H.S Patla Samaspur	Prasar Remodeling & construction Pvt Ltd.	6717	232 F2 of 2021-22 Date- 10.12.2021 (1,95,97,992/-)	10-12-2021	09-03-2023	15 Months	Finishing	
196	SSS-1231	Khagaria	Gogri	Pasraha	U.H.S. Sondiha	Puja Engicon Company Pvt. Ltd.	5679	105 f2 21-22	27-09-2021	26-12-2022	15 Months	Foundation	
197	SSS-1232	Khagaria	Beldaur	Bela Nawad	Upgrade Kanya High School Bela	NK Construction, Khagaria, Mob. 9430043184	6711	155 F2 OF 2022-23	01-08-2022	31-10-2023	15 Months	First Floor Roof Level	
198	SSS-1233	Khagaria	Beldaur	Telihar	U.H.S Telihar	Sanjay Kumar	6700	235 F2 of 2021-22 Date- 13.12.2021 (1,95,21,566/-)	13-12-2021	12-03-2023	15 Months	Finishing	
199	SSS-1235	Khagaria	Beldaur	Chodhali	Upgrade M.S Chorhali (Hindi)	NK Construction, Khagaria, Mob. 9430043184	6703	156 F2 OF 2022-23	01-08-2022	31-10-2023	15 Months	Second Floor Lintel Level	
200	SSS-1236	Khagaria	Gogri	Baruna	Uhs Baruna	Puja Engicon Company Pvt. Ltd.	5681	106 f2 21-22	27-09-2021	26-12-2022	15 Months	Foundation	
201	SSS-1237	Khagaria	Parbatta	Dewri	U H S Araria	Puja Engicon Company Pvt. Ltd.	6699	149 f2 21-22	02-11-2021	01-02-2023	15 Months	Ground Floor Roof Level	
202	SSS-1226 (SSS-KH)	Khagaria	Alauli	Roun	Utkarmit Madhyamik Vidyalay Ladoura	Devma Techno Project Pvt. Ltd. (9931125153)	9218				15 Months	Land insufficient	Insufficient land
203	SSS-1227	Khagaria	Khagaria	Marar Dachin	Uhs Kanya Marar	Bablu Yadav, Khagaria, Mob. 9123221685	6714				15 Months	Land is deep	10 feet deep land available
204	SSS-1228 (SSS-KH)	Khagaria	Alauli	Saharbanni	Uhs Shaharbanni	Devma Techno Project Pvt. Ltd. (9931125153)	9218				15 Months	Not started	
205	SSS-1229	Khagaria	Khagaria	Rako	Uhs Chandra Nagar	Bablu Yadav, Khagaria, Mob. 9123221685	6715				15 Months	Land NOC awaited	LOA ISSUED. NOC awaited
206	SSS-1230	Khagaria	Parbatta	South Uttari	U H .S Korchakka Parbatta	M/S BINOD KUMAR	4248	286 SBD OF 2022-23	24-01-2023	23-04-2024	15 Months	Not started	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
207	SSS-1234	Khagaria	Gogri	Maira	U.H.S Shishbanni						15 Months	Not started	Retender NIT-27/22-23
208	SSS-1238	Khagaria	Allauli	Anandpur Marar	U.H.S. Shyamgharari						15 Months	Not started	Retender NIT-27/22-23
209	SSS-1239	Khagaria	Parbatta	Kolwara	Uhs Kolwara	PNS Construction, Khagaria, Mob. 9939704356	6716	170 f2 of 2022-23 date 22-08-2022	22-08-2022	21-11-2023	15 Months	Land insufficient	Insufficient land
210	SSS-1240	Khagaria	Parbatta	Madhavpur	Uhs Madhavpur	M/S BINOD KUMAR	4247	287 SBD OF 2022-23	24-01-2023	23-04-2024	15 Months	Not started	
211	SSS-1244	Kishanganj	Dighalbank	Mangura	Uhs Tappu Hat	Kunal Kush, Araria, Mob. 9431284182	6702	239 sbd of 2022-23	30-11-2022	29-02-2024	15 Months	Ground Floor Lintel Level	
212	SSS-1245	Kishanganj	Dighalbank	Laxmipur	Uhs Laxmipur Burztola	Kunal Kush, Araria, Mob. 9431284182	6701	240 sbd 2022-23	30-11-2022	29-02-2024	15 Months	Foundation	
213	SSS-1246	Kishanganj	Dighalbank	Dahibhat	Uhs Dahibhat Jagir	Kunal Kush, Araria, Mob. 9431284182	7120	67 SBD OF 2022-23	07-05-2022	06-08-2023	15 Months	Finishing	
214	SSS-1241	Kishanganj	Kochadhaman	Majgama	Uhs Kanhaiyabari						15 Months	Cancelled	Cancelled due to repeated school sanctioned
215	SSS-1242	Kishanganj	Kochadhaman	Kochadhaman	U.H.S Kocha Dhaman						15 Months	Cancelled	Cancelled due to repeated school sanctioned
216	SSS-1243	Kishanganj	Kochadhaman	Patkoi Kala	U.H.S Haribhasa						15 Months	Cancelled	Cancelled due to repeated school sanctioned
217	SSS-1247	Kishanganj	Bahadurganj	Jhingakata Istamrar	U.H.S Dhim Tola						15 Months	Cancelled	Cancelled due to repeated school sanctioned
218	SSS-1248	Kishanganj	Bahadurganj	Guabari	U.H.S Bilasi	Ashwini Projects & Marketting, Patna, Mob. 9835265696	7119				15 Months	Not started	
219	SSS-1249	Kishanganj	Tedhagachhi	Hawakol	Uhs Hawakol Gamharia	Anil Kumar Singh (7277843997)	9237				15 Months	Land not available	Land not available
220	SSS-1250	Lakhisarai	Suryagarha	Avgil Rampur	U.H.S Husaina	Maa vaishnavi Infra zone	1326	77 F2 2021-22 date 1-9-2021	01-09-2021	30-11-2022	15 Months	Finishing	
221	SSS-1251	Lakhisarai	Suryagarha	Gopalpur	U.H.S. Nandpur	Maa vaishnavi Infrazone	1324	78 F2 2021-22 date 1-9-2021	01-09-2021	30-11-2022	15 Months	Land not available	Land not available
222	SSS-1252	Lakhisarai	Suryagarha	Loshghani	U.H.S. Loshghani	Sanjay Kumar Yadav	7141				15 Months	Not started	
223	SSS-1253	Lakhisarai	Suryagarha	Salempur East	U.H.S. Dighari Bhawanipur	Prakash Construction	8068	368 f2 of 22-23 date 23-03-2023	23-03-2023	22-06-2024	15 Months	Not started	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
224	SSS-1254	Lakhisarai	Halsi	Dheera	U.H.S. Himachaldih	Prakash Construction	8855	370 f2 of 2022-23 date 23-03-2023	23-03-2023	22-06-2024	15 Months	Not started	
225	SSS-1255/ SSS-MP1	Madhepura	Udakishunganj	Nayanagar	U.H.S.S. Singarpur	B.S.solution, N colony Saharsa 6201617585	9219				15 Months	Foundation	
226	SSS-1256	Madhepura	Shankarpur	Raibhir	U.H.S.S. Basantpur North	M/S SACHIN KUMARA, NALANDA	1962	83 SBD OF 2022-23	17-05-2022	16-08-2023	15 Months	Second Floor Roof Level	
227	SSS-1257	Madhepura	Shankarpur	Behrari	U.H.S.S. Behrari	M/S SACHIN KUMARA, NALANDA	1972	84 SBD OF 2022-23	17-05-2022	16-08-2023	15 Months	Finishing	
228	SSS-1258	Madhepura	Shankarpur	Ghidha	U.H.S.S. Hasanpura	M/S Sachin Kumar	5749	389 SBD of 2021-22, 04.02.22	04-02-2022	03-05-2023	15 Months	Finishing	
229	SSS-1259	Madhepura	Shankarpur	Moura Jharkaha	U.H.S.S. Jharkaha No. 01	Santosh Kumar	5748	201 SBD of 2021-22, 03-12-2021 (20109028)	03-12-2021	02-03-2023	15 Months	Finishing	
230	SSS-1262	Madhepura	Ghailadh	Bhatrandha Parmanpur	Utramit Kameshwar H.S.S. Parmanpur	Pranav Kumar	5746	126SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	06-01-2023	15 Months	Finishing	
231	SSS-1263	Madhepura	Ghailadh	Srinagar	U.H.S.S. Srinagar	Samir Kumar	5745	387 sbd of 2021-22	04-02-2022	03-05-2023	15 Months	Finishing	
232	SSS-1264	Madhepura	Kumarkhand	Parmanandpur	U.H.S.S. Parmanandpur	Samir Kumar	5744	388 SBD of 2021-22, 04.02.22	04-02-2022	03-05-2023	15 Months	Finishing	
233	SSS-1268	Madhepura	Madhepura	Sahugadh - 1	U.H.S.S. Sahugadh	Pranav Kumar	5799	127SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	06-01-2023	15 Months	Second Floor Roof Level	
234	SSS-1269	Madhepura	Madhepura	Barahi Hasanpur	U.H.S.S. Hasanpur	Rakesh Kumar	1322	283 F2 OF 2021-22: 27-12-2021	27-12-2021	26-03-2023	15 Months	Second Floor Roof Level	
235	SSS-1270	Madhepura	Madhepura	Khopaiti Tunyahi	Mahanth Vasuvdeo U.H.S.S. Khopaiti	Pranav Kumar	5800	128SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	06-01-2023	15 Months	Finishing	
236	SSS-1272	Madhepura	Madhepura	Tulsibadhi Rajpur Maliya	U.H.S.S. Maliya	Amit Kumar, Madhepura, Mob. 9431254637	6257	189 F2 of 2021-22, 29-11-2021 (19339673)	29-11-2021	28-02-2023	15 Months	Completed	
237	SSS-1274	Madhepura	Murliganj	Belo	U.H.S.S. Belokala	Bulbul Kumari , Madhepura, Mob. 9262749777	7156	217 f2 2022-23 21-11-2022	21-11-2022	20-02-2024	15 Months	Layout	
238	SSS-1276	Madhepura	Bihariganj	Mohanpur	U.H.S.S. Gangora	M/S Sona Infrastructure(Prop-Md salman)	1484	222 F2 of 2021-22 Date 09-12-2021	09-12-2021	08-03-2023	15 Months	Finishing	
239	SSS-1278	Madhepura	Singheshwar	Ithari Gaumani	U.H.S.S. Ithari	Vivek Kumar	7148	338 f2 of 21-22	18-01-2022	17-04-2023	15 Months	Finishing	
240	SSS-1279	Madhepura	Puraini	Vanshgopal	U.H.S.S. Chatanma	M/S Sona Infrastructure(Prop-Md salman)	1489	223 F2 of 2021-22, 09-12-2021 (19363813)	09-12-2021	08-03-2023	15 Months	Completed	
241	SSS-1280	Madhepura	Puraini	Durgapur	U.H.S.S. Durgapur	Ananya Construction, Patna, Mob. 9334745882	6841	173 F2 of 2021-22, 23-11-2021 (19450860)	23-11-2021	22-02-2023	15 Months	Completed	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
242	SSS-1282	Madhepura	Chousa	Morsanda	U.H.S.S. Morsanda	Vivek Kumar	7149	482 F2 OF 2021-22	29-03-2022	28-06-2023	15 Months	Ground Floor Roof Level	
243	SSS-1283	Madhepura	Chousa	Chirori	UPGRADED H.S CHIRORI/Ajgaiwa	Sona Infrastructure	7144	224 F2 of 2021-22, 09-12-2021 (19647055)	09-12-2021	08-03-2023	15 Months	Completed	
244	SSS-1284 (SSS-MP1)	Madhepura	Chousa	Paina	U.Urdu.H.S.S. Paina	B.S.solution, N colony Saharsa 6201617585	9219				15 Months	Not started	
245	SSS-1286	Madhepura	Gamhariya	Kaurihar Tarewe	Bhikha Kanya U.H.S.S. Parwaha	Nishant Nilay	5801	202 SBD of 2021-22, 03-12-2021 (19805838)	03-12-2021	02-03-2023	15 Months	Handover	
246	SSS-1287	Madhepura	Gwalpara	Sarauni	U.H.S.S. Sarauni Kala	M/S Sona Infrastructure	7143	392 F2 OF 2021-22	07-02-2022	06-05-2023	15 Months	Finishing	
247	SSS-1288	Madhepura	Gwalpara	Jhitkia Kalotaha	U.H.S. Taruneshwarpur	Bulbul Kumari , Madhepura, Mob. 9262749777	7133	218 f2 of 2022-2023 dt 21.11.2022	21-11-2022	20-02-2024	15 Months	Layout	
248	SSS-1260	Madhepura	Shankarpur	Parsa	U.H.S.S. Bathan Parsa						15 Months	Not started	Retender NIT-18 (2022-23)
249	SSS-1261	Madhepura	Shankarpur	Rampur Lahi	U.H.S.S. Gadha Rampur	United Infra & Industries	5747				15 Months	Not started	
250	SSS-1265	Madhepura	Kumarkhand	Puraini	U.H.S.S. Kararia						15 Months	Not started	Retender NIT-18 (2022-23)
251	SSS-1266	Madhepura	Kumarkhand	Laxmipur Chandisathna	U.H.S.S. Kewatgama	Ashwini Projects & Marketting	5798				15 Months	Not started	
252	SSS-1267	Madhepura	Madhepura	Maheshua	U.H.S.S. Biraili Bazar						15 Months	Not started	Retender NIT-18 (2022-23)
253	SSS-1271	Madhepura	Madhepura	Manikhpur	U.H.S.S. Nehalpatti						15 Months	Not started	Retender NIT-18 (2022-23)
254	SSS-1273	Madhepura	Madhepura	Bhadaul Budhama	U.H.S.S. Bhadaul	Ashwini Projects & Marketting, Patna, Mob. 9835265696	7142				15 Months	Not started	
255	SSS-1275	Madhepura	Murliganj	Jitapur	U.H.S.S.Chamgarh						15 Months	Cancelled	Cancelled due to repeated school sanctioned
256	SSS-1277	Madhepura	Bihariganj	Madhukarchak	Govt. B.S. Madhukarchak						15 Months	Cancelled	Cancelled due to repeated school sanctioned
257	SSS-1281	Madhepura	Chousa	#N/A	Upgd High School Vasaith						15 Months	Cancelled	Cancelled due to repeated school sanctioned
258	SSS-1285	Madhepura	Chousa	Ghosai	Upgraded H.S. Ghosaee						15 Months	Cancelled	Cancelled due to repeated school sanctioned
259	SSS-1289	Madhubani	Kaluahi	Madhepur	U.H.S. Belahi						15 Months	Cancelled	Cancelled due to repeated school sanctioned

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
260	SSS-1292	Munger	Tarapur	Gazipur	Uhs Gazipur	RAJEEV KUMAR SINGH (7004009263)	7817	254 F2 of 2021-22 Date- 20.12.2021 (1,60,39,096/-)	20-12-2021	19-03-2023	15 Months	Finishing	
261	SSS-1293	Munger	H Kharagpur	Rataitha	Uhs Rataitha Ii	Amit Kumar, Sabour, Bhagalpur, Mob. 8050100000	7145	193 F2 OF 2022-23	13-10-2022	12-01-2024	15 Months	Ground Floor Roof Level	
262	SSS-1290 (SSS-MG)	Munger	H Kharagpur	Murade	Uhs Pokhariya	SAMDARSHI, SHEIKPURA	7601	261 sbd of 2022-23	22-12-2022	21-03-2024	15 Months	Not started	
263	SSS-1291 (SSS-MG)	Munger	Dharhara	Itwah	Uhs Panchrookhi	SAMDARSHI, SHEIKPURA	7601	261 sbd of 2022-23	22-12-2022	21-03-2024	15 Months	Not started	
264	SSS-1294	Nalanda	Ekangarsarai	Daniyawa Pendapur	Uhs Barsiyawan	Parmar Construction Add- C73, Hanuman Nagar,Mob.- 9801944728	1514	147 F2 of 2021-22 Dated - 02.11.2021	02-11-2021	01-02-2023	15 Months	Finishing	
265	SSS-1295	Nalanda	Katrisarai	Bilari	Uhs Gangapur Paltpura						15 Months	Not started	Retender NIT-27/22-23
266	SSS-1296	Nalanda	Rajgir	Nahub	Uhs Nahub						15 Months	Not started	Retender NIT-27/22-23
267	SSS-1297	Nalanda	Thathari	Jaitipur	Uhs Saidbahari						15 Months	Not started	Retender NIT-27/22-23
268	SSS-1298	Nawada	Hisua	Kaithir	Upgraded High School Srirampur	Kiran Devi	1686	315 F2 OF 21-22	06-01-2022	05-04-2023	15 Months	Finishing	Structure complete
269	SSS-1299	Nawada	Kashichak	Belad	Upgraded High School Belar	Techwill Construction Pvt. Ltd.	7147	144 F2 of 2021-22 Dt.- 02.11.2021	02-11-2021	01-02-2023	15 Months	Foundation	
270	SSS-1300	Nawada	Pakriwarama	Datraul	Upgraded High School Kuraihata	M/S Ananya Const.	1048	174 F2 of 2021-22 Dt.- 23.11.2021	23-11-2021	22-02-2023	15 Months	Second Floor Roof Level	
271	SSS-1302	Nawada	Pakriwarama	Dhamaul	Upgraded High School Anjunar	M/S Ananya Const.	1420	175 F2 of 2021-22 Dt.- 23.11.2021	23-11-2021	22-02-2023	15 Months	Foundation	EMD Return. Land Dispute. मुख्य अभियंता के पत्रांक -8645 दिनांक- 17.11.2022द्वारा एकरारनामा को बंद करने की स्वीकृति प्रदान की गयी है।।
272	SSS-1304	Nawada	Pakriwarama	Earuri	Upgraded High School Bhaluki	Chandra Bhusan Kumar Mob.- 7903607486	8856	391 F2 OF 2021-22	07-02-2022	06-05-2023	15 Months	Second Floor Roof Level	
273	SSS-1306	Nawada	Rajauli	Bahadurpur	Upgraded High School Karigaon	Chandra Bhusan Kumar Mob.- 7903607486	7131	185 F2 of 2021-22 Dt. 26.11.2021	26-11-2021	25-02-2023	15 Months	Finishing	Structure Complete Plaster Work in progress
274	SSS-1307	Nawada	Sirdala	Ghangat	Upgraded High School Bulua Tary	Surendra Kumar	1441	66 F2 of 2021-22 Dt. 18.08.2021	18-08-2021	17-11-2022	15 Months	Completed	Completed date 17-11-2022
275	SSS-1308 (SSS-NW)	Nawada	Govindpur	Sarkanda	Upgraded High School Mahawara	Gokul Vasudev Constn. Pvt. Ltd.	301	324 sbd of 21-22 Dt. 12-01-2022	12-01-2022	11-04-2023	15 Months	Completed	
276	SSS-1309	Nawada	Hisua	Dona	Upgraded High School Dafalpura	Kiran Devi	1035	314 F2 OF 2021-22	06-01-2022	05-04-2023	15 Months	Completed	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
277	SSS-1310 (SSS-NW)	Nawada	Nardiganj	Parma	Upgraded High School Sambhri	Gokul Vasudev Constn. Pvt. Ltd.	301	324 sbd of 21-22 Dt. 12-01-2022	12-01-2022	11-04-2023	15 Months	Finishing	Structure Complete Plaster Work in progress
278	SSS-1301	Nawada	Nardiganj	Nanura	Upgraded High School Bario	Techwill Construction Pvt. Ltd.	7146	145 f2 21-22	02-11-2021	01-02-2023	15 Months	Land not available	Land not available
279	SSS-1303	Nawada	Meskaur	Sahbajpur Sarai	Upgraded High School Katghara	Jay Prakash Kumar	1448				15 Months	Land not available	Land Avaible By HM Lettter No.18, Date-05.05.2022
280	SSS-1305	Nawada	Sirdala	Uperdih	Upgraded High School Kendua	Atul Kumar Arun	1049	237 F2 OF 2022-23	29-11-2022	28-02-2024	15 Months	Foundation	Foundation reinforcement
281	SSS-1485	Pashchim Champaran	Bettiah	Barbat Sena	U.H.S. Barwat Sena	Raj Kumar	1728	209 SBD of 2020-21 (25.02.2021	25-02-2021	24-05-2022	15 Months	Completed	
282	SSS-1476	Pashchim Champaran	Madhubani	Sisai	U,H.S Sohagi Barwa	Sharda Chandel Contract Pvt.Ltd.	1678	372 sbd of 21-22	31-01-2022	30-04-2023	15 Months	Finishing	
283	SSS-1477	Pashchim Champaran	Lauriya	Basantpur	Uhs Motipur	Sharda Chandel Contract Pvt.Ltd.	1682	377 sbd of 21-22	31-01-2022	30-04-2023	15 Months	Second Floor Roof Level	
284	SSS-1481	Pashchim Champaran	Madhubani	Chiurahi	U.H.S Nainaha Chiurahi	Sharda Chandel Contract Pvt.Ltd.	1695	374 SBD OF 2021-2022 Date 31.1.22	31-01-2022	30-04-2023	15 Months	Finishing	
285	SSS-1484	Pashchim Champaran	Bagaha-II	Mangalpur Ausani	U.H.S Bansgaon	Sharda Chandel Contract Pvt.Ltd.	1681	375 SBD OF 2021-2022 Date 31-1-22	31-01-2022	30-04-2023	15 Months	First Floor Roof Level	
286	SSS-1487	Pashchim Champaran	Bhitaha	Dihi Pakri	U.H.S Baluwadwa	Laksh Grih Contract Pvt. Ltd.	1732	369 SBD OF 2021-2022	31-01-2022	30-04-2023	15 Months	Second Floor Lintel Level	
287	SSS-1490	Pashchim Champaran	Lauriya	Gobraura	U.H.S.Gobraura	Sharda Chandel Contract Pvt.Ltd.	1986	114 SBD OF 2022-23	30-05-2022	29-08-2023	15 Months	Ground Floor Roof Level	
288	SSS-1491	Pashchim Champaran	Madhubani	Daunaha	U.H.S Pakrihawa Daunaha	Sharda Chandel Contract Pvt.Ltd.	1984	376 SBD OF 2021-2022 date 31-1-22	31-01-2022	30-04-2023	15 Months	Finishing	
289	SSS-1495	Pashchim Champaran	Bagaha-I	Siswa Basantpur	U.H.S Siswa Basantpur	Sidhu Enterprises	3623	21 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	Ground Floor Roof Level	
290	SSS-1497	Pashchim Champaran	Madhubani	Madhua	Uhs Baghwa	Laksh Grih Contract Pvt. Ltd.	3627	370 SBD OF 2021-2022 date 31-1-22	31-01-2022	30-04-2023	15 Months	Finishing	
291	SSS-1499	Pashchim Champaran	Sikta	Dhankutawa	U.H.S Dhankutwa	Sakal Deo Mishra	5795	121 SBD of 2021-22, 07.10.21 , / (Rs18155081.00)	07-10-2021	06-01-2023	15 Months	Second Floor Roof Level	
292	SSS-1501	Pashchim Champaran	Majhaulia	Dhokarahan	U.H.S Dhokrahan	Anil Kumar Mishra	4800	321 sbd of 21-22	11-01-2022	10-04-2023	15 Months	Second Floor Lintel Level	
293	SSS-1502	Pashchim Champaran	Jogapatti	Pipra Naurangia	Govt. U.H.S.Chamainia	Anil Kumar Mishra	4802	322 sbd of 21-22	11-01-2022	10-04-2023	15 Months	Finishing	
294	SSS-1504	Pashchim Champaran	Sikta	Puraina	U.H.S Mahesada	Satish Kumar	5794	110 SBD of 2021-22 ,01.10.2021 , (Rs.20152001.00)	01-10-2021	31-12-2022	15 Months	Finishing	
295	SSS-1506	Pashchim Champaran	Bhitaha	Parsauna	U.H.S Lakshmipur	Laksh Grih Contract Pvt. Ltd.	3624	371 SBD OF 2021-2022 date 31-1-22	31-01-2022	30-04-2023	15 Months	Finishing	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
296	SSS-1509	Pashchim Champaran	Sikta	Parsauni	U.H.S Gauripur	M/S Raj Constn.	5793	309 sbd of 21-22	05-01-2022	04-04-2023	15 Months	Ground Floor Roof Level	
297	SSS-1510	Pashchim Champaran	Gaunaha	Domath	U.H.S Parsanda	Bran Contract Pvt. Ltd.	3621	97 SBD OF 2022-23	21-05-2022	20-08-2023	15 Months	First Floor Roof Level	
298	SSS-1512	Pashchim Champaran	Majhaulia	Rajabhar	U.H.S Rajabhar	Sakal Deo Mishra	5792	123 sbd 21-22	07-10-2021	06-01-2023	15 Months	Finishing	
299	SSS-1513	Pashchim Champaran	Majhaulia	Gudra	U.H.S Gudara	Shakal Deo Mishra	1985	124 sbd 21-22	07-10-2021	06-01-2023	15 Months	Second Floor Roof Level	
300	SSS-1473	Pashchim Champaran	Mainatand	Sakraul	Uhs, Ghorparki Hindi	Sisley Construction (Prop.- Salamgir Sheikh)	5741				15 Months	Not started	
301	SSS-1474	Pashchim Champaran	Ramnagar	Sabeya	Govt. Uhs Hardia	Mata Vaishno And Chandel Construction pvt. Ltd.	5738	295 SBD OF 2022-23	29-11-2022	28-02-2024	15 Months	Land not available	Land encrochment
302	SSS-1475	Pashchim Champaran	Nautan	Jhakhara	Uhs, Jhakhra	Mata Vaishno And Chandel Construction pvt. Ltd.	4822	296 SBD OF 2022-23	02-02-2023	01-05-2024	15 Months	Land not available	Letter issued to H.M for land.
303	SSS-1478	Pashchim Champaran	Thakarahan	Motipur	U.H.S Moti Tola Thakarahan	Laksh Grih Contract Pvt. Ltd.	2183				15 Months	Land not available	Land encrochment. Letter issued to H.M for land.
304	SSS-1479	Pashchim Champaran	Lauriya	Sisai Lakar	U.H.S Sisai	Sharda Chandel Contract Pvt.Ltd.	1681	292 SBD OF 2022-23	01-02-2023	30-04-2024	15 Months	Foundation	
305	SSS-1480	Pashchim Champaran	Thakrahan	Harpur	U.H.S Mujauna	Abhishek Singh	5737	70 SBD OF 2022-23	09-05-2022	08-08-2023	15 Months	Foundation	
306	SSS-1482	Pashchim Champaran	Nautan	Dhumnagar	U.H.S.Dhumnagar	Mata Vaishno And Chandel Construction pvt. Ltd.	4807	297 sbd of 2022-23	02-02-2023	01-05-2024	15 Months	Foundation	
307	SSS-1483	Pashchim Champaran	Bagaha-II	Balua Chhatraul	U.H.S Baluwa	Sharda Chandel Contract Pvt.Ltd.	1684	294 SBD OF 2022-23	02-02-2023	01-05-2024	15 Months	Land not available	Letter to HM for land availability
308	SSS-1486	Pashchim Champaran	Bagaha-I	Parsa Banchahari	U.H.S Parsa	Mritunjay Mishra	4801				15 Months	Land not available	Emd refunded due to land problem. Old building demolish
309	SSS-1488	Pashchim Champaran	Bairia	Laukaria	U.H.S Laukariya	Sidhu Enterprises	1696	20 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	Not started	
310	SSS-1489	Pashchim Champaran	Lauriya	Dhamaura	Govt. U.H.S. Dhamaura	Damcare Constructions	1126				15 Months	Not started	
311	SSS-1492	Pashchim Champaran	Jogapatti	Siswa Mangalpur	U.H.S Mangalpur Rakhahi	Abhishek Singh	5736	71 SBD OF 2022-23	09-05-2022	08-08-2023	15 Months	Land not available	Letter to H.M. for land availability
312	SSS-1493	Pashchim Champaran	Ramnagar	Jogia	U.H.S Jogia (Urdu Balak)	Mritunjay Mishra	5805				15 Months	Land not available	EMD refunded due to Land not available

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
313	SSS-1494	Pashchim Champaran	Lauriya	Daniyal Parsauna	U.H.S Daniyal Parsauni	Rajesh Kumar Singh	5796	253 sbd of 2022-23	12-12-2022	11-03-2024	15 Months	Foundation	
314	SSS-1496	Pashchim Champaran	Lauriya	Bahuarawa	U.H.S Khajuria Bahuarwa						15 Months	Not started	Retender NIT-27/22-23
315	SSS-1498	Pashchim Champaran	Bagaha-II	Naurangia Dardari	U.H.S Naurangia	Sidhu Enterprises	3628	22 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	Land not available	Land not available
316	SSS-1500	Pashchim Champaran	Bagaha-II	Lakshmipur Rampurwa	U.H.S Lachhmipur	Sidhu Enterprises	3626	23 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	Foundation	
317	SSS-1503	Pashchim Champaran	Nautan	Mangalpur Kala	U.H.S Mangalpur Kalan	Mata Vaishno And Chandel Construction pvt. Ltd.	4806	298 SBD OF 2022-23	02-02-2023	01-05-2024	15 Months	Foundation	
318	SSS-1505	Pashchim Champaran	Bagha-I	#N/A	Upgd High School Shankar Yadav Tola						15 Months	Cancelled	Cancelled due to repeated school sanctioned
319	SSS-1507	Pashchim Champaran	Jogapatti	Chaumukha	U.H.S Chaumukha	Mata Vaishno And Chandel Construction pvt. Ltd.	4809	113 SBD OF 2022-23	30-05-2022	29-08-2023	15 Months	Foundation	
320	SSS-1508	Pashchim Champaran	Lauriya	Sishwaniya	Govt. U.M.S. Siswaniya Purvi Tola						15 Months	Cancelled	Cancelled due to repeated school sanctioned
321	SSS-1511	Pashchim Champaran	Bettiah	Pipra Pakari	U.H.S Pipra Pakri	Shakal Deo Mishra	3474	122 sbd 21-22	07-10-2021	06-01-2023	15 Months	Land not available	Land dispute
322	SSS-1315	Patna	Masaurhi	Karai	U.H.S. Karai	Sudesh Kumar Singh & Co. Const. Pvt. Ltd.	521	02 F2 of 2020-21 dated- 12.05.2020/ 169.81	12-05-2020	11-08-2021	15 Months	Handover	
323	SSS-1311	Patna	Paliganj	Mouri Piyarpura	U.H.S. Piyarpura	Kanika Shree Civcon (OPC) Pvt. Ltd.	6256	121 F2 of 2022-23	31-05-2022	30-08-2023	15 Months	Second Floor Lintel Level	
324	SSS-1312	Patna	Fatuha	Rukunpur	U.H.S.Daulatpur	M/s A.B. Buildicon, Mob. 9631709250	7808	319 F2 OF 2021-22	10-01-2022	09-04-2023	15 Months	First Floor Roof Level	
325	SSS-1314	Patna	Phulwarisharif	Kurkuri	U.H.S.Kurkuri	M/S Matri Kripa Associates	520	182 F2 of 2021-22 Dated- 25.11.2021 Rs. 170.4459	25-11-2021	24-02-2023	15 Months	Finishing	
326	SSS-1313	Patna	Khusrupur	Hardasbigha	U.H.S.Hardasbigha	M/S A.B. BUILDICON Mob. 9631709250	7823				15 Months	Land not available	EMD refund due to land not available
327	SSS-1316	Patna	Bihta	Bindaul	U.H.S. Bindaul	Puja Engicon Company Pvt. Ltd.	6255	150 f2 of 2021-22 Dated - 02.11.2021 Rs. 164.10296	02-11-2021	01-02-2023	15 Months	Land not available	प्रधानाध्यापक द्वारा उपलब्ध कराया गया कार्य स्थल लगभग आठ फीट गहरा एवं पानी भरा हुआ है।
328	SSS-1317	Patna	Bakhtiyarpur	Manjhauli	U.H.S. Bahapur	M/s A.B. Buildicon, Mob. 9631709250	7824				15 Months	Land not available	EMD refuded. अंचलाधिकारी बख्तियारपुर के पत्रांक- 226, दिनांक- 26.02.2022 द्वारा सूचित किया गया है कि पूर्व में उपलब्ध कराया गया जमीन विवादित है. पुनः अन्य जगह पर जमीन उपलब्ध करने हेतु अनुरोध किया गया है.
329	SSS-1318	Patna	Dulhin Bazar	-	Upgd High School Shahpur Village Nizampur	M/S subodh Kumar	519				15 Months	Land not available	EMD refund due to land not available

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
330	SSS-1319	Patna	Mokama	Mekara	U.H.S. Mekara	Nand Kishore Prasad Singh	7163	430 F2 OF 2021-22	21-02-2022	20-05-2023	15 Months	Land not available	प्रधानाध्यापक द्वारा भूमि अभी तक उपलब्ध नहीं कराया गया है।
331	SSS-1320	Patna	Mokama	Malpur	U.H.S. Sherpur	Nand Kishore Prasad Singh	7134	431 F2 OF 2021-22	21-02-2022	20-05-2023	15 Months	Land not available	Letter Sent to H.M. For land. Two Existing class room to be demolish for setting proposed Building
332	SSS-1097	Purbi Champaran	Chakia	Hardiyabad	Uhs Bhagwanpur	M/S Hari Om Construction,	4109	474 F2 OF 2021-22	21-03-2022	20-06-2023	15 Months	Ground Floor Roof Level	
333	SSS-1099	Purbi Champaran	Ghorasahan	Ghorasahan North	Uhs Ghorasahan Boys	ROHAN CONSTRUCTION PVT. LTD. (9661590724)	7814	435 F2 OF 2021-22	22-02-2022	21-05-2023	15 Months	Finishing	
334	SSS-1101	Purbi Champaran	Harsidhi	Sonbarsa	Sri Rameshwar Uhs Sonbarsa	Md Afroj Alam	1236	256 sbd of 21-22	20-12-2021	19-03-2023	15 Months	Second Floor Roof Level	
335	SSS-1102	Purbi Champaran	Kalyanpur	Pakari Dixit	Uhs Kaithwalia	Mk Enterprises	1235	31 F2 of 2021-22 ,09.07.2021 (Rs. 17089874.00)	09-07-2021	08-10-2022	15 Months	Finishing	
336	SSS-1103	Purbi Champaran	Kalyanpur	Gariba	Uhs Balua	M/S Hariom Construction, AT- Ambika Nagar , Motihari	1229	27 F2 of 2021-22 ,07.07.2021 (Rs. 17278068.00)	07-07-2021	06-10-2022	15 Months	Finishing	
337	SSS-1106	Purbi Champaran	Kotwa	Jasauli	Uhs Rajapur Mathiya	S N S Infrasarvices pvt. Ltd.	1228	10 F2 of 2021-22 ,18.06.2021 , (Rs.19678871)	18-06-2021	17-09-2022	15 Months	Finishing	
338	SSS-1110	Purbi Champaran	Mehsi	Kataha	Uhs Kataha	M/S Ganpati Construction	4108	358 f2 of 21-22	27-01-2022	26-04-2023	15 Months	Layout	
339	SSS-1111	Purbi Champaran	Motihari	Rulhi	Uhs Rulahi Colony No 1	Maa vaishno const.	1233	73 F2 OF 2022-23	11-05-2022	10-08-2023	15 Months	First Floor Roof Level	
340	SSS-1112	Purbi Champaran	Motihari	Tikulia	Uhs Tikulia	Rajesh prasad kushwaha	1232	393 F2 OF 2021-22	07-02-2022	06-05-2023	15 Months	Ground Floor Roof Level	
341	SSS-1113	Purbi Champaran	Paharpur	Balua	Uhs Tharghatti	Maa vaishno const.	1231	133 F2 OF 2022-23	15-07-2022	14-10-2023	15 Months	First Floor Roof Level	
342	SSS-1114	Purbi Champaran	Paharpur	Nauwadih	Uhs Nauwadih	M/S A. S . Construction	5755	383 sbd of 2021-22	03-02-2022	02-05-2023	15 Months	Second Floor Roof Level	
343	SSS-1117	Purbi Champaran	Phenhara	Madhubani	Uhs Chunmunia Kaloo Pakar	Vijay Kumar Singh	1279	33 F2 OF 2022-23	18-04-2022	17-07-2023	15 Months	Finishing	
344	SSS-1118	Purbi Champaran	Ramgarhwa	Jaitapur	Uhs Jaitapur	Vijay Kumar Singh	5754	34 SBD OF 2022-23	18-04-2022	17-07-2023	15 Months	First Floor Roof Level	
345	SSS-1120	Purbi Champaran	Sangrampur	Madhubani South	Uhs Ghusiyar	Rajesh Kumar Singh	4107	446 F2 OF 2021-22	28-02-2022	27-05-2023	15 Months	Finishing	
346	SSS-1123	Purbi Champaran	Sugauli	Sugaon South	Uhs Sugaon	Mata Vaishno And Chandel Construction pvt. Ltd.	4794	112 SBD OF 2022-23	30-05-2022	29-08-2023	15 Months	Second Floor Roof Level	
347	SSS-1096 (SSS-EC)	Purbi Champaran	Areraj	Mamarakha Tola Bhaiya	Uhs Kamalua						15 Months	Not started	Retender NIT-27/22-23

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
348	SSS-1098	Purbi Champaran	Chakia	Kuwarpur	Uhs Narayanpur						15 Months	Not started	Retender NIT-27/22-23
349	SSS-1100	Purbi Champaran	Harsidhi	Yadavpur	Uhs Yadavpur	M/s vaushaj const.	1240	371 f2 of 2022-23 date 24-03-2023	21-02-2022	20-05-2023	15 Months	Not started	
350	SSS-1104	Purbi Champaran	Kesaria	Hussaini South	Uhs Hussaini	Maa vaishno const.	1237	132 F2 OF 2022-23	15-07-2022	14-10-2023	15 Months	Land not available	Land dispute
351	SSS-1105	Purbi Champaran	Kesaria	Gochhi Kushahar	Uhs Kundawa Urdu	M/s Rampukar prasad	1238				15 Months	Not started	
352	SSS-1107	Purbi Champaran	Kotwa	Maharani Bhopat	Uhs Barwa Pakari	M/S Radhey Krishna Constn.	5678	364 f2 of 2022-23 date 21-03-2023	21-03-2023	20-06-2024	15 Months	Foundation	LOA ISSUED. Notice for Agreement
353	SSS-1108	Purbi Champaran	Madhuban	Garahiya	Uhs Khodadpur	M.M Engineering	1239	276 f2 of 21-22	24-12-2021	23-03-2023	15 Months	Land not available	Letter issue to HM for land availability
354	SSS-1109	Purbi Champaran	Mehsi	Kothiya Jairam	Uhs Kankatti	Pattipura Project pvt.ltd.	1227	271 f2 of 2022-23	03-01-2023	02-04-2024	15 Months	Foundation	Letter issue to EE, Electriciy board for remove the transfer and pole on the land
355	SSS-1115	Purbi Champaran	Pakaridayal	Sirha	Uhs Itwa	M/s RNS Project	4799	311 SBD OF 2022-23	15-02-2023	14-05-2024	15 Months	Foundation	
356	SSS-1116	Purbi Champaran	Patahi	Bara Shankar	Uhs Bara Shankar	Satish Narayan Singh	1290				15 Months	Land Dispute	Land dispute
357	SSS-1119	Purbi Champaran	Raxaul	Pantoka	Uhs Haraiya	Vijay Kumar Singh	1202				15 Months	Land not available	EMD refunded due to Land not available
358	SSS-1121	Purbi Champaran	Sangrampur	Dumaria	Uhs Rampurwa Patkhaulia	Patliputra Projects Pvt. Ltd.	4106				15 Months	Land insufficient	Insufficient land
359	SSS-1122	Purbi Champaran	Sugauli	Bhargawa	Uhs Karuaini	M/S Ganpati Construction	4105	215 F2 OF 2022-23	17-11-2022	16-02-2024	15 Months	Foundation	
360	SSS-1124	Purbi Champaran	Tetaria	Semraha	Uhs Khairwa Girls	Sushil Kumar	5695				15 Months	Not started	
361	SSS-1125	Purbi Champaran	Turkaulia	Shankar Saraiya North	Uhs Laxmipur Kalwari Tola	M/S Radhey Krishna Constn.	6620	365 f2 of 2022-23 date 21-03-2023	21-03-2023	20-06-2024	15 Months	Foundation	
362	SSS-1321	Purnea	Dhamdaha	Tharhi Rajo	Upgraded H S Chandrahi	Parasnath Constn.	7137	219 F2 of 2021-22 (08.12.2021)	08-12-2021	07-03-2023	15 Months	Finishing	
363	SSS-1322 (SSS-PU)	Purnea	Dhamdaha	Damaili	Upgraded H S Damaili Harijan	Anil Kumar Singh, Katihar	9241	82 F2 OF 2022-23	13-05-2022	12-08-2023	15 Months	Finishing	
364	SSS-1323	Purnea	Dhamdaha	Dhamdaha Purva	Upgraded Kanya H S Baghwa	Mahavir Const.(prop-Deepa Singh)	1680	247 F2 of 2021-22 (17.12.2021)	17-12-2021	16-03-2023	15 Months	Finishing	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
365	SSS-1324	Purnea	Rupauli	Dobha Millik	Upgraded H S Mahballa	Kamlesh Masscom Pvt Ltd	6244	130 F2 0f 2020-21 (26.10.2021)	26-10-2021	25-01-2023	15 Months	First Floor Roof Level	
366	SSS-1325	Purnea	Rupauli	Kanp	Upgraded H S Bhowa Kanp	Sanjeev Ranjan Sinha	7135	347 f2 of 21-22	24-01-2022	23-04-2023	15 Months	First Floor Roof Level	
367	SSS-1326	Purnea	Rupauli	Lakshmipur Chharrapatti	Upgraded H S Charrapatti	Kamlesh Masscom Pvt Ltd	6240	238 F2 of 2021-22 (17.12.2021)	17-12-2021	16-03-2023	15 Months	Ground Floor Roof Level	
368	SSS-1327	Purnea	Rupauli	Goriar Paschim	Upgraded H S Teentanga	M/s Ananya Construction	7138	176 F2 0f 2021-22 (23.11.2021)	23-11-2021	22-02-2023	15 Months	Finishing	
369	SSS-1328	Purnea	Barhara Kothi	Tharhi	Upgraded H S Balu Tol	Prashanth Const.	1687	51 F2 of 2021-22 (04.08.2021)	04-08-2021	03-11-2022	15 Months	Finishing	
370	SSS-1329	Purnea	Barhara Kothi	Matihani	Upgraded H S Hanuman Nagar K	Prashanth Const.	2024	52 F2 of 2021-22 (04.08.2021)	04-08-2021	03-11-2022	15 Months	Finishing	
371	SSS-1330	Purnea	Banmankhi	Gangapur	Upgraded H S Mirchaibari	Mahavir Construction (Prop.-Deepa Singh)	6253	248 SBD of 2021-22 (17.12.2021)	17-12-2021	16-03-2023	15 Months	Second Floor Roof Level	
372	SSS-1331	Purnea	Banmankhi	Bishnupur Dutt	Upgraded H S Dhokar Dhara	Parasnath Constn.	7139	220 F2 of 2021-22 (08.12.2021)	08-12-2021	07-03-2023	15 Months	Finishing	
373	SSS-1332	Purnea	Banmankhi	Dharhara	Upgraded H S Radha Nagar	Parasnath Constn.	7140	221 F2 of 2021-22 (08.12.2021)	08-12-2021	07-03-2023	15 Months	Finishing	
374	SSS-1333	Purnea	Banmankhi	Kachhari Balua	Upgraded H S Raghunathpur	Sanjeev Ranjan Sinha	6271	299 F2 of 2021-22 (30.12.2021)	30-12-2021	29-03-2023	15 Months	Finishing	
375	SSS-1334	Purnea	Krityanand Nagar	Jhunni Istambrar	Upgrade H S Begampur Khata	Sanjeev Ranjan Sinha	7132	243 f2 of 21-22	15-12-2021	14-03-2023	15 Months	Finishing	
376	SSS-1335	Purnea	Bhawanipur	Suraiti	Upgraded H S Dumra	Aditya Kumar Singh	7158	157 F2 OF 2022-23	01-08-2022	31-10-2023	15 Months	Second Floor Roof Level	
377	SSS-1337	Purnea	Bhawanipur	Raghunathpur	Upgraded H S Durgapur	Praveen Kumar Das	1990	285 SBD of 2021-22 (28.12.2021)	28-12-2021	27-03-2023	15 Months	Finishing	
378	SSS-1338	Purnea	Purnea East	Sikandarpur	Upgraded H S Madarpur	Ranjeet Kumar	6301	342 f2 of 2021-22	29-01-2022	28-04-2023	15 Months	Finishing	
379	SSS-1339	Purnea	Purnea East	Goura	Upgraded H S Majhua	Kamlesh Masscom Pvt Ltd	6302	131 F2 0f 2020-21 (26.10.2021)	26-10-2021	25-01-2023	15 Months	Finishing	
380	SSS-1340	Purnea	Banmankhi	Ladugarh	Upgraded H S Lalogarh	Parasnath Construction	8858	294 F2 2021-22	29-12-2021	28-03-2023	15 Months	Finishing	
381	SSS-1336	Purnea	Bhawanipur	Lathi	Upgraded H S Sondiha Lathi	Aditya Kumar Singh	7157	344 F2 OF 2022-23 DATE 04-03-2023	04-03-2023	03-06-2024	15 Months	Layout	Land problem

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
382	SSS-1341	Rohtas	Rajpur	Mangarwaliya	U.H.S Mangarwaliya	Anil Ray	7162	434 F2 OF 2021-22	22-02-2022	21-05-2023	15 Months	Second Floor Roof Level	
383	SSS-1353	Rohtas	Sasaram	Belarhi	U.H.S Belarhi	Shree Ram Const.	1439	122 F2 of 2022-23 31-05-2022	31-05-2022	30-08-2023	15 Months	Ground Floor Lintel Level	
384	SSS-1354	Rohtas	Nasriganj	Dhanaw	U.H.S. Dhanaw Khas	M/s SAB. Construction, Mob. 7250583221	7164	229 F2 of 2021-22 date 10.12.2021	10-12-2021	09-03-2023	15 Months	Finishing	
385	SSS-1342	Rohtas	Nasriganj	Amiyawa	U.H.S. Amiyawar						15 Months	Not started	Retender NIT-27/22-23
386	SSS-1343	Rohtas	Kochas	Nauwa	U.H.S Nauwa (2009-10)	M/s S. A. B. Constn.	6303	255 f2 of 2022-23	14-12-2022	13-03-2024	15 Months	Not started	
387	SSS-1344	Rohtas	Kochas	Agarsidihra	U.H S Agrashi Dihara (2006-07)	Abhimanyu Kumar	7167				15 Months	Not started	
388	SSS-1345	Rohtas	Hauhatta	Daranagar	Upgraded Higher Secondary 10+2 School Satiyar (2009-10)	Uday Kumar	2022	302 F2 OF 2022-23	07-02-2023	06-05-2024	15 Months	Not started	
389	SSS-1346	Rohtas	Dawath	Sahinaw	U.H.S Chatara	M/s Vishnu Construction (7209516518)	9085	292 SBD OF 2022-23	01-02-2023	30-04-2024	15 Months	Not started	
390	SSS-1347	Rohtas	Sanjhauli	Manjhauli	U.H.S Kaithi (2007-08)						15 Months	Not started	Retender NIT-27/22-23
391	SSS-1348	Rohtas	Karakat	Amartha	U.H.S Amartha (2005-06)						15 Months	Not started	Retender NIT-27/22-23
392	SSS-1349	Rohtas	Sasaram	Darkarha	U.H.S Kanchanpur	Rajendra Singh (9771538371)	9386	285 SBD OF 2022-23	23-01-2023	22-04-2024	15 Months	Not started	
393	SSS-1350	Rohtas	Dehri	Chakhana	U.H.S Shivpur (2004-05)						15 Months	Not started	Retender NIT-25 (2022-23)
394	SSS-1351	Rohtas	Rajpur	Siyawak	U.H.S Siyawank						15 Months	Not started	Retender NIT-27/22-23
395	SSS-1352	Rohtas	Tilauthu	Saraiya	U.H.S Aurangabad Saraiya	Alok Kumar Jehanabad, Mob. 9771012101	9439				15 Months	Not started	
396	SSS-1355	Rohtas	Shivsagar	Kumhau	U.H.S Moresarai	Vishal Kumar Singh	7165	267 F2 OF 2022-23	24-12-2022	23-03-2024	15 Months	Not started	
397	SSS-1359	Saharsa	Saur Bazar	Chandour West	Uss Maheshpur	MANIKANT KUMAR (9534442442)	7811	325 F2 2021-22 ;12.01.22	12-01-2022	11-04-2023	15 Months	Finishing	
398	SSS-1360	Saharsa	Salkhua	Hareba	Uss Goshpur	Ashwini Ashish	6269	284 f2 of 2021-22	28-12-2021	27-03-2023	15 Months	Finishing	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
399	SSS-1361	Saharsa	Sonbarsa	Atalkha	Uss Nonaiti	Prasar Remodelling & Construction Pvt. Ltd.	7168	310 F2 2021-22 ;05.01.22	05-01-2022	04-04-2023	15 Months	Finishing	
400	SSS-1362	Saharsa	Mahishi	Mahishi South	Uss Mahpura	M/S Puja Constn.	5804	264 SBD 2021-22 ;21.12.21	21-12-2021	20-03-2023	15 Months	Finishing	
401	SSS-1363	Saharsa	Saur Bazar	Gamharia	Uss Rampur	Ajay Kumar Saharsa, Mob. 7004007652	5689	365 f2 of 21-22	29-01-2022	28-04-2023	15 Months	First Floor Lintel Level	
402	SSS-1364	Saharsa	Patarghat	Bishanpur	Uss Kamaljari	Swiss Constn.	7170	161 F2 of 2021-22, 16-11-2021 (18335401)	16-11-2021	15-02-2023	15 Months	Finishing	
403	SSS-1366/ SSS-SH-2	Saharsa	Nauhatta	Hati	Annpurna Uss Barahi	B.S.solution, N colony Saharsa 6201617585	9220	235 SBd of 2022-23 dt-28.11.2022	28-11-2022	27-02-2024	15 Months	Ground Floor Lintel Level	
404	SSS-1367	Saharsa	Patarghat	Dhabouli West	Mouni Uss Kahra	M/s Puja Constn.	8834	274 SBD 2021-22 ;24.12.21	24-12-2021	23-03-2023	15 Months	Finishing	
405	SSS-1368	Saharsa	Sattar Kattaiya	Shahpur	Uss Murli Basantpur	M/s Puja Constn.	7179	275 F2 OF 2O21-22 24.12.2021	24-12-2021	23-03-2023	15 Months	Finishing	
406	SSS-1370	Saharsa	Kahara	Murli Basantpur	Uss Basudewa	Surya Narayan Choudhary	6524	348 SBD of 2021-22 24.01.2022	24-01-2022	23-04-2023	15 Months	Finishing	
407	SSS 1371/ SSS SH -2	Saharsa	Nauhatta	Kharka Telwa	Uss Auriya Ramauti	B.S.solution, N colony Saharsa 6201617585	9220	235 SBd of 2022-23 dt-28.11.2022	28-11-2022	27-02-2024	15 Months	Layout	
408	SSS-1372	Saharsa	Sattar Kattaiya	Bijalpur	Uss Bijalpur	M/S Puja Constn.	5803	265 SBD OF 2021-22 21.12.2021	21-12-2021	20-03-2023	15 Months	Finishing	
409	SSS-1374	Saharsa	Saur Bazar	Sahuria East	Uss Rupauli	MANIKANT KUMAR (9534442442)	7826	184 F2 of 2021-22 26-11-2021 (17451011)	26-11-2021	25-02-2023	15 Months	Finishing	
410	SSS-1356	Saharsa	Saur Bazar	Tiri	Uss Dhanchhoha	Ashwini Ashish	7166				15 Months	Land not available	LOA ISSUED. Land Problem
411	SSS-1357/ SSS-SH1	Saharsa	Simri Bakhtiyarpur	Mohammadpur	Uss Aini	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7602	229 SBD of 2022-2023 dt -25.11.2022	25-11-2022	24-02-2024	15 Months	Not started	
412	SSS-1358/ SSS-SH1	Saharsa	Sonbarsa	Mahua North	Uss Balaitha Ramnagar	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7602	229 SBD of 2022-2023 dt -25.11.2022	25-11-2022	24-02-2024	15 Months	Not started	
413	SSS-1365	Saharsa	Patarghat	Patarghat	Uss Patarghat	Prasar Remodelling & Construction Pvt. Ltd.	7180	291 F2 OF 2022-23	24-01-2023	23-04-2024	15 Months	Foundation	
414	SSS-1369 (SSS-SH1)	Saharsa	Salkhua	Utesra	Uss Uteshra	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7602	229 SBD of 2022-2023 dt -25.11.2022	25-11-2022	24-02-2024	15 Months	Ground Floor Lintel Level	
415	SSS-1373	Saharsa	Simri Bakhtiyarpur	Simri	Uss Simri	Bablu Yadav	9434				15 Months	Not started	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
416	SSS-1380	Samastipur	Vidyapatinagar	Bangraha	Uhs Simari	Vinod Kumar Singh	6460	152 F2 of 2021-22 Dated-03.11.21	03-11-2021	02-02-2023	15 Months	Handover	
417	SSS-1425	Samastipur	Samastipur	Lagunia Raghu kanth	U.H S. Laguniya Raghukanth	Binod Kumar Singh (9431898568)	2124	210 F2 of 2020-21 Dated 25.02.2021	25-02-2021	24-05-2022	15 Months	Handover	
418	SSS-1375	Samastipur	Rosera	Birha South	U.H.S Dhattha	Ray & Raj Enigineering Private Limited	8270	335 f2 of 2021-22	18-01-2022	17-04-2023	15 Months	Finishing	
419	SSS-1376 (SSS-SP)	Samastipur	Singhiya	Kundal -2	Uhs Basua	Anil Kumar (7542091631)	9221	317 sbd 21-22	06-01-2022	05-04-2023	15 Months	Ground Floor Lintel Level	
420	SSS-1377	Samastipur	Mohanpur	Mohanpur	U.H.S Mohanpur, Samastipur	S. R Construction,	6458	166 F2 of 2021-22 Dated-18.11.21	18-11-2021	17-02-2023	15 Months	Foundation	Land available 2 km from school campus
421	SSS-1378	Samastipur	Kalyanpur	Simria Bhindi	Uhs Malipur	Bhola Kumar	6422	216 F2 2022-23	18-11-2022	17-02-2024	15 Months	Foundation	
422	SSS-1379	Samastipur	Rosera	Jahangirpur South	U H S Kalwara	B. P. Engicon Pvt. Ltd.	1443	114 f2 21-22	05-10-2021	04-01-2023	15 Months	First Floor Roof Level	
423	SSS-1383	Samastipur	Kalyanpur	Govindpur Khajuri	Uhs Khajuri	M.K Enterprises	1444	32 F2 of 2021-21 Dated-09.07.21	09-07-2021	08-10-2022	15 Months	Second Floor Roof Level	
424	SSS-1392	Samastipur	Bithan	Belsandi	U.H.S. Belsandi	Kanchan Engicon Private Limited	6457	353 f2 of 21-22	25-01-2022	24-04-2023	15 Months	Ground Floor Roof Level	
425	SSS-1397	Samastipur	Kalyanpur	Namapur	U.H.S Namapur	Bhola Kumar	1512	311 F2 Of 2021-2022 date of comm. 05-01-22	05-01-2022	04-04-2023	15 Months	Finishing	
426	SSS-1398	Samastipur	Pusa	Tahra	Uh.S. Gopalpur	Jugnoo Kumar	1511	06 F2 of 2021-22 Dated-16.06.21	16-06-2021	15-09-2022	15 Months	Finishing	
427	SSS-1400	Samastipur	Mohiuddin Nagar	Mohiuddin Nagar South	Uhs Mohiuddin Nagar	Manoj Kumar Singh	1442	47 F2 of 2021-22 Dated-03.08.21	03-08-2021	02-11-2022	15 Months	Finishing	
428	SSS-1402	Samastipur	Khanpur	Hasanpur	Utkramit Uchch Madhamik School Bikrampatti	R.S Buideon pvt.ltd	1692	422 F2 Of 2021-2022 date 18-02-2022	18-02-2022	17-05-2023	15 Months	Finishing	
429	SSS-1406	Samastipur	Bithan	Ujjan	U.H.S. Ujan	B. P. Engicon Pvt. Ltd.	7178	416 F2 OF 2021-22	15-02-2022	14-05-2023	15 Months	Ground Floor Roof Level	
430	SSS-1409	Samastipur	Singhiya	Kundal -1	U H S School Kundal	Ray &Raj Engg.Pvt. Ltd	2176	179 F2 Of 2021-22 date24.11.21	24-11-2021	23-02-2023	15 Months	Finishing	
431	SSS-1411	Samastipur	Khanpur	Bishanpur Aabhi	Uh S Vishanpur	Ray &Raj Engg.Pvt. Ltd	2175	180 F2 of 2021-22 date of comm. 24-11-2021	24-11-2021	23-02-2023	15 Months	Finishing	
432	SSS-1413	Samastipur	Rosera	Rahua	U.H. School Rahua	Parmar Const.	2123	98 SBD OF 2022-23	23-05-2022	22-08-2023	15 Months	Plinth Level	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
433	SSS-1414	Samastipur	Mohiuddin Nagar	Kursaha	Upgrade High School Kursaha	Manoj Kumar Singh	7175	164 F2 of 2021-22 date 18-11-2021	18-11-2021	17-02-2023	15 Months	Finishing	
434	SSS-1417	Samastipur	Samastipur	Harpur Aloth	U.H.S Harpur Alauth	M.K Enterprises	2111	34 F2 of 2021-22 Dated-09.07.21	09-07-2021	08-10-2022	15 Months	Finishing	
435	SSS-1418	Samastipur	Shivajinagar	Dahiyar Ranna	U.H.S Dahiyar	M/S A.E Construction	2118	427 F2 Of 2021-2022 date 21-2-2022	21-02-2022	20-05-2023	15 Months	Finishing	
436	SSS-1421	Samastipur	Shivajinagar	Ballipur	U.H.S .Vidyalaya Ballipur	Ray & Raj Enigineering Private Limited	8269	336 F2 of 2021-22 date 18-01-2022	18-01-2022	17-04-2023	15 Months	Finishing	
437	SSS-1422	Samastipur	Hasanpur	Sakarpura	U.H.Sakarpura	Ray & Raj Enigineering Private Limited	6528	318 F2 Of 2021-22 date 10-01-22	10-01-2022	09-04-2023	15 Months	Finishing	
438	SSS-1423	Samastipur	Hasanpur	Shasan	U.H.S.Shasan	Kanchan Engicon Private Limited	6529	354 f2 of 2021-22	25-01-2022	24-04-2023	15 Months	Foundation	
439	SSS-1424 (SSS-SP)	Samastipur	Hasanpur	Paroria	U.H.S. Paroria	Anil Kumar (7542091631)	9221	317 sbd 21-22	06-01-2022	05-04-2023	15 Months	Ground Floor Roof Level	
440	SSS-1381	Samastipur	Kalyanpur	Madhurapur	U.H.S Milki Ramauly						15 Months	Not started	Retender NIT-27/22-23
441	SSS-1382	Samastipur	Samastipur	Rupnarayanpur Bela	Utkramit Uchch Madhyamik Vidalaya Bela Panchrukhi	Chandra Prakash	1688				15 Months	Not started	
442	SSS-1384	Samastipur	Singhiya	Mahe	Uhs Mahe						15 Months	Not started	Retender NIT-27/22-23
443	SSS-1385	Samastipur	Warishnagar	Basantpur	U.H.S.Navtol	Chandan Kumar Mob: 9471923405	7813	138 F2 OF 2022-23	18-07-2022	17-10-2023	15 Months	Ground not Clear	Land Available (electric transformer on land removed in dec 22) notice to start work
444	SSS-1386	Samastipur	Warishnagar	Chhatneshwar	Utkramit Uchch Madhyamic Vidyalaya Chhatneshwar	Chandan Kumar Mob: 9471923405	7809	139 F2 PF 2022-23	18-07-2022	17-10-2023	15 Months	Foundation	
445	SSS-1387	Samastipur	Samastipur	Chaknoor	U.H.S Chaknoor	Manoj Kumar	6461	259 f2 of 2021-22	21-12-2021	20-03-2023	15 Months	Land not available	Land not available
446	SSS-1388	Samastipur	Mohiuddin Nagar	Tetarpur	Uhs Tetarpur						15 Months	Not started	Retender NIT-25 (2022-23)
447	SSS-1389	Samastipur	Sarairanjan	Lat Basepura	U.H.S. Lat Basepura	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	1445				15 Months	Not started	
448	SSS-1390	Samastipur	Dalsinghsarai	Basadhiya	U.H.S Dih Basadhiya	Sashi Kant Kumar (9006383969)	8306				15 Months	Not started	
449	SSS-1391	Samastipur	Ujiyarpur	Nakaspur	U.H.S.S Nikaspur	Arvind Kumar	6439	27 F2 OF 2022-23	12-04-2022	11-07-2023	15 Months	Land not available	Land not available

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
450	SSS-1393	Samastipur	Morwa	Rahiyai	Uhs Raghunathpur						15 Months	Not started	Retender NIT-27/22-23
451	SSS-1394	Samastipur	Samastipur	Mordiwa	U.H.S Mordiwa	Harsh Kumar	6526	234 f2 of 2022-23	28-11-2022	27-02-2024	15 Months	To be demolished	Land Avilable site clearence under way after dismentling of old building
452	SSS-1395	Samastipur	Sarairanjan	Dharampur	U.H.S. Manika	Binod Kumar Singh (9431898568)	9033	256 SBD of 2022-23 (15.12.22)	15-12-2022	14-03-2024	15 Months	Not started	
453	SSS-1396	Samastipur	Mohiuddin Nagar	Bhadaiya	Uh S Ramaiya Bhadaiya	Anil Kumar Alok (9661232323)	8305	260 SBD of 2022-23 (20.12.22)	15-12-2022	14-03-2024	15 Months	Not started	
454	SSS-1399	Samastipur	Samastipur	Dudhpura	Uhs Gaura	Chandra Prakash	1517				15 Months	Not started	
455	SSS-1401	Samastipur	Dalsinghsarai	Nagargama	Uh.S. Nagargama	Ray And Raj Engineering Pvt. Ltd. 9430047216	1297				15 Months	Not started	
456	SSS-1403	Samastipur	Bibhutipur	Bhushwar	U H S Basauna Bhusa Bari	Chandra Bhushan Agro Enterprises Pvt. Ltd.	7177	265 f2 of 2022-23	23-12-2022	22-03-2024	15 Months	Not started	
457	SSS-1404	Samastipur	Sarairanjan	Harpur Barhetta	U H S Harpur Barhetta						15 Months	Not started	Retender NIT-25 (2022-23)
458	SSS-1405	Samastipur	Morwa	Maricha	U M S Maricha						15 Months	Not started	Retender NIT-27/22-23
459	SSS-1407	Samastipur	Kalyanpur	Ratwara	U.H S S Ratwara Urdu	M.K Enterprises	2116	33 F2 of 2021-22 Dated-09.07.21	09-07-2021	08-10-2022	15 Months	Land not available	Land problem
460	SSS-1408	Samastipur	Samastipur	Hakima Bad	U.H.S. Nawada	Guddu Kummar	6456	144 F2 OF 2022-23	20-07-2022	19-10-2023	15 Months	Land not available	Land problem
461	SSS-1410	Samastipur	Kalyanpur	Belsandi	Upgraded Higher Secondary School Belsandi	Harsh Kumar	6527				15 Months	Not started	
462	SSS-1412	Samastipur	Dalsinghsarai	Harishankar Pur	U H S Asinchak	Ray And Raj Engineering Pvt. Ltd. (9430047216)	8303				15 Months	Not started	
463	SSS-1415	Samastipur	Morwa	Larua	Uh S Larua						15 Months	Not started	Retender NIT-27/22-23
464	SSS-1416	Samastipur	Sarairanjan	Barbatta	Uh S Barbatta	Binod Kumar Singh (9431898568)	9031	257 SBD of 2022-23 (15.12.22)	15-12-2022	14-03-2024	15 Months	Not started	
465	SSS-1419	Samastipur	Bithan	Sihma	U H S Sihma	Ashwini Projects & Marketting	7169				15 Months	Not started	
466	SSS-1420	Samastipur	Dalsinghsarai	Bulakipur	U.H. S. Raghuwarpur	Ray And Raj Engineering Pvt. Ltd. (9430047216)	8303				15 Months	Not started	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
467	SSS-1426	Saran	Ekma	Rashulpur	Uhs Lakath Chapra	Shiv Shankar Singh Contrract Pvt. Ltd.	7176	413 F2 OF 2021-22	15-02-2022	14-05-2023	15 Months	Second Floor Lintel Level	
468	SSS-1428	Sheikhpura	Barbigha	Toi	Uhs Toi	Alok Kumar Jehanabad, Mob. 9771012101	9441	405 F2 OF 2021-22	11-02-2022	10-05-2023	15 Months	Finishing	
469	SSS-1429	Sheikhpura	Sheikhpura	Lodipur	Uhs Dheosa Lodipur	Kadambini Buildeon Pvt.Ltd	2127	151 F2 of 2021-22 date 28-06-2021	28-06-2021	27-09-2022	15 Months	Finishing	
470	SSS-1430	Sheikhpura	Ariyari	Biman	Upgraded senior secondary School, Reuta.	Techwill Construction Pvt. Ltd.	7173	146 F2 of 2021-22 Date- 02.11.2021 (1,80,37,319/-)	02-11-2021	01-02-2023	15 Months	Second Floor Lintel Level	
471	SSS-1427 (SSS-SK)	Sheikhpura	Sheikhpura	Kare	Uhs Kare	M/s JMD Enterprises	3722				15 Months	Not started	
472	SSS-1434	Sheohar	Tariyani	Pojhiya	U H S Pachra Laxmipur	M/S Hari Om Construction,	6532	471 F2 OF 2021-22	11-03-2022	10-06-2023	15 Months	Second Floor Roof Level	
473	SSS-1431	Sheohar	Tariyani	Khurpatti	U H S Pachra Jagdishpur Khothiya	Akhileshwar Kumar singh	6530	184 F2 of 2022-23 Date - 12-09-2022	12-09-2022	11-12-2023	15 Months	Foundation	
474	SSS-1432	Sheohar	Tariyani	Madhopur Chhata	U H S Pachra Madhopur Chhata	Chandra Bhushan Agro Enterprises Pvt. Ltd.	6531				15 Months	Land not available	EMD refunded due to land not available. Letter issued to H.M clear land.
475	SSS-1433	Sheohar	Dumri Katsari	Jahangirpur	U H S Basant Jahangirpur	M/S Hariom Construction	7174	259 f2 2022-23	19-12-2022	18-03-2024	15 Months	Foundation	Training programme is going on
476	SSS-1435	Sheohar	Tariyani	Dumma Hirauta	U H S Dumma	Sushil Kumar	6533				15 Months	Not started	LOA ISSUED
477	SSS-1436	Sitamarhi	Parihar	Narnga North	U.H.S. Naranga	Chandan Kumar Mob: 9471923405	296	140 F2 OF 2022-23	18-07-2022	17-10-2023	15 Months	First Floor Roof Level	
478	SSS-1439	Siwan	Mairwa	Miriyari	Upg. High School, Bilaspur	Shashi Kumar Singh	2120	11 F2 of 2021-22	23-06-2021	22-09-2022	15 Months	Handover	
479	SSS-1456	Siwan	Siwan Sadar	Orma Khurd	Upg. High School, Bindusar Hammid	Balindra Choudhary	2117	49 F2 OF 2021-22 Date 3-8-2021	03-08-2021	02-11-2022	15 Months	Completed	
480	SSS-1437	Siwan	Darauli	Balahu	Upg. High School, Balahu Girls	G M Construction	2121	211 F2 of 2020-21	25-02-2021	24-05-2022	15 Months	Completed	
481	SSS-1438	Siwan	Maharajganj	Pokhara	Upgraded High School Ratanpura	Shiv Shankar Singh Contrract Pvt. Ltd.	6834	447 f2 of 2021-22	28-02-2022	27-05-2023	15 Months	Finishing	
482	SSS-1440	Siwan	Lakarinabiganj	Basauli	Upg. High School Ujjaina	M/s Rampukar prasad	2178	239 f2 of 21-22	13-12-2021	12-03-2023	15 Months	Foundation	Rescind Cour Case
483	SSS-1441	Siwan	Basantpur	Baijubarhoga	Upg. High School, Haraypur	Shiv Shankar Singh Contrract Pvt. Ltd.	6835	414 F2 OF 2021-22	15-02-2022	14-05-2023	15 Months	Finishing	
484	SSS-1442	Siwan	Bhagwanpur Haat	Kauria	Upg. High School, Kauriya Basanti	Shiv Shankar Singh Contract Pvt.Ltd	2119	19 F2 of 2021-22 & 29.06.21	29-06-2021	28-09-2022	15 Months	Finishing	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
485	SSS-1443	Siwan	Bhagwanpur Haat	Bithuna	Upg. High School, Bithuna	Shiv Shankar Singh Contrract Pvt. Ltd.	7183	415 F2 OF 2021-22	15-02-2022	14-05-2023	15 Months	Second Floor Roof Level	
486	SSS-1444	Siwan	Darauli	Karom	U H S Karom	Eklavya Infra Pvt.LTD.	2179	129 F2 of 2021-22 Date:- 07.10.2021 Rs. 1,95,62,118 /-	07-10-2021	06-01-2023	15 Months	Second Floor Roof Level	
487	SSS-1445	Siwan	Bhagwanpur Haat	Balah Araji	Upg. High School, Pandit Ke Rampur	Shiv Shankar Singh Contract Pvt.Ltd	2180	20 F2 of 2021-22 & 29.06.21	29-06-2021	28-09-2022	15 Months	Finishing	
488	SSS-1446	Siwan	Ziradai	Jamapur	Upgraded High School, Ruia Bangra	Ravi Kumar	1496	38 F2 of 2021-22 date 13-07-2021	13-07-2021	12-10-2022	15 Months	Finishing	
489	SSS-1447	Siwan	Daraunda	Karsut	Upg. High School, Karsaut	Prem Kumar Rai	6536	436 f2 21-22	23-02-2022	22-05-2023	15 Months	Finishing	
490	SSS-1448	Siwan	Ziradai	Titara	U H S Titra	Rajeev Kumar	1498	172 F2 of 2021-22 Date:- 22.11.2021 Rs. 1,75,69,093 /-	22-11-2021	21-02-2023	15 Months	Second Floor Roof Level	
491	SSS-1449	Siwan	Maharajganj	Teghra	Upgraded High School, Teghra	Shiv Shankar Singh Contrract Pvt. Ltd.	7171	448 F2 OF 2021-22	28-02-2022	27-05-2023	15 Months	Finishing	
492	SSS-1450	Siwan	Daraunda	Ramsapur	Upg. High School, Sawan Bigrah	Balindra Choudhary	7172	379 F2 of 2021-22 Date:- 02.02.2022 Rs. 1,90,04,312 /-	02-02-2022	01-05-2023	15 Months	Finishing	
493	SSS-1453	Siwan	Maharajganj	Takkipur	Upg.High.Schppl. Bagauchha	Anil Kumar Prasad	1493	145 F2 OF 2022-23	20-07-2022	19-10-2023	15 Months	Ground Floor Lintel Level	
494	SSS-1455	Siwan	Goreakothi	Karnpura	Upg. High School, Karanpura	Balendra Chaudhari	1497	269 f2 of 21-22	22-12-2021	21-03-2023	15 Months	Finishing	
495	SSS-1457	Siwan	Lakarinabiganj	Dumra	Upgraded High School Sikatia	Laksh Grih Contract Pvt. Ltd.	2112	368 f2 of 21-22	31-01-2022	30-04-2023	15 Months	Finishing	

Scheme Sl.No.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Description1	Remarks
496	SSS-1459	Siwan	Lakarinabiganj	Parauli	Upg. High School, Narharpur	Laksh Grih Contract Pvt. Ltd.	2183				15 Months	Layout	Land not available
497	SSS-1451	Siwan	Guthani	Guthani Purw	U H S Guthani	Amit Kumar chaturvedi, Guthani, Siwan	1494	208 F2 2022-23	15-11-2022	14-02-2024	15 Months	Not started	
498	SSS-1452 (SSS-SW)	Siwan	Darauli	Amarpur	Uhs Amarpur	Ankit Aryan Infra LLP.	4642	154 SBD OF 2022-23	01-08-2022	31-10-2023	15 Months	Ground Floor Roof Level	
499	SSS-1454	Siwan	Andar	Jamalpur	U H S Madeshilpur	Nipapu Singh	7182	467 F2 of 2021-22 date 09-03-2022	09-03-2022	08-06-2023	15 Months	Land not available	Land not available
500	SSS-1458	Siwan	Bhagwanpur Haat	Bilaspur	U H S Vilaspur	Kanika Shree Civcon (OPC) Pvt. Ltd.	7184				15 Months	Land not available	Land not available
501	SSS-1460	Supaul	Chhattapur	Lalganj	Uhs Lalganj Tilathi	Rajeev Kumar	1730	115 SBD of 2021-22, 05-10-2021	05-10-2021	04-01-2023	15 Months	Handover	
502	SSS-1462 (SSS-SU1)	Supaul	Triveniganj	Mehaswa	Upgraded Palat H.S Maheshua	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603	230 SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	Ground Floor Lintel Level	
503	SSS-1464 (SSS-SU1)	Supaul	Triveniganj	Hariharpatti	Uhs Bhagwanpur	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603	230 SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	Plinth Level	
504	SSS-1465 (SSS-SU2)	Supaul	Chhattapur	Rampur	Uhs Nanhi Tola	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604	231SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	Plinth Level	
505	SSS-1467/ SSS SU-2	Supaul	Saraigarh Bhapatiahi	Saraigarh	Uhs Saraigarh	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604	231SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	Plinth Level	
506	SSS-1468	Supaul	Chhattapur	Kathara	Uhs Kathara Khatwe Tola	Kishor Kumar Mishra	5742	135 SBD of 2021-22, 27-10-2021	27-10-2021	26-01-2023	15 Months	Finishing	
507	SSS-1469 (SSS-SU2)	Supaul	Chhattapur	Lakshmipur Khuth	Uhs Lakshimipur West	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604	231SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	Plinth Level	
508	SSS-1470	Supaul	Pratapganj	Chaulani Daxin	Uhs Diwanganj	Avinash Kumar Singh	1731	212 SBD of 2021-22, 06-12-2021	06-12-2021	05-03-2023	15 Months	Handover	
509	SSS-1471	Supaul	Saraigarh Bhapatiahi	Chandpipar	Uhs Chandpipar	Rajeev Kumar	1733	116 SBD of 2021-22, 05-10-2021	05-10-2021	04-01-2023	15 Months	Finishing	
510	SSS 1472/ SSS SU-1	Supaul	Triveniganj	Thalhagardhiya Uttar	Upgraded Binowa H.S Jaraila	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603	230 SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	Foundation	
511	SSS-1461 (SSS-SU1)	Supaul	Triveniganj	Piluaha	Uhs Piluha	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603	230 SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	Foundation	
512	SSS-1463	Supaul	Chhattapur	Chunni	Uhs Chunni	Kunal Kush	24				15 Months	To be demolished	LOA ISSUED. OLD BUILDING DIMOLISH
513	SSS-1466 (SSS SU2)	Supaul	Chhattapur	Dhariya	Uhs Chakla	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604	231SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	Land not available	Land not available
TOTAL					**513**	**465**	**465**	**392**					